

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

Dated : 16-Oct-2020

No. : ¹⁰¹²² PAY/10100/20-21

Particulars	Amount
Account : CONT-Yageti Eswar Rao	12,000.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being online neft to Eswar Rao towards Scaffolding work release as per credit balance as per v.no.3565 details enclosed.	
Amount (in words) : Indian Rupees Twelve Thousand Only	₹ 12,000.00


Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3565

Date : 16-10-2020

Contractor Name	From Date	To Date
Eshwar rao (Scaffolding)	08-10-2020	14-10-2020

[illegible]

Advice For Payment

PARTICULARS		AMOUNT
On A/c Description :		
Towards Scaffolding work release as per credit balance 17222/-		12000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		12000.00
TDS : @ 0		0.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		12000.00
Rupees : Twelve Thousand Only.		

Certified by:

Bozgar

N. Bhargava
Approved By Asst. Engineer

NILGIRI ESTATES

Certified by:

Approved By Project

**Project Manager
Nilgiri Estates**

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : ¹⁰¹²³
PAY/10100/20-21

Dated : 16-Oct-2020

Particulars	Amount
Account : DW-Yageti Eshwar Rao TDS-1.5% Contract	1,400.00 (-)21.00
Through : BANK-YES BANK LTD A/C No:-009763700002042 On Account of : Being online neft to Eswar rao towards chipping work as per v.no.7178 details enclosed. Amount (in words) : Indian Rupees One Thousand Three Hundred Seventy Nine Only	
	₹ 1,379.00


Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Hire Charges Voucher

16-10-2020 14:55:39

Pages : 2 of 2

Advice for Payment

Company Name : Nilgiri Estates

Project Name : Nilgiri Estate

Supplier Name : Eswar Rao Yagitt

Voucher No : 7178

PARTICULARS

Amount Payable :- 1400.00

Hire Charges - Job Work Payment
Towards Chipping work

1400.00

Amount Payable :- 0.00

Hire Charges - On A/C Payment

0.00

Other Additions :

0.00

Gross 1400.00

TDS% 1.50 TDS Amount 21.00

CGST% 0.00 0.00 SGST% 0.00 0.00 TDS% 1.50 TDS Amount 21.00 Total GST Amount 0.00

Other Deductions :

0.00

Note: As per md sir approval sheet enclosed.

Total 1379.00

Rupees : One Thousand Three Hundred Seventy Nine Only.

VERIFIED BY

16 OCT 2020

R. SANJAY KUMAR
MANAGER-AUDIT

Certified by:

Project Manager
Nilgiri Estates

Certified by:

N. Bhargavi
Asst. Engineer
NILGIRI ESTATES

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Nilgiri Estates
Project Name : Nilgiri Estate
Supplier Name : Eswar Rao Yagthi

16-10-2020 14:55:39

Pages : 1 of 2

Voucher No :	7178
From Date :	08-10-2020
To Date :	14-10-2020

HC No	HC Date	Equipment Name / Particulars	S Time	E Time	Qty	Rate	Gross
84230	21545	08-10-2020	Chipping machine (per day)				
		Units : per day					
		Rate : 700					
		Towards villa no-175 to 180 duct rain water pipe line hole chipping	09:59	17:23	1	700	JW 700.00
84364	21547	09-10-2020	Chipping machine (per day)				
		Units : per day					
		Rate : 700					
		Towards villa no-181 to 185 duct rain water pipe line hole chipping	10:05	17:12	1	700	JW 700.00

VERIFIED BY

16 OCT 2020

R. SANJAY KUMAR
MANAGER-AUDIT

Signature

Certified by:

Project Manager
Nilgiri Estates

Certified by:

N. Bhargavi
Asst. Engineer
NILGIRI ESTATES

Accounts Manager

Managing Director

Nilgiri Estates

Nilgiri Estate

HC 84230

HC Date 08-10-2020 Veh-No Start Time 09:59 End Time 17:23 Pay Type JW

21545

Equipment

Chipping machine (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00


Supplier Name

Eswar Rao .Yagftt

Work Description :-

Towards villa no-175 to 180 duct rain water pipe line hole chipping

Rupees : Seven Hundred Only.



Printed On 09-10-2020 16:25:08

Certified by:

[Signature]

N. B. Savi
Asst. Engineer
NILGIRI ESTATES

Certified by:

[Signature]

Project Manager
Nilgiri Estates

INWARD

In ward No: 21545 Dt: 8/10/20

Slip No: Dt:

Received By: Sign: *[Signature]*

Nilgiri Estates

VERIFIED BY

16 OCT 2020

R. SANJAY KUMAR
MANAGER-AUDIT

[Signature]

1747-1752

Material Shifting Authorization Form

No. 188979

Date	08-10-2020.	Time	
Authorized By	<i>[Signature]</i>	Engg. Sign	<i>[Signature]</i>
Material to be shifted	V. No: 175 TO 180 Duct- Rain water		
Shift from	Pipe Lime Hole Chipping.		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☒ Other		
Vehicle No.		Vehicle Owner	Eshwar Rao
Hire charges register serial no.	21545		
Security / Supervisor Sign	<i>[Signature]</i>	Start Time	9:59
		Stop Time	17:23

Nilgiri Estates
Nilgiri Estate

HC 84354

HC Date	Veh No	Start Time	End Time	Pay Type
09-10-2020		10:05	17:12	JW

21547

Equipment

Chipping machine (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00


Supplier Name

Eswar Rao .Yagtt




Work Description :-

Towards villa no-181 to 185 duct rain water pipe line hole chipping

Rupees : Seven Hundred Only.





Printed On 16-10-2020 12:41:19



1754-1757

Material Shifting Authorization Form

No. 188980

Date	9-10-2020	Time	
Authorized By		Engg. Sign	
Material to be shifted	V. NO: 181 TO 185 Duct- Rain water		
Shift from	Pipe Line Hole Chipping.		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☒ Other		
Vehicle No.		Vehicle Owner	Eshwar Rao.
Hire charges register serial no.	21547		
Security / Supervisor Sign		Start Time	10:05
		Stop Time	17:12

Fw: Require approval for chipping machine at NE

From: anil m (anil.m@modiproperties.com)

To: bhargavi@modiproperties.com

Date: Saturday, October 10, 2020, 06:25 PM GMT+5:30

Regards,

M. Anil Yadav

Engineer | +91 9030005002, 8688981990 | anil.m@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5_4_187/ 3 & 4, M G Road, Secunderabad _ 03

Don't Just buy a flat or villa! buy a great life style!

we build affordable flats & villas in gated communities.

----- Forwarded message -----

From: "sohammodi@modiproperties.com" <sohammodi@modiproperties.com>

To: "anil m" <anil.m@modiproperties.com>

Cc: "Vijay Raj" <vijay@modiproperties.com>

Sent: Sat, 10 Oct 2020 at 18:21

Subject: RE: Require approval for chipping machine at NE approved

Regards,

Soham Modi

From: anil m <anil.m@modiproperties.com>

Sent: 10 October 2020 07:11

To: Soham Modi <sohammodi@modiproperties.com>

Cc: Vijay Raj <vijay@modiproperties.com>

Subject: Require approval for chipping machine at NE

Respected MD Sir,

At NE, to make the hole in ducts for water outlet purpose from v.no 153 to 174 .we require chipping machine approval for 2days please give approval for hire charges extra this week for 2days other than weekly payment of Rs 35,000/-

Regards,

M. Anil Yadav

Engineer | +91 9030005002, 8688981990 | anil.m@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5_4_187/ 3 & 4, M G Road, Secunderabad _ 03

Don't Just buy a flat or villa! buy a great life style!

we build affordable flats & villas in gated communities.

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : ¹⁵¹²⁴ ~~PAY/10100/20-21~~

Dated : 16-Oct-2020

Particulars	Amount
Account :	
DW-G.Snehalatha	3,600.00
TDS-1.5% Contract	(-)54.00
Through :	
BANK-YES BANK LTD A/C No:-008763700002042	
On Account of :	
Being online neft to G.Snehalatha towards Tractor shifting work as per v.no. 7179 details enclosed.	
Amount (in words) :	
Indian Rupees Three Thousand Five Hundred Forty Six Only	
	₹ 3,546.00


Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Advice for Payment

Company Name : Nilgiri Estates
Project Name : Nilgiri Estate
Supplier Name : G.Sneha Latha

Voucher No : 7179

PARTICULARS

Amount Payable :- 3600.00

Amount

Hire Charges - Job Work Payment
Towards Tractor Shifting work

3600.00

Hire Charges - On A/C Payment

Amount Payable :- 0.00

0.00

Other Additions :

0.00

Other Deductions :

Not: As per M/s approved Sheet enclosed.

Total 3546.00

Rupees : Three Thousand Five Hundred Fourty Six Only.

VERIFIED BY

16 OCT 2020

R. SANJAY KUMAR
MANAGER-AUDIT

[Signature]

Certified by:

Project Manager
Nilgiri Estates

Certified by:

N. Bhargavi
Asst. Engineer
NILGIRI ESTATES

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Nilgiri Estates
 Project Name : Nilgiri Estate
 Supplier Name : G.Sneha Latha

16-10-2020 14:56:39

Pages : 1 of 2

Voucher No :	7179
From Date :	08-10-2020
To Date :	14-10-2020

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	JW	Gross
34231	21546	08-10-2020 Tractor with tipper without labour (per day) AP21U6822 Units : per day (9.30 to 6 P.M)	09:14	17:56	1	1800	JW	1800.00
84355	21548	10-10-2020 Towards Dust Shifting Tractor with tipper without labour (per day) AP21U6822 Units : per day (9.30 to 6 P.M)	09:07	18:07	1	1800	JW	1800.00
		Towards Debris removing from site to out side						

VERIFIED BY
 16 OCT 2020
 R. SANJAY KUMAR
 MANAGER-AUDIT

Signature

Certified by:
Signature
 Project Manager
 Nilgiri Estates

Certified by:
Signature
 N. Bhaskar
 Asst. Engineer
 NILGIRI ESTATES


Accounts Manager

Managing Director

1759-1766

Material Shifting Authorization Form

No. 189007

Date	10-10-20	Time	
Authorized By	Air	Engg. Sign	
Material to be shifted	Debari Shifting		
Shift from			
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP2106822	Vehicle Owner	Snehalatha
Hire charges register serial no.	21548		
Security / Supervisor Sign		Start Time	09:07
		Stop Time	18:07

Nilgiri Estates

HC 84231

Nilgiri Estate

HC Date	Veh No	Start Time	End Time	Pay Type	
08-10-2020	AP21U6822	09:14	17:56	JW	21546

Equipment

Tractor with tipper without labour (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	1800.00	1800.00	1	1800	1800.00


Supplier Name

G.Sneha Latha

Work Description :-

Towards Dust Shifting

Rupees : One Thousand Eight Hundred Only.



Printed On 09-10-2020 16:31:04

Certified by:

N. Bhargavi
Asst. Engineer
NILGIRI ESTATES

Certified by:

Project Manager
Nilgiri Estates

INWARD

Inward No: 21546	dt: 8/10/20
MRN No:	dt:
Received By:	Sign: 
Nilgiri Estates	

VERIFIED BY

16 OCT 2020

R. SANJAY KUMAR
MANAGER-AUDIT

1746-1753

Material Shifting Authorization Form

No. 189006

Date	08-10-20	Time	
Authorized By	<i>[Signature]</i>	Engg. Sign	<i>[Signature]</i>
Material to be shifted	<i>Dust Shifting</i>		
Shift from			
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other		
Vehicle No.	AP2106822	Vehicle Owner	Snehalatha
Hire charges register serial no.	21546		
Security / Supervisor Sign	<i>[Signature]</i>	Start Time	09:14
		Stop Time	17:56

Fw: Require approval for tractor at NE

From: anil m (anil.m@modiproperties.com)

To: bhargavi@modiproperties.com

Date: Wednesday, October 7, 2020, 07:26 AM GMT+5:30

Regards,

M. Anil Yadav

Engineer | +91 9030005002, 8688981990 | anil.m@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5_4_187/ 3 & 4, M G Road, Secunderabad _ 03

Don't Just buy a flat or villa! buy a great life style!

we build affordable flats & villas in gated communities.

----- Forwarded message -----

From: "Soham Modi" <sohammodi@modiproperties.com>

To: "Anil.M Construction" <anil.m@modiproperties.com>

Cc: "Vijay Raj G. Construction" <vijay@modiproperties.com>

Sent: Wed, 7 Oct 2020 at 7:03

Subject: Re: Require approval for tractor at NE

Approved

Regards,

Soham Modi

From: anil.m@modiproperties.com

Sent: 6 October 2020 9:29 pm

To: sohammodi@modiproperties.com

Reply to: anil.m@modiproperties.com

Cc: vijay@modiproperties.com

Subject: Require approval for tractor at NE

Respected MD Sir,

At NE, to remove the debris from site to out of the site we require tractor approval for 1day please give approval for hire charges extra this week for 1day other than weekly payment of Rs 35,000/-

Regards,

M. Anil Yadav

Engineer | +91 9030005002, 8688981990 | anil.m@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5_4_187/ 3 & 4, M G Road, Secunderabad _ 03

Don't Just buy a flat or villa! buy a great life style!

we build affordable flats & villas in gated communities.



Fw: Require approval for tractor at NE

From: anil m (anil.m@modiproperties.com)

To: bhargavi@modiproperties.com

Date: Saturday, October 10, 2020, 06:25 PM GMT+5:30

Regards,

M. Anil Yadav

Engineer | +91 9030005002, 8688981990 | anil.m@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5_4_187/ 3 & 4, M G Road, Secunderabad _ 03

Don't Just buy a flat or villa! buy a great life style!

we build affordable flats & villas in gated communities.

----- Forwarded message -----

From: "sohammodi@modiproperties.com" <sohammodi@modiproperties.com>

To: "anil m" <anil.m@modiproperties.com>

Cc: "Vijay Raj" <vijay@modiproperties.com>

Sent: Sat, 10 Oct 2020 at 18:20

Subject: RE: Require approval for tractor at NE
approved

Regards,

Soham Modi

From: anil m <anil.m@modiproperties.com>

Sent: 10 October 2020 06:17

To: Soham Modi <sohammodi@modiproperties.com>

Cc: Vijay Raj <vijay@modiproperties.com>

Subject: Require approval for tractor at NE

Respected MD Sir,

At NE, to remove the debris from totlots to out of the site we require tractor approval for 1day please give approval for hire charges extra this week for 1day other than weekly payment of Rs 35,000/-

Regards,

M. Anil Yadav

Engineer | +91 9030005002, 8688981990 | anil.m@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5_4_187/ 3 & 4, M G Road, Secunderabad _ 03

Don't Just buy a flat or villa! buy a great life style!

we build affordable flats & villas in gated communities.

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY ¹⁰¹²⁵ 10124/20-21

Dated : 17-Oct-2020

Particulars	Amount
Account : CONT-Homeline Infra Construction TDS-1.5% Contract	25,000.00 (-)375.00
Through : BANK-YES BANK LTD A/C No:-009763700002042 On Account of : Being online paid to HLI towards mobilisation advance payment Amount (in words) : Indian Rupees Twenty Four Thousand Six Hundred Twenty Five Only	₹ 24,625.00

Prepared by: bhavani

Approved by

Receiver's Signature

Annexure - A - Circular no. 807(b)

Details of labour charges

Name of contractor: Home Line Infra

Company name: Nilgiri Estate

Project name: Nilgiri Estates

Date: 15-Oct-20

Period: From: 9-Oct-20 To: 15-Oct-20

Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	20	650.00	13,000
2	Civil work	Male helper	15	500.00	7,500
3	Civil work	Female helper	-	350.00	-
4	RCC work	Mason	-	-	-
5	RCC work	Male helper	-	-	-
6	RCC work	Female helper	-	-	-
7	RCC work	Mason	-	-	-
8	Earth work	Male helper	-	-	-
9	Earth work	Female helper	-	-	-
10	Electrician	Mason	-	-	-
11	Electrician	Male helper	-	-	-
Total					20,500
Payment recommended by project manager:					20,500
Payment approved by MD:					
Prepared by: Bhargavi					
Approved by: Vijay Raj					MDs approval
Name					
Sign					
Date					
Note:					
1. Attach attendance summary from database					
2. Recommend payment as per our guideline rates for wages.					

APPROVED BY
16 OCT 2020
SOHAM MODI
MANAGING DIRECTOR

Certified by:
Project Manager
Nilgiri Estates

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10125/20-21

Dated : 17-Oct-2020

Particulars	Amount
Account : SUP-Vivid World	3,168.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being online paid to Vivid World towards purchase of toner refill drum,toner against invoice no:-1812,1833,1827 po no:-70419,70906,70752	
Amount (in words) : Indian Rupees Three Thousand One Hundred Sixty Eight Only	
	₹ 3,168.00

Prepared by: bhavani

Approved by

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10127/10126/20-21

Dated : 17-Oct-2020

Particulars	Amount
Account : SUP-Naveen Ads	17,475.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being online paid to Naveen Ads towards hoarding charges against invoice no: -195 dt:-31.08.2020	
Amount (in words) : Indian Rupees Seventeen Thousand Four Hundred Seventy Five Only	
	₹ 17,475.00

Prepared by: bhavani

Approved by

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

Dated : 17-Oct-2020

No. : ¹⁰¹²⁸ ~~PAY~~10127/20-21

Particulars	Amount
Account : SUP-Ganesh Tube Traders	37,701.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being online paid to Ganesh Tube Traders towards purchase of plumbing material against invoice no:-237po no:-70500	
Amount (in words) : Indian Rupees Thirty Seven Thousand Seven Hundred One Only	₹ 37,701.00

Prepared by: bhavani


Approved by

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

Dated : 17-Oct-2020

No. : PAY/10129/20-21

Particulars
Account :
SUP-Summit Sales LLP

Amount
1,00,000.00

Through :

BANK-YES BANK LTD A/C No:-009763700002042

On Account of :

Being online paid to SLLP towards bills against credit balance

Amount (in words) :

Indian Rupees One Lakh Only

₹ 1,00,000.00

Approved by

Receiver's Signature

Prepared by: bhavani

Summit Sales LLP (20-21)
M G Road, Ranigunj
Secunderabad

Material Suppliers-Companies
Group Summary

1-Apr-2020 to 16-Oct-2020

Page 1

Particulars	Closing Balance	
	Debit	Credit
	11,74,868.00	
MSUP-Aedis Developers LLP		1,88,249.50
MSUP-B & C Estates	49,581.60	
MSUP-Bloomdale Owners Association	35,897.76	
MSUP-East Side Residency Annojiguda LLP		1,99,941.32
MSUP-Greenwood Estates	76,042.00	
MSUP-GV Discovery Centre Pvt LTd		28,041.14
MSUP-GV Research Center Pvt Ltd	1,35,702.04	
MSUP-Kadakia & Modi Housing	5,739.45	
MSUP-Matrix Recon Private Limited	723.96	
MSUP-Mayflower Grand Owners Association	62,585.62	
MSUP-Mehta & Modi Reality Kowkur LLP		1,23,754.00
MSUP-Modi and Modi Constructions		1.00
MSUP-Modi Builders & Infrastructures Pvt. Ltd.	0.32	
MSUP-Modi Builders Methodist Complex	6,656.38	
MSUP-Modi Farm House Hyderabad LLP	8,541.88	
MSUP-Modi Properties Pvt Ltd	11,73,711.16	
MSUP-Modi Properties Pvt Ltd - Platinum	46,990.12	
MSUP-Modi Realty Genome Valley LLP	15,20,918.96	
MSUP-Modi Realty Mallapur LLP	2,35,915.75	
MSUP-Modi Realty Miryalguda LLP	4,864.00	
MSUP-Nidhi Modi	6,88,600.12	
MSUP-Nilgiri Estates		0.24
MSUP-Paramount Avenue Owners Associations	1.24	
MSUP-Paramount Builders	3,660.24	
MSUP-Paramount Estates	9,076.62	
MSUP-Rajesh Kumar J.Kadakia	2,075.00	
MSUP-RM Mansion	36,328.38	
MSUP-Satyavani Homes JV	11,01,819.81	
MSUP-Serene Constructions LLP	9,075.00	
MSUP-Sharad Kumar J.Kadakia	7,94,615.69	
MSUP-Silver Oak Villas LLP		4,120.24
MSUP-Soham Modi Huf		4,359.00
MSUP-Syed Mehdi and Razia Banu	7,067.00	
MSUP-Tejal Modi	15,06,574.28	
MSUP-Villa Orchids LLP	5,811.70	
MSUP-Villa Orchids Owners Association	2,75,286.12	
MSUP-Vista Homes	4,744.96	
MSUP-Vista Homes Owners Association		
Grand Total	89,83,475.16	5,48,466.44

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

Dated 21/12/2020
: 18-Dec-2020

No. : 10930
PAY/10001/20-21

Particulars	Amount
Account : SUP-Teja Steel Traders New Ref PAY/10001/20-21	6,431.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : CHQ no:-712011 Beng chq issued to Teja Steel Traders towards 100% as advance payment for purchase of Steel against Po NO:-71292	
Amount (in words) : Indian Rupees Six Thousand Four Hundred Thirty One Only	₹ 6,431.00

Approved by 

Receiver's Signature

Prepared by: lavanya

Request for payment

Purchase Department

Division

Pay to

Towards

Amount

Payment from company

Project

Type of payment

Payment mode

Payment to be divided (attach statement)

PO/WO no.

Remarks/ Desc.

Requested by:

Approved by:

Sign

Date

APPROVED BY

15 OCT 2020

SOHAM MODI
MANAGING DIRECTOR

Note: 1. Use this note for all requests for payment. 2. Do not use for weekly site payments. 3. Use for all transfers to Happay or petro.

Teja Steel Traders
Purchasing of Steel

Payment / cheque date

16/10/2020

6,431/-

NE

NE

Advance • Part Payment • Balance Payment • Full Payment

PDC

• Transfer • Other:

• Cheque • Payorder • RTGS/NEFT • Cash • Online payment

• Payment by Happay card • Transfer to Happay card • Transfer to petro

card • Other:

• Yes

• No

Requisition no.

175011

71292

MINISH

41

15/10/2020

W

Purchase Order

Page(s) 1 Of 1

15-10-2020 10:38:10 AM

Original / Office Copy / Purchase Div.Copy

From Company : **Nilgiri Estates**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003.
G S T No. : 36AAHFN0766F1ZA

Supplier Details

Teja Steel Traders
Plot No. 67, SV Nagar Nagaram Hyd - 068
65243250,65243266
9866314488

Doc No	71292	175011
Doc Date	15-10-2020	
Quote No	NIL	
Quote Date	15-10-2020	
SupplyType	Supply	

Kind Attn : Mr. G. Surendar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8115 - Steel - rebar - TMT - 12mm - kgs	100.00	36.00	0.00	18.00	4,248.00
2 8120 - Steel - rebar - TMT - 8mm - kgs	50.00	37.00	0.00	18.00	2,183.00
Total Order Value . . .					6,431.00

Rupees : Six Thousand Four Hundred Thirty One Only.

Terms and Conditions :-

Specification / Brand Item shall be of SS Gold grade

Payment Terms Advance cheque at the time of delivery

Tax Included in the above price

Delivery Date Same day

Delivery Location Nilgiri Estate
Sy.No.143/133/134/135/136, Rampally Village.
Phone. 9030931172, 8297349480

Penalty For Delay NIL

Transportation Cost Transport cost shall be borne by us.

Warranty NIL

Advance Paid NIL

Other Terms We reserve the right to reject the items not confirming to the quality and specifications. This Order is for compound wall plinth beam near transformer Purpose

Completion Date NIL

Measurement NIL

Security NIL

Remarks Contact Person MR Anil-8688981990

For **Nilgiri Estates**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Teja Steel Traders**

Name : _____

Date : ____/____/____

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

Dated : 21-Oct-2020

No. : PAY/10131/20-21

Particulars
Account :
OIE-Petrol/Diesel

Amount

4,486.00

Through :

BANK-YES BANK LTD A/C No:-008763700002042

On Account of :

Chq no:-712013 being chque issued to Guru Prasad Palanki towards diesel
charges due to power flutation in site

Amount (in words) :

Indian Rupees Four Thousand Four Hundred Eighty Six Only

₹ 4,486.00

Approved by :

Receiver's Signature

Prepared by: bhavani

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

Dated : 22-Oct-2020

No. : PAY/10132/20-21

Particulars
Account :
SUP-Industrial Equipment Centre

Amount

5,310.00

Through :

BANK-YES BANK LTD A/C No:-009763700002042

On Account of :

Chq no:-712014 being cheque issued to Industrial Equipment Centre towards
purchase of wheel borrow as 100% advance payment against po no:-71337 req
no:-72977

Amount (in words) :

Indian Rupees Five Thousand Three Hundred Ten Only

₹ 5,310.00

Approved by

Prepared by: bhavani

Receiver's Signature

Request for payment

2nd one / not duplicate.

Division	PURCHASE		
Pay to	Industrial Equipment centre		
Towards	Purchase of Wheel borrow	Payment / cheque date	26-10-20
Amount	5,310-00		
Payment from company	Nilgiri Estates		
Project	NE		
Type of payment	☐ Advance ☐ Part Payment ☐ Balance Payment ☒ Full Payment ☐ PDC		
Payment mode	☐ Transfer ☐ Other: ☒ Cheque ☐ Pay order ☐ RTGS/NEFT ☐ Cash ☐ Online payment ☐ Payment by Happy card ☐ Transfer to Yes bank Expenses card ☐ Transfer to petro card ☐ Other ☐ Pay from suspense account		
Payment to be divided (attach statement)	☐ Yes ☒ No		
PO/WO no.	71337	Req no	72977
Remarks/ Desc.	100% Advance payment		
Requested by:	Approved by:	Sign	Date
Prabhakar			19-10-20

APPROVED BY
19 OCT 2020
SOHAM MOBI
MANAGING DIRECTOR

Note: 1. Use this note for all requests for payment. 2. Do not use for weekly site payments. 3. Use for all transfers to Happy card.

Purchase Order

Page(s) 1 Of 1

19-Oct-20 3:06:19 PM

Original / Office Copy / Purchase Div.Copy

From Company : **Nilgiri Estates**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003.
G S T No. : 36AAHFN0766F1ZA

Supplier Details

Industrial Equipment Centre
5-5-65, G-14, S.A. Trade Centre,
Ranigunj, Sec.-3.

GSTIN -

27717323

66383951/27717323

9849794847

Doc No	71337	72977
Doc Date	15-10-2020	
Quote No	Nil	
Quote Date	11-07-2017	
SupplyType	Supply	

Kind Attn : Mr. Huzefa

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	IGST	Amount
1 5200 - Equipment - machinery - Trolley - NA - Nos Double tyre trolley	1.00	4,500.00	0.00	18.00	5,310.00
Total Order Value . . .					5,310.00

Rupees : Five Thousand Three Hundred Ten Only.

Terms and Conditions :-**Specification / Brand** As per details given in the quotation.**Payment Terms** 100% advance payment**Tax** All taxes are included**Delivery Date** With in 3-4 days

Delivery Location Nilgiri Homes Phase - II
Sy.No.143/133/134/135/136, Rampally Village.
Phone. Malleshham 9553797190

Penalty For Delay Nil**Transportation Cost** Included by us**Warranty** Nil**Advance Paid** By cheque no-..... Rs-5,310-00,Dated-----

Other Terms We reserve the right to reject items not conforming to quality and specifications,Damage is in suppliers account,above order is for garbage collection, purpose.

Completion Date Nil**Measurment** Nil**Security** Nil**Remarks** NilFor **Nilgiri Estates**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Industrial Equipment Centre**

Name : _____

Date : __/__/__

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

Dated : 22-Oct-2020

No. : PAY/10133/20-21

Particulars
Account :
CONT-Narsing Rao Myllaram

Amount

4,084.00

Through :

BANK-YES BANK LTD A/C No:-009763700002042

On Account of :

Chq no:-712015 being chque issued to SSLLP towards on behalf of Narsing
Rao M painting material purchased from SSLLP against invoice no:-13468 dt:
-29.09.2020 po no:-70804 dt:-28.09.2020

Amount (in words) :

Indian Rupees Four Thousand Eighty Four Only

₹ 4,084.00


Approved by


Receiver's Signature

Prepared by: bhavani

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : PAY/10134/20-21

Dated : 24/10/2020
22-Oct-2020

Particulars	Amount
Account :	
DW-G.Mannem	9,500.00
TDS-.75% Contract	(-)71.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online amount neft to G Mannem towards septic tank fixing work done and litch pit dewatering pump fixing work done and other mislinious works at site as per v.no 3566 details enclosed.	
Amount (in words) :	
Indian Rupees Nine Thousand Four Hundred Twenty Nine Only	
	₹ 9,429.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Date : 23-10-2020

Advice for Payment No : 3566

Advice for Payment No : 5555

Contractor Name					From Date		To Date	
G Mannem					15-10-2020		22-10-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	33.50	13400.00	4000.00	800.00	6800.00	800.00	1000.00	0.00
Male Helper	30.00	13500.00	4500.00	450.00	8100.00	450.00	0.00	0.00
Totals...	63.50	26900.00	8500.00	1250.00	14900.00	1250.00	1000.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards septic tank dewatering work and and litch pit dewatering pump and motors removing from septic tank and cleaning and refixing work done and ro plant water supply work and debris removing work from villa no 183 184 and 185 car parking work and other mislinious works at site	9500.00
Job Work Description :	0.00
	Total Amount % 9500.00 TDS : @ 0.75 71.25 Less Rent : 0.00 Less Loan : 0.00
Other Deductions Description :	0.00
VERIFIED BY 21 OCT 2020 R. SANJAY KUMAR Project Manager Nilgiri Estates	Net Amount : 9428.75 Rupees : Nine Thousand Four Hundred Twenty Eight and Paise Seventy Five Only.

Approved By Admin



Approved By Accounts

Approved By Managing Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : ¹⁰¹³⁵ **PAY/10134/20-21**

Dated : 22-Oct-2020

Particulars	Amount
Account :	
JWUD-Labour Charges	8,179.00
JWUD-Allowance for Consumables	8,179.00
JWUD-Allowance for Equipment	4,088.00
TDS-.75% Contract	(-)153.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online amount neft to G Mannem towads as per job work details sheets enclosed as per v.no 3567 details enclosed.	
Amount (in words) :	
Indian Rupees Twenty Thousand Two Hundred Ninety Three Only	
	₹ 20,293.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Estate
 Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3567


Date : 23-10-2020

Contractor Name	From Date	To Date
G Mannem	15-10-2020	22-10-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	33.50	13400.00	4000.00	800.00	6800.00	800.00	1000.00	0.00
Male Helper	30.00	13500.00	4500.00	450.00	8100.00	450.00	0.00	0.00
Totals...	63.50	26900.00	8500.00	1250.00	14900.00	1250.00	1000.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards cpvc and pvc material shifting work to villa no 150 and 152 and debris removing work from 177 to out side and roads cleaning and water removing work from roads due to heavy rain and other mislinious works at site as per job work details enclosed.	20447.00
	Total Amount % 20447.00 TDS : @ 0.75 153.35 Less Rent : 0.00 Less Loan : 0.00
Other Deductions Description :	0.00
VERIFIED BY 21 OCT 2020 R. SANJAY KUMAR MANAGER-AUDIT	Net Amount : 20293.65
Rupees : Twenty Thousand Two Hundred Ninty Three and Paise Sixty Five Only.	

Approved By Admin





Approved By Accounts

Approved By Managing Director

Job Work Details

S. No. 9858

Company	NE	Project	NE
No. of workers required	08	Date	15-10-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	15-10-20	Required to date	15-10-20
Job Description:	Shifting, Debris removing.		
Description	Quantity	Rate	Amount
CPC, PVC material shifting to store	1150 sft	02/-	2300/-
Room no 150, 151, 152 -			
Debris removing Room no 172, 174, 177 to out of the site.	500 sft	02/-	1000/-
Total Amount			3300/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Anil		Mannan G. Bell	

Job Work Details

S. No. 9859

Company	NE	Project	NE
No. of workers required	08	Date	16-10-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	16-10-20	Required to date	16-10-20
Job Description:	Cleaning.		
Description	Quantity	Rate	Amount
As Roads are Cleaning in Phase-I and II due to heavy rain.	6800 sq ft	0.50/-	3400/-
Total Amount			3,400/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Amr		Mannan	G. B. 14

Job Work Details

S. No. 9869

Company	NE	Project	NE
No. of workers required	08	Date	20-10-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	20-10-20	Required to date	20-10-20

Job Description:

Debris removing, manhole

Cleaning, shifting.

Description	Quantity	Rate	Amount
Debris removing near road 154, 153, 155, 156 to out of the site.	770 sft	02/-	1540/-
manhole cleaning from 153 to 160 and 147 to 152. which is full filled with debris.	1470 sft	0.50/-	735/-
Windows shifting from 178 to 185.	600 sft	02/-	1200/-
Total Amount			3475/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Ani		Mannan	G. Bala

Job Work Details

S. No. 9873

Company	NE	Project	NE
No. of workers required	08	Date	21-10-20
No. of head mason	-	No. of male helper	04
No. of mason	04	No. of female helper	-
Required from date	21-10-20	Required to date	21-10-20
Job Description:	Debris Shifting, Cleaning		
Description	Quantity	Rate	Amount
NEAR VMO 149/148 142 debris shifted	875 sft	02/-	1750/-
V. no 164, Band 141 Cleaning for House using Purpos.	3265 sft	0.50/-	1632/-
Total Amount			3382/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Amey		Mannan	Bem

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :


Payment Voucher

No. : ¹⁰¹³⁶ PAY/10134/20-21

Dated : ^{24/10/2020} 22-Oct-2020

Particulars	Amount
Account :	
DW-Mahaveer Gurjar	3,500.00
TDS-.75% Contract	(-)26.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online neft to Mahaveer towards tiles repairing work done asper v.no 3568 details enclosed.	
Amount (in words) :	
Indian Rupees Three Thousand Four Hundred Seventy Four Only	
	₹ 3,474.00

Prepared by: mnm@modiproperties.com


Approved by

Receiver's Signature

Advice for Payment No : 3568

Date : 23-10-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	3.50	1487.50	1487.50	0.00	0.00	0.00	0.00	0.00
Mason	3.50	2100.00	2100.00	0.00	0.00	0.00	0.00	0.00
Totals...	7.00	3587.50	3587.50	0.00	0.00	0.00	0.00	0.00

Advice For Payment

Certified by:

Project Manager
Nilgiri Estates

Approved By Admin

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : PAY/10134/20-21

Dated : 22-Oct-2020

Particulars	Amount
Account : DW-Mohammad Khudoos TDS-.75% Contract	3,500.00 (-)26.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being online amount neft to MD Khudoos towards mislinious plumbing work at site as per v.no 3569 details enclosed.	
Amount (in words) : Indian Rupees Three Thousand Four Hundred Seventy Four Only	
	₹ 3,474.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : PAY/10138/20-21

Dated : 22-Oct-2020

Particulars	Amount
Account :	
JWUD-Labour Charges	1,840.00
JWRD-Allowance for Consumables	1,840.00
JWRD-Allowance for Consumables	920.00
TDS-.75% Contract	(-)-35.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online amount neft to MD Khudoos towards villa no 147,148,149 and 150 plumbing work done as per v.no 3570 details enclosed.	
Amount (in words) :	
Indian Rupees Four Thousand Five Hundred Sixty Five Only	
	₹ 4,565.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Estate
 Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3570

Date : 23-10-2020

Contractor Name	From Date	To Date
MD Khudoos	15-10-2020	22-10-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	9.50	3800.00	2400.00	0.00	800.00	0.00	600.00	0.00
Mason	19.50	10725.00	2750.00	0.00	3300.00	0.00	4675.00	0.00
Totals...	29.00	14525.00	5150.00	0.00	4100.00	0.00	5275.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no 147 148 149 and 150 rain water line pipes removing and refixing work done and RO Plant water connection work done and other mislinious works at site	4600.00
Total Amount %	4600.00
TDS : @ 0.75	34.50
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
VERIFIED BY 21 OCT 2020 R. SANJAY KUMAR MANAGER-AUDIT	4565.50
Rupees : Four Thousand Five Hundred Sixty Five and Paise Fifty Only.	

Certified by:

Project Manager
Nilgiri Estates

Approved By Admin

Approved By Accounts

Approved By Managing Director


Job Work Details

S. No. 9865

Company	NE	Project	NE
No. of workers required	02	Date	17-10-20
No. of head mason	—	No. of male helper	01
No. of mason	01	No. of female helper	—
Required from date	17-10-20	Required to date	17-10-20
Job Description:	Rain water pipes removing		
Description	Quantity	Rate	Amount
Rain water pipes removing and repairs at V.O. no. 147, 148, 149, 150 & 151	02 nos	575/-	1150/-
Total Amount			1150/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Ami		Kuddhus	Chilka


Job Work Details

S. No. 9871

Company	NE	Project	NE
No. of workers required	02	Date	20-10-20
No. of head mason	-	No. of male helper	01
No. of mason	01	No. of female helper	-
Required from date	20-10-20	Required to date	20-10-20
Job Description:	Plumbing work		
Description	Quantity	Rate	Amount
Rain water Pipes holes ChipPus	02 NO)	575/-	1150/-
✓ v. no 114, 152, 167.			
Total Amount			1150/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
AR		Kuddhus	(1150/-) 

Job Work Details

S. No. 9878

Company	NE	Project	NE
No. of workers required	02	Date	22-10-20
No. of head mason	—	No. of male helper	01
No. of mason	01	No. of female helper	—
Required from date	22-10-20	Required to date	22-10-20
Job Description:	Plumbing work		
Description	Quantity	Rate	Amount
No. 165, 164, 163 Rain water pipe grommet and defizing Roofery.	02 nos	575/-	1150/-
Total Amount			1150/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Aun		Kuddhu	CHZCHA

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :


Payment Voucher

No. : ¹⁰¹³⁹~~PAY/10134~~/20-21

Dated : 22-Oct-2020

Particulars	Amount
Account :	
DW-Nalla Rama Krishna Reddy	2,000.00
TDS-.75% Contract	(-)15.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online amount neft to N Ramakrishna reddy towards septic tank motor connection work done and other mislinious works at site as per v.no 3571 details enclosed.	
Amount (in words) :	
Indian Rupees One Thousand Nine Hundred Eighty Five Only	
	₹ 1,985.00

Prepared by: mnm@modiproperties.com

Approved by 

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad


Advice for Payment No : 3571

Date : 23-10-2020

Contractor Name					From Date		To Date	
N.Ramakrishna Reddy (Electrician)					15-10-2020		22-10-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	8.00	3200.00	400.00	0.00	2800.00	0.00	0.00	0.00
Mason	9.00	4950.00	1650.00	0.00	2750.00	550.00	0.00	0.00
Totals...	17.00	8150.00	2050.00	0.00	5550.00	550.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards septic tank motor connection work done and club house opposite open well pump motor connection work done and street light poles power connection work done and other mislinious works at site	2000.00
Job Work Description :	0.00
	Total Amount % 2000.00
	TDS : @ 0.75 15.00
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
VERIFIED BY 21 OCT 2020 R. SANJAY KUMAR PROJECT MANAGER-AUDIT	Net Amount : 1985.00
Rupees : One Thousand Nine Hundred Eighty Five Only	

Certified by:


Project Manager
 Nilgiri Estates

Approved By Admin

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : ^{10/40} PAY/10134/20-21

Dated : 22-Oct-2020

Particulars	Amount
Account :	
JWUD-Labour Charges	1,800.00
JWUD-Allowance for Conumables	1,800.00
JWUD-Allowance for Equipment	900.00
TDS-.75% Contract	(-)34.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online amount neft to N Ramakrishna reddy towards villa no 01,43 and 66 street lights poles fixing work done as per v.no 3672 details enclosed.	
Amount (in words) :	
Indian Rupees Four Thousand Four Hundred Sixty Six Only	
	₹ 4,466.00

Prepared by: mnm@modiproperties.com


Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad


Advice for Payment No : 3572

Date : 23-10-2020

Contractor Name					From Date		To Date	
N.Ramakrishna Reddy (Electrician)					15-10-2020		22-10-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	8.00	3200.00	400.00	0.00	2800.00	0.00	0.00	0.00
Mason	9.00	4950.00	1650.00	0.00	2750.00	550.00	0.00	0.00
Totals...	17.00	8150.00	2050.00	0.00	5550.00	550.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards villa no 01 43 66 and 37 street light poles fixing work done and lights fixing work done villa no 01 to 22 generator wire replacement work due to heavy rain wire damaged and other mislinious works at site		4500.00
Total Amount %		4500.00
TDS : @ 0.75		33.75
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
VERIFIED BY 21 OCT 2020 R. SANJAY KUMAR MANAGER-AUDIT		4466.25
Rupees : Four Thousand Four Hundred Sixty Six and Paise Twenty Five Only.		

Approved By Admin



Approved By Accounts

Approved By Managing Director

Job Work Details

S. No. 9861

Company	NE	Project	NE
No. of workers required	02	Date	16-10-20
No. of head mason	—	No. of male helper	01
No. of mason	01	No. of female helper	—
Required from date	16-10-20	Required to date	16-10-20
Job Description:	Street light's fixing		
Description	Quantity	Rate	Amount
Work done 1, 43, 66 37 Street light's fixing to the poles.	02 No's	550/-	1100/-
Total Amount			1100/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Amey		N. Ramakrishna	Kishan


Job Work Details

S. No. 9864

Company	NE	Project	NE
No. of workers required	02	Date	17-10-20
No. of head mason	—	No. of male helper	01
No. of mason	01	No. of female helper	—
Required from date	17-10-20	Required to date	17-10-20
Job Description:	Street light fixings		
Description	Quantity	Rate	Amount
near van 79, 33, 51, 66 street light fixing.	02 5 No's	575/-	1150/-
Total Amount			1150/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
AP		N. Ramakrishna	Kishan

Job Work Details

S. No. 9872

Company	NE	Project	NE
No. of workers required	02	Date	20-10-20
No. of head mason	—	No. of male helper	01
No. of mason	01	No. of female helper	—
Required from date	20-10-20	Required to date	20-10-20
Job Description:	Electrical work.		
Description	Quantity	Rate	Amount
Generator cable connection given from vno 1 to 22 line due to work.	02 NO'S	575/-	1150/-
Total Amount			1150/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Amey		M. Ranakrishna	Kishan

Job Work Details

S. No. 9875

Company	NE	Project	NE
No. of workers required	02	Date	21-10-20
No. of head mason	-	No. of male helper	01
No. of mason	01	No. of female helper	-
Required from date	21-10-20	Required to date	21-10-20
Job Description:	Electrical work		
Description	Quantity	Rate	Amount
near club house work of electrical motor's fan for	02 nos	550/-	1100/-
ceiling Pit Clean For P.C.			
Total Amount			1100/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
ACP		N. Ramakrishna	Kiran

Section A			
Contractor Name		Approved by District Engineer	
N6		N6	
Date of approval		15-10-20	
Contractor Name		Job work	
Type of work		Plumbing	
From date		15-10-20	
To date		22-10-20	
Required for		Estimation material supply	
Details of additional labour required		Job work	
Contractor Name		N6	
Type of work		Civil	
From date		15-10-20	
To date		22-10-20	
Required for		unclassified work	
Details of additional labour required		Job work	
Contractor Name		N6	
Type of work		Civil	
From date		15-10-20	
To date		22-10-20	
Required for		unclassified work	
Details of additional labour required		Job work	
Contractor Name		N6	
Type of work		Civil	
From date		15-10-20	
To date		22-10-20	
Required for		unclassified work	
Details of additional labour required		Job work	
Contractor Name		N6	
Type of work		Civil	
From date		15-10-20	
To date		22-10-20	
Required for		unclassified work	

daily oil pair
9.50 x 5 days
47.50

APPROVED
1 OCT 20
[Signature]

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : PAY/10134/20-21

Dated : 22-Oct-2020

Particulars	Amount
Account :	
JWUD-Labour Charges	8,136.00
JWUD-Allowance for Conumables	8,136.00
JWUD-Allowance for Equipment	4,068.00
TDS-.75% Contract	(-)152.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online amount neft to Sunil reddy towards mislinious civil works at site as per job work detail sheet enclosed as per v.no 3573 details enclosed.	
Amount (in words) :	
Indian Rupees Twenty Thousand One Hundred Eighty Eight Only	
	₹ 20,188.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad


Advice for Payment No : 3573

Date : 23-10-2020

Contractor Name					From Date		To Date	
Sunil Reddy					15-10-2020		22-10-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Male Helper	35.25	14100.00	2500.00	0.00	9200.00	0.00	2400.00	0.00
Mason	35.25	20268.75	3593.75	0.00	13225.00	0.00	3450.00	0.00
Totals...	70.50	34368.75	6093.75	0.00	22425.00	0.00	5850.00	0.00

Advice For Payment

PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards villa no 183 and 185 kitchen plat form relaying work done and external compound wall plastering work beside villa no 183 to out side of site as per job work detail sheet enclosed.		20340.00
Total Amount %		20340.00
TDS : @ 0.75		152.55
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
VERIFIED BY 21 OCT 2020 R. SANJAY KUMAR MANAGER-AUDIT		Net Amount : 20187.45
Rupees : Twenty Thousand One Hundred Eighty Seven and Paise Fourty Five Only.		

Certified by:

Project Manager
Nilgiri Estates


Approved By Admin

Approved By Accounts

Approved By Managing Director

Job Work Details

S. No. 9860

Company:	NE	Project	NE
No. of workers required	08	Date	16-10-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	16-10-20	Required to date	16-10-20
Job Description:	CIVIL WORK		
Description	Quantity	Rate	Amount
No. 183, 185 Kitchen Plat Boxen's delays in 1st floor.	450 sq ft	09/-	4050/-
Total Amount			4050/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Ar		M. S. WIL Reddy	M. S. WIL Reddy

Job Work Details

S. No. 9870

Company	NE	Project	NE
No. of workers required	08	Date	20-10-20
No. of head mason	-	No. of male helper	04
No. of mason	04	No. of female helper	-
Required from date	20-10-20	Required to date	20-10-20
Job Description:	CIVIL WORK		
Description	Quantity	Rate	Amount
At Club house front side external compound wall 2nd coat Plaster work.	350 sq ft	09/-	3150/-
Manhole Covers Strengthening near nos 91, 93, 95, 99.	100 sq ft	09/-	900/-
Total Amount			4050/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
ASR		M. J. UNIL Reddy	M. J. UNIL

Job Work Details

S. No. 9874

Company	NE	Project	NE
No. of workers required	08	Date	21-10-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	21-10-20	Required to date	21-10-20
Job Description:	CIVIL WORK.		
Description	Quantity	Rate	Amount
N. NO 66, 22, 58 For relaying work skipping Provision filling.	460.58	09/-	4140/-
Total Amount			4140/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
		M. SUNIL Reddy	M. SUNIL

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :


Payment Voucher

No. : ¹⁰¹⁴² ~~PAY~~10134/20-21

Dated : ^{24/10/2020} 22-Oct-2020

Particulars	Amount
Account :	
DW-Mudia Sunil Reddy	6,000.00
TDS-.75% Contract	(-)45.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online amount neft to Miudia sunil reddy towards villa no 66 set back pavers work and other mislinious works at site as per v.no 3574 details enclosed.	
Amount (in words) :	
Indian Rupees Five Thousand Nine Hundred Fifty Five Only	
	₹ 5,955.00

Prepared by: mnm@modiproperties.com


Approved by

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : PAY/10143/20-21

Dated : 24/10/2020

Particulars	Amount
Account : DW-T.Kurmanna TDS-.75% Contract	6,000.00 (-)45.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being online amount neft to T Kurmanna towards stores material unloading and shifting work done and other mislinious works at site as per v.no 3575 details enclosed.	
Amount (in words) : Indian Rupees Five Thousand Nine Hundred Fifty Five Only	
	₹ 5,955.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3575


Date : 23-10-2020

Contractor Name	From Date	To Date
T.Kurmanna EWK CON	15-10-2020	22-10-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	8.00	3200.00	2000.00	800.00	0.00	0.00	400.00	0.00
Male Helper	10.00	4500.00	3150.00	450.00	0.00	0.00	900.00	0.00
Totals...	18.00	7700.00	5150.00	1250.00	0.00	0.00	1300.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards stores material unloading and shifting work done and stores cleaning work and material arranging work and one pair sent with purchase vehicle to load the material and other mislinious works at site	6000.00
Job Work Description :	0.00
	Total Amount % 6000.00
	TDS : @ 0.75 45.00
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
VERIFIED BY 21 OCT 2020 R. SANJAY KUMAR MANAGER-AUDIT	
Rupees : Five Thousand Nine Hundred Fifty Five Only.	Net Amount : 5955.00

Approved By Admin



Approved By Accounts

Approved By Managing Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : PAY/10134/20-21

Dated : 22-Oct-2020

Particulars	Amount
Account :	
CONT-Mahaveer Gurjar	60,000.00
TDS-.75% Contract	(-)450.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online amount neft to Mahaveer Gujar towards release as per credit balance asper v.no 3576 details enclosed.	
Amount (in words) :	
Indian Rupees Fifty Nine Thousand Five Hundred Fifty Only	
	₹ 59,550.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3576

Date : 23-10-2020

Date : 23-10-2020

Contractor Name		From Date	To Date
Mahaveer(Tile Contractor)		15-10-2020	22-10-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	3.50	1487.50	1487.50	0.00	0.00	0.00	0.00	0.00
Mason	3.50	2100.00	2100.00	0.00	0.00	0.00	0.00	0.00
Totals...	7.00	3587.50	3587.50	0.00	0.00	0.00	0.00	0.00

Advice For Payment**PARTICULARS**

On A/c Description :	AMOUNT
Towards release as per credit balance Rs 90180/-	60000.00
Department Description :	0.00
Job Work Description :	0.00
Other Deductions Description :	Total Amount % 60000.00
	TDS : @ 0.75 450.00
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	VERIFIED BY 21 OCT 2020 R. SANJAY KUMAR MANAGER-AUDIT
	Net Amount : 59550.00
Rupees : Fifty Nine Thousand Five Hundred Fifty Only.	

Certified by:Project Manager
Nilgiri Estates

Approved By Admin

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : ¹⁰¹²⁵ PAY10134/20-21

Dated : 22-Oct-2020

Particulars	Amount
Account :	
CONT-Mohammad Khudoos	40,000.00
TDS-.75% Contract	(-)300.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online amount neft to MD Khudoos towards plumbing work release as per credit balance as per v.no 3577 details enclosed.	
Amount (in words) :	
Indian Rupees Thirty Nine Thousand Seven Hundred Only	
	₹ 39,700.00

Prepared by: mnm@modiproperties.com

Approved by 

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3577

Date : 23-10-2020

Contractor Name	From Date	To Date
MD Khudoos	15-10-2020	22-10-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	9.50	3800.00	2400.00	0.00	800.00	0.00	600.00	0.00
Mason	19.50	10725.00	2750.00	0.00	3300.00	0.00	4675.00	0.00
Totals...	29.00	14525.00	5150.00	0.00	4100.00	0.00	5275.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	
Towards release as per credit balance 87433/-	40000.00
Department Description :	
	0.00
Job Work Description :	
	0.00
	Total Amount % 40000.00
	TDS : @ 0.75 300.00
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	
	0.00
	Net Amount : 39700.00
Rupees : Thirty Nine Thousand Seven Hundred Only.	

VERIFIED BY

21 OCT 2020

R. SANJAY KUMAR
MANAGER-AUDIT

Certified by:

Project Manager
Nilgiri Estates

Approved By Admin

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : PAY/10146/20-21

Dated : 22-Oct-2020

Particulars	Amount
Account : CONT-Narsing Rao Myllaram TDS-.75% Contract	50,000.00 (-)375.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being online amount neft to M Narshing rao towards painting work release as per credit balane as per v.no 3578 details enclosed.	
Amount (in words) : Indian Rupees Forty Nine Thousand Six Hundred Twenty Five Only	
	₹ 49,625.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Estate
 Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3578

Date : 23-10-2020

Contractor Name					From Date		To Date	
M.Narsing Rao -PAI- Con					15-10-2020		22-10-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Mason	17.00	9350.00	0.00	0.00	0.00	0.00	9350.00	0.00
Totals...	17.00	9350.00	0.00	0.00	0.00	0.00	9350.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		
Towards release as per credit balance Rs 71875/-		50000.00
Department Description :		
		0.00
Job Work Description :		
		0.00
		Total Amount % 50000.00
		TDS : @ 0.75 375.00
		Less Rent : 0.00
		Less Loan : 0.00
Other Deductions Description :		
		0.00
		Net Amount : 49625.00
Rupees : Fourty Nine Thousand Six Hundred Twenty Five Only.		

Certified by:


Project Manager
 Nilgiri Estates

Approved By Admin

Approved By Accounts

Approved By Managing
Director