

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Nilgiri Estates	Date:	20-02-2021	
Site:	Nilgiri Estates	Prepared by:	Kavitha	
Report From / To	13-02-2021 to 20-02-2021	Approved by:	Anil	
Report Date	20-02-2021			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Sl no of Req.	Item Description	Reason for not preparing PO/WO#
175157	21-01-2021	01	SS Boards	Hold by MD
175187	11-02-2021	1 to 9	Sliding windows	Not found
175191	12-02-2021	01	UV Plastisizer sheet	Online purchase
175192	12-02-2021	01	Street light ms pole box	Sample to be receive
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Sl no of Req.	Item Description	Details of discussion with supplier ^s
175184	08-01-2021	1 to 8	Sanitary	We will pick up from SLLP
175189	11-02-2021	1 to 8	Sanitary	We will pick up from SLLP
175190	11-02-2021	1 to 17	CP fittings	We will pick up from SLLP
175194	12-02-2021	01	Plane falceiling	Supplier arranging the material
175195	12-02-2021	1 to 8	Sanitary	We will pick up from SLLP
175198	13-02-2021	01	Altek lappam	Supplier arranging the material
175199	15-02-2021	1 to 2	Steel	Supplier arranging the material
175202	16-02-2021	1 to 3	Shade Grass	Supplier arranging the material
175204	17-02-2021	1 to 8	Sanitary	We will pick up from SLLP
175205	17-02-2021	1 to 17	CP Fittings	We will pick up from SLLP
No. of gate passes issued this week:		02	From No.	2678 To No. 2619
Delivery van site visit on:		15-02-2021,17-02-2021&18-02-2021		
Inward report (MRN/other) & stock report emailed in PDF format to purchase?				Yes
DC register Sl. No. during the week	From No.	12048	To No.	12062
Items not ordered but received: NIL				
Items sent to HO /vendor that are pending for repair:				
Other corrections & remarks:				
Details	Project Manager	Admin Officer/Manager	Admin Audit	
Sign				
Date				

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA'

Certified by:

Project Manager
Nilgiri Estates

MODI Properties

Stock List - Till Date : 20-02-2021

Company : Nilgiri Estates

Location : Nilgiri Estate

Pages : 1 of 3

Category / Item Name	Balance Qty	Rate	Balance Value
Building material	200		3,500
1004 - Building material - Cement Solid Blocks - 4 In x8 In x16 In - nos	200	18	3,500
Carpentry - doors	7		10,711
2339 - Carpentry - doors - Panel Door 30 mm - 26 In x 82 In - Nos	1	1,746	1,746
2340 - Carpentry - doors - Panel Door 30 mm - 32 In x 80 In - Nos	1	2,484	2,484
2341 - Carpentry - doors - Panel Door 30 mm - 32 In x 82 In - Nos	1	2,149	2,149
2360 - Carpentry - doors - Panel Doors - Others - Nos	4	1,083	4,332
Carpentry - hardware	40		8,861
2092 - Carpentry - hardware - Door Stopper - NA - nos	15	89	1,339
2100 - Carpentry - hardware - Fischer - 6mm - pkts	9	106	956
2115 - Carpentry - hardware - Measuring tape - 30mtrs - nos	2	300	600
2117 - Carpentry - hardware - Measuring tape - 5mtrs - nos	4	108	432
2169 - Carpentry - hardware - SS Mortise Lock - other - nos	2	1,986	3,971
2285 - Carpentry - hardware - SS Hinges - Others - nos	8	195	1,562
Carpentry - windows	192		56,448
2400 - Carpentry - windows - Al.sliding Windows 3 track - 6 ft X 4 ft - Sft	192	294	56,448
Carpentry - wood	199		2,990
2237 - Carpentry - wood - Sal wood Beading - other - rft	199	15	2,990
Cement	540		127,440
3002 - Cement - PPC - 50kgs - bags	540	236	127,440
Consumables	2		400
4112 - Consumables - Sanitizer - 500 ml - Nos	2	200	400
Electrical - other	149		30,666
4581 - Electrical - other - Gate lamp - NA - nos	40	650	26,000
4585 - Electrical - other - Insulation tape - NA - nos	10	8	80
4596 - Electrical - other - MCB - 16Amps - nos	6	125	750
4631 - Electrical - other - Modular Plate - 6way - nos	13	51	663
4789 - Electrical - other - Modular switch Blank plates - NA - nos	50	10	500
4790 - Electrical - other - Modular socket - 15 A - nos	10	77	770
4791 - Electrical - other - Modular socket - 6 A - nos	1	49	49
4795 - Electrical - other - Modular Telephone Jack - NA - Nos	6	40	240
4796 - Electrical - other - Modular TV Socket - NA - Nos	3	38	114
4804 - Electrical - other - Earth Powder - NA - bags	10	150	1,500
Electrical - wires	1,255		20,605
4708 - Electrical - wires - Telephone wire - 2pair - bundles	5	601	3,005
4710 - Electrical - wires - TV wire - RG-6 - mtrs	400	10	4,000
4782 - Electrical - wires - A1 service Wire - 7/20 - mts	850	16	13,600
Miscellaneous	134		1,596
6040 - Miscellaneous - Tefflon tape - NA - nos	114	14	1,596
6086 - Miscellaneous - M.S.Cloth Hangers - Others - Nos	20	0	0
Paints	5		7,999

Certified by:

Project Manager
Nilgiri Estates

20-02-2021 14:08:58

Category / Item Name	Balance Qty	Rate	Balance Value
6501 - Paints - ACE External Emulsion - 20ltrs - buckets	3	2,227	6,681
6549 - Paints - White Cement - 25kgs - bags	1	600	600
6601 - Paints - Wall Care Puttl - 20kgs - bags	1	718	718
Plumbing - CP	96		52,881
10043 - Plumbing - CP - Bottel trap - NA - nos	7	480	3,360
7026 - Plumbing - CP - Extension Nipple - 1/2 In - nos	6	42	252
7033 - Plumbing - CP - Pillar cock - NA - nos	10	522	5,220
7036 - Plumbing - CP - Shower arm - NA - nos	10	330	3,300
7037 - Plumbing - CP - Shower head - NA - nos	10	464	4,640
7041 - Plumbing - CP - Sq. Jali without hole - 6 In x6 In - nos	20	179	3,580
7042 - Plumbing - CP - Stop Cock - 1/2 In - nos	18	552	9,936
7045 - Plumbing - CP - Wall Mixer - other - nos	6	2,531	15,186
7377 - Plumbing - CP - Sink Cock With Swivel Spout - NA - Nos	9	823	7,407
Plumbing - CPVC	42		3,430
10062 - Plumbing - CPVC - CPVC Coupling - 1 In - nos	5	15	75
10067 - Plumbing - CPVC - CPVC Tee - 3/4 In - nos	2	17	34
10073 - Plumbing - CPVC - CPVC Elbow - 3/4 In - nos	5	11	55
10091 - Plumbing - CPVC - CPVC End cap - 3/4 In - nos	5	7	35
10092 - Plumbing - CPVC - CPVC End cap - 1 In - nos	3	12	36
10098 - Plumbing - CPVC - CPVC Ball Valve - 1 In - nos	3	155	465
10099 - Plumbing - CPVC - CPVC Solutions - NA - Ltrs	5	464	2,320
10101 - Plumbing - CPVC - CPVC Clamp - 3/4 In - nos	2	7	14
10102 - Plumbing - CPVC - CPVC Clamp - 1 In - nos	2	8	16
10132 - Plumbing - CPVC - CPVC Tank Connector - 1 1/4 In - nos	2	60	120
10214 - Plumbing - CPVC - Elbow - 1 1/4 In - nos	3	40	120
10251 - Plumbing - CPVC - CPVC Reducer Elbow - 3/4 in X 1/2 in - Nos	5	28	140
Plumbing - GI	3		930
10006 - Plumbing - GI - Ball Valve - 1/2 In - nos	3	310	930
Plumbing - other	95		2,280
7353 - Plumbing - other - Green Hose pipe - Other - Mtrs	95	24	2,280
Plumbing - PVC	33		4,675
10023 - Plumbing - PVC - Bend Plain - 3 In - nos	6	40	240
10030 - Plumbing - PVC - Bend Plain - 4 In - nos	4	65	260
10185 - Plumbing - PVC - Elbow - NA - Nos	5	35	175
7193 - Plumbing - PVC - Coupling - 3 In - nos	4	30	120
7194 - Plumbing - PVC - Coupling - 4 In - nos	2	48	96
7269 - Plumbing - PVC - Single Socket Pipe 10ft - 3 In - nos	4	185	740
7270 - Plumbing - PVC - Single Socket Pipe 10ft - 4 In - nos	4	321	1,284
7437 - Plumbing - PVC - Chamber Raisers - Others - nos	4	440	1,760
Plumbing - sanitary	53		47,111
7302 - Plumbing - sanitary - Health Faucet - NA - nos	11	455	5,005
7310 - Plumbing - sanitary - Sink - other - nos	7	2,783	19,481
7319 - Plumbing - sanitary - Wall hung rag bolts - NA - nos	2	288	3,456
7321 - Plumbing - sanitary - Washbasin - other - nos	6	1,664	9,984
7323 - Plumbing - sanitary - Washbasin rag bolts - NA - pairs	1	145	1,595
7348 - Plumbing - sanitary - Pedastal - NA - nos	6	1,265	7,590

Certified by:



**Project Manager
Nilgiri Estates**

Category / Item Name	Balance Qty	Rate	Balance Value
Stationery : office	1000		5000
5001 : Stationery : office : Pen : 500 : 1000	1000	5	5000
File	4000		1000,000
5002 : File : 1/2 inch 1/2 inch : 500 : 500 : 10000	400	2500	100,000
5003 : File : 1/2 inch 1/2 inch : 500 : 500 : 10000	1000	500	500,000
5004 : File : 1/2 inch 1/2 inch : 500 : 500 : 10000	200	2000	4,000
5005 : File : 1/2 inch 1/2 inch : 500 : 500 : 10000	2000	500	1000,000
5006 : File : 1/2 inch 1/2 inch : 500 : 500 : 10000	200	0	0
5007 : File : 1/2 inch 1/2 inch : 500 : 500 : 10000	200	0	0
5008 : File : 1/2 inch 1/2 inch : 500 : 500 : 10000	200	0	0
Total Stock Value...			2000,000

Certified by

 Project Manager
 Nilgiri Estates

Site Bills and D.C.'s Inward/Outward Register

Inward Date	Time	Inward No	Bill / DC	Bill / DC no.	Bill / DC date	Material Inward no.	Material Inward date	Supplier Name	Received By	Receiver Sign	Issued on Date	Issued on Time	Issued to name	Issued to sign.	Admin sign.
8/2/21	15:139	12030	DC	13485	8/2/21	22439	8/2/21	Summit Sales Up	Quantity	AK	9/2/21	17:45	Kavitha		
"	19:14	12031	DC	3551	"	22442	8/2/21	"	Quantity	AK	"	"	Kavitha		
9/2/21	11:14	12032	DC	13502	9/2/21	22443	9/2/21	Global Safety solutions	Quantity	AK	10/2/21	19:50	Kavitha		
"	"	12033	"	13503	"	22444	"	Summit Sales Up	"	AK	"	"	"		
"	"	12034	"	13504	"	22445	"	"	"	AK	"	"	"		
"	"	12035	"	13505	"	22446	"	"	"	AK	"	"	"		
9/2/21	12:27	12036	DC	3552	9/2/21	22447	9/2/21	Summit Sales Up	Quantity	AK	"	"	"		
"	17:10	12037	DC	3553	"	22451	"	"	"	AK	"	"	"		
"	"	12038	"	3554	"	22452	"	"	"	AK	"	"	"		
11/2/21	9:19	12039	DC	1047	11/2/21	22453	11/2/21	Panama Mosaic	Quantity	AK	12/2/21	17:30	Kavitha		
"	12:45	12040	"	13549	"	22454	"	Summit Sales Up	"	AK	"	"	"		
"	"	12041	"	13550	"	22455	"	"	"	AK	"	"	"		
"	"	12042	"	13551	"	22456	"	"	"	AK	"	"	"		
"	"	12043	"	13552	"	22457	"	"	"	AK	"	"	"		
"	"	12044	"	247	"	22458	"	Anshta Associates	"	AK	"	"	"		
"	"	12045	Invoice	4210	"	22459	"	Klio Shetti Machine	"	AK	"	"	"		
"	"	12046	"	852	"	22460	"	Gravel Quantity	"	AK	"	"	"		
12/2/21	16:38	12047	DC	13594	12/2/21	22463	12/2/21	Summit Sales Up	Quantity	AK	13/2/21	"	"		
15/2/21	16:00	12048	Invoice	614	15/2/21	22464	15/2/21	Summit Sales Up	Quantity	AK	16/2/21	17:00	Kavitha		
19/2/21	16:00	12049	DC	13436	19/2/21	22466	19/2/21	Summit Sales Up	Quantity	AK	18/2/21	18:05	Kavitha		
"	16:00	12050	"	3561	"	22467	"	"	"	AK	"	"	"		
"	16:47	12051	"	4357	"	22468	"	Shiv Shetti Machine	"	AK	"	"	"		
"	"	12052	"	13663	"	22469	"	Summit Sales Up	"	AK	"	"	"		
"	"	12053	"	13664	"	22470	"	"	"	AK	"	"	"		
"	"	12054	"	13665	"	22471	"	"	"	AK	"	"	"		
"	"	12055	"	13669	"	22472	"	"	"	AK	"	"	"		
"	"	12056	"	13670	"	22473	"	"	"	AK	"	"	"		
"	"	12057	"	13671	"	22474	"	"	"	AK	"	"	"		
"	"	12058	"	13672	"	22475	"	"	"	AK	"	"	"		
"	"	12059	"	13673	"	22476	"	"	"	AK	"	"	"		
18/2/21	13:40	12060	DC	3532	18/2/21	22478	18/2/21	Summit Sales Up	Quantity	AK	19/2/21	17:00	Kavitha		
"	16:30	12061	Invoice	870	"	22479	"	Summit Sales Up	"	AK	"	"	"		

Site Bills and D.C.'s Inward/Outward Register

[illegible]

OUTWARD - GATE PASS

No.: 2618

Date:	19/02/21	Time:	11:09
Company:	Niligiri Estates.		
Project/site:	Niligiri Estates.		
Destination:	Vivid World		
Outward No.:	Vehicle type	Vehicle No	Vehicle driver
545	Bike	T507F VY-7491	Vishal / [Signature]
	Material Description	Quantity	Units
1.	HP 12 A Tonner Corrologes.	01	NOS
2.			
3.			
4.			
5.			
6.			
7.			
8.			
9.			
10.			
	Total		
Charges/refund		Purpose for transfer	
☐ No charge		☐ Return to supplier for exchange	
☐ For refund from supplier		☐ Return to supplier for refund	
☐ Transfer to other site/project		☐ On loan to be returned	
☐ Transfer to other site/project		Cost of material to be collected: ☐ Collect 100% cost - new material ☐ Collect 60% cost - old material ☐ No charges to be collected - value deemed to be nil.	
☐ Transfer to another phase of firm/company/project		☐ No charges to be collected	
☐ No charge		☐ for repairs & service	
☒ Other:		Details:	
Remarks: Refilling and Returnable			
Gate pass approved by:		Project manager	
Sign:		Kavitha	
Received by other site on:		Inward No.	
Approved by		Accounts manager	
Sign:		Admin - Audit	
		MD	

Note: 1. In case of long list attach a separate signed list. 2. Approx rate & amount to be filled by site. 3. Original (white copy) to be sent with material to recipient site. Recipient must sign it and send it to Admin - audit. 4. Pink copy to be sent to Admin - audit. 5. In units enter nos, kgs, sft, rft, etc. 6. Project manager /Sr. Engg and Admin in-charge from the issuing site must sign the gate pass. 7. Admin-audit to process gate pass, fill required details, make GST bills, etc and send to MD for approval once in a fortnight.

OUTWARD - GATE PASS

No.: 2619

Date:	19-02-2021	Time:	
Company:	Nilgiri Estates		
Project/site:	Nilgiri Estates - NF		
Destination:	MPL - Mallapur		
Outward No.:	Vehicle type	Vehicle No	Vehicle driver
547	Tractor	TS08UG 2675	Venkanna
	Material Description	Quantity	Units
1.	ultra sprinkler dark	128	BOXES
2.	Luna HL	25	BOXES
3.	Luna light (10" x 15")	02	BOXES
4.	Malaysian brown dark	35	BOXES
5.	Malaysian brown HL	25	BOXES
6.	Luna Sprinkler light	11	BOXES
7.	Luna dark	02	BOXES
8.	ultra sprinkle HL	01	BOXES
9.			
10.			
	Total		
Charges/refund		Purpose for transfer	
☐ No charge		☐ Return to supplier for exchange	
☐ For refund from supplier		☐ Return to supplier for refund	
☒ Transfer to other site/project		☐ On loan to be returned	
☐ Transfer to other site/project		Cost of material to be collected: ☐ Collect 100% cost - new material ☒ Collect 60% cost - old material ☐ No charges to be collected - value deemed to be nil.	
☐ Transfer to another phase of firm/company/project		☐ No charges to be collected	
☐ No charge		☐ for repairs & service	
☐ Other:		Details:	
Remarks: AS per MD Sir Instructions		Details:	
Gate pass approved by:	Project manager	Admin in-charge	Security
Sign:	AS	Kavitha	AS
Received by other site on:	Inward No.	Admin sign:	Security sign.
Approved by	Project accountant	Accounts manager	Admin - Audit
Sign:			MD

Note: 1. In case of long list attach a separate signed list. 2. Approx rate & amount to be filled by site. 3. Original (white copy) to be sent with material to recipient site. Recipient must sign it and send it to Admin - audit. 4. Pink copy to be sent to Admin - audit. 5. In units enter nos, kgs, sft, rft, etc. 6. Project manager / Sr. Engg and Admin in-charge from the issuing site must sign the gate pass. 7. Admin-audit to process gate pass, fill required details, make GST bills, etc and send to MD for approval once in a fortnight.