PURCHASE DIVISION Advice for approval for credit to supplier



Date:		22/02/2021			P	repared	bv:		TTE). Murthy	
PO/WO n	0.	73784				PO / WO Date.			_	•	
Supplier N	lame	S P UPVC Indu	ıstries			PO/WO amount				01/2021	
Firm/Com	pany	Mehta & Modi		owkur I I						40,144/-	
Sl. No.		Bill No.							GHT		
1.		13			E	Bill Date			Bill	amount	
	<u></u>	13			1	15/02/2021 Rs. 40,144/-			40,144/- 🗸		
2.		-	"		-				 - -		
3.		-			-				 		
4.	•				_ -				•		
Amount A	-Bills to	tal(Excluding Tra	nsport &	Hamali C	harges):			Rs. 40,144/-		
Sl. No.	DC No		DC. I	Date			MRN N	o.	<u> </u>	matches MRN	
1.	13		15/02	2/2021	 		89073			es 🗆 No	
2.			 				·		<u> </u>		
3.										es 🗆 No	
4.	4						•		□ Yes □ No		
Amount B -Other Credits:								□ Yes □ No			
Amount C				. <u> </u>					-		
		_							-		
		C) - Amount to b	e credited	to the su	pplier:				Rs. 4	40,144/-	
Amount E			- · · ·						Rs. 4	10,144/-	
		ce (A – E):							-		
Quantity re	ceived as	per PO /WO			₽ Ýes	s 🗆 Exce	ess receiv	ed □ Short re	ceive	d □ Other (expl	ained below)
Is difference	e between	PO / Bill accepta	ble?		✓ Yes □ No (explained below)						
Excess / sh	ort materia	al received			Approved – within acceptable limits □ No (explained below)						
Close PO /	W?O				Yes \(\sigma\) No - wait for balance material \(\sigma\) No (explained below)						
Advance paid / PDC given (deduct when paying)				✓ Yes – Rs. 20,072/- □ No						below)	
Payment -	_										
Remarks:					27/02/2021						
	-}-	<u> </u>									
Approve	d Du	rchase Pur	1								
by			chase nager	Procure Mana		N	1D	Accounts receiver o		Accountant	Accounts
Sign:	R	M. I	2)					bill	*		Manager
Date		4	2								
		20 22	2			1					

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude

Girleré Guercetres dans

SP UPVOINDUSTRIES



(An ISO 9001-2015 Certified Company)
Survey no: 225 ,Bahadurpally,Dundigal,
Gandimaisamma(M), Hyd , TS - 500043
TAX INVOICE / DELIVERY CHALLAN

73784 140348

ORIGINAL

INVOICE NO: 13/2020-21
INVOICE DATE: 15 February 2021

NAME:

M/S. Mehta & Modi Realty Kowkur LLP

ADDRESS:

Soham Mansion 5 4 187 3 and 4

2nd Floor M G Road , Secunderabad,

Telangana - 500003.

GST NO : 36ABLFM7631F1Z3			HSN CODE : 3925.	***************************************	
#3.16 /i	echalas);;;;v.	OUANITY (SFT)	DESCRIPTION.		TOTAL
1		72	2.5 Track With Mesh	285	20520
2	Upvc Windows	36	2.5 Track With Out Mesh	275	9900
3		10	Ventilators	360	3600
					-

Bank Details :

SP UPVC INDUSTRIES

BANK: ICICI BANK

C/A No: 130405001563

IFSC CODE : ICIC0001304 BRANCH : QUTUBULLAPUR INWARD
Inward No:t0828 Dt:は62121
MRN No: 890分分 Dt: 20分分分
Received By: Sign:
Journal MEHTA & MODI REALTY KOWKUR LLP

 Value
 34020

 Transport
 34020

 CENTRAL TAX(CGST)
 9%
 3062

 STATE TAX (SGST)
 9%
 3062

 GRAND TOTAL
 40144

IN WORDS: FOURTY THOUSAND ONE HUNDRED AND FOURTY FOUR ONLY.

Terms & Conditions :

- * Subject to Hyderabad Jurisdiction
- * Goods Once Sold Will not Be Taken Back
- * Our Responsibility Ceases as soon

as the goods leaves our Premisses





THIS IS A COMPUTER GENERATED INVOICE SIGNATURE NOT REQUIRED

21-01-2021 15:21:22

73784		
-------	--	--

09.01.21

11:06:15

From Company: Mehta & Modi Realty Kowkur LLP

5-4-187/3&4, II nd floor, MG Road, Soham Mansion, Secunderabad

G S T No.: 36ABLFM7631F1Z3

Supplier Details

S P UPVC Industries

Sy. no 225, Bahadurpally Village, Gandimaisamma Mandal, Medchal,

Malkajgiri, Telangana - 500043

GSTIN 36BBTPG0154J1ZI

9490388772

Doc No 73784 140348 Doc Date 21-01-2021 **Quote No** Nii **Quote Date** 21-01-2021

SupplyType Supply And Installation

Kind Attn: Mr. Sainath

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Diege		
1 2429 - Carpentry - windows - UPVC Sliding windows-2.5	£-1	vare	Dis%	GST	Amount
track-with mesh - 6ft X 4ft - Sft 71.50" x 47.50" - 03 nos	72,00	285.00	0.00	18.00	24,213.60
2 2430 - Carpentry - windows - UPVC Sliding windows-2.5 track-without mesh - 6ft X 4ft - Sft with mesh provision - 71.50" x 47.50" - 01 no	24.00	275.00	0.00	18.00	7,788.00
3 2438 - Carpentry - windows - UPVC Sliding windows-2.5 track-without mesh - 4ft X 3ft - Sft with mesh provision - 47.50" x 35.50" - 01 no	12.00	275.00	0.00	18.00	3,894.00
4 2451 - Carpentry - windows - UPVC Ventilator - 2ft 6in X 29.50" x 23.50" - 02 nos	10.00	360.00	0.00	18.00	4,248.00
upees: Fourty Thousand One Hundred Fourty Three and Paise		Total Or	der Value	· · · ·	40,143.60

Terms and Conditions :-

Specification / Brand As per details given in the quotation dt. 11/01/2021.

Payment Terms

50% as advance & balance 50% on delivery of all materials.

Tax

All taxes included in above price.

Delivery Date

Within 2days.

Delivery Location

Greenwood Heights

Sy no: 196, Kowkur.

040-66335551

Penality For Delay

Bills must be submitted to H.O. within 30days of completion of work. 10% plty on value of order will be deducted for delay in submission of bills.

Transportation Cost

included in the above price.

Warranty

1 year on workmanship.

Advance Paid

Rs. 20,072/- to be pay vide cheque no., dtd.

Other Terms

We reserve the right to reject items not conforming to quality and specifications. Above order for Model Flat no. B- 110.

Completion Date

Work to be completed in 2days. Penalty of 5% of order value per week shall be levied for delay. Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Measurment Security

Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

For	Mehta	&	Modi	Realty	Kowkur	LLE
-----	-------	---	------	--------	--------	-----

Authorised Signator

Accepted the above Terms And Conditions

For SP UPVC Industries

Date :/_ /_	
-------------	--

Requisitic	Requisition Form - : UPVC Windows with mesh											
Company		MMR KOW	VKUR LLI	KUR LLP Site & Phase		LHS						
Req. no.		140348	-	Req. Date								
Material r	Material required before			ID no.	62786							
Prepared by:	by:	A Suresh		<u>§</u>	(sign):							
Flat / Block no:	ck no:	110										
Name of t	Name of the Supplier: sainath wento upve windows-	200	Por 1	edu sire	7							
Type A 17	Type A 1715 Sft 3BHK Order Value:		Villa									
Type B 17	Type B 1715Sft 3BHK Order Value:		Villa									
.oN S	Item Description	stinU	Oty required for Type B 1010 SA SBHK flat	Oty required for Type A 1210 Sft 3BHK flat	Type B 1010 2BHK	Type A 1210 Sft3 BHK flats requirement	Quantity required	Oty Available at site	Balance Qty to be ordered	fts ni ytitnsuQ	Inward no	Date
ت <u>.</u>	1 UPVC Windows with mesh 6'x4'	sou	3		3	3	3	•	60	72.0		
Diu	UPVC Windows with mesh prvision 6'x4'	sou	_		1				17	24.0		
*	2 UPVC Windows with mesh provision 4'x3'	sou	-		1		1		1	12.0		
P.CO.	3 UPVC Ventilaters2'.6"x2'.0"	sou	2		2	2	2	1	2	10.0		
	Total		7		7	7	7	1	9	118.0		
	Note : Please issue the work order						7					
		1868	\		1ª	APPROVED BY	a co					

HARD'T

15 JAN 2021 SOHAM MODINECTOR

Page(s) 1 Of 1

11-01-2021 16:39:31

Original / Office Copy / Purchase Div.Copy

From Company: Mehta & Modi Realty Kowkur LLP

5-4-187/3&4, II nd floor, MG Road, Soham Mansion, Secunderabad-500003

G S T No.: 36ABLFM7631F1Z3

Draft PO for Approval Supplier Details S P UPVC Industries Doc No 73784 140348 Sy. no 225, Bahadurpally Village, Gandimaisamma Mandal, Medchal, **Doc Date** 11-01-2021 Malkajgiri, Telangana - 500043 Quote No Nil GSTIN 36BBTPG0154J1ZI **Quote Date** 05-01-2021 9490388772 SupplyType Supply And Installation

Kind Attn: Mr. Sainath

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2429 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 6ft X 4ft - Sft 71.50" x 47.50" - 03 nos	72.00	- 600.08 285	0.00	18.00	25,488.00
2 2430 - Carpentry - windows - UPVC Sliding windows-2.5 track-without mesh - 6ft X 4ft - Sft with mesh provision - 71.50" x 47.50" - 01 no	24.00	290.00	0.00	18.00	8,212.80
3 2438 - Carpentry - windows - UPVC Sliding windows-2.5 track-without mesh - 4ft X 3ft - Sft with mesh provision - 47.50" x 35.50" - 01 no	12.00	290.00	10.00	18.00	4,106.40
4 2451 - Carpentry - windows - UPVC Ventilator - 2ft 6in X 2ft - Sft 29.50" x 23.50" - 02 nos	10.00	380.00	0.00	18.00	4,484.00
Rupees : Fourty Two Thousand Two Hundred Ninty One and Pai		Total O	der Valu	e	42,291.20

Terms and Conditions :-

Specification / Brand As per details given in the quotation dt. 11/01/2021.

Payment Terms

50% as advance & balance 50% on delivery of all materials.

Tax

All taxes included in above price.

Delivery Date

Within 2days.

Delivery Location

Greenwood Heights

Sy no: 196, Kowkur.

040-66335551

Penality For Delay

Bills must be submitted to H.O. within 30days of completion of work. 10% plty on value of order will be deducted for delay in submission of bills.

Fransportation Cost

included in the above price.

Warranty

1 year on workmanship.

Advance Paid

Rs. 21,146/- to be pay vide cheque no., dtd.

Other Terms

Completion Date

We reserve the right to reject items not conforming to quality and specifications. Above order for Model Flat no. B- 110. Work to be completed in 2days. Penalty of 5% of order value per week shall be levied for delay.

Measurment

Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security

Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

For Mehta & Modi Realty Kowkur LLP

Authorised Signatory

Draft PO for Approval

Accepted the above Terms And Conditions

For SP UPVC Industries

Name :	Name :	Date : / /
		Date ://