

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: <u>22/2/21</u>		Prepared by: <u>PRABHAKAR</u>	
PO/WO no. <u>74317</u>		PO / WO Date. <u>01/2/21</u>	
Supplier Name <u>Sunat Sales LLP</u>		PO/WO amount <u>87,727.10</u>	
Firm/Company <u>MPL</u>		Project <u>MPL</u>	
Sl. No.	Bill No.	Bill Date	Bill amount
1	<u>15873</u>	<u>18/2/21</u>	<u>11,174-60</u>
2			
3			
Amount A – Bills total(Excluding Transport & Hamali Charges):			<u>11,174-60</u>
Sl. No.	DC .No	DC. Date	MRN No.
1.	<u>13535</u>	<u>18/2/21</u>	<u>88555</u>
2.			
3.			
Amount B –Other Credits :_Transportation charges/Charges			<u>—</u> -
Amount C –Other Debits :			<u>—</u> -
Amount D (D=A+B-C) – Amount to be credited to the supplier:			<u>11,174-60</u>
Amount E – PO / WO value:			<u>87,727.10</u>
Amount F – Difference (A – E): GST-18%			<u>—</u> -
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☒ No (explained below)	
Excess / short material received		☐ Approved ☒ within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. <u>—</u> ☒ No	
Payment – due date		<u>01-03-21</u>	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:	<u>[Signature]</u>		
Date	<u>22/2/21</u>		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1, 00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1, 00,000/-

TAX INVOICE

Summit Sales LLP**ORIGINAL INVOICE**

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 10-02-2021

Customer Details Modi Properties Private Limited, Sy No. 82/1, Mallapur, Nacharam, Hyderabad GSTIN : 36AABCM4761E1ZM				Invoice No.		15873	
				Invoice Date.		10-02-2021	
				PO No.		74317	
				PO Date.		01-02-2021	
				Req ID		63481	
				Req Date		01-02-2021	
				Loc Req No		177329	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7205 - Plumbing - PVC - Double Socket Pipe 10ft - 3		10	330.00	3,300.00	18	594.00
2	7206 - Plumbing - PVC - Double Socket Pipe 10ft - 4		10	617.00	6,170.00	18	1,110.60
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST		CGST	SGST	Total Taxable Amount		9,470.00	1,704.60
		852.30	852.30	Total Invoice Amount		11,174.60	
Rupees : Eleven Thousand One Hundred Seventy Four and Paise Sixty Only.							

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorised signatory

Purchase Order

Page(s) 1 Of 2

02-02-2021 12:25:21 PM



29.01.21 12:34:13

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	74317	177329
Doc Date	01-02-2021	
Quote No	Nil	
Quote Date	28-01-2021	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 10039 - Plumbing - PVC - PVC Rigid Elbow - 1 1/2 In - nos	50.00	31.00	0.00	18.00	1,829.00
2 10244 - Plumbing - PVC - Rigid End Cap - 1 1/2 in - Nos	20.00	11.00	0.00	18.00	259.60
3 10024 - Plumbing - PVC - Bend with door - 3 In - nos	48.00	80.00	0.00	18.00	4,531.20
4 10186 - Plumbing - PVC - End Cap - NA - Nos 4"	16.00	65.00	0.00	18.00	1,227.20
5 7228 - Plumbing - PVC - Nahani Trap without jali - 3 In - nos	20.00	81.00	0.00	18.00	1,911.60
6 10186 - Plumbing - PVC - End Cap - NA - Nos 3"	10.00	65.00	0.00	18.00	767.00
7 2054 - Carpentry - hardware - Bombay Nails - 2 In - kgs	10.00	76.00	0.00	18.00	896.80
8 7270 - Plumbing - PVC - Single Socket Pipe 10ft - 4 In - nos	20.00	571.00	0.00	18.00	13,475.60
9 7269 - Plumbing - PVC - Single Socket Pipe 10ft - 3 In - nos	20.00	307.00	0.00	18.00	7,245.20
10 7205 - Plumbing - PVC - Double Socket Pipe 10ft - 3 In - nos	20.00	330.00	0.00	18.00	7,788.00
11 7206 - Plumbing - PVC - Double Socket Pipe 10ft - 4 In - nos	20.00	617.00	0.00	18.00	14,561.20
12 10031 - Plumbing - PVC - Bend with door - 4 In - nos	30.00	139.00	0.00	18.00	4,920.60
13 7210 - Plumbing - PVC - Double Socket Pipe 4ft - 4 In - nos	15.00	300.00	0.00	18.00	5,310.00
14 7209 - Plumbing - PVC - Double Socket Pipe 4ft - 3 In - nos	15.00	168.00	0.00	18.00	2,973.60
15 7275 - Plumbing - PVC - Single Y with door - 3 In - nos	46.00	125.00	0.00	18.00	6,785.00
16 7207 - Plumbing - PVC - Double Socket Pipe 2ft - 3 In - nos	25.00	93.00	0.00	18.00	2,743.50
17 7276 - Plumbing - PVC - Single Y with door - 4 In - nos	30.00	235.00	0.00	18.00	8,319.00

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name :

Name : _____

Date : __/__/__

Purchase Order

Page(s) 2 Of 2

02-02-2021 12:25:21 PM

Original / Office Copy / Purchase Div. Copy

18 10035 - Plumbing - PVC - Tee with door - 4 In - nos	10.00	185.00	0.00	18.00	2,183.00
Total Order Value . . .					87,727.10
Rupees : Eighty Seven Thousand Seven Hundred Twenty Seven and Paise Ten Only.					

Terms and Conditions :-

Specification / All items shall be of 'Prince' / 'Sudhkhar' brand.

Payment Terms After Delivery & Production of bill

Tax GST included in above price.

Delivery Date Next Day.

Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999

Penalty For Delay Nil

Transportation Transport cost shall be borne by us.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right items not confirming to qty & specs. Breakage in your account. Above order for A -8 flats purpose

Completion Date Nil

Measurment Nil

Security Nil

Remarks

⇒ Part Bill received of Rs. 34,412/-

B.No. 15761

and Bal. Bill of 5/2/21

Rs. 53,357/- to be received

af
12/2/21

→ Part Bill of Rs. 33,122-60

Dated: 8/2/21

Invoice: 15797

Balance receivable

→ Part Bill

Rs. 9017-80

Inv: 18921

Dt: 12/2/21

Balance receivable

For **Modi Properties Pvt.Ltd.**

Authorised Signatory



Name : _____

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

Requisition Form - PVC Fittings											
Company		MPPL		Site & Phase		May Flower Platinim					
Req. no.		177329		Req. Date		30-01-2021					
Material required before		03-02-2021		ID no.		63481					
Prepared by:		K.Narender Reddy		Approved by (sign):							
Flat / Block no:		Towards A8 flats external line south side use purpose									
3BHK 1500 sft Order Value:		6 Flats									
3BHK 1800 sft Order Value:		4 Flats									
S No.	Item Description	Units	Qty required for Type I 1500 Sft 3BHK flat	Qty required for Type III 1800 Sft 3BHK flat	Qty required for Type I 1500 Sft 3BHK flat	Qty required for Type III 1800 Sft 3BHK flat	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
1	PVC Pipe - 4" - Single Socket	Nos	1	1	6.0	4.0	20	-	20		
2	PVC Pipe - 4" - Double Socket	Nos	1	1	6.0	4.0	20	-	20		
3	PVC Tee 3"	Nos	-	-	6.0	4.0	-	-	-		
4	PVC Rigid Pipe - 1 1/2"	Nos	-	-	6.0	4.0	-	-	-		
5	PVC Rigid Elbow - 1 1/2"	Nos	5	-	6.0	4.0	50	-	50		
6	PVC Rigid Tee - 1 1/2"	Nos	-	-	6.0	4.0	-	-	-		
7	PVC Rigid End Cap - 1 1/2"	Nos	2	-	6.0	4.0	20	-	20		
8	PVC coupling 3"	Nos	-	-	6.0	4.0	-	-	-		
9	PVC Pipe - 3" - Double Socket	Nos	1	-	6.0	4.0	20	-	20		
10	PVC Pipe - 3" - Single Socket	Nos	-	1	6.0	4.0	20	-	20		
11	PVC Pipe - 4" - Door Inspection	Nos	1	1	6.0	4.0	-	-	-		
12	PVC Pipe - 3" - Door bend	Nos	2	1	6.0	4.0	48	-	48		
13	PVC Floor trap - 4"	Nos	-	-	6.0	4.0	-	-	-		
14	PVC Door Tee-3"	Nos	1	1	6.0	4.0	-	-	-		
15	PVC door Bend - 4"	Nos	3	3	6.0	4.0	30	-	30		
16	PVC 4" x 4'0" cut piece	Nos	-	-	6.0	4.0	15	-	15		
17	PVC Door - Y - 3"	Nos	5	4	6.0	4.0	46	-	46		
18	PVC Reducer 4"x 3"	Nos	-	-	6.0	4.0	-	-	-		
19	PVC Reducer Tee 4"x 3"	No's	-	-	6.0	4.0	-	-	-		
20	PVC End Cap - 4"	No's	2	1	6.0	4.0	16	-	16		
21	PVC Plain Tee - 4"	No's	-	-	6.0	4.0	-	-	-		
22	PVC Nahni Trap-4"	Nos	-	-	6.0	4.0	20	-	20		
23	PVC Reducer 63mm x 75 mm	Nos	-	-	6.0	4.0	-	-	-		
24	PVC 45 degrees Bend - 4"	Nos	2	2	6.0	4.0	-	-	-		

APPROVED
01 FEB 2021
P. PRABHAKAR
Sr. MANAGER PURCHASE

7432

25	PVC plain Bend - 3"	Nos	1	1	6.0	4.0	-	-	-	
26	PVC End Cap - 3"	Nos	1	1	6.0	4.0	10	-	10	✓
27	PVC Clamp - 3"	Nos	-	-	6.0	4.0	-	-	-	
28	PVC Bush 3" x 1 1/2"	Nos	1	1	6.0	4.0	-	-	-	
29	PVC cut piece - 3" x 2'0"- Double socket	Nos	-	1	6.0	4.0	25	-	25	✓
30	PVC Door Inspectun - 3"	Nos	1	1	10.0	10.0	-	-	-	
31	PVC 45 degrees Bend - 3"	Nos	1	1	6.0	10.0	-	-	-	
32	PVC cut piece - 3" x 4'0"	Nos	-	-	6.0	10.0	15	-	15	✓
34	PVC Door Y - 4"	Nos	3	3	6.0	4.0	30	-	30	✓
35	PVC Door Tee - 4"	No's	2	-	6.0	4.0	10	-	10	✓
36	Lubricant Paste - 500 Grams	No's	1	1	6.0	4.0	-	-	-	
37	Solvent Cement - 500 ml	No's	1	1	6.0	4.0	-	-	-	
38	Bombay nails	kgs	1	1	6.0	4.0	10	-	10	✓
	Total						425	-	425	

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 10-02-2021

Customer Details		DC No.	13535
Modi Properties Private Limited.,		DC Date.	10-02-2021
Sy No. 82/1, Mallapur, Nacharam, Hyderabad		PO No.	74317
		PO Date.	01-02-2021
		Req ID	63481
		Req Date	01-02-2021
GSTIN : 36AABCM4761E1ZM		Loc Req No	177329
	Description of Goods	HSN/SAC	Qty
1	7205 - Plumbing - PVC - Double Socket Pipe 10ft - 3 In - nos		10
2	7206 - Plumbing - PVC - Double Socket Pipe 10ft - 4 In - nos		10
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



INWARD	
Inward No. 15518	Date 10/2/21
MRN No: 88555	IM.
Received By	Sign
Modi Properties Pvt. Ltd.	
Sy.No.82/1	

for Summit Sales LLP

Authorised Signatory

Subject to Hyderabad Jurisdiction

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G. Road, Secunderabad - 500004

Email: purchase@modiproperties.com

TRANSIT COPY

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 10-02-2021

Customer Details				Invoice No.		15873			
Modi Properties Private Limited., Sy No. 82/1, Mallapur, Nacharam, Hyderabad GSTIN : 36AABCM4761E1ZM				Invoice Date.		10-02-2021			
				PO No.		74317			
				PO Date.		01-02-2021			
				Req ID		63481			
				Req Date		01-02-2021			
				Loc Req No		177329			
	Description of Goods			HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7205 - Plumbing - PVC - Double Socket Pipe 10ft - 3				10	330.00	3,300.00	18	594.00
2	7206 - Plumbing - PVC - Double Socket Pipe 10ft - 4				10	617.00	6,170.00	18	1,110.60
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
IGST		CGST		SGST		Total Taxable Amount		9,470.00	1,704.60
		852.30		852.30		Total Invoice Amount		11,174.60	
Rupees : Eleven Thousand One Hundred Seventy Four and Paise Sixty Only.									

Subject to Hyderabad Jurisdiction

INWARD	
Inward No: 15518	Di: 10/2/21
MRN No: 88555	Di.
Received By	Sign: <i>[Signature]</i>
Modi Properties Pvt. Ltd	
Sy. No. 82	

for Summit Sales LLP

Authorised signatory