

Anx - D - Milestone report

Annexure - D - send weekly																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
----------------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
32	32	A2 Mortg	2,040	25-Mar-19	29-Jun-19	4-Nov-19	22-Apr-20	24-Dec-19	10-Jun-20	2-Aug-20	8-Nov-20	12-Nov-20
33	33	A1-2bhk	1,100	26-Jul-18	23-Jan-19	28-May-19	25-Nov-19	29-Sep-20	8-Oct-20	16-Oct-20	18-Jan-21	10-Nov-20
34	34	A1-2bhk	1,100	28-Nov-17	8-Mar-19	13-Jul-19	8-Nov-19	29-Sep-20	11-Jul-20	13-Jul-20	10-Sep-20	10-Nov-20
35	35	A1-3bhk	2,050	25-Nov-17	29-Jan-19	24-Aug-19	14-Jan-20	29-Sep-20	28-Jan-20	4-Mar-20	10-Jul-20	19-Jun-20
36	36	A1-2bhk	1,100	22-Nov-17	30-Jan-19	15-May-19	3-Sep-19	8-Nov-19	24-Jun-20	16-Jul-20	26-Sep-20	28-Sep-20
37	37	A1-2bhk	1,100	20-Nov-17	5-Feb-19	15-May-19	13-Sep-19	24-Jan-20	3-Oct-20	9-Nov-20	20-Sep-20	26-Sep-20
38	38	A1-2bhk	1,100	18-Nov-17	8-Feb-19	10-Aug-19	11-Dec-19	14-Feb-20	5-Nov-20	5-Nov-20	28-Dec-20	28-Dec-20
39	39	A1-3bhk	2,040	17-Nov-17	23-Feb-19	10-Aug-19	4-Feb-20	20-Feb-20	5-Nov-20	5-Nov-20	28-Dec-20	28-Dec-20
40	40	A1-2bhk	1,100	14-Nov-17	30-Apr-19	10-Aug-19	21-Dec-19	7-Jan-20	27-Feb-20	15-May-20	4-Jul-20	4-Jul-20
41	41	A2-3bhk	2,040	18-Oct-17	17-Oct-18	13-Feb-19	22-Jun-19	12-Jul-19	2-Jan-20	18-Jan-20	15-Feb-20	15-Feb-20
42	42	A2-3bhk	2,040	18-Oct-17	3-Aug-18	13-Feb-19	15-Jul-19	10-Aug-19	21-Mar-20	23-Jul-20	28-Jul-20	28-Jul-20
43	43	A2-2bhk	1,100	23-Oct-17	11-Jul-18	29-Nov-18	18-Apr-19	12-Nov-19	2-Jul-20	2-Jul-20	25-Sep-20	25-Sep-20
44	44	A2-4bhk	2,040	25-Oct-17	17-Jul-18	25-Feb-19	13-Sep-19	1-Nov-19	31-Aug-20	17-Sep-20		
45	45	A2-2bhk	1,100	25-Oct-17	13-Aug-18	29-Nov-18	11-Jun-19	25-Jul-19	25-Aug-20	31-Aug-20		
46	46	A2-2bhk	1,100	8-Nov-17	2-Dec-18	9-Feb-19	11-Jun-19	1-Aug-19	24-Feb-20	14-Mar-20	15-Jan-21	
47	47	A2-4bhk	2,040	12-Nov-17	5-Dec-18	2-Apr-19	8-Jul-19	27-Nov-19	11-Feb-20	1-May-20	15-Jan-21	
48	48	A2-2bhk	1,100	12-Nov-17	28-Nov-18	9-Feb-19	11-Sep-19	23-Sep-19	18-Jun-20	19-Jun-20	30-Aug-20	16-Nov-20
49	49	A2-3bhk	2,040	13-Nov-17	12-Dec-18	18-Apr-19	7-Jan-20	14-Jan-20	21-Jun-20	25-Jun-20	26-Oct-20	7-Jan-21
50	50	A1-2bhk	1,100	30-Jan-18	5-Dec-18	25-Feb-19	25-Jun-19	13-Oct-20	19-Mar-20	19-Mar-20	15-Jul-20	1-Aug-20
51	51	A1-2bhk	1,100	19-Dec-17	28-Oct-18	25-Feb-19	25-Jun-19	14-Dec-19	11-Jun-20	6-Jul-20	8-Dec-20	11-Dec-20
52	52	A1-2bhk	1,100	23-Dec-17	10-Nov-18	25-Feb-19	17-Sep-19	21-Dec-19	13-Jun-20	6-Jul-20	6-Jan-21	6-Jan-21
53	53	A1-2bhk	1,100	26-Dec-17	24-Nov-18	25-Mar-19	17-Jul-19	7-Jan-20	31-Jul-20	31-Jul-20		
54	54	A1-3bhk	2,040	26-Dec-17	20-Nov-18	10-Jun-19	17-Jul-19	7-Jan-20	2-Aug-20	25-Aug-20		
55	55	A1-3bhk	2,040	8-Jan-18	8-Oct-18	16-Apr-19	26-Aug-19	19-Dec-19	12-Aug-20	25-Aug-20		
56	56	A1-3bhk	2,040	18-Jan-18	26-Sep-18	13-Feb-19	8-Jul-19	19-Dec-19	13-Aug-20	25-Aug-20		
57	57	A1-3bhk	2,040	19-Jan-18	20-Sep-18	13-Feb-19	8-Jul-19	18-Sep-19	8-Feb-20	18-Aug-20		
58	58	A1-2bhk	1,100	22-Jan-18	10-Sep-18	25-Nov-18	22-Jul-19	25-Jan-19	16-Oct-20	1-Nov-20	6-Feb-02	6-Feb-21
59	59	A1-3bhk	2,040	13-May-18	6-Sep-18	25-Nov-18	29-May-19	18-Sep-19	13-Aug-20	18-Aug-20		
60	60	A2-3bhk	2,040	22-Aug-18	26-Dec-18	10-Aug-19	31-Jan-20	17-Sep-20	6-Feb-21	23-Feb-21		
61	61	A2-3bhk	2,040	20-Jun-18	10-Nov-18	21-Aug-19	19-Dec-19	27-Feb-20	19-Oct-20	9-Nov-20		
62	62	A2-2bhk	1,100	19-Jun-18	28-Nov-18	10-Aug-19	5-Nov-19	25-Feb-20	19-Oct-20	26-Nov-20		
63	63	A2-2bhk	1,100	15-Apr-18	28-Nov-18	5-Jul-19	4-Nov-19	25-Feb-20	23-Jul-20	3-Aug-20	25-Oct-20	26-Nov-20
64	64	A2-2bhk	1,100	18-Jun-18	2-Dec-18	5-Jul-19	22-Nov-19	15-Feb-20	23-Jul-20	2-Aug-20	23-Sep-20	23-Sep-20
65	65	A2-2bhk	1,100	7-Jul-18	12-Dec-18	15-Jun-19	14-Dec-19	29-Apr-20	17-Sep-20	8-Dec-20		
66	66	A2-3bhk	2,040	7-Jul-18	15-Dec-18	17-Jul-19	22-Jan-20	29-Apr-20	23-Nov-20	3-Dec-20	10-Jan-21	
67	67	A2-3bhk	2,040	4-Oct-18	26-Dec-18	18-Jun-19	11-Dec-19	19-Dec-19	10-Mar-20	2-May-20	25-Oct-20	
68	68	A2-3bhk	2,040	6-Oct-18	20-Dec-18	17-Jun-19	1-Nov-19	18-Aug-20	6-Feb-21	23-Feb-21		

Certified by:

Project Manager
SILVER OAK VILLAS LLP

Certified by:

Moonekshi
Asst. Engineer
SILVER OAK VILLAS LLP

Page 1 of 1

Certified by:



Project Manager
SILVER CREEK VILLAS LLP

Certified by:
Meenakshi
Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP