Remarks from site on the 'Requisition by Site Report' of purchase division

Company: GVI		GVR	VRC			Date:		27.02.2021	27 02 2021	
Site: Innop		polis		Prepared by:		Mounika				
Report From / To 20.02		02.2021 To 26.02.2021		Approved by:		Venkatesh				
Report Date 27.02			.2021					· Omitteeon		
List of requis	sitions n	umbers	missing in	the repo	rt*:	P REPLECTA				
List of requis	sitions v	vhere P	O/WO not	prepared	3 work	ing days after requ	isition:			
Req No.	Re	Req Date			Item Description		Reason for not preparing PO/WO			
163277	07.12.2020		11	to 2	Twisted wire brush		Local purchase by raghu			
163372	18.02.2021			1	Open well submersible		Po not issued			
List of requis	itions w	where Po	D/WO is p	repared a	nd items	s have not been rece	eived at	site heyand the	lood time:	
163377	20.02.2021		1	-2	Plastic gampa-20 nos Water bottle-12 nos					
163378	20.0	0.02.2021 2		2	Blue pens		60 Nos pending			
163379	20.0	20.02.2021 1-9		-9	Cleaning material		Supplier is arranging for material			
163383	22.0	2.2021	1-	1-2		Engineer safety shoe		Delay by purchase assistant		
163384		2.2021		1	Gunny		Supplier is arranging for material			
No. of gate pa			s week:		Nil	From No.	Nil	To No		
Delivery van					20th to					
Inward report	(MRN	other)	& stock rep	ort email	led in po	df format to purcha	ise?	Yes	TOTAL PROPERTY.	
			From	No.	2632		To No.	2664		
Items not ord	ered but	receive	ed: Nil						E. 513 E. 741	
Items sent to				ng for re	раіг:	NAC WAS ELLED			W SPINE I	
Other correcti	ons & 1	emarks				DAY ENGINE			17.75	
Details		Project Manager		Admin Officer/Manager		Admin Au	Admin Audit			
Sign					Mounico-		Jan	July.		
Date			27.02.2021		27.02.2021		27.02.202	27.02.2021		
A STATE OF THE STA		The second secon	11/1/11/20							

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com and rajkumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!



MODI Properties

Stock List - Till Date : 27-02-2021 Company : G V Reserch Centers Pvt Ltd

Location: Innopolis

Pages: 1 of 1

Category / Item Name	Balance Qty	Rate	Balance Value
Carpentry - doors	10		10,386
2007 - Carpentry - doors - Flush Door - 30mm - other - sft	6	75	450
2340 - Carpentry - doors - Panel Door 30 mm - 32 In x 80 In - Nos	4	2,484	9,936
Carpentry - hardware	107		4,679
2051 - Carpentry - hardware - Binding wire - 20 guage - kgs	104	41	4,259
2148 - Carpentry - hardware - Plastic gampa - other - nos	3	140	420
Cement	447		105,492
3002 - Cement - PPC - 50kgs - bags	447	236	105,492
Electrical - conducting	199		2,508
4777 - Electrical - conducting - Junction Box - 25mm - nos	99	16	1,584
4780 - Electrical - conducting - PVC stripe connector - NA - nos	40	13	504
4803 - Electrical - conducting - PVC Round Cover - 3 In - nos	60	7	420
Electrical - other	53		3,105
4585 - Electrical - other - Insulation tape - NA - nos	20	8	160
4603 - Electrical - other - MCB - 10Amps - nos	8	99	792
4605 - Electrical - other - MCB - 6Amps - nos	10	125	1,250
4631 - Electrical - other - Modular Plate - 6way - nos	9	51	459
4632 - Electrical - other - Modular Plate - 8way - nos	6	74	444
Stationery - other	25		609
7578 - Stationery - other - Ring Binder - other - nos	1	194	194
7584 - Stationery - other - Scribbling Pads - other - nos	15	15	225
7593 - Stationery - other - Stapler - other - nos	4	40	160
7594 - Stationery - other - Stapler pin - other - boxes	5	6	30
Steel - other	529		31,767
8014 - Steel - other - MS Flat Patti - other - kgs	49	35	1,698
8022 - Steel - other - MS L angle - 1 In x3mm - kgs	207	0	0
8106 - Steel - other - Sq. pipe - 50mmx50mm - kgs	38	0	0
8111 - Steel - other - Sq. Rod - 12mm - kgs	108	229	24,693
8225 - Steel - other - Ms Z Angle Templates - 4 ft X 4 ft - Rft	128	42	5,376
Steel - rebar	2,000		63,000
8115 - Steel - rebar - TMT - 12mm - kgs	2,000	32	63,000
Tools	129		3,471
9537 - Tools - Hacksaw blade - double - nos	50	10	500
9545 - Tools - Helmet - other - nos	10	52	520
9566 - Tools - Shavels - other - nos	2	0	0
9570 - Tools - Spade with handle - NA - nos	19	90	1,710
9593 - Tools - Labour helmet male - NA - Nos	6	50	300
9600 - Tools - mask - NA - Nos	- 12	11	441
APPROVED B	V	l Stock Value	225,017

G. Venkatesh Project Manager

MODI Properties

Stock List - Till Date : 27-02-2021 Company : G V Reserch Centers Pvt Ltd

Location: Innopolis

Pa	q	es	1	of	1

			rages . I of I
Category / Item Name	Balance Qty	Rate	Balance Value
Carpentry - doors	10		10,386
Carpentry - hardware	107		4,679
Cement	447	TE BEI	105,492
Electrical - conducting	199		2,508
Electrical - other	53		3,105
Stationery - other	25		609
Steel - other	529		31,767
Steel - rebar	2,000		63,000
Tools	129		3,471
	To	otal Stock Value	225,017

