

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Aedis Developers LLP	Date:	27.02.2021			
Site:	MGA	Prepared by:	Sridevi			
Report From / To	20.02.2021 to 26.02.2021	Approved by:	Madhu			
Report Date	27.02.2021					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO"		
NIL						
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier		
100299	06.02.2021	01	Vetrified tiles	Ready with supplier, Will get tiles on Tuesday.		
100301	08.02.2021	01	Bath room Tiles	Ready at Vista Homes, Will get by Monday		
100302	08.02.2021	01	Flooring Tiles	Ready at Vista Homes, Will get by Monday		
100303	08.02.2021	01	Panel doors	Material Ready at SSSLP, Will get by Monday		
100305	10.02.2021	01	Vetrified tiles	Ready with supplier, Will get tiles on Tuesday.		
No. of gate passes issued this week:		NIL	From No.	-	To No.	-
Delivery van site visit on:		20 th 22 nd 26 th				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes	
DC register Sl. No. during the week	From No.	10673	To No.	10682		
Items not ordered but received: Nil						
Items sent to HO /vendor that are pending for repair: Nil						
Other corrections & remarks:						
Details	Project Manager	Admin Officer/Manager	Admin Audit			
Sign	<i>Mad. Salmat</i>	<i>Sridevi</i>				
Date	27.02.2021	27.02.2021				

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material. 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!