Reply to rema	arks on requisi	tion by site report.				
Prepared by:		MINISH				
Report from/	to	22-02-21 TO 27-02-21				
Report Date		05-03-2021		Date		
Site:		AGH		Remarks by S	Remarks by Shiva Krishna	
					If material is not	
Requisition	Requisition			Material	delivered - is delay	
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?	
		O/WO not prepared 3 working days after requisitions			J	
Reg NO		Item Description				
165284		8MM H Glass with logo of project	PO to Issue			
165225		MS Telescopic pole	Cancelled			
165099	24-08-20	Swimming pool filter equipment	Hold by MD			
165225		MS Telephonic pole	Cancelled			
165235		AL Windows	Partly delivered balance next week			
165238	22-12-20	Hammer	Delivered			
165250		Door frames	Partly delivered balance next week			
165257		Pavers&parking tiles	Contact with supplier he will deliver directly			
165262		Digital camera	online purchase			
165269		Bathroom tiles	Delivery next week			
165275		Tan brown granite	send sizes to sovllp to deliver the material			
165281		Bends&coveres	Delivered			
165283		Wall cutting blades	Delivered			
165285		Tandur Stone	Delivered			
165289		Panel doors	Delivered			
165291	08-02-21	Paint material	Delivered			
165293	09-02-21	MS Railing	Delivery next week			
165294	09-02-21	Kitchen sink	Partly delivered balance next week			
165296	11-02-21	AL Windows	Partly delivered balance next week			
165298	13-02-21	MS Gate	Partly delivered balance next week			
165302	13-02-21	Cladding tiles	Co-ordinate with supplier			
165305		Paint material	Delivered			
165310	22-02-21	Panel doors	Partly delivered balance next week			
165311	23-02-21	cpvc material	Partly delivered balance next week			
165312	23-02-21	pvc material	Delivered			