Remarks from site on the 'Requisition by Site Report' of purchase division

Company:		Modi real	ty Mallapur	IIP	Date:	12.03.2021					
			r residency	DDI	Prepared by:		M.Likhitha				
			21 to 13.03.	2021	Approved by:		Ram Prasad				
To	•		o saturday)	2021	Approved by.		Rain i lasad				
Report Date 13.03.202											
				the reno	ort*: 68692,6879	1					
List of requ	isition	s where Po	O/WO not n	renared	3 working day	s afte	or requisition:				
Req No.	Req Date		S.no	Iten	Description	Re	eason for not preparing PO/WO#				
68669	23.01.2021		1	Submersible pump			1 1 0				
68814	02.03.2021		1	Ro plant auto panel							
68815	02.03.2021		1	filters							
68825	09.03.2021		1	Regal beige							
68827	09.	03.2021	1	Regal beige;							
List of requ	isition	s where Po)/WO is nre			not be	en received at site beyond the				
lead time:				parca t	ina noms nave i	101 00	on received at site beyond the				
Req No.	R	eq Date	Serial no Iter		n Description	De	Details of discussion with supplier\$				
-	•		of item		•						
		in Req									
68691 05		1.2021	1	WPC	C door frames		Po.No. 73621- supplier arranging				
							material				
68723 02.0		2.2020	1	CPVC	pipes	Po.No. 74477-next week delivery					
68740 08.0		2.2021	1	Panne	Pannel Doors		No. 74636- partly recived no				
						stock at ssllp					
68742 09.0		2.2021	1	CPVC Pipe		Po.No. 74679-partly recived next					
						week delivery					
68745	10.02.2021		1	MS St			No. 74749- next week delivery				
68750		2.2021	1		throom tiles		.No. 74787- next week delivery				
68751	12.02.2021		1	Bathroom tiles		+	.No. 74788- next week delivery				
68757	-	2.2021	1		doors shutters	+	No. 74798- next week delivery				
68758 12.0		2.2021	1 Panel		1		No. 74797- partly recieved next				
	1.5.0			600 A	,,,		k delivery				
68759		2.2021	1		rown granite		No. 74885- No stock at SOV				
68782	+	2.2021	1		l door shutters		No. 75160- No stock at SSLLP				
68784	23.0	2.2021	1	Count	ry russo	1	NO - 75149 . next week very				
68787	23.02.2021		1	Count	untry russo		NO - 75150 . next week				
00/0/			Coun		-,	deli	very				
68785	23.0	2.2021	1	Tan b	rown granite	Po.1	.No. 75216- No stock at SOV				
68789	23.02.2021		1	Templates			O NO - 75211 . next week				
					_		very				

(000													
68795 24.02.2021		1	1 PV		VC pipe		PO NO - 75159 . partly recieved no						
(0=0=							stock at ssllp						
68798 24.02.2021 4				Janata	PO	PO NO - 75170 . No stock at							
					SSLLP								
68800	24.02.2021 1			Panel	Po.No. 75174- No stock at SSLLP								
68804 25.02.2021		4	4 P		PVC pipe s/socket		Po.No. 75261 partly recieved- No						
						stock at SSLLP							
68809	02.03.2021	1		L angl	Po.No. 75449- supplier arranging								
						for material							
68818	818 08.03.2021 1			Gunny	Po.No.75433 No stock at SSLLP								
						1				-	w 55221		
N bNo. of gate passes issued this				0	From No.	0	0		To				
week:										0			
Delivery van site visit on:				9.03.2021(Tuesday), 11			11.03.2021(thursday), 13.03.2021						
				(saturd						/ / /			
Inward re purchase?	port (MRN/other)	& sto	ck rep	ort emai	led in pdf form	at to			Ţ	Yes			
DC regist	er Sl. No. during t	he	From	Mo	1847		T	- 11	20/				
week				INO.	1047			To No. 20			80		
Items not	ordered but receiv	ed: ni	1										
Items sent	t to HO /vendor th	at are	pendir	g for re	pair: 02 motors	(Dev	vate	ring nu	mne)			
Other corn	rections & remarks	s:		0	p 02 11101015	Don	ato	ing pu	прз)			
Details					r Admin			Admin Audit					
			1-2		Officer/Manag	er	'	· MIIIIII	ruu	11			
Sign	K	-		•	10, Did	101	+						
Date		13)	3/21		110 /3/3	1							
			-		_ \ \	,	- 1						

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report purchase@modiproperties.com, to ashaiya@modiproperties.com rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!