

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

(Page 2)

No. : **PAY/42403**Dated : **3-Dec-2020**

Particulars	Amount
TDS-2% Contract	(-)38.00
Through : BANK-Yesbank Current Acct.-107063700000167	
On Account of : Being amount transfered to Aaron associations towards as per advice for payment	
Amount (in words) : Indian Rupees Two Thousand Four Hundred Sixty Two Only	
	₹ 2,462.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature

Payment Voucher

No. : PAY/12103

Dated : 3-Dec-2020

05/Dec/20

Particulars	Amount
Account :	
JWUD-Labour Charges	500.00
JWUD-Allowance for Conumables	500.00
JWUD-Allowance for Equipment	1,500.00

continued ...



Attendance Details
Mayflower Platinum
Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 6144

Date : 03-12-2020

Contractor Name	From Date	To Date
Aaron Associates (Total Station) MPL	26-11-2020	02-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	0.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Mason	0.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Totals...	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00


Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards C block 5th floor column 08 marking with total station instrument	2500.00
	Total Amount % 2500.00
	TDS : @ 1.5 37.50
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	
	2462.50
Rupees : Two Thousand Four Hundred Sixty Two and Paise Fifty Only.	



Approved By Managing Director

Job Work Details

S. No. 10670

Company	MPL	Project	MFP
No. of workers required	02	Date	27/11/20
No. of head mason		No. of male helper	01
No. of mason	01	No. of female helper	
Required from date	27/11/20	Required to date	27/11/20
Job Description:	Towards C Block 5th floor Column - 8		
Marking with T.M. station instrument.			
Description	Quantity	Rate	Amount
① T.M. station Machine for Column Marking C-8	1/2 day	2500.00	2500.00
Total Amount			2500.00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Shant Selu		AAK Associates	

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

(Page 2)

No. : **PAY/12103**Dated : **3-Dec-2020**

Particulars	Amount
TDS-0.75% Contract	(-)201.00
Through : BANK-Yesbank Current Acct -107063700000167	
On Account of : Being amount transfered to M.Chandrakala towards as per advice for payment	
Amount (in words) : Indian Rupees Twenty Six Thousand Five Hundred Ninety Four Only	
	₹ 26,594.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Mod Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment VoucherNo. : **PAY/12103**Dated *05/Dec/20*
3-Dec-2020

Particulars	Amount
Account :	
JWUD-Labour Charges	5,359.00
JWUD-Allowance for Conumables	5,359.00
JWUD-Allowance for Equipment	16,077.00

continued ...



Attendance Details
Mayflower Platinum
Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 6145

Date : 03-12-2020

Contractor Name	From Date	To Date
M.Chandrakala Earth work (MPL)	26-11-2020	02-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	61.50	24600.00	7200.00	0.00	16000.00	1400.00	0.00	0.00
Male Helper	39.50	17775.00	8100.00	0.00	6525.00	3150.00	0.00	0.00
Totals...	101.00	42375.00	15300.00	0.00	22525.00	4550.00	0.00	0.00


Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards dressing at totlot area for plinth beam and footings purpose and unloading of material from SLLP vehicles work purpose tiles shifting from stores to A block 403&404 flats and plinth beam dressing for totlot area and bricks unloading to head office purpose door panels shifting from stores to A block 4th & 3rd floor dressing at CRS wall at northside compound wall and totlot area	26795.00
Total Amount %	26795.00
TDS : @ 0.75	200.96
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
	26594.04
Net Amount :	26594.04
Rupees : Twenty Six Thousand Five Hundred Ninty Four and Paise Four Only.	

Certified by:

Approved By Admin
Assistant Engg/Admin
May Flower Platinum

APPROVED BY

03 DEC 2020
Approved By Project
Manager


APPROVED BY

07 DEC 2020
Approved By Accounts
Manager

Approved By Managing
Director

Job Work Details

S. No. 10669

Company	MFP	Project	MPL
No. of workers required	10	Date	26/11/2020
No. of head mason	—	No. of male helper	4
No. of mason	—	No. of female helper	6
Required from date	26/11/2020	Required to date	26/11/2020
Job Description:	Towards dressing @ Tot-Lot area for plinth beam and footing's purpose and unloading of materials from SSIP vehicle work purpose.		
Description	Quantity	Rate	Amount
① Dressing @ Tot-Lot area for PB and footing's purpose.	1500 Sft	2.00	3,000.00
② Dressing and cleaning work @ North side	650 Sft	2.00	1,300.00
Total Amount			4,300.00/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
R. Ashok	R. Ashok	WOG58	UTTAMAH.



Job Work Details

S. No. 10671

Company	MPL	Project	MFP
No. of workers required	9	Date	27/11/2020
No. of head mason	—	No. of male helper	3
No. of mason	—	No. of female helper	6
Required from date	27/11/2020	Required to date	27/11/2020

Job Description:

Township Tiles shifting from stores to

A-Block 203 & 404 flats and plinth Beam dressing for tot lot area and Bricks unloading to Head office purpose

Description	Quantity	Rate	Amount
① Tiles shifting purpose.	500 sft-	2/-	1000/-
② Bricks loading to Head office from MPL site.	2.00	850/-	1,700/-
③ Dressing work @ Tot lot and north side area.	750 sft-	2/-	1500/-
Total Amount			4,200/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
R. Ashok	R. Ashok	UTTAM	UTTAM

Job Work Details

S. No. 10673

Company	MPL	Project	MFP
No. of workers required	10	Date	28/11/2020
No. of head mason	—	No. of male helper	4
No. of mason	—	No. of female helper	6
Required from date	28/11/2020	Required to date	28/11/2020
Job Description:	Towards Room panels shifting from stores to A-Block 4th & 3rd floors, Dressing @ CRS wall @ north side compound wall and TOT LOT area and Bricks leading to HO.		
Description	Quantity	Rate	Amount
① Room panels shifting to A-3rd & 4th floors.	2.00	850.00	1,700.00
② Bricks and cement bags leading to HO & materials unloading to stores from ssup.	2.00	850.00	1,700.00
③ Dressing @ CRS wall and TOT LOT area work purpose.	1.00	850.00	850.00
Total Amount			4,250.00/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
R. Ashok	R. Ashok	250558	UTTAIAH

Job Work Details

S. No. **10674**

Company	MPPZ	Project	MFP
No. of workers required	10	Date	30/11/20
No. of head mason	-	No. of male helper	03
No. of mason	-	No. of female helper	07
Required from date	30/11/20	Required to date	30/11/20
Job Description:	Towards Gummy bags tying at 2 block column 7, tiles shifting at Vista home to MPPZ, Total area Mud filling & Ring purpose levelling work		
Description	Quantity	Rate	Amount
Gummy bags tying	2500	1/-	2500=00
Shifting of Material tiles	900	1/-	900=00
Mud levelling & dressing	850	1/-	850=00
/	/	/	/
/	/	/	/
/	/	/	/
/	/	/	/
Total Amount			4250=00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Joravani		Uttacharya	Uttacharya

Job Work Details

S. No. 10675

Company	MPL	Project	MFP
No. of workers required	11	Date	01/12/2020
No. of head mason	—	No. of male helper	4
No. of mason	—	No. of female helper	7
Required from date	01/12/2020	Required to date	01/12/2020
Job Description:	Towards Gummy bag's tying @ B+C col-8 purpose and floor cleaning for A-1,2,3 @ 5 th floor and plinth beam cutting for labour quarters purpose		
Description	Quantity	Rate	Amount
① Gummy bag's tying for B+C Block col-8 purpose.	2.00	850.00	1,700.00/-
② Plinth Beam cutting @ labour quarters purpose.	1.5	850.00	1,275.00/-
③ Plinth Beam cleaning and cleaning of CRS wall along north side.	2.00	850.00	1,700.00/-
Total Amount			4,675.00/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
R. Ashok	R. Ashok	20658	UTTAIAH

Job Work Details

S. No. 10676

Company	MPP	Project	MFP
No. of workers required	12	Date	02/12/20
No. of head mason	—	No. of male helper	06
No. of mason	—	No. of female helper	06
Required from date	02/12/20	Required to date	02/12/20

Job Description:

Towards Gummy bags tying at A+C

Block column 8, concrete remaining purpose at toilet area,

Excavation of Mud at Northside dummy low levelment, Tike shifting

Description	Quantity	Rate	8 Block. Amount
Gummy bag tying C + A block	2500	1/-	2500 = 00
Concrete remaining	500	1/-	500 = 00
Excavation of Mud	160 sft	7/-	1120 = 00
Material shifting 50 to 100 ft	1000	1 cum	1000 = 00
/	/	/	/
/	/	/	/
Total Amount			5120 = 00

Engineers's Name

Engineers's Sign

Contractor's Name

Contractor's Sign

C. S. S.

S. S. S.

M. S. S.

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment VoucherNo. : **PAY/42103**Dated : **2 Dec 2020**

Particulars	Amount
Account :	
EUC-Ravula Parusharamulu	20,775.00
TDS-1.5% Equipment Hire Charges	(-)312.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to Ravula Parshuramulu towards as per advice for payment	
Amount (in words) :	
Indian Rupees Twenty Thousand Four Hundred Sixty Three Only	
	₹ 20,463.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Advice for Payment

Company Name : Modi Properties Pvt.Ltd.
Project Name : May Flower Platinum
Supplier Name : Ravula Parusharamulu

Voucher No : 7349

PARTICULARS										Amount
Hire Charges - Job Work Payment										
Towards shifting of dust,cement and debries										20775.00
Hire Charges - On A/C Payment										
Amount Payable :-										20775.00
Other Additions :										
Amount Payable :-										0.00
Other Deductions :										
CGST% 0.00 SGST% 0.00 TDS% 1.50										
Gross										20775.00
TDS Amount										311.63
Total GST Amount										0.00
Total										20463.38

Rupees : Twenty Thousand Four Hundred Sixty Three and Paise Thirty Eight Only.

VERIFIED BY
03 DEC 2020
V. KAVI
MANAGER-AUDIT

Certified by:
Assistant Engr/Admin
May Flower Platinum

APPROVED BY
03 DEC 2020
S. V. Subba Reddy
Project Manager

APPROVED BY
07 DEC 2020
M. JAYAKRISHNA
Sr. Manager Accounts

Managing Director

Accounts Manager

Project Manager

Hire Charges Voucher

Company Name : Modi Properties Pvt. Ltd.
 Project Name : May Flower Platinum
 Supplier Name : Ravula Parusharamulu

Voucher No :	7349
From Date :	26-11-2020
To Date :	02-12-2020

HC No		HC Date	Equipment Name / Particulars		S. Time	E. Time	Qty	Rate	Gross
85568	16124	26-11-2020	Tractor with tipper with labour AP36X3984	Units : per trip	09:37	09:41	1	375	375.00
DEBRIES SHIFTING									
85569	16125	26-11-2020	Tractor with tipper with labour AP36X3984	Units : per trip	10:55	11:02	1	375	375.00
DEBRIES SHIFTING									
85570	16126	26-11-2020	Tractor with tipper with labour AP36X3984	Units : per trip	12:31	12:36	1	375	375.00
DEBRIES SHIFTING									
85571	16127	26-11-2020	Tractor with tipper with labour AP36X3984	Units : per trip	13:25	13:42	1	375	375.00
DEBRIES SHIFTING									
85572	16128	26-11-2020	Tractor with tipper with labour AP36X3984	Units : per trip	16:37	16:38	1	375	375.00
DEBRIES SHIFTING									
85573	16129	26-11-2020	Tractor with tipper with labour AP36X3984	Units : per trip	17:45	17:47	1	375	375.00
DEBRIES SHIFTING									
85586	16130	27-11-2020	Tractor with tipper with labour AP36X3984	Units : per trip	09:02	09:11	0.5	400	200.00
OPC CEMENT SHIFTING									
85587	16131	27-11-2020	Tractor with tipper with labour AP36X3984	Units : per trip	09:18	09:24	0.5	400	200.00
OPC CEMENT SHIFTING									
85590	16133	27-11-2020	Tractor with tipper with labour AP36X3984	Units : per trip	10:36	10:38	1	375	375.00

VERIFIED BY
03 DEC 2020
 V. RAVI
 MANAGER-AUDIT

Certified by:
B. N. R.
 Assistant Engrs./Admin
 May Flower Platinum

APPROVED BY
03 DEC 2020
 Project Manager
 S.V. Subba Reddy
 Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

03-12-2020 12:34:08

Pages : 2 of 7

85591	16134	27-11-2020	DUST SHIFTING Tractor with tipper with labour AP36X3984 Units : per trip	Rate : 375	10:52	10:56	1	375	JW	375.00
85592	16135	27-11-2020	DUST SHIFTING Tractor with tipper with labour AP36X3984 Units : per trip	Rate : 375	11:19	11:23	1	375	JW	375.00
85593	16136	27-11-2020	DUST SHIFTING Tractor with tipper with labour AP36X3984 Units : per trip	Rate : 375	11:42	11:47	1	375	JW	375.00
85594	16137	27-11-2020	DUST SHIFTING Tractor with tipper with labour AP36X3984 Units : per trip	Rate : 375	12:08	12:11	1	375	JW	375.00
85595	16138	27-11-2020	DUST SHIFTING Tractor with tipper with labour AP36X3984 Units : per trip	Rate : 375	16:36	16:39	1	375	JW	375.00
85596	16139	27-11-2020	DUST SHIFTING Tractor with tipper with labour AP36X3984 Units : per trip	Rate : 375	16:59	17:06	1	375	JW	375.00
85597	16140	27-11-2020	BALLIES SHIFTING Tractor with tipper with labour AP36X3984 Units : per trip	Rate : 375	17:20	17:23	1	375	JW	375.00
85622	16141	28-11-2020	M.S.PIPES Tractor with tipper with labour AP36X3984 Units : per trip	Rate : 375	09:04	09:07	0.5	400	JW	200.00
85623	16142	28-11-2020	OPC CEMENT SHIFTING Tractor with tipper with labour AP36X3984 Units : per trip	Rate : 375	09:14	09:16	0.5	400	JW	200.00
85625	16144	28-11-2020	OPC CEMENT SHIFTING Tractor with tipper with labour		09:26	09:30	0.5	400	JW	200.00

VERIFIED BY

03 DEC 2020

V. HAVI

MANAGER-AUDIT

Certified by:

Assistant Engineer/Admin In
May Flower Platinum

APPROVED BY

03 DEC 2020

Project Manager

S. V. Subba Reddy

Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

03-12-2020 12:34:08

Pages : 3 of 7

85626	16145	28-11-2020	AP36X3984	Units : per trip	Rate : 375	10:33	10:35	1	375	JW	375.00
			OPC CEMENT SHIFTING								
			Tractor with tipper with labour								
			AP36X3984	Units : per trip	Rate : 375	11:37	11:44	1	375	JW	375.00
			PPC CEMENT SHIFTING								
			Tractor with tipper with labour								
			AP36X3984	Units : per trip	Rate : 375	12:25	12:27	1	375	JW	375.00
			DEBRIES SHIFTING								
			Tractor with tipper with labour								
			AP36X3984	Units : per trip	Rate : 375	12:40	12:52	1	375	JW	375.00
			M.S.PIPES SHIFTING								
			Tractor with tipper with labour								
			AP36X3984	Units : per trip	Rate : 375	14:04	14:12	1	375	JW	375.00
			DEBRIES SHIFTING								
			Tractor with tipper with labour								
			AP36X3984	Units : per trip	Rate : 375	15:33	15:39	1	375	JW	375.00
			PPC CEMENT								
			Tractor with tipper with labour								
			AP36X3984	Units : per trip	Rate : 375	16:56	17:17	1	375	JW	375.00
			DEBRIE SHIFTING								
			Tractor with tipper with labour								
			AP36X3984	Units : per trip	Rate : 375	09:40	09:42	1	375	JW	375.00
			DEBRIES SHIFTING								
			Tractor with tipper with labour								
			AP36X3984	Units : per trip	Rate : 375	10:58	11:01	1	375	JW	375.00
			DEBRIES SHIFTING								
			Tractor with tipper with labour								
			AP36X3984	Units : per trip	Rate : 375	12:29	12:32	1	375	JW	375.00
			DEBRIES SHIFTING								
			Tractor with tipper with labour								

VERIFIED BY
03 DEC 2020
V. KAVI
MANAGER-AUDIT

Certified by:
Assistant Engineer/Adm
May Flower Plantation

APPROVED BY
03 DEC 2020
Project Manager
S.V. Subba Reddy
Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

03-12-2020 12:34:08

Pages : 4 of 7

85670	16155	30-11-2020	AP36X3984	Units : per trip	Rate : 375	08:45	08:50	0.5	400	JW	200.00
			DEBRIES SHIFTING								
			Tractor with tipper with labour								
			AP36X3984	Units : per trip	Rate : 375	08:58	09:02	0.5	400	JW	200.00
			OPC CEMENT SHIFTING								
			Tractor with tipper with labour								
			AP36X3984	Units : per trip	Rate : 375	09:11	09:13	0.5	400	JW	200.00
			OPC CEMENT SHIFTING								
			Tractor with tipper with labour								
			AP36X3984	Units : per trip	Rate : 375	10:42	10:44	1	375	JW	375.00
			OPC CEMENT SHIFTING								
			Tractor with tipper with labour								
			AP36X3984	Units : per trip	Rate : 375	11:03	11:06	1	375	JW	375.00
			DUST SHIFTING								
			Tractor with tipper with labour								
			AP36X3984	Units : per trip	Rate : 375	14:49	15:30	3	375	JW	1125.00
			DUST SHIFTING								
			Tractor with tipper with labour								
			AP36X3984	Units : per trip	Rate : 375	16:01	16:07	1	375	JW	375.00
			M.S.GATE SHIFTING FROM SLLP TO MPL								
			Tractor with tipper with labour								
			AP36X3984	Units : per trip	Rate : 375	16:26	16:29	1	375	JW	375.00
			DUST SHIFTING								
			Tractor with tipper with labour								
			AP36X3984	Units : per trip	Rate : 375	16:51	16:54	1	375	JW	375.00
			DUST SHIFTING								
			Tractor with tipper with labour								
			AP36X3984	Units : per trip	Rate : 375	17:21	17:26	1	375	JW	375.00
			DUST SHIFTING								
			Tractor with tipper with labour								

VERIFIED BY

03 DEC 2020

V. RAVI
MANAGER-AUDIT

Certified by:

APPROVED BY

03 DEC 2020

Project Managerreddy
Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

85681	16166	30-11-2020	AP36X3984	Units : per trip	Rate : 375	17:41	17:47	1	375	JW	375.00
			DUST SHIFTING								
			Tractor with tipper with labour								
			AP36X3984	Units : per trip	Rate : 375						
			BRICKS SHIFTING								
85689	16167	01-12-2020	Tractor with tipper with labour		Rate : 375	08:56	09:02	0.5	400	JW	200.00
			AP36X3984	Units : per trip							
			OPC CEMENT SHIFTING								
85690	16168	01-12-2020	Tractor with tipper with labour		Rate : 375	09:26	09:31	1	375	JW	375.00
			AP36X3984	Units : per trip							
			DUST SHIFTING								
85692	16170	01-12-2020	Tractor with tipper with labour		Rate : 375	09:52	09:55	1	375	JW	375.00
			AP36X3984	Units : per trip							
			DUST SHIFTING								
85693	16171	01-12-2020	Tractor with tipper with labour		Rate : 375	10:30	10:34	1	375	JW	375.00
			AP36X3984	Units : per trip							
			DUST SHIFTING								
85694	16172	01-12-2020	Tractor with tipper with labour		Rate : 375	11:34	11:43	1	375	JW	375.00
			AP36X3984	Units : per trip							
			DEBRIS SHIFTING								
85695	16173	01-12-2020	Tractor with tipper with labour		Rate : 375	12:48	12:54	1	375	JW	375.00
			AP36X3984	Units : per trip							
			DEBRIS SHIFTING								
85696	16174	01-12-2020	Tractor with tipper with labour		Rate : 375	14:38	14:41	1	375	JW	375.00
			AP36X3984	Units : per trip							
			DEBRIS SHIFTING								
85697	16175	01-12-2020	Tractor with tipper with labour		Rate : 375	16:35	16:47	1	375	JW	375.00
			AP36X3984	Units : per trip							
			BRICKS SHIFTING								
85718	16176	02-12-2020	Tractor with tipper with labour			08:59	09:09	0.5	400	JW	200.00

APPROVED BY: 
 PROJECT MANAGER



Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

[illegible]

APPROVED BY *[Signature]*
03 DEC 2020
Project Manager
S. V. Subba Reddy
Project Manager

S SHIFTING

Certified by:

P. N. R.

Assistant Engg./Adanin
May Flower Platinum

Accounts Manager

Managing Director

Payment Voucher

No. : PAY/12122
12122
12126Dated : 3-Dec-2020
05/Dec/20

Particulars	Amount
Account :	
EUC-K Krishna	8,047.00
TDS-1.5% Equipment Hire Charges	(-)121.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to K.Krishna towards as per advice for payment	
Amount (in words) :	
Indian Rupees Seven Thousand Nine Hundred Twenty Six Only	
	₹ 7,926.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Hire Charges Voucher

Advice for Payment

Company Name : Modi Properties Pvt.Ltd.
Project Name : May Flower Platinum
Supplier Name : K.Krishna

Voucher No : 7347

PARTICULARS

Amount								Amount
8046.75	Amount Payable :-							8046.75
0.00	Amount Payable :-							0.00
0.00								0.00
8046.75	Gross							8046.75
120.70	TDS Amount							120.70
0.00	Total GST Amount							0.00
0.00								0.00
0.00								0.00
7926.05	Total							7926.05

VERIFIED BY
03 DEC 2020
MANAGER-AUDIT

Rupees Seven Thousand Nine Hundred Twenty Six and Paise Five Only.

Certified by:
Assistant Engg./Admin
May Flower Platinum

APPROVED BY
07 DEC 2020
M. JAYA PRAKASH
Sr. Manager Accounts

APPROVED BY
03 DEC 2020
S.V. Subba Reddy
Project Manager

Managing Director

Hire Charges Voucher

Company Name : Modi Properties Pvt.Ltd.
 Project Name : May Flower Platinum
 Supplier Name : K.Krishna

Voucher No : 7347

From Date : 26-11-2020

To Date : 02-12-2020

Equipment Name / Particulars				S. Time	E. Time	Qty	Rate	Gross
85567	16123	26-11-2020	Chipping machine (per hour) Units : per hour	09:25	17:31	7.1	150	1065.00
WALL CHIPPING								
85588	16132	27-11-2020	Tractor with tipper with labour Units : per trip	09:26	17:39	7.21	375	2703.75
WALL CHIPPING								
85624	16143	28-11-2020	Chipping machine (per hour) Units : per hour	09:23	17:32	7.15	150	1072.50
WALL CHIPPING								
85673	16158	30-11-2020	Chipping machine (per hour) Units : per hour	09:25	17:31	7.1	150	1065.00
WALL CHIPPING								
85691	16169	01-12-2020	Chipping machine (per hour) Units : per hour	09:26	17:33	7.11	150	1066.50
WALL CHIPPING								
85722	16180	02-12-2020	Chipping machine (per hour) Units : per hour	09:23	17:33	7.16	150	1074.00
WALL CHIPPING								

VERIFIED BY

03 DEC 2020

MANAGER-AUDIT

Certified by:

[Signature]
 Assistant Engg/Admin
 May Flower Platinum

APPROVED BY

03 DEC 2020

[Signature]
 S. V. Subba Reddy
 Project Manager

Accounts Manager

Managing Director

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment VoucherNo. : **PAY/12103**Dated : **3-Dec-2020**

Particulars	Amount
Account :	
EUC-M Raj Kumar	2,997.00
TDS-1.5% Equipment Hire Charges	(-)45.00
Through :	
BANK-Yesbank Current Acct.-107063700000167	
On Account of :	
Being amount transfered to M.Rajkumar towards as per advice for payment	
Amount (in words) :	
Indian Rupees Two Thousand Nine Hundred Fifty Two Only	
	₹ 2,952.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature

Advice for Payment

Company Name : Modi Properties Pvt.Ltd.		Voucher No : 7348	
Project Name : May Flower Platinum			
Supplier Name : Miriyala Raju Kumar			
PARTICULARS		Amount	
Hire Charges - Job Work Payment Towards levelling with JCB		Amount Payable :-	2997.00
Hire Charges - On A/C Payment		Amount Payable :-	0.00
Other Additions :			0.00
			0.00
		Gross	2997.00
		TDS% 1.50	44.96
		TDS Amount	44.96
		SGST%	0.00
		CGST%	0.00
		Total GST Amount	0.00
Other Deductions :			0.00
		Total	2952.05

Rupees : Two Thousand Nine Hundred Fifty Two and Paise Five Only.

Certified by:

[Signature]
Assistant Engrg/Admin
May Flower Platinum

APPROVED BY

03 DEC 2020

S. V. Subba Reddy
Project Manager

APPROVED BY

07 DEC 2020

M. JAYA PRAKASH
Sr. Manager Accounts
Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Modi Properties Pvt.Ltd.
Project Name : May Flower Platinum
Supplier Name : Miriyala Raju Kumar

03-12-2020 12:34:08

Pages : 1 of 2

Voucher No : 7348
From Date : 26-11-2020
To Date : 02-12-2020

		Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	Gross
85721	HC No 16179	HC Date 02-12-2020	09:48	13:08	3.33	900	JW 2997.00
		JCB					
		TS08EV2069					
		Units : per hour	Rate : 800				
		LEVELLING					

Certified by:
B.N.R.
Assistant Engrg/Adminin
May Flower Platinum

VERIFIED BY
[Signature]
03 DEC 2020
V. N. N. V.
MANAGER-AUDIT

APPROVED BY
[Signature]
03 DEC 2020
S. V. Subba Reddy
Project Manager

Project Manager

Accounts Manager

Managing Director

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :


Payment VoucherNo. : **PAY/12103**Dated : **3 Dec-2020**

Particulars	Amount
Account : OE-Misc. Expenses	4,098.00
Through : BANK-Yesbank Current Acct.-107063700000167	
On Account of : Being amount transfered to M.Maheshwari towards salary for creche teacher for the month of Nov 2020	
Amount (in words) : Indian Rupees Four Thousand Ninety Eight Only	
	₹ 4,098.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Payment Voucher

No. : ¹²¹²⁵ **PAY/12129**

Dated : 5-Dec-2020

Particulars	Amount
Account : ECARD-K Narender Reddy	4,340.00
Through : BANK-Yesbank Current Acct -107063700000167	
On Account of : Being amount credited towards Expenses card reload for K Narender Reddy	
Amount (in words) : Indian Rupees Four Thousand Three Hundred Forty Only	
	₹ 4,340.00

Prepared by: shivanand

Approved by

Receiver's Signature

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :


Payment VoucherNo. : **PAY/12103**Dated : **05/Dec/20**
3-Dec-2020

Particulars	Amount
Account : OE-Misc. Expenses	918.00
Through : BANK-Yesbank Current Acct -107063700000167	
On Account of : Being amount transfered to K.Devender towards salary for garbage cleaning at site for the month of Nov 2020 Account kotak bank Acct no : 9915021568 IFSC code : KKBK0007470	
Amount (in words) : Indian Rupees Nine Hundred Eighteen Only	
	₹ 918.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :


Payment VoucherNo. : **PAY/12103**Dated : **05/12/2020**
~~3-Dec-2020~~

Particulars	Amount
Account : SP-Jai Mathaji Traders	4,289.00
Through : BANK-Yesbank Current Acct.-107063700000167	
On Account of : Being amount transfered to Jai mathaji traders towards as per advice for payment	
Amount (in words) : Indian Rupees Four Thousand Two Hundred Eighty Nine Only	
	₹ 4,289.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Payment Voucher

12128

No. : PAY/12132

Dated : 5-Dec-2020

Particulars	Amount
Account : OIE-Insurance <i>Contractor Accident Insurance -</i>	45,536.00
Through : BANK-Yesbank Current Acct -107063700000167 On Account of : Chq No :-435099 Being chq to the new india assurance co Ltd towards contrators risk insurance policy (4th installement)insurance period 22.12.2017 to21.12.2023 Cust Id No :-PO55885034 Amount (in words) : Indian Rupees Forty Five Thousand Five Hundred Thirty Six Only	
	₹ 45,536.00

Prepared by: shivanand

Approved by

Receiver's Signature

Dt. 03.12.2020.

Sir,

Sub: Mayflower Platinum - Contractors Risk Insurance Policy – Premium installment is due on 22.12.2020.

We have obtained Contractors Risk Insurance Policy from The New India Assurance Co. Ltd. The total premium is Rs.2,93,195/-. To pay this premium amount we have opted 6 (six) yearly installments from the year 2017.

We have already paid 3 (three) installments up to the year 2019. Fourth installment amount of Rs.45,536/- is due on 22.12.2020.

This will be payable on or before 22nd of this month.

This is for your information.


Kanaka Rao

Encl: Insurance Policy copy





शनिवार व रविवार छुट्टी
Saturday & Sunday Holiday

CONTRACTOR'S ALL RISKS INSURANCE POLICY

Insured's Name		: MEHUL V MEHTA AND BHAVESH V MEHTA	
Insured's Details		Issuing Office Details	
Customer ID	: PO55885034	Office Code	: A.S.Rao Nagar Branch (612404)
Address	: C/O MODI PROPERTIES PVT LTD, SY.NO.82/1, MALLAPUR VILLAGE, UPPAL MANDAL, MEDCHAL DIST SECUNDERABAD, TELANGANA, 500003	Address	: 304, NSIC Building, Kamalanagar, E.C.I.L. Post, Hyderabad, 500062
Phone No	:	Phone No	: 04027122383 / 04027145105
E-mail/Fax	: /	E-mail/Fax	: nia.612404@newindia.co.in /
PAN No	:	S.Tax Regn. No	: AAACN4165CST178
GSTIN/UIN	: NA / NA	GSTIN	: 36AAACN4165C3ZQ
	:	SAC	: 997139 (Other non-life insurance services excl RI)

Policy Details		Business Source Code	
Policy Number	: 61240444170300000005	Dev.Off. level/Broker/Corp. Agent	: DIRECT BUSINESS - (1D4023702)
Period of Insurance	: From:22/12/2017 12:49:25 PM To: 21/12/2023 11:59:59 PM	Agent/Bancassurance	: Mr. RAMANA BABU . K. (NIAAG00050031) K.RAMANA BABU (SI00088590)
Date of Proposal	: 22-Dec-17	Phone No	: 9618114464 / 9963718883
Prev. Policy no.	:	E-mail/Fax	: ramanababu@36@gmail.com, / satishkumar.thurumella@gmail.com, /
Client Type	: Non-Corporate		

Premium	GST	Total	Receipt No. & Date:
144773	26060	170833	61240481170000007590 - 22/12/17

* Premium subject to adjustment on completion of the Project

Location of Contract site	Risk Address : 1 SY.NO.82/1, MALLAPUR VILLAGE,, UPPAL MANDAL, MEDCHAL DISTRICT, SECUNDERABAD, TELANGANA, INDIA, 500003
---------------------------	--

Principal(s)/ Contractor/ sub-contractor Details		
Sl. No.	Name	Address
1	MEHUL V MEHTA AND BHAVESH V MEHTA	C/O MODI PROPERTIES PVT LTD, SY.NO.82/1, MALLAPUR VILLAGE, UPPAL MANDAL, MEDCHAL DIST

Sl. No.	Description of Contract Works
1	1) CONSTRUCTION OF RESIDENTIAL COMPLEX (G+4) 2) NA 3) NA

Sl. No.	Period of Insurance
1	Period of Insurance From : 22/12/2017 12:49:25 PM To : 21/12/2023 11:59:59 PM plus 24 months Extended Maintenance period

Section I - Material Damage :

1. 1. Contract works (Permanent and Temporary works including all materials to be incorporated therein)				
Sl. No.	1.1) Contract price	1.2) Materials or Items supplied by the Principal	2) Any other works and installations not included in 1.1 and 1.2 above (e.g. camp, colony, stores etc. as per list enclosed)	Total Project Sum Insured
1	₹300000000	₹0	₹0	₹300000000

3. Contractors Plant and Machinery (Memo 4) as per list enclosed								
Item No.	Quantity	Description of Items (Type, Manufacture, Capacity)	Year of Manufacture	Sum Insured (in ₹)	Risk Code	Excess due to AOG Perils	Excess due to Other than AOG Perils	Excess for Boom Section

4. Add on Covers

Verified
Digitally signed
by Srivignesh
Vaidyanathan
Date: 2017.12.22
13:06:10 +IST

Policy No. : 61240444170300000005 Document generated by 30312 at 22/12/2017 13:06:09 Hours.
Regd. & Head Office: New India Assurance Bldg., 87 M.G. Road, Fort, Mumbai - 400 001. TOLL FREE No. 1 800 209 1415.





1. Owners Surrounding Property			
Sl. No.	Limit of Indemnity	Excess	
1		Policy Excess	
2. Additional Custom Duty			
Sl.	No. Limit of Indemnity	Excess	
1	₹ 0	5 % of Additional Duty	
3. Removal of Debris per occurrence			
Sl.	No. Limit of Indemnity	Excess	
1	₹ 0	Policy Excess	
4. Professional Fees			
Sl.	No. Limit of Indemnity	Excess	
1	₹ 0	Policy Excess	
5. Expediting Cost Including Air Freight & Express Freight			
Sl.	No. Limit of Indemnity	Excess	
1	₹	Policy Excess	
6. Offsite Storage/ Fabrication			
Sl. No.	Limit of Indemnity	Excess	
1	₹ 0	Policy Excess	
7a. On Increased Replacement Value which may have to be paid on replacement of Item 1.1			
Sl. No.	Limit of Indemnity	Excess	
1	₹ 0	Policy Excess	
7b. On Increased Replacement Value which may have to be paid on replacement of Item 1.2			
Sl. No.	Limit of Indemnity	Excess	
1	₹ 0	Policy Excess	
7c. On Increased Replacement Value which may have to be paid on replacement of Item 1.3			
Sl. No.	Limit of Indemnity	Excess	
1	₹ 0	Policy Excess	
8. Automatic Reinstatement clause			
Sl. No.	Limit of Indemnity	Excess	
1	0	Policy Excess	
9. Loss minimisation expenses			
Sl. No.	Limit of Indemnity	Excess	
1	₹ 0	Policy Excess	
10. Cover for valuable documents			
Sl. No.	Limit of Indemnity	Excess	
1	₹ 0	Policy Excess	
11. Design Defect Cover			
Sl. No.	Limit of Indemnity	Excess	
1	₹ NA	5 times Policy Excess	
Section II - Third Party Liability :			
Sl. No.	Limit of indemnity in respect of any one accident or series of accidents arising out of one event	Total limit of Section II during policy period	Any One Person
Excesses for Section I and II :			
Sl. No.	1. For Storage & Construction claims	2. For Maintenance period claims	3. For Major peril claims as per Memo 8 of Section I
			Terrorism Claims





Sl. No.	1. For Storage & Construction claims	2. For Maintenance period claims	3. For Major peril claims as per Memo 8 of Section I	Terrorism Claims
1	5% of Claim Amount subject to Minimum of ₹ 25000 each claim	5% of Claim Amount subject to Minimum of ₹ 100000 each claim	5% of Claim Amount subject to Minimum of ₹ 100000 each claim	0.5 % of Total Sum Insured subject to minimum of ₹ 1,00,000/- for each and every claim

Excesses For Specific AddOn Covers :

Sl. No.	Description Of Cover	Excess
	Terrorism Covered	Terrorism Premium
	YES	35955

Deductibles Opted for Terrorism Pool	: 1% of the claim amount for each and every claim subject to Minimum of ₹25,000 and Maximum of ₹10,00,000
--------------------------------------	---

Risk Serial No.	Earth Quake Cover
1	YES
Risk Serial No.	STFI Cover
1	YES

Installment Details			
Installment Number	Installment Date on or before	Installment Amount (₹)	
		Premium	GST
1	22/12/2017	5992	1078
2	22/12/2017	27205	4896
3	22/12/2018	5992	1078
4	22/12/2018	16323	2938
5	22/12/2019	5992	1078
6	22/12/2019	16323	2938
7	21/12/2020	16323	2938
8	22/12/2020	5992	1078
9	21/12/2021	16323	2938
10	22/12/2021	5992	1078
11	21/12/2022	16321	2938
12	22/12/2022	5995	1080

ENDORSEMENTS ATTACHED TO & FORMING PART OF THE POLICY		
Sl. No.	Endorsement Number	Endorsement Title
	ENG 002	Extension of terrorism damage
	SLEC	Section Limitation and Exclusion Clause

Premium and GST Details

	Rate of Tax	Amount in INR
Premium		₹144773
SGST	9	13028
CGST	9	13028
IGST	0	0

In witness whereof the undersigned being duly authorised by the Insurers and on behalf of the Insurers has (have) hereunder set his (their) hand(s) on this 22nd day of December, 2017.

Date of Issue: 22/12/2017

For and on behalf of
The New India Assurance Company Limited

Duly Constituted Attorney(s)



Policy No. : 6124044417030000005 Document generated by 30312 at 22/12/2017 12:54:47 Hours.
Regd. & Head Office: New India Assurance Bldg., 87 M.G. Road, Fort, Mumbai - 400 001. TOLL FREE No. 1 800 209 1415.



COLLECTION RECEIPT CUM ADJUSTMENT VOUCHER

Issuing Office : A.S.Rao Nagar Branch (612404)
Address : 304, NSIC Building, Kamalanagar, E.C.I.L. Post, Hyderabad
500062
Hyderabad
Phone : 04027122383
Email : nia.612404@newindia.co.in
Fax :
Collection Number : 6124048117000007590
Collection Date : 22/12/2017
Business Source Code : 1D4023702
PAN No of Payer :

Received with thanks from MEHUL V MEHTA AND BHAVESH V MEHTA.

The amount received/Adjusted is towards -

Policy No.	A/C Description	Amount ₹	A/C Code	Sub A/C Code
61240444170300000005	Bank-612404	14898.00	9100.612404	BA00004717-611902-9100
61240444170300000005	Bank-612404	24273.00	9100.612404	BA00004717-611902-9100
61240444170300000005	Bank-612404	41.00	9100.612404	BA00004717-611902-9100

Total = ₹ 39212.00

Your Payment/Adjustment Details are as under -

Mode	Amount ₹	Cheque No.	Cheque Date	Drawee Bank	Drawee Branch	Reference No.	Scroll/BG/A PD Balance
Excess-Cheque	41.00	279737	12-DEC-17	YES BANK	HYDERABAD	6124041710016925	N.A.
Cheque	24273.00	279737	12-DEC-17	YES BANK	HYDERABAD	6124041710016925	N.A.
Cheque	14898.00	994093	12-DEC-17	YES BANK	HYDERABAD	6124041710016925	N.A.

Total = ₹ 39212.00

Utilization details of the Collected Amount :

Premium	GST	Stamp Duty	Excess Amount
144773.00	26060.00	0.00	41
Sl no.	Agency Code	Agency Name	Department Code
1	NIAAG00050031	RAMANA BABU K.	44

For The New India Assurance Company Limited

Revenue Stamp

Date of issue: 22/12/2017



Cashier's Initial

Authorized Signatory

Note -

- Please note the Policy Number, Collection Number and date in all future correspondence. This Receipt is subject to Realisation of Cheque..
- NIA shall not be liable for any claim arising out of sales made during the period between the due date and date of payment of the installment if the premium paid has been exhausted by turnover declarations/if there is insufficient premium balance.

Tax Invoice No : 6124044400000005

IRDA Registration Number: 190

Signature Not
Verified
Digitally signed
by Srinivasan
Validated on
Date: 2017.12.22
12:54:42 IST

रजस्व स्टैम्प के लिए लगेकित स्टैम्प सुदक
भुगतान किया
Consolidated Stamps Duty towards
Revenue Stamp paid
Procs. No. GS05/0481/R/2016
dated 23-08-2016

Policy No. : 61240444170300000005 Document generated by 30312 at 22/12/2017 12:54:47 Hours.
Regd. & Head Office: New India Assurance Bldg., 67 M.G. Road, Fort, Mumbai - 400 001. TOLL FREE No. 1 800 209 1415.

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment Voucher

No. : PAY/12104

Dated : 05/12/20
3-Dec-2020

Particulars	Amount
Account :	
CONT-Mohd Azar	10,000.00
TDS-0.75% Contract	(-)75.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to MD.Azar towards as per advice for payment	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Twenty Five Only	
	₹ 9,925.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Attendance Details
Mayflower Platinum
Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 6162

Date : 03-12-2020

Contractor Name	From Date	To Date
Md.Azar MPL	26-11-2020	02-12-2020

[illegible]

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description : Credit balance Rs.19875/- This week payment Rs.10000/-	10000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	10000.00
TDS : @ 0.75	75.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	9925.00

Rupees : Nine Thousand Nine Hundred Twenty Five Only.

Rupees : Nine Thousand Nine Hundred Twenty Five Only.

Certified by:

Approved By Admin

Approved By Admin
Assistant Engg/Admin
May Flower Platinum

APPROVED BY

Approved By Project
Manager

S. V. Subba Reddy
Project Manager

PROVED BY

07 DEC 2020

SH
ants

Approved By Accounts

Approved By Managing
Director

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment VoucherNo. : **PAY/12104**Dated : **05/12/20**
3-Dec-2020

Particulars	Amount
Account :	
CONT-A Ramulu	10,000.00
TDS-0.75% Contract	(-)75.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to A.Ramulu towards as per advice for payment	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Twenty Five Only	
	₹ 9,925.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Attendance Details
Mayflower Platinum
 Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 6152

Date : 03-12-2020

Contractor Name	From Date	To Date
Ramulu [Carpenter] MPL	26-11-2020	02-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	2.25	1237.50	0.00	0.00	0.00	550.00	687.50	0.00
Male Helper	8.50	3400.00	0.00	0.00	1600.00	0.00	1800.00	0.00
Mason	3.25	1868.75	0.00	0.00	0.00	575.00	1293.75	0.00
Totals...	14.00	6506.25	0.00	0.00	1600.00	1125.00	3781.25	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description : Credit balance Rs.20694/- This week payment Rs.10000/-	10000.00
Department Description :	0.00
Job Work Description :	0.00
	Total Amount % 10000.00
	TDS : @ 0.75 75.00
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
	Net Amount : 9925.00
Rupees : Nine Thousand Nine Hundred Twenty Five Only.	

Certified by:

 Approved By Admin
 Assistant Engg/Admin
 May Flower Platinum

APPROVED BY

 03 DEC 2020
 Approved By Project Manager
 S. V. Subha Reddy
 Project Manager

APPROVED BY

 07 DEC 2020
 SH
 Unts

Approved By Accounts

Approved By Managing Director

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment VoucherNo. : **PAY/12104**Dated : **3-Dec-2020**

Particulars	Amount
Account :	
CONT-Mohammed Nadeem	20,000.00
TDS-0.75% Contract	(-)150.00
INCOME-Misc	(-)130.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to MD.Nadeem towards as per advice for payment	
Amount (in words) :	
Indian Rupees Nineteen Thousand Seven Hundred Twenty Only	
	₹ 19,720.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Attendance Details
Mayflower Platinum
Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 6161


Date : 03-12-2020

Contractor Name	From Date	To Date
Mohamad Nadeem (Plumber) MPL	26-11-2020	02-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	17.00	6800.00	2000.00	0.00	400.00	400.00	4000.00	0.00
Mason	10.00	5500.00	2200.00	0.00	1100.00	550.00	1650.00	0.00
Totals...	27.00	12300.00	4200.00	0.00	1500.00	950.00	5650.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description : Credit balance Rs.40639/- This week payment Rs.20000/-	20000.00
Department Description :	0.00
Job Work Description :	0.00
	Total Amount % 20000.00
	TDS : @ 0.75 150.00
	Less Rent : 130.00
	Less Loan : 0.00
Other Deductions Description :	0.00
	Net Amount : 19720.00
Rupees : Nineteen Thousand Seven Hundred Twenty Only.	

Certified by:

Approved By Admin
Assistant Engg/Admin
May Flower Platinum

APPROVED BY

Approved By Project Manager
S. V. Subba Reddy
Project Manager

APPROVED BY

Approved By Accounts
M. JAYAPRAKASH
Sr. Manager Accounts

Approved By Managing Director

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment Voucher

No. : PAY/12104

Dated : 05/12/2020
3-Dec-2020

Particulars	Amount
Account :	
CONT-B Hanumanth	30,000.00 20,000/-
TDS-0.75% Contract	(-)225.00 -150
INCOME-Misc	(-)390.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to B.Hanumanth towards as per advice for payment	
Amount (in words) :	
Indian Rupees Twenty Nine Thousand Three Hundred Eighty Five Only	
	₹ 29,385.00 19,460/-

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature

hdd

