

Payment Voucher

No. : **PAY/12203**

Dated : 12-Dec-2020

Particulars	Amount
Account :	
DW-T Venkatesh	5,150.00
TDS-0.75% Contract	(-)39.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being online transfer to T Venkatesh towards Repairing the blinds at Plot No : -280 (Advanced payment 500/-) On 04.12.2020	
Amount (in words) :	
Indian Rupees Five Thousand One Hundred Eleven Only	
	₹ 5,111.00

Prepared by: shivanand

Approved by

Receiver's Signature

DEBIT VOUCHER**MODI PROPERTIES PVT. LTD.**5-4-187/3 and 4, II Floor, M.G. Road
SECUNDERABAD-500 003.**MAY FLOWER PLATINUM**Site Office: Sy. 82/1, Mallapur Main Road,
HYDERABAD-500 076.

Voucher No. _____

A/c. _____

Date :

07/12/2020

Paid to	Venkatesh (Blinds) - Dept			Rs.	Ps.
towards	Repairing the blinds at plot no			5,150/-	
	(Advanced payment 500/-) on 4/12/2020				
Rupees	Five thousand one hundred & fifty				
	Rupees only.				
Paid by	Cheque	Cheque No.	Dated	Drawn on Bank	
	Cash				
					5,150/-

Prepared by

Approved by

Receiver's Signature

(Vijay Ray)

A/c : 62027156526

SBI

05/12/2020 Date

DEBIT VOUCHER

MODI PROPERTIES PVT. LTD.

2-4-181/3 and 4, 11 Floor, M.G. Road

SECUNDERABAD-500 003.

MAY FLOWER PLATINUM

Site Office, 5/11, Mahatma Main Road,

HYDRABAD-500 076.

Voucher No

A/c

Rs	Rs	Part to
	Rs	Part to
	Rs	Part to
	Rs	Part to
	Rs	Part to
	Rs	Part to
	Rs	Part to
	Rs	Part to
	Rs	Part to
	Rs	Part to



Receiver's Signature

Appropriated

Prepared by

(Date)

Date: 14/12/20

M/S:-

suot Blinds Repair & Refitting

Total 10 + 1 = 11.

material

side Backat, Ring } - 850/-
Anti Spatter SPRAY }

each Repair & Refitting } - 3300/-
each one 550/- 6100/-

other Blinds Removing } 1500/-
each one 300/- 5100/-

Total! P/L

5650/-

VENKATESH.



A/c detail

62027156526

SBI / Bowenpally .

IFSC - SBIIN0020812

T. VENKATESH .

Payment Voucher

12206

No. : PAY/12204

Dated : 12-Dec-2020

Particulars	Amount
Account : ECARD-Prasad	2,360.00
Through : BANK-Yesbank Current Acct -107063700000167	
On Account of : Being online transfer to Summiy Sales LLP Logistics towards Expenses card Reload fro E prasad	
Amount (in words) : Indian Rupees Two Thousand Three Hundred Sixty Only	
	₹ 2,360.00

Prepared by: shivanand

Approved by

Receiver's Signature

Payment Voucher

No. : **PAY/12205**

Dated : 12-Dec-2020

Particulars	Amount
Account : ECARD-P Raghu	446.00
Through : BANK-Yesbank Current Acct -107063700000167 On Account of : Being online transfer to summit sales LLP towards Expenses card Reload for P Raghu Amount (in words) : Indian Rupees Four Hundred Forty Six Only	₹ 446.00

Prepared by: shivanand

Approved by

Receiver's Signature

Payment Voucher

12208

No. : PAY/12208

Dated : 12-Dec-2020

Particulars	Amount
Account : ECARD-K Narender Reddy	1,990.00
Through : BANK-Yesbank Current Acct -107063700000167	
On Account of : Being online transfer to K Narender Reddy for Expenses card Reload	
Amount (in words) : Indian Rupees One Thousand Nine Hundred Ninety Only	
	₹ 1,990.00

Prepared by: shivanand

Approved by

Receiver's Signature

Payment Voucher

No. : **PAY/12207**

Dated : 12-Dec-2020

Particulars	Amount
Account :	
SP-Summit Builders	26,294.00
SP-Summit Builders	2,896.00
SP-Summit Builders	1,150.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being online transfer to Summit Builders towards ESI/PF/PT for the month of Nov 2020 (PF-26,294/- ESI-2,896/- PT-1,150/-)	
Amount (in words) :	
Indian Rupees Thirty Thousand Three Hundred Forty Only	
	₹ 30,340.00

Prepared by: shivanand

Approved by

Receiver's Signature

Prepared By: Iqra Khatoon

Date: 05.12.2020

Pay to Summit Builders Axis Bank Account
ESI / PF/ PT -Nov '2020

Mayflower Platinum:		
S.No	Particulars	Total to Pay
1	PF	26,294
2	ESI	2,896
3	PT	1,150
	Total	30,340

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment VoucherNo. : **PAY/12195**Dated : **10-Dec-2020**

Particulars	Amount
Account :	
EUC-M Raj Kumar	12,603.00
TDS-1.5% Equipment Hire Charges	(-)189.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to M.Rajkumar towards as per advice for payment	
Amount (in words) :	
Indian Rupees Twelve Thousand Four Hundred Fourteen Only	
	₹ 12,414.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Advice for Payment

Modi Properties Pvt.Ltd.
May Flower Platinum
Miriyala Raju Kumar

Voucher No : 7366

PARTICULARS

Amount

Amount Payable :-

12603.00

Job Work Payment

Hire Charges ... towards levelling and rock cutting

Amount Payable :- 0.00

0.00

Hire Charges - On A/C Payment

Other Additions :

0.00

12603.00

Gross

TDS% 1.50

189.05

GST Amount

0.00

CGST%

0.00

0.00

GST Amount

0.00

Other Deductions :

G. BALAKRISHNA

ASST. MANAGER-ASST.

Certified by:

Assistant Engg/Admin
May Flower Platinum

APPROVED BY

0 DEC 2020

S. V. Subba Reddy
Project Manager

APPROVED BY

11 DEC 2020

Accounts Manager
M. JAYA KRISHN
Sr. Manager Accounts

Managing Director

Hire Charges Voucher

Company Name : Modi Properties Pvt.Ltd.
Project Name : May Flower Platinum
Supplier Name : Miriyala Raju Kumar

10-12-2020 10:44:03

Pages : 2

Voucher No :	7366
From Date :	03-12-2020
To Date :	09-12-2020

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	Gross
85846	16216	05-12-2020 JCB	09:45	12:23	2.63	900	JW 2367.00
		TS08EV2069					
		LEVELLING					
		Units : per hour					
		Rate : 800					
85878	16225	07-12-2020 JCB	09:49	18:05	7.26	900	JW 6534.00
		TS08EV2069					
		LEVELLING					
		Units : per hour					
		Rate : 800					
85918	16246	09-12-2020 Compressor for rock cutting	09:55	17:39	6.73	550	JW 3701.50
		AP16CR7932					
		ROCK CUTTING					
		Units : per hour					
		Rate : 550					

Certified by:

Assistant Engrg/Admin
May Flower Platinum

APPROVED BY

DEC 2020

S.V. Subba Reddy
Project Manager

Project Manager

Accounts Manager

Managing Director

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment Voucher

12211

No. : **PAY/12195**Dated : **10-Dec-2020**

Particulars	Amount
Account :	
EUC-K Krishna	9,551.00
TDS-1.5% Equipment Hire Charges	(-)143.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to K.Krishna towards as per advice for payment	
Amount (in words) :	
Indian Rupees Nine Thousand Four Hundred Eight Only	
	₹ 9,408.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Company Name : Modi Properties Pvt.Ltd.
Project Name : May Flower Platinum
Supplier Name : K.Krishna

PARTICULARS

Amount

Amount Payable :- 9550.50

9551.00

Amount Payable :- 0.00

0.00

0.00

Gross	9551.00
-------	---------

143.27

TDS Amount

TDS% 1.50

0.00

Total GST Amount

VERIFIED BY

11 DEC 2020

G. BALAKRISHNA
ASST. MANAGER-AUDIT

Assistant Engg/Admin
May Flower Platinum

APPROVED BY

10 DEC 2020

S. V. Subba Reddy
Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Modi Properties Pvt.Ltd.
Project Name : May Flower Platinum
Supplier Name : K.Krishna

10-12-2020 10:44:03

Pages : 1 of 3

Voucher No :	7365
From Date :	03-12-2020
To Date :	09-12-2020

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	Gross
85766	16190	03-12-2020 Chipping machine (per hour) Units : per hour Rate : 150	09:28	17:35	7.11	150	JW 1066.50
85768	16191	03-12-2020 WALL CHIPPING Chipping machine (per hour) Units : per hour Rate : 150	09:29	17:36	7.11	150	JW 1066.50
85790	16203	04-12-2020 WALL CHIPPING Chipping machine (per hour) Units : per hour Rate : 150	09:30	17:36	7.1	150	JW 1065.00
85791	16204	04-12-2020 WALL CHIPPING Chipping machine (per hour) Units : per hour Rate : 150	09:31	17:37	7.1	150	JW 1065.00
85843	16213	05-12-2020 WALL CHIPPING Chipping machine (per hour) Units : per hour Rate : 150	09:30	17:34	7.06	150	JW 1059.00
85844	16214	05-12-2020 WALL CHIPPING Chipping machine (per hour) Units : per hour Rate : 150	09:30	17:35	7.08	150	JW 1062.00
85877	16224	07-12-2020 WALL CHIPPING Chipping machine (per hour) Units : per hour Rate : 150	09:31	17:32	7.01	150	JW 1051.50
85914	16237	08-12-2020 WALL CHIPPING Chipping machine (per hour) Units : per hour Rate : 150	09:35	17:35	7	150	JW 1050.00
85917	16245	09-12-2020 WALL CHIPPING Chipping machine (per hour) Units : per hour Rate : 150	09:30	17:36	7.1	150	JW 1065.00

Certified By:
Assistant Engg./Admin
May Flower Platinum

APPROVED BY

10 DEC 2020

S. Project Manager
Project Manager

Accounts Manager

Managing Director

WALL CHIPPING

Certified by:
P. R. S.
Assistant Engg./Admin
May Flower Platinum

APPROVED BY
S. V. Subba Reddy
10/12/2020
S. V. Subba Reddy
Project Manager

Project Manager

Accounts Manager

Managing Director

Mod Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment VoucherNo. : **PAY/12195**Dated : **10-Dec-2020**

Particulars	Amount
Account :	
EUC-Ravula Parusharamulu	19,975.00
TDS-1.5% Equipment Hire Charges	(-)-300.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to Ravula Parshuramulu towards as per advice for payment	
Amount (in words) :	
Indian Rupees Nineteen Thousand Six Hundred Seventy Five Only	
	₹ 19,675.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Advice for Payment

Company Name : Modi Properties Pvt.Ltd.		Voucher No : 7367	
Project Name : May Flower Platinum			
Supplier Name : Ravula Parusharamulu			
PARTICULARS			
Hire Charges - Job Work Payment		Amount Payable :-	19975.00
Towards shifting of debris,dust,bricks and cement			19975.00
Hire Charges - On A/C Payment		Amount Payable :-	0.00
			0.00
Other Additions :			0.00
			0.00
		Gross	19975.00
		TDS Amount	299.63
		Total GST Amount	0.00
Other Deductions :			
		TDS% 1.50	
		CGST% 0.00	
		SGST% 0.00	
		0.00	
		0.00	
		Total	19675.38
Rupees : Nineteen Thousand Six Hundred Seventy Five and Paise Thirty Eight Only.			

VERIFIED BY

11 DEC 2020

B. BALAKRISHNA
ASST. MANAGER-AUDIT

Certified by:

Assistant Chg./Admin
May Flower Platinum

APPROVED BY

10 DEC 2020

S. Project Manager
Project Manager

APPROVED BY

11 DEC 2020

M. Accounts Manager
Sr. Manager Accounts

Managing Director

Hire Charges Voucher

Company Name : Modi Properties Pvt.Ltd.
Project Name : May Flower Platinum
Supplier Name : Ravula Parusharamulu

10-12-2020 10:44:03

Pages : 7

Voucher No : 7367

From Date : 03-12-2020

To Date : 09-12-2020

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	Gross
85762	16187	03-12-2020 Tractor with tipper with labour AP36X3984 Units : per trip OPC CEMENT SHIFTING	08:37	08:39	0.5	400	JW 200.00
85763	16188	03-12-2020 Tractor with tipper with labour AP36X3984 Units : per trip OPC CEMENT SHIFTING	08:50	08:56	0.5	400	JW 200.00
85764	16189	03-12-2020 Tractor with tipper with labour AP36X3984 Units : per trip OPC CEMENT SHIFTING	09:09	09:12	0.5	400	JW 200.00
85769	16192	03-12-2020 Tractor with tipper with labour AP36X3984 Units : per trip BRICKS SHIFTING	09:31	09:42	1	375	JW 375.00
85771	16193	03-12-2020 Tractor with tipper with labour AP36X3984 Units : per trip DEBRIS SHIFTING	10:26	10:32	1	375	JW 375.00
85772	16194	03-12-2020 Tractor with tipper with labour AP36X3984 Units : per trip DEBRIS SHIFTING	11:46	11:50	1	375	JW 375.00
85773	16195	03-12-2020 Tractor with tipper with labour AP36X3984 Units : per trip DEBRIS SHIFTING	12:40	12:43	1	375	JW 375.00
85774	16196	03-12-2020 Tractor with tipper with labour AP36X3984 Units : per trip DEBRIS SHIFTING	14:05	14:08	1	375	JW 375.00
85775	16197	03-12-2020 Tractor with tipper with labour AP36X3984 Units : per trip	15:05	15:16	1	375	JW 375.00

Certified by:

[Signature]
Assistant Engrg./Admn.
May Flower Platinum

APPROVED BY

10 DEC 2020

Project Manager

S. V. Subba Reddy
Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

10-12-2020 10:44:03

Pages : 2 of 7

85776	16198	03-12-2020	DEBRIES SHIFTING Tractor with tipper with labour AP36X3984 Units : per trip	Rate : 375	15:43	15:46	1	375	JW	375.00
85777	16199	03-12-2020	BRICKS SHIFTING Tractor with tipper with labour AP36X3984 Units : per trip	Rate : 375	16:09	16:13	1	375	JW	375.00
85778	16200	03-12-2020	DEBRIES SHIFTING Tractor with tipper with labour AP36X3984 Units : per trip	Rate : 375	16:31	16:35	1	375	JW	375.00
85788	16201	04-12-2020	BRICKS SHIFTING Tractor with tipper with labour AP36X3984 Units : per trip	Rate : 375	08:50	08:55	1	375	JW	375.00
85789	16202	04-12-2020	DUST SHIFTING Tractor with tipper with labour AP36X3984 Units : per trip	Rate : 375	09:14	09:21	1	375	JW	375.00
85792	16205	04-12-2020	DUST SHIFTING Tractor with tipper with labour AP36X3984 Units : per trip	Rate : 375	10:02	10:04	1	375	JW	375.00
85793	16206	04-12-2020	DUST SHIFTING Tractor with tipper with labour AP36X3984 Units : per trip	Rate : 375	10:36	10:38	1	375	JW	375.00
85794	16207	04-12-2020	DUST SHIFTING Tractor with tipper with labour AP36X3984 Units : per trip	Rate : 375	12:35	12:38	1	375	JW	375.00
85795	16208	04-12-2020	BRICKS SHIFTING Tractor with tipper with labour AP36X394 Units : per trip	Rate : 375	13:02	13:10	1	375	JW	375.00
85796	16209	04-12-2020	BRICKS SHIFTING Tractor with tipper with labour		14:42	14:47	1	375	JW	375.00

Certified by:
[Signature]
Assistant Engrg/Admin
May Flower Platinum

APPROVED BY

19 DEC 2020

S.V. Subha Reddy
Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

10-12-2020 10:44:03

Pages : 3 of 7

85797	16210	04-12-2020	AP36X3984	Units : per trip	Rate : 375	16:19	16:22	1	375	JW	375.00
			DUST SHIFTING								
			Tractor with tipper with labour								
			AP36X3984	Units : per trip	Rate : 375						
			DUST SHIFTING								
85841	16211	05-12-2020	Tractor with tipper with labour	Units : per trip	Rate : 375	09:01	09:05	1	375	JW	375.00
			AP36X3984								
			DUST SHIFTING								
85842	16212	05-12-2020	Tractor with tipper with labour	Units : per trip	Rate : 375	09:25	09:27	1	375	JW	375.00
			AP36X3984								
			DUST SHIFTING								
85845	16215	05-12-2020	Tractor with tipper with labour	Units : per trip	Rate : 375	09:42	09:44	1	375	JW	375.00
			AP36X3984								
			BRICKS SHIFTING								
85847	16217	05-12-2020	Tractor with tipper with labour	Units : per trip	Rate : 375	10:05	10:09	1	375	JW	375.00
			AP36X3984								
			BRICKS SHIFTING								
85851	16218	05-12-2020	Tractor with tipper with labour	Units : per trip	Rate : 375	10:57	10:59	1	375	JW	375.00
			AP36X3984								
			BRICKS SHIFTING								
85852	16219	05-12-2020	Tractor with tipper with labour	Units : per trip	Rate : 375	14:34	14:39	1	375	JW	375.00
			AP36X3984								
			BRICKS SHIFTING								
85853	16220	05-12-2020	Tractor with tipper with labour	Units : per trip	Rate : 375	15:10	15:15	1	375	JW	375.00
			AP36X3984								
			BRICKS SHIFTING								
85854	16221	05-12-2020	Tractor with tipper with labour	Units : per trip	Rate : 375	15:56	15:58	1	375	JW	375.00
			AP36X3984								
			BRICKS SHIFTING								
85855	16222	05-12-2020	Tractor with tipper with labour			16:22	16:23	1	375	JW	375.00

Confirmed by:

 Assistant Engg/Admin
 May Flower Platinum

APPROVED BY

Project Manager

S. V. Subba Reddy
Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

10-12-2020 10:44:03

Pages : 4 of 7

85856	16223	05-12-2020	AP36X3984 DUST SHIFTING Tractor with tipper with labour	Units : per trip	Rate : 375	17:01	17:07	1	375	JW	375.00
			AP36X3984 DUST SHIFTING Tractor with tipper with labour	Units : per trip	Rate : 375						
85879	16226	07-12-2020	AP36X3984 DUST SHIFTING Tractor with tipper with labour	Units : per trip	Rate : 375	09:50	10:00	1	375	JW	375.00
			AP36X3984 PPC CEMENT SHIFTING Tractor with tipper with labour	Units : per trip	Rate : 375						
85880	16227	07-12-2020	AP36X3984 BRICKS SHIFTING Tractor with tipper with labour	Units : per trip	Rate : 375	10:40	10:57	1	375	JW	375.00
			AP36X3984 BRICKS SHIFTING Tractor with tipper with labour	Units : per trip	Rate : 375						
85881	16228	07-12-2020	AP36X3984 PANEL DOORS SHIFTING FROM SLLP TO MPL	Units : per trip	Rate : 375	13:53	14:47	3	375	JW	1125.00
			AP36X3984 PANEL DOORS SHIFTING FROM SLLP TO MPL	Units : per trip	Rate : 375						
85882	16229	07-12-2020	AP36X3984 BRICKS SHIFTING Tractor with tipper with labour	Units : per trip	Rate : 375	14:53	14:57	1	375	JW	375.00
			AP36X3984 BRICKS SHIFTING Tractor with tipper with labour	Units : per trip	Rate : 375						
85883	16230	07-12-2020	AP36X3984 MORRAM SHIFTING Tractor with tipper with labour	Units : per trip	Rate : 375	15:02	15:05	0.5	400	JW	200.00
			AP36X3984 MORRAM SHIFTING Tractor with tipper with labour	Units : per trip	Rate : 375						
85884	16231	07-12-2020	AP36X3984 MORRAM SHIFTING Tractor with tipper with labour	Units : per trip	Rate : 375	15:12	15:14	0.5	400	JW	200.00
			AP36X3984 MORRAM SHIFTING Tractor with tipper with labour	Units : per trip	Rate : 375						
85885	16232	07-12-2020	AP36X3984 MORRAM SHIFTING Tractor with tipper with labour	Units : per trip	Rate : 375	15:21	15:23	0.5	400	JW	200.00
			AP36X3984 MORRAM SHIFTING Tractor with tipper with labour	Units : per trip	Rate : 375						
85886	16233	07-12-2020	AP36X3984 MORRAM SHIFTING Tractor with tipper with labour	Units : per trip	Rate : 375	15:29	15:30	0.5	400	JW	200.00
			AP36X3984 MORRAM SHIFTING Tractor with tipper with labour	Units : per trip	Rate : 375						
85887	16234	07-12-2020	Tractor with tipper with labour			15:53	16:30	1	375	JW	375.00

Certified by:



 Assistant Engrg./Admin
 Mayflower Platinum

APPROVED BY

10 DEC 2020

 Project Manager
 S.V. Subba Reddy
 Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

10-12-2020 10:44:03

Pages : 5 of 7

85888	16235	07-12-2020	AP36X3984	Units : per trip	Rate : 375	17:57	18:06	0.5	400	JW	200.00
CENTERING BOX SHIFTING											
			Tractor with tipper with labour								
			AP36X3984	Units : per trip	Rate : 375						
DEBRIES SHIFTING											
85897	16236	08-12-2020	Tractor with tipper with labour			09:30	09:33	1	375	JW	375.00
			AP36X3984	Units : per trip	Rate : 375						
DEBRIES SHIFTING											
85899	16238	08-12-2020	Tractor with tipper with labour			11:43	11:46	1	375	JW	375.00
			AP36X3984	Units : per trip	Rate : 375						
DEBRIES SHIFTING											
85900	16239	08-12-2020	Tractor with tipper with labour			12:37	12:54	1	375	JW	375.00
			AP36X3984	Units : per trip	Rate : 375						
LIFT MATERIAL SHIFTING FROM BNC TO MPL											
85901	16240	08-12-2020	Tractor with tipper with labour			14:20	14:34	1	375	JW	375.00
			AP36X3984	Units : per trip	Rate : 375						
BRICKS SHIFTING											
85902	16241	08-12-2020	Tractor with tipper with labour			15:18	15:28	1	375	JW	375.00
			AP36X3984	Units : per trip	Rate : 375						
LIFT MACHINE SHIFTING FROM BNC TO MPL											
85903	16242	08-12-2020	Tractor with tipper with labour			15:46	15:55	1	375	JW	375.00
			AP36X3984	Units : per trip	Rate : 375						
BRICKS SHIFTING											
85904	16243	08-12-2020	Tractor with tipper with labour			17:13	17:15	1	375	JW	375.00
			AP36X3984	Units : per trip	Rate : 375						
DUST SHIFTING											
85905	16244	08-12-2020	Tractor with tipper with labour			17:43	17:55	1	375	JW	375.00
			AP36X3984	Units : per trip	Rate : 375						
DUST SHIFTING											
85919	16247	09-12-2020	Tractor with tipper with labour			11:11	11:16	1	375	JW	375.00

Certified by:

[Signature]

Assistant Engrg./Admin
May Flower Platinum

APPROVED BY

10 DEC 2020

Project Manager

S. V. Subba Reddy
Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

Hire Charges Voucher												
AP36X3984		Units : per trip		Rate : 375								
DUST SHIFTING												
Tractor with tipper with labour												
85920	16248	09-12-2020	AP36X3984	Units : per trip	Rate : 375	11:38	11:44	1	375	JW	375.00	
DUST SHIFTING												
Tractor with tipper with labour												
85921	16249	09-12-2020	AP36X3984	Units : per trip	Rate : 375	12:07	12:11	1	375	JW	375.00	
DUST SHIFTING												
Tractor with tipper with labour												
85922	16250	09-12-2020	AP36X3984	Units : per trip	Rate : 375	15:24	15:26	1	375	JW	375.00	
20MM METAL SHIFTING												
Tractor with tipper with labour												
85923	16251	09-12-2020	AP36X3984	Units : per trip	Rate : 375	15:56	15:59	1	375	JW	375.00	
20MM METAL SHIFTING												
Tractor with tipper with labour												
85924	16252	09-12-2020	AP36X3984	Units : per trip	Rate : 375	16:32	16:39	1	375	JW	375.00	
20MM METAL SHIFTING												
Tractor with tipper with labour												
85925	16253	09-12-2020	AP36X3984	Units : per trip	Rate : 375	17:17	17:20	1	375	JW	375.00	
20MM METAL SHIFTING												

Certified by:


Assistant Engg./Admin
May Flower Platinum

Certified by:

Assistant Engg/Admin
May Flower Platinum

APPROVED BY
10 DEC 2020
S.V. Subba Reddy
Project Manager

Accounts Manager

Managing Director

Project Manager

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment VoucherNo. : ¹²²¹³ **PAY/12195**Dated : ¹² **10-Dec-2020**

Particulars	Amount
Account :	
DW-M Chandrakala	15,300.00
TDS-0.75% Contract	(-)115.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to M.Chandrakala towards as per advice for payment	
Amount (in words) :	
Indian Rupees Fifteen Thousand One Hundred Eighty Five Only	
	₹ 15,185.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



- Attendance Details
Mayflower Platinum
 Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 6176

Date : 10-12-2020

Contractor Name	From Date	To Date
M.Chandrakala Earth work (MPL)	03-12-2020	09-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	64.00	25600.00	7200.00	0.00	12800.00	4000.00	1600.00	0.00
Male Helper	51.00	22950.00	8100.00	0.00	8100.00	5400.00	1350.00	0.00
Totals...	115.00	48550.00	15300.00	0.00	20900.00	9400.00	2950.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards West side road south side road creche room and corridor cleaning in front of sales ofc and engg ofc on daily basis Loading and unloading of material from sslp to mpl Helping for welder and electrician B-102 model flat cleaning on daily basis clenaing of road at maingate ramp Shifting of tiles from store to respective flats	15300.00
Job Work Description :	0.00
Total Amount %	15300.00
TDS : @ 0.75	114.75
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	15185.25
Rupees : Fifteen Thousand One Hundred Eighty Five and Paise Twenty Five Only.	



Approved By Accounts
 Approved By Managing Director

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment Voucher

(Page 2)

No. : **PAY/12195**Dated : **10-Dec-2020**

Particulars	Amount
TDS-0.75% Contract	(-)223.00
Through : BANK-Yesbank Current Acct -107063700000167	
On Account of : Being amount transfered to M.Chandrakala towards as per advice for payment	
Amount (in words) : Indian Rupees Twenty Nine Thousand Four Hundred Ninety Two Only	
	₹ 29,492.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Payment Voucher

No. : PAY/12195

12214

Dated : 12/10/Dec-2020

Particulars	Amount
Account :	
JWUD-Labour Charges	5,943.00
JWUD-Allowance for Conumables	5,943.00
JWUD-Allowance for Equipment	17,829.00

continued ...



Attendance Details
Mayflower Platinum
 Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 6175


Date : 10-12-2020

Contractor Name	From Date	To Date
M.Chandrakala Earth work (MPL)	03-12-2020	09-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	64.00	25600.00	7200.00	0.00	12800.00	4000.00	1600.00	0.00
Male Helper	51.00	22950.00	8100.00	0.00	8100.00	5400.00	1350.00	0.00
Totals...	115.00	48550.00	15300.00	0.00	20900.00	9400.00	2950.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards dressing work at totlot plinth beam area tiles shifting work and gunny bags tying for C block column 08 work excavation of mud at south side road mud levelling at totlot area material shifting at SOV to MPL 5th floor debries cleaning work for stage B 102 model flat cleaning C block retaining wall cleaning ducts cleaning 5th floor levelling and dressing back filling mud at totlot	29715.00
Total Amount %	29715.00
TDS : @ 0.75	222.86
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	29492.14
Rupees : Twenty Nine Thousand Four Hundred Ninty Two and Paise Fourteen Only.	



Approved By Managing Director


Job Work Details

S. No. 10677

Company	MPL	Project	MFP
No. of workers required	09	Date	3/12/2020
No. of head mason	—	No. of male helper	03
No. of mason	—	No. of female helper	06
Required from date	3/12/2020	Required to date	3/12/2020
Job Description:	Towards dressing work @ Tot lot plinth beam area, tiles shifting work and Gummy bags tying for C-Block columns-8 work purpose.		
Description	Quantity	Rate	Amount
① Gummy bags tying work @ C-Block col-8	2.00	850.00	1,700.00
② Plinth beam dressing work @ Tot lot area.	2.00	850.00	1,700.00
③ Tiles shifting for A-Block 4th floor and materials unloading work	01	1000.00	1,000.00
Total Amount			4,400.00/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
R. Ashok	R. Ashok	250958	UTTAIAH

Job Work Details

S. No. 10678

Company	Mppk	Project	MFP
No. of workers required	10	Date	2/12/20
No. of head mason	-	No. of male helper	04
No. of mason	-	No. of female helper	06
Required from date	4/12/20	Required to date	4/12/20
Job Description:	Towards Gunny bags tying at c block columns Excavation of mud at southside road (curbstone purpose), Mud levelling at totlot Area, Material Shifting at sov to MPP.		
Description	Quantity	Rate	Amount
Gunny bags tying at c block	1800	1/-	1800 = 00
Excavation of Mud	125 cft	7/-	875 = 00
Mud levelling work at totlot	1000	Currs	1000 = 00
Material Shifting at sov.	750	1/-	750 = 00
Total Amount			4425 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Searam			0555144A-

Job Work Details

10679

S. No.

Company	MPPL	Project	MPL
No. of workers required	12	Date	5/12/20
No. of head mason	-	No. of male helper	05
No. of mason	-	No. of female helper	07
Required from date	5/12/20	Required to date	5/12/20
Job Description:	Towards 5th floor Debris cleaning work for stage of Purposel, B 102 model flat cleaning, C block retaining wall cleaning, duct cleaning 5th floor, leveling & Dressing		
Description	Quantity	Rate	Amount
1) Leveling & Dressing near to	550 Sft	1/-	550 = 00
2) A block 5th floor 5 flats	2500	1/-	2500 = 00
Debris cleaning			
3) Retaining wall cleaning ⁸ _{each}	1000	1/-	1000 = 00
4) Duct cleaning work	1000	1/-	1000 = 00
/	/	/	/
Total Amount			5050 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Joravani	Cyul	-Soyas	UTTHUVA

Job Work Details

S. No. **10684**

Company	MPPPL	Project	MPL
No. of workers required	08	Date	6/12/20
No. of head mason		No. of male helper	04
No. of mason	-	No. of female helper	04
Required from date	6/12/20	Required to date	6/12/20
Job Description:	Towards back filling of mud at toilet area		
Description	Quantity	Rate	Amount
1) Back filling of Mud	3400	1/-	3400 = 00
Total Amount			3400 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Joravani		— 50388	000044


Job Work Details

S. No. 10685

Company	MppL	Project	MFP
No. of workers required	09	Date	7/12/20
No. of head mason	-	No. of male helper	03
No. of mason	-	No. of female helper	06
Required from date	7/12/20	Required to date	7/12/20
Job Description:	Township C block slab - of curing bounds removings, Excavation of mud at lift pit, Dressing & Curing work at totlot area. Material unloading work done.		
Description	Quantity	Rate	Amount
removing of water bounds	1000	1/-	1000=00
Excavation of mud	1000	1/-	1000=00
Dressing & Kwell ing totlot	1000	1/-	1000=00
Material unloading work	1000	1/-	1000=00
/	/	/	/
/	/	/	/
/	/	/	/
Total Amount			4000=00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Jeevan		Subodh	

Job Work Details

S. No. 10686

Company	MppL	Project	MpL
No. of workers required	10	Date	8/12/20
No. of head mason	-	No. of male helper	03
No. of mason	-	No. of female helper	01
Required from date	8/12/20	Required to date	8/12/20
Job Description:	Towards Tiles shifting a block 3 rd & 4 th floor, Pannel Door shifting 4 th floor, backfilling of mud at toilet area, templates loading & unloading sov to Mpl		
Description	Quantity	Rate	Amount
1) Tiles shifting	150 boxes	5/-	750 = 00
2) Door pannel shifting	6 Nos	100/-	600 = 00
3) Backfilling of mud	240 cft	7/-	1680 = 00
4) Material loading & unloading	1200	1 cms	1200 = 00
Total Amount			4230 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Travani		W. S. S. S.	

Job Work Details

S. No. 10688

Company	MPP	Project	MFP
No. of workers required	10	Date	9/12/20
No. of head mason	-	No. of male helper	03
No. of mason	-	No. of female helper	01
Required from date	9/12/20	Required to date	9/12/20
Job Description:	Towards Dressing & levelling, mud remaining at totipot plinth beam pcc work purpose, 8 block 4th floor after shifting 2nd floor to 4th floor.		
Description	Quantity	Rate	Amount
1) Mud levelling & Dressing	280 cft	71/-	1960 = 00
3) Tiles shifting	450 SH	51/-	2250 = 00
Total Amount			4210 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Jeevan K			

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment VoucherNo. : ¹²²¹⁵ **PAY42195**Dated : ¹² **10-Dec-2020**

Particulars	Amount
Account :	
CONT-A Ramulu	5,000.00
TDS-0.75% Contract	(-)38.00
Through :	
BANK-Yesbank Current Acct.-107063700000167	
On Account of :	
Being amount transfered to A.Ramulu towards as per advice for payment	
Amount (in words) :	
Indian Rupees Four Thousand Nine Hundred Sixty Two Only	
	₹ 4,962.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Attendance Details
Mayflower Platinum
Survey No.82/1, Mallapur, Hyderabad


Advice for Payment No : 6184


Date : 10-12-2020

Contractor Name	From Date	To Date
Ramulu [Carpenter] MPL	03-12-2020	09-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Male Helper	4.50	1800.00	0.00	0.00	1000.00	0.00	800.00	0.00
Mason	3.25	1868.75	0.00	0.00	718.75	575.00	575.00	0.00
Totals...	7.75	3668.75	0.00	0.00	1718.75	575.00	1375.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Credit balance Rs. 10694/- This week payment Rs.5000/-	5000.00
Department Description :	0.00
Job Work Description :	0.00
	Total Amount % 5000.00
	TDS : @ 0.75 37.50
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	4962.50
Rupees : Four Thousand Nine Hundred Sixty Two and Paise Fifty Only.	

Certified by

Approved By Admin
Assistant Engg/Admin
May Flower Platinum

APPROVED BY

12 DEC 2020
Approved By Project Manager
S. V. Subba Reddy
Project Manager

APPROVED BY

14 DEC 2020
Approved By Accounts
Sr. Manager Accounts

Approved By Managing Director

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment Voucher

12216

No. : **PAY/12195**Dated ¹²10-Dec-2020

Particulars	Amount
Account :	
CONT-Gnaneshwar Chary	5,000.00
TDS-0.75% Contract	(-)38.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of : chnc 412078	
Being amount transfered to Gnaneshwar Chary towards as per advice for payment	
Amount (in words) :	
Indian Rupees Four Thousand Nine Hundred Sixty Two Only	
	₹ 4,962.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Attendance Details
Mayflower Platinum
 Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 6201

Date : 10-12-2020

Contractor Name	From Date	To Date
Gnaneshwar Chary MPL	03-12-2020	09-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	3.00	1650.00	0.00	0.00	0.00	0.00	1650.00	0.00
Mason	3.00	1725.00	0.00	0.00	0.00	0.00	1725.00	0.00
Totals...	6.00	3375.00	0.00	0.00	0.00	0.00	3375.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description : Credit Balance Rs.0/- Advance payment for door shutters fixing work This week we recommend payment Rs.5000/-	5000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	5000.00
TDS : @ 0.75	37.50
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	4962.50
Rupees : Four Thousand Nine Hundred Sixty Two and Paise Fifty Only.	



Approved By Managing
Director

Mod Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment VoucherNo. : ¹²²¹⁷ **PAY/12195**Dated : ¹² **10-Dec-2020**

Particulars	Amount
Account :	
CONT-M Rajkumar	4,345.00
TDS-0.75% Contract	(-)33.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to M.Rajkumar towards as per advice for payment	
Amount (in words) :	
Indian Rupees Four Thousand Three Hundred Twelve Only	
	₹ 4,312.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature




Attendance Details
Mayflower Platinum
 Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 6194

Date : 10-12-2020

Contractor Name				From Date		To Date	
Miryala Rajkumar				03-12-2020		09-12-2020	
Skill Name	Attendance		Department		Job Work		On A/c
	Value	Amount	Auto	Manual	Auto	Manual	Auto Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00 0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Credit Balance Rs.4345/- This week payment Rs.4345/-	4345.00
Department Description :	0.00
Job Work Description :	0.00
VERIFIED BY  10 DEC 2020 G. BALAKRISHNA ASST. MANAGER-AUDIT	Total Amount % 4345.00
	TDS : @ 0.75 32.59
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	4312.41
Rupees : Four Thousand Three Hundred Twelve and Paise Fourty One Only.	


 Approved By Admin
 Assistant Engg/Admin
 May Flower Platinum


 APPROVED BY
10 DEC 2020
 Approved By Project
 Manager
S. V. Subba Reddy
 Project Manager


 APPROVED BY
14 DEC 2020
 Approved By Accounts
 Manager
M. JAYA PRAKASH
 Manager Accounts

Approved By Managing
 Director

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment VoucherNo. : ¹²²¹⁸ **PAY/12195**Dated : ¹⁰ **Dec-2020**

Particulars	Amount
Account :	
CONT-M Sudarshan	2,746.00
On Account 2,746.00 Dr	
TDS-0.75% Contract	(-)21.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of : ⁴¹²⁰⁷⁷	
Being amount transfered to M.Sudharshan towards as per advice for payment	
Amount (in words) :	
Indian Rupees Two Thousand Seven Hundred Twenty Five Only	
	₹ 2,725.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Attendance Details
Mayflower Platinum
Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 6195

Date : 10-12-2020

Contractor Name	From Date	To Date
M.Sudharshan	03-12-2020	09-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description : Credit Balance Rs.2746/- This week payment Rs.2746/-	2746.00
Department Description :	0.00
Job Work Description :	0.00
Other Deductions Description :	0.00
Net Amount :	2725.41
Rupees : Two Thousand Seven Hundred Twenty Five and Paise Fourty One Only.	



Total Amount %	2746.00
TDS : @ 0.75	20.60
Less Rent :	0.00
Less Loan :	0.00



Approved By Accounts Approved By Managing Director

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment VoucherNo. : ¹²²¹⁹ **PAY/12195**Dated : ¹² **10-Dec-2020**

Particulars	Amount
Account :	
JWUD-Labour Charges	400.00
JWUD-Allowance for Consumables	400.00
JWUD-Allowance for Equipment	1,200.00
TDS-0.75% Contract	(-)15.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to A.Ramulu towards as per advice for payment	
Amount (in words) :	
Indian Rupees One Thousand Nine Hundred Eighty Five Only	
	₹ 1,985.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Attendance Details
Mayflower Platinum
Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 6172

Date : 10-12-2020

Contractor Name	From Date	To Date
Ramulu [Carpenter] MPL	03-12-2020	09-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Male Helper	4.50	1800.00	0.00	0.00	1000.00	0.00	800.00	0.00
Mason	3.25	1868.75	0.00	0.00	718.75	575.00	575.00	0.00
Totals...	7.75	3668.75	0.00	0.00	1718.75	575.00	1375.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards C block 4th floor slab 07 duct plywood boxes preparing purpose	2000.00
Other Deductions Description :	0.00
Net Amount :	1985.00
Rupees : One Thousand Nine Hundred Eighty Five Only.	



Total Amount %	2000.00
TDS : @ 0.75	15.00
Less Rent :	0.00
Less Loan :	0.00



Approved By Accounts

Approved By Managing Director

Approved By Admin

Assistant Engg/Admin
May Flower Platinum

Job Work Details

S. No. 10681

Company	M P P L	Project	MFP
No. of workers required	03	Date	07/12/2020
No. of head mason	—	No. of male helper	02
No. of mason	01	No. of female helper	—
Required from date	07/12/2020	Required to date	07/12/2020

Job Description:


Towards C-Rack 2th floor slab-07 deck

plywood boxes preparing

Description	Quantity	Rate	Amount
plywood boxes preparing	4 flats	500/-	2000=00

Total Amount

2000=00

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Soravani		Ramulu	

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment VoucherNo. : **PAY/12195**Dated **10-Dec-2020**

Particulars	Amount
Account :	
JWUD-Labour Charges	300.00
JWUD-Allowance for Consumables	300.00
JWUD-Allowance for Equipment	900.00
TDS-0.75% Contract	(-)11.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to N.Krishna towards as per advice for payment	
Amount (in words) :	
Indian Rupees One Thousand Four Hundred Eighty Nine Only	
	₹ 1,489.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Job Work Details

S. No. 10687

Company	M P P L	Project	M F P
No. of workers required	03	Date	9/12/20
No. of head mason	—	No. of male helper	02
No. of mason	01	No. of female helper	—
Required from date	9/12/20	Required to date	9/12/20

Job Description:

Towards lift material base concreting

work.

Description	Quantity	Rate	Amount
Concreting work	1500	1/-	1500 = 00
Total Amount			1500 = 00

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Jeevani - K		N. Krishna	

Attendance Details
Mayflower Platinum
Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 6174


Date : 10-12-2020

Contractor Name	From Date	To Date
N.Krishna.(Civil work) MPL	03-12-2020	09-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Female Helper	12.00	4200.00	350.00	0.00	700.00	0.00	3150.00	0.00
Male Helper	18.00	7200.00	0.00	0.00	400.00	0.00	6800.00	0.00
Mason	18.00	10350.00	1725.00	0.00	575.00	0.00	8050.00	0.00
Totals...	48.00	21750.00	2075.00	0.00	1675.00	0.00	18000.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards lift material base concreting purpose	1500.00
VERIFIED BY  11 DEC 2020 G. BALAKRISHNA ASST. MANAGER-AUDIT	Total Amount % 1500.00
	TDS : @ 0.75 11.25
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	1488.75
Rupees : One Thousand Four Hundred Eighty Eight and Paise Seventy Five Only.	

Certified By:

Approved By Admin
Assistant Engg/Admin
May Flower Platinum

APPROVED BY

10 DEC 2020
Approved By Project Manager
S.V. Subba Reddy
Project Manager

APPROVED BY

14 DEC 2020
Approved By Accounts
M. JAYARAM
Sr. Manager Accounts

Approved By Managing Director