		ition by site report.			-
Prepared by:		MINISH			
Report from/t	to	27-02-21 TO 06-03-21			
Report Date		15-03-2021		Date	
Site:		AGH		Remarks by Shiva Krishna	
Requisition No	Requisition Date	Material Desescription	Purchase Manager - Remarks	Material delivered?	If material is not delivered - is delay justified?
		O/WO not prepared 3 working days after requisitions	Fulchase Mahager - Kemarks	delivered	justified:
		Item Description			
165284		8MM H-glass with logo of projects	promotion to follow-up		
103284	01-02-21	owny 11-giass with logo of projects	promotion to follow-up		
165099		Swimming pool filter	Hold by MD		
165225		MS Telescopic pole	Cancelled		
165235		AL Windows	Delivered		
165238		Hammer	Delivered		
165250		door frames	Delivered		
165257		pavers&parking tiles	Contact suppliers		
165269		Bathroom tiles	Delivery this week		
165275		Tan brown granite	Delivery this week		
165296		AL Windows	Deliver this week		
165302		Cladding tiles	Contact suppliers		
165310		penal door	Partly delivered balance this week		
165311	23-02-21	CPVC Material	Delivered		
165312		PVC Material	Partly delivered balance this week		
165313	23-02-21	Eco Drain	Delivered		
	-				