

List Of Requisitions Site Wise – Modi Realty (Miryalguda) LLP

From : 13-02-2021 To : 13-03-2021

Page 1 Of 2

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
165297	63943	13-02-21	cu-multistand wire	74800	13-02-21			Cancelled by MD	C	0		
165297	63943	13-02-21	cu-multistand wire	74801	13-02-21			Cancelled by MD	C	0		
165298	63942	13-02-21	small gate	74837	15-02-21	13959	05-03-21	PO to be issue	NC	0	20	20
165299	63941	13-02-21	tile grout silk	74802	13-02-21	13703	20-02-21	Requisition sent to MD's approval	NC	0	7	7
165300	63940	13-02-21	40 amps isolator	74809	13-02-21	13701,13	19-02-21	Requisition sent to MD's approval	NC	0	6	6
165301	63939	13-02-21	PVC pipe	74808	13-02-21	13750	19-02-21	Requisition sent to MD's approval	NC	0	6	6
165302	63951	15-02-21	clay tiles for wall cladding	74832	17-02-21			estimate to be prepare	NC	0		
165303	63950	15-02-21	design false ceiling	74839	22-02-21			PO to be issue	NC	0		
165304	63963	15-02-21	cu-multistand wire					cancelled by MD	C	0		
165305	64028	17-02-21	silk route	74896	17-02-21			Requisition sent to MD's approval	NC	0		
165306	64029	17-02-21	rcc square cover	74895	17-02-21			Cancelled by MD	C	0		
165307	64128	20-02-21	RCC square cover	75001	20-02-21	923	27-02-21	Requisition sent to MD's approval	NC	0	7	7
165308	64204	22-02-21	cu-multistand wire	74835	22-02-21	1567	26-02-21	Requisition sent to MD's approval	NC	0	4	4
165308	64204	22-02-21	cu-multistand wire	75177	24-02-21	13844	27-02-21	Requisition sent to MD's approval	NC	0	5	5
165310	64238	23-02-21	Main panel door	75162	24-02-21	13961	05-03-21	Requisition sent to MD's approval	NC	0	10	10
165311	64291	24-02-21	cpvc pipe	75252	26-02-21	13851	27-02-21	Requisition sent to MD's approval	NC	0	3	3
165311	64291	24-02-21	cpvc pipe	75252	26-02-21	13849	27-02-21	Requisition sent to MD's approval	NC	0	3	3
165311	64291	24-02-21	cpvc pipe	75252	26-02-21	13850	27-02-21	Requisition sent to MD's approval	NC	0	3	3
165312	64289	24-02-21	pvc pipe	75256	26-02-21	13854	27-02-21	Requisition sent to MD's approval	NC	0	3	3
165312	64289	24-02-21	pvc pipe	75256	26-02-21	13852	28-02-21	Requisition sent to MD's approval	NC	0	4	4
165312	64289	24-02-21	pvc pipe	75256	26-02-21	13853	27-02-21	Requisition sent to MD's approval	NC	0	3	3
165312	64289	24-02-21	pvc pipe	75258	26-02-21	940	03-03-21	Requisition sent to MD's approval	NC	0	7	7
165313	64294	24-02-21	eco drain pipe	75295	01-03-21	931	02-03-21	PO to be issue	NC	0	6	6
165313	64294	24-02-21	eco drain pipe	75296	01-03-21	13963	05-03-21	PO to be issue	NC	0	9	9
165314	64295	24-02-21	visting cards					Requisition sent to MD's approval	C	0		
165315	64293	24-02-21	wall mixer	75192	25-02-21	13848	27-02-21	Requisition sent to MD's approval	NC	0	3	3
165315	64293	24-02-21	wall mixer	75193	25-02-21	13846	27-02-21	Requisition sent to MD's approval	NC	0	3	3
165316	64292	24-02-21	ewc set	75191	25-02-21	13847	27-02-21	Requisition sent to MD's approval	NC	0	3	3
165317	64547	10-03-21	ms telephonic pole					Requisition sent to MD's approval	NC	0		
165318	64556	10-03-21	A4 paper bundle	75468	10-03-21			Requisition sent to MD's approval	NC	0		
165319	64557	10-03-21	air freshner	75469	10-03-21			Requisition sent to MD's approval	NC	0		

List Of Requisitions Site Wise – Modi Realty (Miryalguda) LLP

From : 13-02-2021 To : 13-03-2021

Page 2 Of 2

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
165320	64555	10-03-21	cu-multistand wire	75471	11-03-21			Estimate with MD Approval	NC	0		
165322	64553	10-03-21	lift					Requisition sent to MD's approval	NC	0		
165323	64590	11-03-21	tan brown granite	75506	11-03-21			Requisition sent to MD's approval	NC	0		
166413	64074	19-02-21	Display Ad					Requisition sent to MD's approval	C	0		
166432	64391	01-03-21	Facebook camapaign	75307	01-03-21			Requisition sent to MD's approval	NC	0		
182660	64316	24-02-21	12 toner refilling	75219	25-02-21			Requisition sent to MD's approval	NC	0		