

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 10/03/2021		Prepared by: H. N. N. S. H.	
PO/WO no. 75130		PO / WO Date. 23/02/2021	
Supplier Name Vasant Enterprises -		PO/WO amount 10,23,320/-	
Firm/Company Sov LLP.		Project Sov - Part II	
Sl. No.	Bill No.	Bill Date	Bill amount
1	845.	25/02/2021	10,36,729/-
2			
3			
4			
Amount A - Bills total(Excluding Transport & Hamali Charges):			10,36,257/-
Sl. No.	DC No	DC. Date	MRN No. DC matches MRN
1.	435.	25/02/2021	89535 ☐ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B - Other Credits : Transportation charges Hamali 400/+18%			472/-
Amount C - Other Debits :			-
Amount D (D=A+B-C) - Amount to be credited to the supplier:			10,36,729/- 10,36,729/-
Amount E - PO / WO value:			10,23,320/-
Amount F - Difference (A - E): GST-18%			+12,937/-
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved - within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. ___/- ☒ No	
Payment - due date		25/03/2021	
Remarks: Excess Quantity Received for 230kg's of Steel.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	10/03/2021		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-. Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/-. 7. MD to approve all bills above 1,00,000/-

VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,

Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph.: 040-66554351, 66334351 M: 98480 30075 E-mail: mekul.mehta91@yahoo.in

No. 845/20-21	TAX INVOICE		Date 25.02.21
M/s. SILVER OAK VILLAS LLP. 5-4-187/334, 1st Floor, M.G. ROAD, SEC-BAD - 500003.		Y. Order No. : 75130	Dt. 23.02.21
GST No. 36ADBFS3288A227.		D.C. No. : 435	Dt. 25.02.21
		Desp. Per :	
		Truck No. : AP29TA5153.	
		Payment Due on : IMMEDIATELY.	

S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs.	P.
1	TMT STEEL REBAR- 8MM	7214	2870 Kgs	47.80	EACH	137186	00
2	TMT STEEL REBAR- 10MM	7214	3430 Kgs	47.80	EACH	163954	00
3	TMT STEEL REBAR- 12MM	7214	7500 Kgs	46.80	EACH	351000	00
4	TMT STEEL REBAR- 16MM	7214	4830 Kgs	46.80	EACH	226044	00
			Total 19630 Kgs				
Rupees TEN LAKHS THIRTY SIX THOUSAND SEVEN HUNDRED TWENTY NINE ONLY.						Kantha / Hamali / Others	400/-
						Freight Charges	—
						Total	878584 00
Bank : CITY UNION BANK Branch : M.G. Road, Secunderabad. A/C No. : 076120000148567 IFSC : CIUB0000076						CGST@ 9 %	79072 56
						SGST@ 9 %	79072 56
						IGST@ %	
						G. Total	1036729 00
GST No. 36AAIFV6997M1Z1							

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES

(Signature)

VASANT ENTERPRISES

Dealers in: Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,

Stockist of: All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph.: 040-66554351, 66334351 M: 98480 30075 E-mail: mekul.mehta91@yahoo.in

No. 845/20-21	TAX INVOICE	Date 25.02.21
M/s. SILVER OAK VILLAS LLP. 5-4-187/334, 1st Floor, M.G. ROAD, SEC-BAD - 500003.	Y. Order No. : 75130 D.C. No. : 435 Desp. Per : Truck No. : AP29TA5155. Payment Due on : IMMEDIATELY.	Dt. 23.02.21 Dt. 25.02.21
GST No. 36ADBFS3288A227.		

S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs. P.
1	TMT STEEL REBAR- 8MM	7214	2870 Kgs	47.80	EACH	137186 00
2	TMT STEEL REBAR- 10MM	7214	3430 Kgs	47.80	EACH	163954 00
3	TMT STEEL REBAR- 12MM	7214	7500 Kgs	46.80	EACH	351000 00
4	TMT STEEL REBAR- 16MM	7214	4830 Kgs	46.80	EACH	226044 00
Total: 19630 Kgs						
Rupees TEN LAKHS THIRTY SIX THOUSAND SEVEN HUNDRED TWENTY NINE ONLY.				Kantha/Hamali/Others		400/-
				Freight Charges		—
				Total		879584 00
Bank : CITY UNION BANK Branch : M.G. Road, Secunderabad. A/C No. : 076120000148567 IFSC : CIUB0000076				CGST @ 9 %		79072 56
				SGST @ 9 %		79072 56
				IGST @ %		
GST No. 36AAIFV6997M1Z1				G. Total		1036729 00

Note: Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES

(Signature)
(Signature)

DELIVERY CHALLAN

Ph. : 040-64594

040-66334

M : 98480 30

VASANT ENTERPRISES

Dealers in : Iron & Steel, M.S. & S.S. Plates, Pipes, Angles, Channels, Beam, Rounds, Etc.,
 Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers
 5-5-100, Ranigunj, Secunderabad - 500 003.

No.

435/20-22

Date 25.02.21

M/s SILVER OAK VILLAS LLP.

5-4-187/334, 2nd Floor, M.G. ROAD, SEC-BAD - 500003

36ADD53288A247 75130 23.02.21 AP29TA5155

Customer TIN No. P.O. No. Date Vehicle No.

S.No.	PARTICULARS	UNIT	Amount Rs. P.
1.	TMT STEEL REBAR- 8MM	2870 Kgs	
2.	TMT STEEL REBAR- 10MM	3430 Kgs	
3.	TMT STEEL REBAR- 12MM	7500 Kgs	
4.	TMT STEEL REBAR- 16MM	4830 Kgs	
Total		18630 Kgs	
		+ Kanta	
		+ Unloading	
		+ Transport	
		+ GST 18%	

INWARD WITH TIME:

Inward No

Dt. 26/21

MRN No:

Dt:

Received By:

Sign

SILVER OAK VILLAS

VAT Extra

E.&O.E.

Goods Once Checked and purchased cannot be taken back or exchanged.
 Received the above mentioned articles in good order and sound condition

TIN : 36117915132

Customer's Signature with Stamp / Seal

Signature
 [Signature]

2 Our risk and responsibility ceases on
 carriers and no claim for shortage or damage will be allowed after

... subject to Hyderabad Jurisdiction.

E.&O.

Authorised Signatory

LG INDUSTRIES 985555503




1

LPHIN WEIGH BRIDGE

SY.NO. 101, N.H. 44, IDA KOTHUR, R.R. DIST - 509 228, T.S.

LARGEST HITECH WEIGH BRIDGE

WEIGHMENT SLIP



SERIAL No.

11407

VEHICLE NO. **AP 29 TA 5155**

GROSS

35280

Kg.

TARE

13650

Kg.

NETT

21630

Kg.

CHARGE RS.

PARTY SIGNATURE

OPERATOR'S SIGNATURE

DATE 02/2021

13:10

TIME

DATE 02/2021

17:16

TIME

Our responsibility ceases once the vehicle leaves the platform.

Rate	AMOUNT
	114315.00

VASANT ENTERPRISES

Dealers in : Iron & Steel, M.S. & S.S. Plates, Pipes, Angles, Channels, Beam, Rounds, Etc.,
 Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers
 5-5-100, Ranigunj, Secunderabad - 500 003.

No. 435/20-21

Date 25.02.21

M/s. SILVER OAK VILLAS LLP.

5-4-187/334, 1st Floor, M.G. ROAD, SEC-BAD - 500003

36ADBF53288A227 75130 23.02.21 AP29TA5155

Customer TIN No. P.O. No. Date Vehicle No.

S.No.	PARTICULARS	UNIT	Amount Rs.	P.
1.	TMT STEEL REBAR - 8MM	2870 Kgs		
2.	TMT STEEL REBAR - 10MM	3430 Kgs		
3.	TMT STEEL REBAR - 12MM	7500 Kgs		
4.	TMT STEEL REBAR - 16MM	4830 Kgs		
Total		18630 Kgs		
		+ Kanta		
		+ Unloading		
		+ Transport		
		+ CST 18%		



INWARD WITH TIME:	
Inward No. 1058	Dr. 26/2/21
MRN No: 89535	Dt: 2/3/2021
Received By:	Sign:
SILVER OAK VILLAS LLP	

VAT Extra

E.O.E.

Goods Once Checked and purchased cannot be taken back or exchanged.
 Received the above mentioned articles in good order and sound condition

TIN : 36117915132

Customer's Signature with Stamp / Seal

Signature

VASANT ENTERPRISES

Dealers in : Iron & Steel, M.S. & S.S. Plates, Pipes, Angles, Channels, Beam, Rounds, Etc.,
 Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers
 5-5-100, Ranigunj, Secunderabad - 500 003.

No. 435/20-21

Date 25.03.21

M/s. SILVER OAK VILLAS LLP.

5-4-187/374, 1st Floor, MG. ROAD, SEC. ROAD - 500003

36ADD5F53288A277 75130 23-03-21 AP39TA5155

Customer TIN No.

P.O. No.

Date

Vehicle No.

S.No.	PARTICULARS	UNIT	Amount	
			Rs.	P.
1.	TMT STEEL REBAR - 8MM	2830 Kgs		
2.	TMT STEEL REBAR - 10MM	3430 Kgs		
3.	TMT STEEL REBAR - 12MM	7500 Kgs		
4.	TMT STEEL REBAR - 16MM	4830 Kgs		
Total		18630 Kgs		
		+ Kanta		
		+ Unloading		
		+ Transport		
		+ GST 18%		

INWARD WITH TIME:	
Inward No. 1058	Dt. 26/2/21
MRN No:	Dt:
Received By:	Sign
SILVER OAK VILLAS LLP	


VAT Extra

E.&O.E.

Goods Once Checked and purchased cannot be taken back or exchanged.
 Received the above mentioned articles in good order and sound condition

TIN : 36117915132

Customer's Signature with Stamp / Seal

Signature


Purchase Order

Page(s) 1 Of 1

23-Feb-21 5:21:58 PM



75130

23.02.21 5:16:58

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
GST No. : 36ADBFS3288A2Z7

Supplier Details

Vasant Enterprises
5-5-100, Ranigunj, Secunderbad-3.

GSTIN 0

66334351..

9848030075

Doc No	75130	183531
Doc Date	23-02-2021	
Quote No	NIL	
Quote Date	23-02-2021	
SupplyType	Supply	

Kind Attn : Mr.Mehul Mehta

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	IGST	Amount
1 8120 - Steel - rebar - TMT - 8mm - kgs	2,800.00	47.80	0.00	18.00	157,931.20
2 8114 - Steel - rebar - TMT - 10mm - kgs	3,300.00	47.80	0.00	18.00	186,133.20
3 8115 - Steel - rebar - TMT - 12mm - kgs	7,500.00	46.80	0.00	18.00	414,180.00
4 8116 - Steel - rebar - TMT - 16mm - kgs	4,800.00	46.80	0.00	18.00	265,075.20
Rupees : Ten Lakh(s) Twenty Three Thousand Three Hundred Nineteen and Paise Sixty Only.					Total Order Value . . . 1,023,319.60

Terms and Conditions :-

Specification / Brand As per details given in the quotation.

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Working Day.

Delivery Location Silver Oak Villas Part III
Sy .No.11,12,14,15,16,17,18 , 294
Phone. 0

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment as per actual weightment. Hammali charges Included. Unloading Charges Included.Above order for SOV Part-3 Villa No 160 TO 165,180 TO 185 purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at SOVLLP-CHERLAPALLY-Contact Person Mr Purshottam-9502177288.



For Silver Oak Villas LLP

Authorised Signatory

Name : 23/02/2021

Accepted the above Terms And Conditions

For Vasant Enterprises

Name : _____

Date : _/_/

Requisition Form - Steel		Company		SOV LLP		Site & Phase		Silver Oak Villas	
Req. no.		183531		Req. Date		19.02.21			
Material required before		Urgent		ID no.		64110			
Prepared by:		K. Purushotham		Approved by (sign):					
Flat / Block no:		SOV PART-3 FOR VILLA NO.160 TO 165, 180 TO 185							
Name of the Supplier :-									
Order Value:		1		Villas					
Type C1 2040 Sft 2BHK Order Value:		5		Villas					
Type C2 2040 Sft 2BHK Order Value:		5		Villas					

S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date
1	Steel	8mm	600.00	0.00	600.00	2808.00	2.8	
2	Steel	10 mm	450.00	0.00	450.00	3330.00	3.3	
3	Steel	12 mm	700.00	0.00	700.00	7462.00	7.5	
4	Steel	16 mm	250.00	0.00	250.00	4740.00	4.8	
5	Steel	20 mm	0.00	0.00	0.00	0.00		
6	Steel	25 mm	0.00	0.00	0.00	0.00		
7	Steel	32 mm	0.00	0.00	0.00	0.00		
8	Binding Wire	20 gauge	200.00	0.00	200.00	200.00		
	Total		0.00	0.00		18540.00		

Notes:	
1	Binding wire is generally 25 kgs per ton.
2	Order footing steel for one block or core at a time.
3	Order steel for slab along with steel for next column on completion of beam bottom.
4	Do not order excess steel. Do not order steel in advance.

✓

APPROVED BY
20 FEB 2021
SOHAM MOJI
MANAGING DIRECTOR

Tor Steel Delivery Report

Company/ firm:	SOV-LLP	Test report attached	No	A. PO quantity (in kgs)	21,400kgs
Project:	SOV-III	DC's attached	Yes	B. Gross vehicle weight	35,345kgs
Block/ Villa No.:	Part-3 NAALA	Weighment slips attached	Yes	C. Net vehicle weight	13,700kgs
Requisition nos.:	183531,183537	Total quantity received	Yes	D. Actual quantity delivered (B-C)	21,645kgs
Po no(s).	75130,75131	Close PO	Yes	E. Difference (D-A)	-245Kgs
Supplier:	VASANT ENTERPRISES	Vehicle no.	AP29TA5155	MRN No.	89535,89534
Delivery date	26-02-2021	Delivery time	11.30	Inward no.	1058,1059
Sign of security		Sign of Admin		Sign of Project manager	
Date	10-03-2021	Date	10-03-2021	Date	
					APPROVED BY  10 MAR 2021 10-03-2021 Project Manager K. Purshotham (S.O.V.LLP)

Details of TMT steel delivered -

S. No	Item	Weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered	
1.	8 mm	4.50	815 rods	3667.5kgs	→ 2870kgs
2.	10 mm	7.50	751 rods	5632.5kgs	→ 3480kgs
3.	12 mm	10.67	703 rods	7501kgs	→ 7500kgs
4.	16 mm	18.96	255 rods	4835kgs	→ 4830kgs
5.	20 mm	29.63	-	-	
6.	25 mm	46.30	-	-	
7.	32 mm	66.67	-	-	
8.	Other				
Total:				21,636kgs	
Remarks:					

Note: 1. Report to be sent to IIO within 2 working days. 2. Attach original DCs, test reports, weighment slips, bills, photos, etc. to this report. 2. Report must have totals calculated. 3. Make a separate report for every truck load received.



ARJUN WEIGH BRIDGE

SHED NO. 1, PHASE II, CHERLAPALLY 500 051.
COMPUTERISED 100 TONNES WEIGH BRIDGE



SERIAL No.: 40

VEHICLE No.: AP29TA5155

GROSS : 35345

Kg.

DATE:

26-02-21

TIME:

06:54

TARE : 13700

Kg.

IN DATE

26-02-21

TIME:

13:31

NETT : 21645

Kg.

INCH No

W58

D

26/2/21

WEIGHTMENT CHARGES Rs. : 100

Received By

Sign

SILVER OAK VILLAS LLP

Operator's Signature

* Our responsibility ceases once the vehicle leaves the platform, 24 Hours Service