

Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		ASHOK CONSTRUCTION			
Company name:		MRMLLP			
Project name:		AVR Gulmohar Homes			
Date:		11/3/2021			
Period		From:	4/3/2021	To:	10/3/2021
Sl. No	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	148	575.00	84,813
2	Civil work	Male helper	77	400.00	30,900
3	Civil work	Female helper	52	350.00	18,288
4	RCC work	Mason		550.00	-
5	RCC work	Male helper		400.00	-
6	RCC work	Female helper		-	-
7	Earth work	Mason		-	-
8	Earth work	Male helper		450.00	-
9	Earth work	Female helper		400.00	-
10	Electrician	Mason		550.00	-
11	Electrician	Male helper		400.00	-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					134,000
Payment approved by MD:					
Prepared by:		MDs approval			
Name	Roja				
Date	11/3/2021				

Certified by


 Asst. Project Manager/Engineer
 Modi Realty (Miryalaguda) LLP

Certified by

 Admin Officer
 Modi Realty (Miryalaguda) LLP

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		ASHOK CONSTRUCTIONS			
Company name:		MRMLLP			
Project name:		AVR Gulmohar Homes			
Date:		11/3/2021			
Period		From:	4/3/2021	To:	10/3/2021
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB	2.39	900.00	Hour	2,151
2	Tractor	-	1,800.00	Engage	-
3					-
4					-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					2,151
Payment approved by MD:					
Prepared by:				MDs approval	
Name	Raja				
Date	11/3/2021				

Certified by

 and Project Manager/Engineer
 Modi Realty (Miryalaguda) LLP

Certified by


 Admin Officer
 Modi Realty (Miryalaguda) LLP

Anx - C - Material received

Annexure - C - send weekly									
Details of material received									
Name of contractor:			ASHOK CONSTRUCTIONS						
Company name:			MRMLLP						
Project name:			AVR Gulmohar Homes						
Date:			11/3/2021						
Period:			From:		4/3/2021		To:		10/3/2021
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount		
1	STONEDUST	7/3/2021	301	26.72	TONS	630.00	16,833.60		
2	STONEDUST	10/3/2021	302	27.59	TONS	630.00	17,381.70		
3	RCC CEMENT BRICKS 4*8*16	10/3/2021	578	1,250.00	NOS	20.00	25,000.00		
							-		
							-		
							-		
							-		
9							-		
	Total						59,215.30		
Payment approved by MID:									
Prepared by:					Approved by:		MID's approval		
Name	Roja			Zakir					
Date	11/3/2021			11/3/2021					

Certified by

 Asst. Project Manager/Engineer
 (Valaguda) LLP
 Modi

Certified by

 Asst. Officer
 (Valaguda) LLP
 Modi

Anx - D - Milestone report

Annexure - D - send weekly												
Mile stone report for CR-												
Company name:			MRMLLP									
Project name:			AVR Gulmohar Homes									
Date:			11/3/2021									
Note:			Prepare the statement for all the villas in the project.									
S No	Villa no-	Type (2, 3, 4BHK)	SBU/A	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	1	3BHK	2,340	9/Aug/19	5/Oct/19	21/Jan/20						
2	2	4BHK	2,340	27/Apr/17	8/Aug/17	2/Jan/18	10/Apr/18	9/Aug/18	14/Aug/18	14/Aug/18	7/Sep/18	
3	3	2BHK	1,250	27/Apr/17	9/Feb/17	29/12/2017	10/Apr/18	17/May/19	1/Sep/18	7/Sep/18	11/Nov/18	
4	4	2BHK	1,250	27/Apr/17	16/Aug/17	29/12/2017	24/Apr/18					
5	5	2BHK	1,250	27/Apr/17	16/Aug/17	6/Jan/18	8/May/18					
6	6	3BHK	2,340	27/Apr/17	25/Jul/17	22/May/18	14/Feb/19	22/May/20	17/Oct/20			
7	7	3BHK	2,340	27/Apr/17	5/Aug/17	29/May/18	25/Apr/19	7/Mar/20	17/Oct/20	17/Dec/20		
9	9	2 BHK	1,250	16/Sep/17	10/Oct/17	6/Jan/18	15/May/18	6/Nov/18	27/Mar/19	20/Jul/19	1/Jun/20	20/Jun/20
10	10	2BHK	1,250	18/Aug/18	27/Oct/18	3/Jan/19	10/Jan/20	22/May/20				
11	11	2BHK	1,250	19/Aug/18	23/Oct/18	20/Dec/18	20/Jul/19	22/May/20				
12	12	2BHK	1,250	30/Jul/18	10/Sep/18	13/Nov/18	6/Jun/20	19/Nov/20				
13	13	2 BHK	1,250	4/Jul/18	10/Sep/18	30/Oct/18	23/May/20	19/Nov/20				
14	14	2 BHK	1,250	4/Jul/18	20/Nov/18	11/Jan/19	23/May/20	27/Nov/20				
15	15	3BHK	2,340	29/Aug/18	20/Jul/19	10/Sep/19	22/May/20	26/Sep/20	17/Dec/20			
16	16	3BHK	2,340	11/Jul/18	22/Nov/18	7/Feb/19	11/Nov/20					
17	17	2BHK	1,250	6/Aug/18	6/Dec/18	19/Jan/19	10/Jan/20	18/Jul/20	17/Oct/20	5/Dec/20		
18	18	3BHK	2,340	29/Jul/19	20/Nov/19	4/Jul/20						
19	19	3BHK	2,340	31/Jul/19	23/Nov/19	22/May/20						
20	20	2BHK	1,250	27/Aug/18	5/Jan/19	9/feb/19	8/Aug/20	16/Dec/20				
21	21	2 BHK	1,250	16/Sep/17	10/Oct/17	29/Jan/18	19/May/18	4/Dec/18	31/Mar/19	23/Jul/19		
22	22	2 BHK	1,250	30/May/17	20/Sep/17	29/Jan/18	29/May/18	18/Aug/18	7/Mar/19	14/Aug/19	20/Aug/20	25/Feb/20
23	23	3BHK	2,340	23/Jul/18	7/Feb/19	25/Jun/19	11/Sep/20					
24	24	3BHK	2,340	31/Jul/19	28/Nov/19	18/Sep/20						
25	25	3BHK	2,340	7/Aug/19	4/Jan/20	23/May/20						
26	26	3BHK	2,265	23/May/19	13/Dec/19	27/Feb/20	5/Oct/20					
27	27	3BHK	2,340	8/Aug/18	24/Nov/18	22/May/20						
28	28	3BHK	2,340	7/Aug/18	27/Nov/18	6/Jun/20						
29	29	2BHK	1,250	25/Dec/18	2/Feb/19	9/Feb/19	4/Sep/19	15/Feb/20	27/Jun/20	26/Sep/20		
30	30	2 BHK	1,250	30/May/17	14/Nov/17	22/Mar/18	30/Nov/18	30/Jan/19	25/Apr/19	14/Aug/19	25/Oct/20	31/Oct/20

S No	Villa no- 4BHK	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
31	31	2BHK	1,250	26/Dec/18	5/feb/19	16/mar/19	21/Dec/19	5/Dec/20	4/may/21			
32	32	4BHK	2,340	12/Dec/17	19/Dec/17	23/feb/18	13/jun/18	6/nov/18	19/jun/19	17/aug/19		
33	33	2BHK	1,250	23/apr/19	5/jun/19	8/feb/19	17/Dec/19	6/feb/20	25/jul/20	8/aug/20	10/oct/20	20/oct/20
34	34	2BHK	1,250	9/jul/18	13/jun/19	16/jul/19	16/nov/19	28/jan/20	18/jun/20	8/aug/20	1/nov/20	20/nov/20
35	35	2BHK	1,250	15/sep/17	6/oct/17	6/feb/18	27/sep/18	13/nov/18	16/oct/19	20/dec/19		
36	36	3BHK	2,340	25/aug/18	30/aug/19	28/jan/20	22/may/20	19/nov/20				
37	37	2BHK	1,250	24/jul/17	17/nov/17	6/feb/18	11/dec/18	19/jun/19	30/oct/19	21/dec/19		
38	38	4BHK	2,340	7/jan/19	26/feb/19	9/apr/19	10/jan/20					
39	39	4BHK	2,340	7/jan/19	23/feb/19	31/mar/19	10/jan/20					
40	40	3-BHK	2,340	10/jun/18	10/jul/18	23/feb/19	17/dec/20					
41	41	2-BHK	1,250	5/jun/18	26/jun/18	3/oct/18	19/jun/19	15/feb/20	11/sep/20	26/sep/20		
42	42	3BHK	2,340	20/jul/18	12/nov/19	5/oct/20						
43	43	3BHK	2,340	25/jul/19	2/nov/19	21/dec/19						
44	44	2 BHK	1,250	29/may/19	30/oct/19	15/feb/20	8/aug/20	16/dec/20				
45	45	3BHK	2,340	11/jul/19	25/oct/19	4/jul/20						
46	46	3BHK	2,340	10/jul/19	16/oct/19	23/may/20	17/oct/20					
47	47	3BHK	2,340	28/apr/19	20/sep/19	20/nov/19	22/may/20	5/oct/20	4/may/21			
48	48	2 BHK	1,250	15/sep/17	26/oct/17	6/mar/18	3/jul/18	13/nov/18	11/may/19	27/aug/19		
49	49	3BHK	2,340	6/jul/19	20/aug/19	20/dec/19	16/dec/20	17/dec/20	3/may/21			
50	50	2 BHK	2,340	4/sep/19	4/sep/19	6/feb/20	8/aug/20	17/dec/20				
51	51	3BHK	2,340	25/06/2019	24/aug/19	5/dec/20						
52	52	3BHK	2,340	26/jun/19	1/oct/19	11/nov/20						
53	53	2BHK	1,250	29/may/19	27/aug/19	15/feb/20	18/sep/20	16/dec/20				
54	54	3BHK	2,340	9/jul/19	13/jul/19	7/mar/20						
55	55	4BHK	2,430	21/jul/18	17/aug/19	5/nov/19	16/dec/20					
56	56	2 BHK	1,250	21/jul/18	2/jan/19	26/jul/19	28/oct/20					
57	57	2 BHK	1,250	16/oct/17	28/nov/17	24/mar/18	19/feb/19	18/sep/19	14/nov/19	20/dec/19		
58	58	2 BHK	1,250	18/jul/18	18/aug/18	17/dec/20						
59	59	4BHK	2,340	16/may/19	9/jul/19	13/sep/19	4/jul/20	12/feb/21				
60	60	2BHK	1,250	21/jul/18	22/aug/18	12/jul/19	11/nov/20	17/dec/20				
61	61	2 BHK	1,250	15/sep/17	14/oct/17	24/apr/18	29/sep/18	22/nov/18	24/may/19	27/aug/19		
62	62	2 BHK	1,250	24/jul/17	15/dec/17	17/mar/18	15/nov/18	30/jan/19	29/jun/19	25/sep/19	27/jul/20	15/aug/20
63	63	2 BHK	1,250	8/nov/17	19/dec/17	6/mar/18	15/nov/18	19/feb/19	25/sep/19	23/dec/19	27/jul/20	15/aug/20
64	64	2 BHK	1,250	15/sep/17	14/oct/17	23/feb/18	15/nov/18	19/feb/19	19/jun/19	28/sep/19	8/aug/20	18/aug/20
65	65	3BHK	2,340	15/jun/18	21/jul/18	15/nov/18	7/sep/19	8/aug/20				

Anx - D - Milestone report

S No	Villa no- (4BHK)	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
66	66	3BHK	2,340	7/Jun/18	5/Jul/18	30/Nov/18	7/Sep/19	23/May/20	5/Dec/20	17/Dec/20		
67	67	3BHK	2,340	16/Jun/18	24/Jul/18	17/Dec/20						
68	68	3BHK	2,340	23/Dec/18	19/Jun/19	14/Nov/19	25/Jul/20					
69	69	3BHK	2,340	14/Jun/18	26/Jul/18	30/Jul/19						
70	70	3BHK	2,340	14/Jun/18	28/Jul/18	30/Jul/19						
71	71	2 BHK	1,250	31/Jul/17	7/Jul/18	1/Sep/18	10/Jun/20	17/Dec/20				
72	72	2BHK	1,250	2/Jul/18	15/Nov/18							
73	73	2 BHK	1,250	5/Jul/18	4/Aug/18	13/Oct/18						
74	74	2 BHK	1,250	15/Sep/17	2/Nov/17	3/Mar/18	22/Dec/18	24/May/19	16/Nov/19	11/Jun/20	1/Jun/20	23/Jun/20
75	75	2 BHK	1,250	18/May/18	19/Jun/18	19/Sep/18	11/Jun/19	20/Sep/19	14/Nov/19	23/Jun/20		
76	76	2 BHK	1,250	8/Nov/17	9/Dec/17	3/Mar/18	2/Mar/19	25/Apr/19	4/Sep/19	28/Jun/20		
77	77	2BHK	1,250	30/Nov/17	17/Mar/18	16/May/18	15/May/18	30/Nov/18	25/Apr/19	13/Sep/19	5/Oct/19	18/Aug/20
78	78	2BHK	1,250	7/May/19	6/Jul/19	17/Aug/19	10/Jun/20	15/Feb/20	14/Jul/20	8/Aug/20	15/Oct/20	22/Oct/20
79	79	2 BHK	1,250	26/Oct/17	24/Nov/17	24/Mar/18	15/Dec/18	11/May/19				
80	80	2 BHK	1,250	26/Oct/17	6/Dec/17	24/Mar/18	4/Dec/18	24/May/19	4/May/21			
81	81	3BHK	2,340	21/Jun/18	7/Aug/18	20/Sep/19	11/Sep/20					
82	82	3BHK	2,340	18/Jun/18	24/Aug/18	30/Aug/19	11/Nov/20					
83	83	2BHK	1,250	14/May/19	19/Oct/2019	1/Oct/19	10/Jun/20	18/Jun/20	17/Oct/20	11/Nov/20		
84	84	2 BHK	1,250	26/Jun/18	25/Aug/18	3/Nov/18	11/Nov/20	17/Dec/20				
85	85	3BHK	2,340	16/May/19	29/Jun/19	13/Dec/19	11/Sep/20					
86	86	2 BHK	1,250	13/Dec/17	13/Jun/18	22/Aug/18	11/May/19	5/Nov/19	28/Jun/20	27/Feb/20		
87	87	2 BHK	1,250	25/Jun/18	29/Aug/18	26/Dec/18	25/Oct/19	28/Nov/19	1/Feb/20	22/May/20		
88	88	2 BHK	1,250	26/Oct/17	21/Nov/17	5/Jun/18	18/Sep/19	13/Dec/19	28/Jun/20	27/Feb/20		
89	89	3BHK	2,340	3/Jun/19	13/Sep/19	13/Dec/19	8/Aug/20	26/Sep/20				
90	90	3BHK	2,340	24/Jun/19	10/Sep/19	7/Nov/19	10/May/19	4/Jul/20				
91	91	2BHK	1,250	15/Sep/17	10/Mar/18	7/Jul/18	11/May/19	12/Oct/19	21/Jun/20	27/Feb/20	8/Aug/20	20/Sep/20
92	92	3BHK	2,340	18/Nov/17	3/Jul/18	11/Dec/18	13/Nov/19	14/Nov/19	8/Aug/20	10/May/20		

Certified by

 Admin Officer
 Modirajaguda (Purrajaguda) LLP

Certified by

 Asst. Modirajaguda (Purrajaguda) LLP