

Payment Voucher

(Page 2)

No. : PAY/12028

Dated : 26-Nov-2020

Particulars	Amount
TDS-0.75% Contract	(-)196.00
Through : BANK-Yesbank Current Acct.-107063700000167	
On Account of : Being amount transfered to M.Chandrakala towards as per advice for payment	
Amount (in words) : Indian Rupees Twenty Five Thousand Nine Hundred Forty Nine Only	
	₹ 25,949.00



Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Payment Voucher

No. : PAY/12028

Dated : 25 Nov-2020

Particulars	Amount
Account :	
JWUD-Labour Charges	5,229.00
JWUD-Allowance for Conumables	5,229.00
JWUD-Allowance for Equipment	15,687.00

continued ...

Attendance Details
Mayflower Platinum
Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 6117

Date : 26-11-2020

Contractor Name	From Date	To Date
M.Chandrakala Earth work (MPL)	19-11-2020	25-11-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	54.00	21600.00	7200.00	0.00	11600.00	2400.00	400.00	0.00
Male Helper	46.00	20700.00	8100.00	0.00	8100.00	4500.00	0.00	0.00
Totals...	100.00	42300.00	15300.00	0.00	19700.00	6900.00	400.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards cleaning of B block ducts and shifting of tiles to A 402 406 404 405 and tractor debries shifting grills shifting from SSLP to MPL mud levelling and shabad stones shifting to labour quarters consolidation work at totlot plinth beam dressing work done for PCC at totlot and south side retaining wall and south side compound wall unloading of tiles and CLC blocks loading.	26145.00
Total Amount %	26145.00
TDS : @ 0.75	196.09
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	25948.91
Rupees : Twenty Five Thousand Nine Hundred Fourty Eight and Paise Ninty One Only.	

APPROVED BY

26 NOV 2020

S. V. Subba Reddy
Project Manager

APPROVED BY

28 NOV 2020

M. JAYA PRAKASH
Sr. Manager Accounts

Certified by:

BNA

Approved By Admin
Assistant Engg/Admin
Mayflower PlatinumApproved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. **10659**

Company	MPPL	Project	MFP
No. of workers required	12	Date	19/11/2020
No. of head mason	—	No. of male helper	05
No. of mason	—	No. of female helper	07
Required from date	19/11/2020	Required to date	19/11/2020
Job Description:			

Towards cleaning of B-Block decks and shifting of tiles (2x2) to A-402 and tractor debris shifting work purpose.

Description	Quantity	Rate	Amount
① Tiles shifting (2x2)	500 sft	02/-	1000.00/-
② B-Block Decks cleaning 4 men	1,680 sft	1.5/-	2,520.00/-
③ Debris shifting by tractor	2.00	850.00	1,700.00/-
			1
Total Amount			5,220.00/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
R. Ashok	R. Ashok	250558	UFAIWA

Job Work Details

S. No. 10661

Company	MPPL	Project	MFP
No. of workers required	06	Date	20/11/2020
No. of head mason	—	No. of male helper	03
No. of mason	—	No. of female helper	03
Required from date	20/11/2020	Required to date	20/11/2020
Job Description:	Towards tiles shifting from stores to A-406 & A-404 flats and Girds shifting from SSUP to MPPL work purpose.		
Description	Quantity	Rate	Amount
① Tiles shifting from stores to 406 & 404 flats	500 sft	2.00/-	1000.00/-
② Labour quarters cleaning	1.00	850.00/-	850.00/-
③ Girds shifting from SSUP to MPPL	1.00	850.00/-	850.00/-
Total Amount			2700.00/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
R. Ashok	R. Ashok	250658	UTTAMH

Job Work Details

S. No. 10662

Company	MPPPL	Project	MFP
No. of workers required	14	Date	21/11/2020
No. of head mason	—	No. of male helper	8
No. of mason	—	No. of female helper	6
Required from date	21/11/2020	Required to date	21/11/2020
Job Description:	Towards Tiles shifting from stores to A-Block 405 & 406 flats, mud leveling and sabad stones shifting for labor quarters work purpose.		
Description	Quantity	Rate	Amount
① Tot Lot plinth beam mud leveling	2 ps	850.00/-	1,700.00/-
② Tiles (2x2) shifting from stores to 405 & 406 purpose.	2 ps	850.00/-	1,700.00/-
③ Bricks arrangement for Berds of compound wall.	1 ps	850.00/-	850.00/-
④ Sabad stones for labor quarters	2 ps	850.00/-	1,700.00/-
Total Amount			5,950.00/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
R. Ashok	R. Ashok	250558	UPTA KAR

Job Work Details

S. No. **10663**

Company	MPPL	Project	MFP
No. of workers required	06	Date	23/11/2020
No. of head mason	—	No. of male helper	02
No. of mason	—	No. of female helper	02
Required from date	23/11/2020	Required to date	23/11/2020
Job Description:	Towards shifting of tiles for flats and mud-leveling and locorum for plinth beam @ Tot lat work purpose.		
Description	Quantity	Rate	Amount
① Tiles shifting for A-Block flats	1.00	850.00	850.00/-
② mud leveling and dressing for Tot lat plinth beam work purpose.	2.00	850.00	1,700.00/-
Total Amount			2,550.00/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
R. Ashok	R. Ashok	250558	CHAIAN,

Job Work Details

S. No. 10664

Company	M PPL	Project	MFP
No. of workers required	13	Date	24/11/2020
No. of head mason	—	No. of male helper	06
No. of mason	—	No. of female helper	07
Required from date	24/11/2020	Required to date	24/11/2020
Job Description:	Towards Tiles shifting from stores to A-Block flats and Mud excavation and leveling for Tot lat retaining wall and plinth beam purpose.		
Description	Quantity	Rate	Amount
① Tiles shifting from stores to A-Block	2.00	850.00	1,700.00/-
② mud excavation & leveling for Tot-lat purpose (footings) & plinth beam purpose.	4.5	850.00	3,825.00/-
Total Amount			5,525.00/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
R. Ashok	R. Ashok	250558	VELAIAH.

Job Work Details

S. No. **10667**

Company	MPL	Project	MFP
No. of workers required	10	Date	25/11/2020
No. of head mason	-	No. of male helper	04
No. of mason	-	No. of female helper	06
Required from date	25/11/2020	Required to date	25/11/2020.
Job Description:	Towards totlot, North side retaining wall PCC dressing work, Tiles unloading and c/c blocks loading, South side Compound wall PCC purpose dressing.		
Description	Quantity	Rate	Amount
PCC dressing of totlot, R/w.	1250 sft	2/-	2500/-
Tiles unloading	200 No's	5/-	1000/-
c/c blocks loading	100 No's	2/-	200/-
Dressing for Compound wall of South side.	280 sft	2/-	560/-
Total Amount			4200/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
B. NANDINI	B. Nandini	M. CHANDRAKALA	M. Chandrakala

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment Voucher

(Page 2)

No. : PAY/12063/2028

Dated : 26-Nov-2020

Particulars	Amount
TDS-0.75% Contract	(-)68.00
Through : BANK-Yesbank Current Acct -107063700000167	
On Account of : Being amount transfered to Aaron associations towards as per advice for payment	
Amount (in words) : Indian Rupees Eight Thousand Nine Hundred Thirty Two Only	
	₹ 8,932.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Job Work Details

S. No. **10658**

Company	M P P L	Project	M F P
No. of workers required	02	Date	19/11/2020
No. of head mason	—	No. of male helper	01
No. of mason	01	No. of female helper	—
Required from date	19/11/2020	Required to date	19/11/2020
Job Description:	Towards Terrace water tanks columns marking by Total Stations.		
Description	Quantity	Rate	Amount
Towards Terrace water tanks columns marking by Total Stations.	2500.00	01	2500.00/-
Total Amount			2500.00/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
R. Ashok	R. Ashok	Flower Associations	Diya

Job Work Details

S. No.

10660

Company	MPPPL	Project	MFP
No. of workers required	02	Date	20/11/2020
No. of head mason	—	No. of male helper	01
No. of mason	01	No. of female helper	—
Required from date	20/11/2020	Required to date	20/11/2020
Job Description:	Towards B&C flats column's - 8 marking's by Total station work purpose.		
Description	Quantity	Rate	Amount
Towards B&C flats col-08	4000.00	1.00	4000.00/-
marking's purpose.			
Total Amount			4000.00/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
R. Ashok	R. Ashok	Arjun Association	Arjun

Job Work Details

S. No. **10665**

Company	MPPL	Project	MFP
No. of workers required	02	Date	25/11/2020
No. of head mason		No. of male helper	01
No. of mason	01	No. of female helper	-
Required from date	25/11/2020	Required to date	25/11/2020

Job Description:

to work at lot with the Retain wall
for sign and Column Marking with total station machine

Description	Quantity	Rate	Amount
① Total station Marking with Machine	1/2 day	2500/-	2500/-
Total Amount			2500/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
R. Ashok	R. Ashok	Azein Association.	

Attendance Details
Mayflower Platinum
 Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 6118

Date : 26-11-2020

Contractor Name	From Date	To Date
Aaron Associates (Total Station) MPL	19-11-2020	25-11-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	1.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Mason	1.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Totals...	3.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards terrace water tanks column marking B&C block column 08 marking totlot northside retaining wall footings and column marking with total station marking.	9000.00
Total Amount %	9000.00
TDS : @ 0.75	67.50
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	8932.50
Rupees : Eight Thousand Nine Hundred Thirty Two and Paise Fifty Only.	

Certified by:

 Assistant Manager
 May Flower Platinum

APPROVED BY
 26 NOV 2020
 S. V. Subba Reddy
 Project Manager

Approved By Project
 Manager

APPROVED BY
 28 NOV 2020
 M. N. PRAKASH
 Sr. Manager Accounts

Approved By Accounts

Approved By Managing
 Director

Mo Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment Voucher

No. : PAY/12028

Dated : ^{28/Nov/20}~~26~~ Nov-2020

Particulars	Amount
Account :	
JWUD-Labour Charges	1,800.00
JWUD-Allowance for Conumables	1,800.00
JWUD-Allowance for Equipment	5,400.00

continued ...



Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment VoucherNo. : **PAY/12029**Dated : **28/Nov/20**
26-Nov-2020

Particulars	Amount
Account :	
CONT-N Krishna	75,000.00 50000
TDS-0.75% Contract	(+)563.00 -375
INCOME-Misc	(-)1,170.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to N.Krishna towards as per advice for payment	
Amount (in words) :	
Indian Rupees Seventy Three Thousand Two Hundred Sixty Seven Only	
	₹73,267.00 48,455/-

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Attendance Details
Mayflower Platinum
Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 6130

Date : 26-11-2020

Contractor Name	From Date	To Date
N.Krishna.(Civil work) MPL	19-11-2020	25-11-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	13.50	4725.00	350.00	175.00	350.00	0.00	3850.00	0.00
Male Helper	17.00	6800.00	0.00	0.00	800.00	0.00	6000.00	0.00
Mason	19.00	10925.00	1725.00	0.00	1725.00	0.00	6325.00	1150.00
Totals...	49.50	22450.00	2075.00	175.00	2875.00	0.00	16175.00	1150.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	
Credit balance Rs.212102/-	75000.00
This week payment Rs.75000/-	50,000/-
Department Description :	
	0.00

Job Work Description :		0.00
	Total Amount %	75000.00 80,000/-
	TDS : @ 0.75	562.50 -375
	Less Rent :	1170.00
	Less Loan :	0.00

Other Deductions Description :		0.00
	Net Amount :	73267.50 48,455/-

Rupees : Seventy Three Thousand Two Hundred Sixty Seven and Paise Fifty Only.

VERIFIED BY

26 NOV 2020

S. V. Subba Reddy
MANAGER-AUDIT

Certified by:

Assistant Engg/Admin
May Flower Platinum

Approved By Admin

APPROVED BY

26 NOV 2020

S. V. Subba Reddy
Project ManagerApproved By Project
Manager

APPROVED BY

28 NOV 2020

Man...

Approved By Accounts

Approved By Managing
Director

M Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : ¹²⁰⁶⁵ **PAY/12066**

Dated : 28-Nov-2020

Particulars	Amount
Account :	
CONT-Kailash Panday Mobilization Advance	2,18,000.00
TDS-1.5% Contract	(-)1,635.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being online transfer to Kailash Paney towards As per Anx A B C	
Amount (in words) :	
Indian Rupees Two Lakh Sixteen Thousand Three Hundred Sixty Five Only	
	₹ 2,16,365.00

Prepared by: shivanand

Approved by

Receiver's Signature

Annexure - A - Circular no. 807(b)					
Details of labour charges					
Name of contractor:		Kailash Pandey			
Company name:		MPPL			
Project name:		May Flower Platinum			
Date:		26-Nov-20			
Period		From:	19-Nov-20	To:	25-Nov-20
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	earth work / civil work	Male helper	65.00	400.00	26,000
2	earth work / civil work	Female helper	69.00	350.00	24,150
3	earth work / civil work	Mason	101.00	575.00	58,075
4	RCC work	Mason	0.00	500.00	-
5	RCC work	Mason Contractor	0.00	500.00	-
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
Total					1,08,225
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:		MDs approval	
Name	K.Narender Reddy				
Sign	<i>[Signature]</i>	<i>[Signature]</i>			
Date	26-11-2020				
Note:					
1. Attach attendance summary from database					
2. Recommend payment as per our guideline rates for wages.					

S. V. Subba Reddy
Project Manager

APPROVED BY
28 NOV 2020
SOHAM MOJI
MANAGING DIRECTOR

Annexure - B - Circular no. 807(b)

Details of hire charges

Name of contractor: Kailash Pandey
 Company name: MPPL
 Project name: May Flower Platinum
 Date: 26-Nov-20
 Period: From: 19-Nov-20 To: 25-Nov-20

Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB	-	900.00	hr	-
2	Tractor tipper with labour	6.00	375.00	trip	2,250
3	Tractor tipper without labour	-	200.00	trip	-
4		-			-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-

Total 2,250

Payment recommended by project manager:

Payment approved by MD:

Prepared by:

Approved by:

MDs approval

Name K. Narender Reddy

Sign *[Signature]*


Date 26-11-2020

Note:

1. Attach hirecharges summary from database
2. Recoomend payment as per our guideline rates for hirecharges.

APPROVED BY

S. V. Subba Reddy
Project Manager

Annexure - C - Circular no. 807(b)							
Details of material received							
Name of contractor:		Kailash Pandey					
Company name:		MPPL					
Project name:		May Flower Platinum					
Date:		26-Nov-20					
Period		From:		19-Nov-20 To:		25-Nov-20	
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount
1	Solid Bricks 6"x8"x16"	19-11-2020	20392	450.00	nos	30.00	13500
2	Solid Bricks 6"x8"x16"	19-11-2020	20393	450.00	nos	30.00	13500
3	Solid Bricks 6"x8"x16"	20-11-2020	20394	450.00	nos	30.00	13500
4	Solid Bricks 6"x8"x16"	21-11-2020	20395	450.00	nos	30.00	13500
5	Solid Bricks 6"x8"x16"	21-11-2020	20396	450.00	nos	30.00	13500
6	Solid Bricks 6"x8"x16"	23-11-2020	20397	450.00	nos	30.00	13500
7	Robo sand fine	23-11-2020	20398	380.00	cft	34.00	12920
8	Kabutar Jali	25-11-2020	20399	120.00	nos	120.00	14400
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
Total							108320
Payment recommended by project manager:							
Payment approved by MD:							
Prepared by:				Approved by:		MDs approval	
Name	K.Narender Reddy						
Sign							
Date	26-11-2020						
Note:							
1. Attach inward summary report from database.							
2. Attach details sheet from database with photographs							
3. Recommend payment as per our guideline rates for building material.							
4. Other material rates can be adopted as per bills produced.							

APPROVED BY
S. V. Subba Reddy
Project Manager

APPROVED BY
20 NOV 2020
S. V. Subba Reddy
MANAGING DIRECTOR

Mod operties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/12067

Dated : 28-Nov-2020



Particulars	Amount
Account :	
CONT-Rekha Panday Mobilization Advance	1,16,000.00
TDS-0.75% Contract	(-)870.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being online transfer to Rekha Pandey towards As Per Anx a b c	
Amount (in words) :	
Indian Rupees One Lakh Fifteen Thousand One Hundred Thirty Only	
	₹ 1,15,130.00



Prepared by: shivanand

Approved by

Receiver's Signature

Annexure - B - Circular no. 807(b)					
Details of hire charges					
Name of contractor:		Rekha Pandey.			
Company name:		MPPL			
Project name:		May Flower Platinum			
Date:		26-Nov-20			
Period		From:	19-Nov-20	To:	25-Nov-20
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB	-	900.00	hr	-
2	Tractor tipper with labour	2.00	375.00	trip	750
3	Tractor tipper without labour	-	200.00	trip	-
4		-			-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					750
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:		MDs approval	
Name	K.Narender Reddy				
Sign					
Date	26-11-2020				
Note:					
1. Attach hirecharges summary from database					
2. Recoomend payment as per our guideline rates for hirecharges.					

APPROVED BY

S. V. Subba Reddy
Project Manager

Annexure - A - Circular no. 807(b)					
Details of labour charges					
Name of contractor:		Rekha Pandey.			
Company name:		MPPL			
Project name:		May Flower Platinum			
Date:		26-Nov-20			
Period		From:		19-Nov-20 To: 25-Nov-20	
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	earth work / civil work	Male helper	34.00	400.00	13,600
2	earth work / civil work	Female helper	48.00	350.00	16,800
3	earth work / civil work	Mason	53.00	575.00	30,475
4	RCC work	Mason	0.00	500.00	-
5	RCC work	Mason Contractor	0.00	500.00	-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					60,875
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:		MDs approval	
Name	K.Narender Reddy				
Sign	<i>K.Narender Reddy</i>	<i>[Signature]</i>		<i>[Signature]</i>	
Date	26-11-2020				
Note:					
1. Attach attendance summary from database					
2. Recommend payment as per our guideline rates for wages.					

APPROVED BY

S. V. Subba Reddy
Project Manager

APPROVED BY
28 NOV 2020
SOHAM MODI
MANAGING DIRECTOR

M Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/12067**

Dated : 30-Nov-2020

Particulars	Amount
Account : GST Payable	3,22,624.00
Through : BANK-Yesbank Current Acct -107063700000167	
On Account of : being online transfer towards GST for the month of oct 2020	
Amount (in words) : Indian Rupees Three Lakh Twenty Two Thousand Six Hundred Twenty Four Only	
	₹ 3,22,624.00



Prepared by: sangeetha

Approved by

Receiver's Signature

Form GST PMT -06 Payment Challan
(See Rule 87(2))
Challan for deposit of goods and services tax

CPIN: 20113600210052

Challan Generated on : 30/11/2020
14:34:12

Expiry Date : 15/12/2020

Details of Taxpayer

GSTIN: 36AABCM4761E1ZM

E-mail Id:
gXX@XXXXXXXXXXXXXXXXXom

Mobile No.: 9XXXXXX3761

Name(Legal): MODI PROPERTIES
PRIVATE LIMITED

Address : XXXXXXXXXX
Telangana,500003

Details of Deposit (All Amount in Rs.)

Government t	Major Head	Minor Head					
		Tax	Interest	Penalty	Fee	Others	Total
Government Of India	CGST(0005)	167412	-	-	-	-	167412
	IGST(0008)	-	-	-	-	-	-
	CESS(0009)	-	-	-	-	-	-
	Sub-Total	167412	0	0	0	0	167412
Telangana	SGST(0006)	167412	-	-	-	-	167412
Total Amount		334824					
Total Amount (in words)		Rupees Three Lakhs Thirty-Four Thousand Eight hundred Twenty-Four Only					

Mode of Payment

☐ E-Payment ☐ Over the Counter(OTC) ☒ NEFT / RTGS

NEFT/RTGS

Remitting Bank	YES BANK
Beneficiary Name	GST
Beneficiary Account Number (CPIN)	20113600210052
Name of beneficiary bank	Reserve Bank of India
Beneficiary Bank's Indian Financial System Code (IFSC)	RBIS0GSTPMT
Amount	334824

Note: Charges to be separately paid by the person making payment.

Particulars of depositor

Name	
Designation/Status(Manager,partner etc)	
Signature	
Date	

Paid Challan Information

GSTIN	
Taxpayer Name	
Name of the Bank	
Amount	
Bank Reference No.(BRN)/UTR	

CIN	
Payment Date	
Bank Ack No. (For Cheque / DD deposited at Bank's counter)	

GOODS AND SERVICES TAX
Mandate Form for making GST Payment through NEFT/ RTGS Mode (See Rule ----)
(Valid Till Date : 15/12/2020)
I hereby authorize YES BANK to remit an Amount of Rs 334824 (Rupees in words)Rupees Three Lakhs Thirty-Four Thousand Eight hundred Twenty-Four Only through [] NEFT [] RTGS as per details given below : [] Cheque [] Debit my/our Account

DETAILS OF APPLICANT(REMITTER)	
Name of the Remitter	MODI PROPERTIES PRIVATE LIMITED
Account Number	
Cheque Number	
Cheque Date	
Address	XXXXXXXXXX Telangana,500003
Contact No.	9XXXXX3761

DETAILS OF BENEFICIARY	
Beneficiary Name	GST
Beneficiary Account No.(CPIN)	20113600210052
Beneficiary Bank Name	Reserve Bank of India
Beneficiary IFSC Code(11-digit)	RBIS0GSTPMT
Amount	334824

(.....)	
Signature	
Date:	

FOR BANK's USAGE	
Date and time of receipt of NEFT/RTGS request	
Transaction Amount	
NEFT/RTGS Charges	
Total Debit to Customer	
NEFT /RTGS initiation date & time	
NEFT/RTGS unique transaction number (UTR No.)	

Instruction for Banks/Customer :
1. No change is allowed in the NEFT/RTGS details by the customer or the originating bank. The transaction is liable to be rejected in case of any change in the NEFT/RTGS details 2. This NEFT/RTGS transaction should reach the destination bank before expiry of challan period. In case of any delay, the NEFT /RTGS transaction would be returned to the originating account. It would be the responsibility of the customer and the originating bank to ensure that the NEFT /RTGS remittance reaches the beneficiary account well before the expiry period and neither the GST Authorities nor Reserve Bank of India would be responsible for any delay.

G V Discovery Centers Pvt Ltd (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10290**

Dated : 30-Nov-2020

Particulars	Amount
Account :	
CONT Surasani Constructions Pvt Ltd	1,37,000.00
TDS-1.5% Contract	(-)2,055.00
Through :	
BANK-Yes Bank -009763700002521	
On Account of :	
Being amount credited to Surasani Constructions Pvt Ltd towards as per an x a b c	
Amount (in words) :	
Indian Rupees One Lakh Thirty Four Thousand Nine Hundred Forty Five Only	
	₹ 1,34,945.00




Prepared by: shivanand

Approved by

Receiver's Signature

Annexure - A -Send Weekly					
Details of labour charges					
Name of contractor:		Surasani Constructions pvt.ltd			
Company name:		GVDC			
Project name:		Genopolis			
Date:	26.11.2020				
From:	19.11.2020	To:	25.11.2020		
Sl. No.	Work Type	Worker skill	Quantity	Rate	Amount
1	Earthwork	Male Helper	8	500	6,000.00
2	Earthwork	Female Helper	1	500	3,500.00
3	RCC Work	Mason	20	550	11,000.00
4	RCC Work	Male Helper	35	400	1,500.00
5					
6					
7					
8					
9					
10					
11					
12					
Total					22,000.00
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:		MDs approval	
Name	Nidhi				
Date	26.11.2020				
Note:					
1. Attach attendance summary from database					
2. Recoomend payment as per our guideline rates for wages.					

APPROVED BY
 26 NOV 2020

 Project Manager
 G. Srinivas Kumar (G.V.D.C.)

R-J Nidhi

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		Surasani Constructions pvt.ltd			
Company name:		GVDC			
Project name:		Genopolis			
Date:		26.11.2020			
From		19.11.2020	To	25.11.2020	
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB	-		0 Hrs	-
2	Tractor			0	0
3	Hitachi			0	-
4	Compressor			0	-
4	Tipper				-
5					
6					
7					
8					
9					
10					
11					
12					
Total					-
Prepared by:		Approved by:		MDs approval	
Name	Nidhi				
Sign					
Date	26.11.2020				
Note:					
1. Attach hirecharges summary from database					
2. Recommend payment as per our guideline rates for hirecharges.					

APPROVED BY
 26 Nov 2020
[Signature]
 Project Manager
 G. Srinivas Kumar (G.V.D.C.)

P. J. Nidhi

Annexure - c - Send Weekly							
Details of material received							
Name of contractor:		Surasani Constructions pvt. ltd					
Company name:		GVDC					
Project name:		Genopolis					
Date:		26.11.2020					
Period		From		19.11.2020 to		25.11.2020	
Sl.NO	Material type	Received Date	Inward No	Quantity	Units	Rate	Amount
1	RMC M35	19.11.2020	263	6.00	cum	4,000.00	24,000.00
2	RMC M35	19.11.2020	264	6.00	cum	4,000.00	24,000.00
3	RMC M35	19.11.2020	265	7.00	cum	4,000.00	28,000.00
4	RMC M15	20.11.2020	266	6.00	cum	3,200.00	19,200.00
5	RMC M15	20.11.2020	267	6.00	cum	3,200.00	19,200.00
6	RMC M35	20.11.2020	268	2.00	cum	4,000.00	8,000.00
7	RMC M10	23.11.2020	272	5.00	cum	3,000.00	15,000.00
Total							1,37,400
Payment recommended by project manager:							
Payment approved by MD:							
Prepared by:		Approved by:		MDs approval			
Name	Nidhi						
Date	26.11.2020						
Note:							
1. Attach inward summary report from database.							
2. Attach details sheet from database with photographs							
3. Recommend payment as per our guideline rates for building material.							
4. Other material rates can be adopted as per bills produced.							

1.37 lac.

APPROVED BY
28 NOV 2020
SOHAM MCDI
MANAGING DIRECTOR

APPROVED BY
26 NOV 2020
Project Manager
G. Srinivas Kumar (G.V.D.C.)

R. J. Nidhi