

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/11504

Ref.:

Dated : 31-Dec-2020

Party's Name: CONT-N Ramakrishna Reddy

Particulars		Amount
LSUD-Labour Charges	29,200.00	₹ 73,000.00
LSUD-Allowance for Equipment	29,200.00	
LSUD-Allowance for Consumables	14,600.00	

On Account of :

being amount credited to N Ramakrishna towards chiseling pipe laying inside A901 to A908,B901, B905 work done from 5/12/2020 to 29/12/2020

Amount (in words) :

Indian Rupees Seventy Three Thousand Only

for CONT-N Ramakrishna Reddy

Prepared by: sangeetha

Approved by

Receiver's Signature

TP: 59773 to 59782

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		495		Date - site bills Register		04/01/2021	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor		N. Ramakrishna Reddy					
Nature of work		Electrical					
Work done		From Date		5/12/2020		To Date	
						29/12/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	chocelling, pipe lay						
1.	Inside flat.						
2.	A-901, A-902, A-903	6	7000/-	20	42,000=00		
3.	A-904, A-905, R-901						
4.	-1500 Sft						
5.	A-906, A-907, A-908	4	7750/-	20	31,000=00		
6.	R-905-1800 Sft						
7.							
8.							
9.							
10.							
11.	Total:				73,000=00		
Bill required		☐ YES ☒ NO.		GST bill required		☐ YES ☒ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 04/01/2021		Date: 05/1/21		Date: 05/1/21			
Sign: [Signature]		Sign: [Signature]		Sign: [Signature]			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
- 6 JAN 2021
MANAGING DIRECTOR

Contractor Sign: - NKR Reddy

Bill for Labour charges
N. Ramakrishna Reddy
Mallapur
Hyderabad

Date:04-01-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Chiseling Pipe Laying inside A-901 to A-908, B-901, B-905
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done:Chiseling Pipe Laying inside A-901 to A-908, B-901, B-905 Total amount =Rs.73000=00 Work done from date 05-12-2020 to 29-12-2020	Rs. 29200=00

Amount in words: Twenty Nine Thousand Two Hundred rupees only

Sign: _____

Bill for Equipment Allowance
N. Ramakrishna Reddy
Mallapur
Hyderabad

Date:04-01-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Chiseling Pipe Laying inside A-901 to A-908, B-901, B-905
Towards: Allowance for Equipments

S No.	Description	Amount
1.	Brief description of work done:Chiseling Pipe Laying inside A-901 to A-908, B-901, B-905 Total amount =Rs.73000=00 Work done from date 05-12-2020 to 29-12-2020	Rs. 29200=00

Amount in words: Twenty Nine Thousand Two Hundred rupees only

Sign: _____

Bill for Consumables
N. Ramakrishna Reddy
Mallapur
Hyderabad

Date:04-01-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Chiseling Pipe Laying inside A-901 to A-908, B-901, B-905
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:Chiseling Pipe Laying inside A-901 to A-908, B-901, B-905 Total amount =Rs.73000=00 Work done from date 05-12-2020 to 29-12-2020	Rs. 14,600=00

Amount in words:Fourteen Thousand Six Hundred rupees only

Sign: _____

ESTIMATE SHEET							
Company Name:							
Project:		MPL					
Work Description:		May Flower Platinum					
Name of the Contractor		Chiseling Pipe Laying inside A-901 to A-908, B-901, B-905					
Prepared By		N. Ramakrishna Reddy					
Date:		K. Narendar Reddy					
		04-01-2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
Chiseling Pipe Laying inside A-901 to A-908, B-901, B-905							
1	Chiseling Pipe Laying inside metal box fixing	Chiselling, pipe laying, metal box fixing 1500 sft flats	6.00	nos	7,000.00	42,000.00	
		1800 sft flats	4.00	nos	7,750.00	31,000.00	
Amount in words - Seventy Three Thousand Rupees only						73,000.00	

MPI

MPL

May Flower Platinum

Chiseling Pipe Laying inside A-901 to A-908, B-901, B-905

N. Ramakrishna Reddy

04-01-2021

[illegible][illegible]

Item Description
001, B-905

Chiseling Pipe Laying inside

Chiselling, pipe laying, metal box fixing

1500 sft flats

1800 sft flats

Amount in words - Seventy Three Thousand Rupees only

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase VoucherNo. : **PUR/11503**

Ref.:

Dated : 31-Dec-2020

Party's Name: **CONT- Shamala Naveen**

Particulars		Amount
LSUD-Labour Charges	6,22,156.00	₹ 15,55,390.00
LSUD-Allowance for Equipment	6,22,156.00	
LSUD-Allowance for Consumables	3,11,078.00	

On Account of :

being amount credited to shamala naveen towards B Block 2,3,4 flats C block -C1 to C6 flats slab ,
rcc work done from 5/12/2020 to 2/1/2021.

Amount (in words) :

Indian Rupees Fifteen Lakh Fifty Five Thousand Three Hundred Ninety Only

for CONT- Shamala Naveen

Prepared by: sangeetha

Approved by

Receiver's Signature

TD: 54763

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		493		Date - site bills Register		4/1/21	
Company Name:		MPL		Site:		Mayflower pharma	
Name of Contractor Sharmela Naveen							
Nature of work Shuttling/Bank/road/Concreting work							
Work done		From Date		To Date			
		5/12/20		2/1/21			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	SH-08						
2.	Spec Blows						
3.	B2 to B4 ad/c to 6 ft						
4.	SH	20242.14	48.00	SH	971651.32		
5.	Beam	12011.12	48.00	SH	576533.76		
6.	Slab	60.00	120.00	SH	7200.00		
7.							
8.							
9.							
10.							
11.	Total:				15,55,390.00		
Bill required		☒ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☐ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 04/01/2021		Date: 05/01/21		Date: 6/01/21			
Sign: [Signature]		Sign: Nagalakshmi		Sign: APPROVED BY			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

SOHAM MODI
MANAGING DIRECTOR

Contractor Name: Sharmela Naveen

Bill for Labour charges
Shamala Naveen.
Maruthi colony, chakripuram.
Hyderabad.

Date:04.01.2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: B block-2,3,4 flats&C block- C1 to C6 flats slab-08 Rcc work.

Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: B block-2,3,4 flats&C block- C1 to C6 flats slab-08 Rcc work. Total amount =Rs.15,55,390.=00 Work done from date : 05.12.2020 to 02.01.2021	Rs. 3,11,078=00

Amount in words : Three lakhs Eleven Thousand seventy eight only .

Sign: _____

Bill for Equipment Allowance
Shamala Bhagyalaxmi.
Maruthi colony, chakripuram.
Hyderabad

Date : 04.01.2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: B block-2,3,4 flats&C block- C1 to C6 flats slab-08 Rcc work.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: B block-2,3,4 flats&C block- C1 to C6 flats slab-08 Rcc work. Total amount =Rs.15,55,390.=00 Work done from date : 05.12.2020 to 02.01.2021	Rs.12,44,312=00

Amount in words : Twelve Lakhs forty four Thousand three hundred and twelve only

Sign: _____

MEASUREMENT SHEET									
Topic:	B-block 2,3,4Flats and C block C1 to C6 Flats slab- 08								
company:	Mpppl								
Project:	May Flower Platinum								
Contractor Name:	Shamila Naveen								
S.No	Item Head	Item Description	A Length	B Width	C Height	Nos	Quantity	Units	Total Head
1	B-block 2,3,4Flats and C block C1 to C6 Flats slab- 08								
		C1 Flat	52.25	34.50	1.00	1	1802.63	sft	
		C2/C3/C4 Flats	45.75	34.50	1.00	3	4735.13	sft	
		C5/C6/B3 Flats	41.83	45.66	1.00	3	5729.87	sft	
		B4 Flat	41.83	45.66	1.00	1	1909.96	sft	
		B2 Flat	62.50	35.50	1.00	1	2218.75	sft	
		Corridor	134.33	7.66	1.00	1	1028.97	sft	
			34.33	7.66	1.00	1	262.97	sft	
			92.75	7.66	1.00	1	710.47	sft	
			11.75	9.75	1.00	1	114.56	sft	
			7.25	5.00	1.00	1	36.25	sft	
			6.50	5.00	1.00	1	32.50	sft	
			74.00	12.00	1.00	1	888.00	sft	
	Slab Projectins	C1 Flat	23.00	1.50	1.00	2	69.00	sft	
		C2 Flat	47.00	1.50	1.00	2	141.00	sft	
		C3 Flat	75.50	1.50	1.00	1	113.25	sft	
		C4 Flat	62.50	1.50	1.00	2	187.50	sft	
		C5 Flat	62.50	1.50	1.00	2	187.50	sft	
		B3/B4 Flats	47.00	1.50	1.00	2	141.00	sft	
		B2 Flat	56.50	1.50	1.00	1	84.75	sft	
							20394.04		20394.04
	Deductions	ducts	7.50	2.66	1.00	1	19.95	sft	
			9.75	12.50	1.00	1	121.88	sft	
			6.50	0.75	1.00	1	4.88	sft	
			2.25	2.00	1.00	1	4.50	sft	
									151.20
						Total Slab Area in sft			20242.84

2	B2flat oppt,c1 flat oppt,Lift oppt stair cases .	1.00	1.00	1.00	1.00	20	20.00	nos
	B2flat staircase	1.00	1.00	1.00	1.00	20	20.00	nos
	C1flat staircase	1.00	1.00	1.00	1.00	20	20.00	nos
3	Slab 08 Beams							
	Beams							
	B1,B2,B5	13.25	1.00	2.75	3	109.31	sft	
		28.50	1.00	3.75	3	320.63	sft	
	B1a	13.66	1.00	2.75	5	187.83	sft	
	B1b	8.25	1.00	2.75	18	408.38	sft	
	B3	15.25	1.00	2.75	1	41.94	sft	
	B3a	15.25	1.00	2.75	1	41.94	sft	
	B4	17.25	1.00	2.75	1	47.44	sft	
	B4a	15.50	1.00	2.75	1	42.63	sft	
	B5	13.25	1.00	2.75	1	36.44	sft	
		26.50	1.00	3.75	1	99.38	sft	
	B6	12.50	1.00	2.75	2	68.75	sft	
	B6a	11.66	1.00	2.75	2	64.13	sft	
	B 7/B10	11.66	1.00	2.75	2	64.13	sft	
	B8	27.33	1.00	2.75	2	150.32	sft	
	B9	27.33	1.00	2.75	3	225.47	sft	
	B 11	27.33	1.00	2.75	3	225.47	sft	
	B 12	40.33	1.00	2.75	1	110.91	sft	
	B 13	52.50	1.00	2.75	1	144.38	sft	
	B 14	34.50	1.00	2.75	1	94.88	sft	
	B 15	30.00	1.00	2.75	1	82.50	sft	
	B 15a	13.50	1.00	2.75	1	37.13	sft	
	B 16	14.50	1.00	2.75	1	39.88	sft	
	B 17	56.00	1.00	3.75	1	210.00	sft	
	B 18	26.00	1.00	2.75	1	71.50	sft	
		29.00	1.00	3.75	1	108.75	sft	
	B 19	16.25	1.00	2.75	1	44.69	sft	
	B 20	19.50	1.00	2.75	1	53.63	sft	
	B 21	17.25	1.00	2.75	1	47.44	sft	
	B 22	26.00	1.00	2.75	1	71.50	sft	
		29.50	1.00	3.75	1	110.63	sft	
	B 22a	13.50	1.00	2.75	3	111.38	sft	
	B 22b	13.50	1.00	2.75	3	111.38	sft	
	B 23	14.25	1.00	2.75	1	39.19	sft	
		22.25	2.00	3.75	1	166.88	sft	
	B 24	30.75	1.00	2.75	1	84.56	sft	
	B 25	21.75	1.00	2.75	1	59.81	sft	
		25.00	1.00	3.75	1	93.75	sft	

	B 26	35.50	1.00	2.75	1	97.63	sft
	B 27	16.33	1.00	2.75	1	44.91	sft
	B 28	30.25	1.00	3.75	1	113.44	sft
	B 30	44.50	1.00	2.75	1	122.38	sft
		22.75	1.00	2.75	1	62.56	sft
		22.75	1.00	3.25	1	73.94	sft
	B 31	22.75	1.00	2.75	1	62.56	sft
		22.75	1.00	3.25	1	73.94	sft
	B 32	22.75	1.00	2.75	3	187.69	sft
		22.75	1.00	3.25	3	221.81	sft
	B 33	36.50	1.00	2.75	1	100.38	sft
	B 34	22.75	1.00	2.75	3	187.69	sft
		22.75	1.00	3.25	3	221.81	sft
	B 35	22.75	1.00	2.75	2	125.13	sft
		22.75	1.00	3.25	2	147.88	sft
	B 36	16.66	1.00	2.75	3	137.45	sft
	B 37	23.75	1.00	3.25	3	231.56	sft
	B 38	15.50	1.00	2.75	3	127.88	sft
	B 39	21.75	1.00	3.25	1	70.69	sft
	B 39a	25.66	1.00	2.75	1	70.57	sft
	B 40	13.25	1.00	2.75	2	72.88	sft
	B 41	22.75	1.00	2.75	1	62.56	sft
		22.75	2.00	3.25	1	147.88	sft
	B 42	22.75	1.00	2.75	1	62.56	sft
		22.75	2.00	3.25	1	147.88	sft
	B 43	22.75	1.00	2.75	1	62.56	sft
		22.75	2.00	3.25	1	147.88	sft
	B 44	8.25	1.00	2.75	1	22.69	sft

	B 44A	55.25	1.00	3.25	1	179.56	sft
	B 45	43.25	1.00	2.75	1	118.94	sft
	B 45A	24.25	1.00	2.75	2	133.38	sft
	B 46	24.55	1.00	2.75	1	67.51	sft
	B 47/48	16.75	1.00	2.75	2	92.13	sft
	B 49	16.50	1.00	2.75	1	45.38	sft
	B 50	32.50	1.00	2.75	1	89.38	sft
	B 51	32.50	1.00	2.75	1	89.38	sft
	B 52	41.50	1.00	2.75	1	114.13	sft
	B 53	14.75	1.00	2.75	1	40.56	sft
		32.75	1.00	3.25	1	106.44	sft
	B 53a	14.75	1.00	2.75	1	40.56	sft
		31.75	1.00	3.25	1	103.19	sft
	B 54	14.75	1.00	2.75	1	40.56	sft
		31.75	1.00	3.25	1	103.19	sft
	B 54a	15.25	2.00	4.25	3	388.88	sft
	B 55	14.75	1.00	2.75	1	40.56	sft
		31.75	1.00	3.25	1	103.19	sft
	B 56	14.75	1.00	2.75	1	40.56	sft
		31.75	1.00	3.25	1	103.19	sft
	B 57	31.75	1.00	2.75	1	87.31	sft
	B 58	32.66	1.00	2.75	1	89.82	sft
	B 58A	13.25	1.00	2.75	10	364.38	sft
	B 59	15.25	1.00	2.75	1	41.94	sft
		20.50	2.00	3.25	1	133.25	sft
	B 59A	16.50	1.00	2.75	3	136.13	sft
	B 60/61	20.50	1.00	3.25	2	133.25	sft
	B 62	30.00	1.00	3.25	1	97.50	sft
		31.00	1.00	3.75	1	116.25	sft
	B 63	75.50	1.00	2.75	1	207.63	sft
	B 64	85.50	1.00	2.75	1	235.13	sft
	B 65	31.25	1.00	3.25	2	203.13	sft
	B 65a	31.25	1.00	3.25	2	203.13	sft
	B 66	31.25	1.00	2.75	2	171.88	sft
	B 66a	23.25	1.00	2.75	1	63.94	sft
	C8beams	18.00	1.00	2.75	2	99.00	sft
	B 13/B14/B17/B18/B19p1	15.50	1.00	2.75	5	213.13	sft
	B 20/B21/B22p1	16.50	1.00	2.75	3	136.13	sft
						12011.12	
					Total Slab & Beams Area in sft	32253.96	

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/11506

Ref.:

Dated : 31-Dec-2020

Party's Name: **G Tirupathi**

Particulars		Amount
LSUD-Labour Charges	7,395.00	₹ 18,488.00
LSUD-Allowance for Equipment	7,395.00	
LSUD-Allowance for Consumables	3,698.00	
On Account of :		
being amount credited to G Tirupathi towards B & C block slab C1 to C6 and B2,B3,B4 flats VRF pvc AC sleeves fixing and pcc work done 27/12/2020 to 30/12/2020		
Amount (in words) :		
Indian Rupees Eighteen Thousand Four Hundred Eighty Eight Only		

for CONT-G Tirupathi

Prepared by: sangeetha

Approved by

Receiver's Signature

JP: 59762

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		495		Date - site bills Register		4/01/21	
Company Name:		MPL		Site:		Mayflowerphorum	
Name of Contractor		G. Timpa Thi					
Nature of work		Site sub-structure work					
Work done		From Date		27/12/20		To Date	
						30/12/20	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	4/pc slurry lining	90.00	50.00	MS	4500.00		
2.	1/pc sub-structure						
3.	1/pc sub-structure	2320.00	5.00	SH	11600.00		
4.	1/pc sub-structure						
5.	1/pc sub-structure	198.00	12.00	SH	2376.00		
6.							
7.							
8.							
9.							
10.							
11.	Total:				18,486.00		
Bill required		☒ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☐ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 04/01/2021		Date: 05/01/21		Date:			
Sign: [Signature]		Sign: [Signature]		Sign: [Signature]			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
6 JAN 2021
SOHAM MODI
MANAGING DIRECTOR

Contractor sign: [Signature]

Bill for Labour charges
G.Tirupathi.
H.NO-4-114/8/1,Ramanthapur,Amber pet.
Hyderabad.

Date:04.01.2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: B&C blocks-slab -08 C1 to C6 Flats & B2,B3,B4 flats VRF pvc AC sleeves fixing & Pcc work.

Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: B&C blocks-slab -08C1 to C6 Flats & B2,B3,,B4 flats VRF pvc AC sleeves fixing & pcc work. Total amount =Rs.18,488=00 Work done from date : 27.12.2020 to 30 .12.2020	Rs. 7,395=00

Amount in words : Seven Thousand three hundred and ninty five Rupees only

Sign: _____

Bill for Equipment Allowance
G.Tirupathi.
H.NO-4-114/8/1,Ramanthapur,Amber pet.
Hyderabad.

Date:04.01.2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: B&C blocks-slab 08 B2 to B4 Flats & C1 to C6 flats VRF pvc AC sleeves
fixing & pcc work.
Towards: Allowance for Equipments.

S No.	Description	Amount
1.	Brief description of work done: B&C blocks-slab 08 B1 to B4 Flats & C1 to C6 flats VRF pvc AC sleeves fixing & pcc work. Total amount =Rs.18,488=00 Work done from date : 27.12.2020 to 30.12.2020	Rs. 7,395=00

Amount in words : Seven Thousand three hundred and ninty five Rupees only.

Sign: _____

Bill for Consumable
G.Tirupathi.
H.NO-4-114/8/1,Ramanthapur,Amber pet.
Hyderabad.

Date:04.01.2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: B&C blocks-slab -08 C1 to C6 Flats & B2,B3,B4 flats VRF pvc AC sleeves fixing & Pcc work.

Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: B&C blocks-slab -08C1 to C6 Flats & B2,B3,,B4 flats VRF pvc AC sleeves fixing & pcc work. Total amount =Rs.18,488=00 Work done from date : 27.12.2020 to 30 .12.2020	Rs. 3,697=00

Amount in words : Three thousand six hundrad and ninty seven Ruppes only.

Sign: _____

[illegible][illegible]

ESTIMATE SHEET									
Topic:		B -block 2,3,4Flats and C block C1 to C6 Flats slab- 08 pvc sleeves&pcc work					Prepared by: sobhanbabu		
company:		MppI					Date: 04-Jan-21		
Project:		May Flower Platinum							
Contractor Name:		G.Tirupathi.							
S.No.	Item Head	Item Description			Quantity	Units	Rate	Amount	Grand Total
1	4"Pvc Sleeves fixing work atslab-08 beams for VRF C1to C6 flats				90.00	No's	50.00	4500.00	
2	Tot-let water tanks R/W wall and footings pcc work				2320.00	sft	5.00	11600.00	
3	Tot-let water tanks R/W wall and footings pcc shuttering work				199.00	sft	12.00	2388.00	
							Total Amount		18488.00
Total Amount in words-- Eighteen Thousand four hundred and eighty eight only									

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : ¹¹⁵⁰⁵ PUR/11507

Ref.:

Dated : 31-Dec-2020

Party's Name: CONT-N Ramakrishna Reddy

Particulars		Amount
LSUD-Labour Charges	10,200.00	₹ 25,500.00
LSUD-Allowance for Equipment	10,200.00	
LSUD-Allowance for Consumables	5,100.00	
On Account of :		
being amount credited to N Ramakrishna towards slab- 8 pvc pipe laying work at B & C blocks A1 to A8 and B2,B3,B4 flats work done from 27/12/2020 to 30/12/2020		
Amount (in words) :		
Indian Rupees Twenty Five Thousand Five Hundred Only		

for CONT-N Ramakrishna Reddy

Prepared by: sangeetha

Approved by

Receiver's Signature

IP: 59750 to 59760

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	494	Date - site bills Register	4/1/21			
Company Name:	MPP	Site:	Hayflower Platinum			
Name of Contractor	N. Rameekrishna					
Nature of work	Electrical pvc Piping 8th - 8					
Work done	From Date	To Date				
	27/12/20	30/12/20				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	8th - 08					
2.	pvc Piping 8th	4ms	2500.00	ms	10000.00	
3.	Cable (1500 ft)	4ms	3000.00	ms	12000.00	
4.	Cable (1500 ft)	4ms	3000.00	ms	12000.00	
5.	Bz (240 ft)	1ms	3500.00	ms	3500.00	
6.						
7.						
8.						
9.						
10.						
11.	Total:				25500.00	
Bill required	☒ YES ☐ NO.	GST bill required	☐ YES ☐ NO.			
Measurement & estimate sheet:	☐ Required ☐ Not required	Measurement & estimate sheet:	☒ Enclosed ☐ Not enclosed			
PO/WO no.		PO/WO date:				
Remarks :						
Approved by Project Manager	Approved by Design Team	Approved by M.D.				
Date: 04/01/2021	Date: 05/01/21	Date:				
Sign:	Sign: N. Rameekrishna	Sign:				

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
SOHAM MCDI
MANAGING DIRECTOR

Contractor Sign: N. R. Reddy

Bill for Labour charges

N.RamaKrishna Reddy.

Mallapur.

Hyderabad

Date:04.01.2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: A&B Blocks Slab-08 pvc pipe laying work..
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done:Slab-08 Pvc pipe laying work at B&C Blocks- A1toA8 and B2,B3,B4flats Total amount =Rs.25,500=00 Work done from date : 27.12.20 to 30.12.20	Rs. 10,200=00

Amount in words : Ten Thousand two hundrad Rupees only

Sign: _____

Bill for Equipment Allowance
N.RamaKrishna Reddy.
Mallapur.
Hyderabad

Date:04.01.2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: B&C Blocks Slab-08 pvc pipe laying work..
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:Slab-08 Pvc pipe laying work at B&C Blocks- C1 to C6 and B2,B3,B4flats Total amount =Rs.25,500=00 Work done from date : 27.12.20 to 30.12.20	Rs. 5,100=00

Amount in words : Five Thousand one hundrad Rupees only.

Sign: _____

Bill for Consumable
N.Rama Krishna Reddy,
Mallapur,
Hyderabad.

Date:04.01.2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: B&C Blocks Slab-08 pvc pipe laying work..
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Slab-08 Pvc pipe laying work at B&C Blocks- C1 to C6 and B2, B3, B4 flats Total amount = Rs. 25,500=00 Work done from date : 27.12.20 to 30.12.20	Rs. 10,200=00

Amount in words : Ten thousand two hundred Rupees only.

Sign: _____

MEASUREMENT SHEET									
Topic:	B&Cblocks- slab 08 pvc pipes laying work								
company:	MppI								
Project:	May Flower Platinum								
Contractor Name:	N.RamaKrishna.								
S.No	Item Head	Item Description	A Length	B Width	C Height	D nos	E Quantity	F Units	G Total Head
1	Pvc pipe laying work	C1to C4 flats slab-08(1500Sft)	1.00	1.00	1.00	4	4.00	No's	
		C5,C6,B3,B4 flats slab-08(1800Sft)	1.00	1.00	1.00	4	4.00	No's	
		B2 flat Slab-08(2140Sft)	1.00	1.00	1.00	1	1.00	No's	
									9.00

sobhanbabu
02-Jan-21

Prepared by:
Date:

Topic:	B&C blocks- slab 08 pvc pipes laying work					
Company:	Mppl				Prepared by:	sobhanbabu
Project:	May Flower Platinum				Date:	02-Jan-21
Contractor Name:	N.RamaKrishna.					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Pvc pipe laying work	C-1to C4 flats slab-08(1500Sft)	4.00	No's	2,500.00	10000.00
		C5,C6,B3,B4 flats slab-08(1800Sft)	4.00	No's	3,000.00	12000.00
		B2 flat Slab-08(2140Sft)	1.00	No's	3,500.00	3500.00
						25500.00
					Total Amount	25500.00
	Revised As per circular Rates-					
	1500 sft-2500/-					
	1800 sft-3000/-					
	2140 sft-3500/-					
	Total Amount in words--	Twenty five Thousand five hundred only				

Topic:	B&C blocks- slab 08 pvc pipes laying work					
Company:	Mppl				Prepared by:	sobhanbabu
Project:	May Flower Platinum				Date:	02-Jan-21
Contractor Name:	N.RamaKrishna.					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Pvc pipe laying work	C-1to C4 flats slab-08(1500Sft)	4.00	No's	2,500.00	10000.00
		C5,C6,B3,B4 flats slab-08(1800Sft)	4.00	No's	3,000.00	12000.00
		B2 flat Slab-08(2140Sft)	1.00	No's	3,500.00	3500.00
						25500.00
					Total Amount	25500.00
	Revised As per circular Rates-					
	1500 sft-2500/-					
	1800 sft-3000/-					
	2140 sft-3500/-					
	Total Amount in words--	Twenty five Thousand five hundred only				