

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase VoucherNo. : PUR/10995
Ref.: 06 dt. 29-Oct-2020

10996 ✓

Dated : 5-Nov-2020

Party's Name: **CONT-N Krishna**

Particulars		Amount
LSRD-Labour Charges	20,280.00	₹ 59,826.00
LSRD-Allowance for Equipment	20,280.00	
LSRD-Allowance for Consumables	10,140.00	
Input CGST	4,563.00	
Input SGST	4,563.00	
On Account of :		
being amount credited to N krishna towards C Block -North & East side revised retaining wall plastering work done from 23/09/2020 to 28/10/2020		
Amount (in words) :		
Indian Rupees Fifty Nine Thousand Eight Hundred Twenty Six Only		

for CONT-N Krishna

Prepared by: sangeetha

Approved by

Receiver's Signature

ID: 58888

Construction division
Advice for giving credit to contractors/suppliers

Sl No - site bills register	405	Date - site bills Register	29/10/2020
Company Name	MPL	Site	Mayflower Platinum
Name of Contractor	N. Krishna (on account)		
Nature of work	Civil work (on A/c)		
Work done	From Date	To Date	
	23/9/20	28/10/20	

Sl No	Villa Flat block no.	Qty.	Rate	Units	Amount	Contractors bill no
1	C block - North side	1162.50	10.00	sq	11625.00	
2	R/W all sides except					
3	plenty with Bakat-0					
4	Double cut	1162.50	14.00	sq	16275.00	
5	Inner side					
6	Bak-0 of C	2280.00	10.00	sq	22800.00	
7	Back East side					
8	R/W all sides				50700.00	
9	Single cut plots				9126.00	
10						
11	Total				59826.00	

Bill required	☒ YES ☐ NO	GST bill required	☒ YES ☐ NO
Measurement & estimate sheet:	☒ Required ☐ Not required	Measurement & estimate sheet:	☒ Enclosed ☐ Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 29/10/2020	Date: 30/10/2020	Date: 30 OCT 2020
Sign: [Signature]	Sign: Nagalakshmi	Sign: [Signature]

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate are not required for turnkey jobs where guideline rates are clearly given.

Contractor name: N. KRISHNA

Bill for Labour charges

N.Krishna.

H.no,8-34/5/2,Blaji Nagar,Jawahar Ngar.

Hyderabad

Date:29.10.2020

In favor of: MPL

Project / Site: MFP

Location: 82/1. Mallapur

Type of Work: C -block- North& East side Revised Retaining wall plastering work.

Towards: Labour Charges.

S No.	Description	Amount
1.	Brief description of work done :C -block- North& East side Revised Retaining wall plastering work. Total amount =Rs.59,826=00 Work done from date : 23.09.2020 to 28.10.2020	Rs.23,930=00

Amount in words : Twenty three thousand nine hundred and thirty only.

Sign: _____

Bill for Equipment Allowance

N.Krishna.
Mallapur,Malkajgiri.
Hyderabad

Date:29.10.2020

In favor of: MPL

Project / Site: MFP

Location: 82/1. Mallapur

Type of Work: C -block- North& East side Revised Retaining wall plastering work

Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done :C -block- North& East side Revised Retaining wall plastering work Total amount =Rs.59,826=00 Work done from date : 23.09.2020 to 28.08.2020	Rs. 11,965=00

Amount in words : Eleven Thousand nine hundrad and sixty five only.

Sign: _____

Bill for Consumable

N.Krishna.

H.no,8-34/5/2,Blaji Nagar,Jawahar Ngar.
Hyderabad.

Date:29.10.2020

In favor of: MPL

Project / Site: MFP

Location: 82/1. Mallapur

Type of Work : C -block- North& East side Revised Retaining wall plastering work.

Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done :C -block- North& East side Revised Retaining wall plastering work. Total amount =Rs.59,826=00 Work done from date : 23.09.2020 to 28.10.2020	Rs.23,930=00

Amount in words : Twenty three thousand nine hundrad and thirty only.

Sign: _____

[illegible]

ESTIMATE SHEET						
Topic:	C -block- North& East side Revised Retaining wall plastering work				Prepared by:	sobhanbabu
company:	Mppl				Date:	29-Oct-20
Project:	May Flower Platinum					
Contractor Name:	N krishna.					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	C block North side Retaining wall Platering work					Grand Total
	Basement -1	R/W wall outer single coat plastering work	1162.50	sft	10.00	11625.00
		R/W wall inner double coat plastering work	1162.50	sft	14.00	16275.00
3	C -block-Basement-2&1 East side Revised Retaining wall plastering work					
		R/W wall outer single coat plastering work	2280.00	sft	10.00	22800.00
					Total	50700.00
					GST 18%	9126.00
					Total Amount	59826.00
	Total Amount in words-- Fifty nineThousand eight Hundred and twenty six only					

GSTIN : 36AJDPN3450B2ZM

TAX INVOICE

Cell : 9989740978

9398188386

N. KRISHNA**CIVIL WORKS**

H.No.8-34/5/2, Jawahar Nagar, Balaji Nagar, Hyderabad - 500 087. T.S.

To,

M/s. Mochi Properties Pvt LTD

Invoice No. :

06Date : 29/10/20

D.C.No. :

Date :

P.O. No. :

Date :

GSTIN No. :

36AABCM4761EJZM State Code :

Vehicle No.

Sl. No.	PARTICULARS	HSN/UOM CODE	QTY.	RATE	AMOUNT Rs. Ps.
	<u>C's block</u> Base at ① North side R/W wall outer single coat plastering work. Inner double coat plastering		1162.50	10/-	11625.00
			1162.50	14/-	16275.00
	Base ② at ① C's block East side R/W outer side plastering single		2280	10/-	22800.00

Bank Details :

Account No. :

Branch :

IFSC Code :

Rupees in words :

fifty nine thousand eight hundred and twenty six
only.

Receiver's Signature

Total Amount Before Tax

50,700.00Add : CGST @ 9 %4,563.00Add : SGST @ 9 %4,563.00

GRAND TOTAL

59,826.00For **N. KRISHNA**N. Krishna
Signature

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10996

Ref.: 07 dt. 3-Nov-2020

Dated : 5-Nov-2020

Party's Name: **CONT-N Krishna**

Particulars		Amount
LSRD-Labour Charges	29,630.00	₹ 87,410.00
LSRD-Allowance for Equipment	29,630.00	
LSRD-Allowance for Consumables	14,816.00	
Input CGST	6,666.84	
Input SGST	6,666.84	
OIE-Rounded Off	0.32	
On Account of :		
being amount credited to N Krishna towards south side entrance arch maingate & kiosk 2coats plastering work done from 23/10/2020 to 31/10/2020		
Amount (in words) :		
Indian Rupees Eighty Seven Thousand Four Hundred Ten Only		

for CONT-N Krishna

Prepared by: sangeetha

Approved by

Receiver's Signature

Construction division.
Advice for giving credit to contractors/suppliers.

TS: 58916

Sl. No. - site bills register	410	Date - site bills Register	02/11/20
Company Name:	HPL	Site:	May flowphlmm
Name of Contractor	N. Krishna		
Nature of work	Civ/Work		
Work done	From Date	To Date	
	23/10/20	31/10/20	

Sl No	Villa Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1	Southside Suburb	483.00	14.00	sq	6762.00	
2	Hairing/Kirp. Col					
3	R/W well to the	975.00	14.00	sq	13650.00	
4	Compul wall 2 cts	1080.00	14.00	sq	15120.00	
5	Single Cnt	810.00	10.00	sq	8100.00	
6	Kirp B/W	182.75	10.00	sq	1827.50	
7	2 cts R/W to the	365.50	14.00	sq	5117.00	
8	Sh 21 beam	747.00	14.00	sq	10458.00	
9	Rough beam	931.58	14.00	sq	13042.12	
10	Add 10% Extra				14076.00	
11	Total				96149.00	

Bill required ☒ YES ☐ NO. GST bill required ☒ YES ☐ NO

Measurement & estimate sheet: ☒ Required ☐ Not required Measurement & estimate sheet: ☒ Enclosed ☐ Not enclosed

PO/WO no. PO/WO date:

Remarks:

Approved by Project Manager	Approved by Design Team	Approved by M/D
Date: 02/11/2020	Date: 03/11/2020	Date: 03/11/2020
Sign: [Signature]	Sign: [Signature]	Sign: [Signature]

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying the bill for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement are not required for turnkey jobs where guideline rates are clearly given.



Contractor sign: N. Krishna

Bill for Labour charges

N.Krishna.

H.no,8-34/5/2,Blaji Nagar,Jawahar Ngar.
Hyderabad

Date:02.11.2020

In favor of: MPL**Project / Site:** MFP**Location:** 82/1. Mallapur**Type of Work:** South side entrance Arch maingate&Kiosk 2coats plastering work**Towards:** Labour Charges.

S No.	Description	Amount
1.	Brief description of work done :South side entrance Arch maingate&Kiosk 2coats plastering work Total amount =Rs.96,149=00 Work done from date : 23.10.2020 to 31.10.2020	Rs.38,459=00

Amount in words : Thirty eight thousand four hundred and fifty nine only.

Sign: _____

Bill for Equipment Allowance

N.Krishna.
Mallapur,Malkajgiri.
Hyderabad

Date:02.11.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: South side entrance Arch maingate&Kiosk 2coats plastering work
Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done :South side entrance Arch maingate&Kiosk 2coats plastering work Total amount =Rs.96,149=00 Work done from date : 23.10.2020 to 31.10.2020	Rs. 19,229=00

Amount in words : Nineteen Thousand two hundrad and twenty nine only.

Sign: _____

Bill for Consumable
N. Krishna.
H.no,8-34/5/2,Blaji Nagar,Jawahar Ngar.
Hyderabad.

Date:02.11.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work : South side entrance Arch maingate&Kiosk 2coats plastering work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done :South side entrance Arch maingate&Kiosk 2coats plastering work. Total amount =Rs.96,149=00 Work done from date : 23.10.2020 to 31.10.2020	Rs.38,459=00

Amount in words : Thirty Eight thousand four hundrad and fifty nine only.

Sign: _____

MEASUREMENT SHEET

Topic:	South side entrance Arch maingate&Kiosk plastering work						Prepared by:	sobhanbabu	
company:	Mpppl						Date:	02-Nov-20	
Project:	May Flower Platinum								
Contractor Name:	N.Krishna.								
S.No	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Quantity	F Units	Total Head
1	South side entrance Arch maingate&Kiosk plastering work column's								
		C2(12" X18")	5.00	1.00	19.50	2	97.50	Sft	
		C3(12" X12")	4.00	1.00	10.50	1	42.00	Sft	
		C4(18" X21")	6.50	1.00	19.50	3	126.75	Sft	
		C5(6" X12")	3.00	1.00	10.50	3	31.50	Sft	
		C6(12" X12")	4.00	1.00	19.50	1	78.00	Sft	
		C7(12" X21")	5.50	1.00	19.50	2	107.25	Sft	
									483.00
2	R/Wwall (up to paragola)								
		R/w wall left side	12.50	1.00	18.00	2	450.00	Sft	
		R/w wall right side	12.50	1.00	18.00	2	450.00	Sft	
		R/w wall right side	12.50	1.00	6.00	1	75.00	Sft	
									975.00
3	compound wall								
		compound wall innerside single coat	45.00	1.00	18.00	1	810.00	Sft	
		compound wall outerside double coat	45.00	1.00	24.00	1	1080.00	Sft	
									1890.00
4	Security kiosk								
		Brick work	36.50	3.50	1.00	1	127.75	Sft	
			5.50	10.00	1.00	1	55.00	Sft	
									182.75
		plastering work Double coat	36.50	3.50	1.00	2	255.50	Sft	
			5.50	10.00	1.00	2	110.00	Sft	
									365.50
		slab	16.50	11.50	1.00	2	379.50	Sft	
		Beams B1,B2	16.50	2.50	1.00	4	165.00	Sft	
		Beams B3,B4	13.50	2.50	1.00	6	202.50	Sft	
									747.00
5	paragola								
		Beam B1(15"x24")	43.66	6.50	1.00	2	567.58	Sft	
		Beam B2(9"x15")	6.50	4.00	1.00	14	364.00	Sft	
							931.58		931.58

ESTIMATE SHEET							
Topic:		South side entrance Arch maingate&Kiosk plastering work			Prepared by	sobhanbabu	
company:		Mppl			Date:	02-Nov-20	
Project:		May Flower Platinum					
Contractor Name:		N.Krishna.					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
	South side entrance Arch maingate&Kiosk plastering work						
1	column's	column's double coat.	483.00	sft	14.00	6762.00	
	R/Wwall (up to paragola)	R/w wall left &Right side double coat	975.00	sft	14.00	13650.00	
	compound wall	compound wall innerside single coat	810.00	sft	10.00	8100.00	
		compound wall innerside double coat	1080.00	sft	14.00	15120.00	
2	Security koiosk	Brick work	182.75	sft	10.00	1827.50	
		plastering work Double coat	365.50	sft	14.00	5117.00	
		slab and beams double coat	747.00	sft	14.00	10458.00	
4	paragola	slab and beams double coat	931.58	sft	14.00	13042.12	
							74076.00
	Add 10% per sft for 18 ' height purpose.						7407.00
					Total		81483.00
					GST 18%		14666.00
					Total Amount		96149.00
Amount in words :- Ninty six Thousand one Hundred and fourty nine only							

GSTIN : 36AJDPN3450B2ZM

TAX INVOICE

Cell : 9989740978

9398188386

N. KRISHNA**CIVIL WORKS**

H.No.8-34/5/2, Jawahar Nagar, Balaji Nagar, Hyderabad - 500 087. T.S.

To,

M/s.

Modi Properties

Invoice No. :

07

Date : 03/11/2020

D.C.No. :

Date :

P.O. No. :

Date :

GSTIN No. :

36AABCM4761EJ2M

State Code :

Vehicle No.:

Sl. No.	PARTICULARS	HSN/UOM CODE	QTY.	RATE	AMOUNT	
					Rs.	Ps.
	Southside Main gate / work.		483	14/-	6762	00
	Chung					
	R/w wall		975	14/-	13650	00
	Compound wall 2 coats		1080	14/-	15120	00
	single coat		810	10/-	8100	00
	B/work		18275	10/-	1827	50
	2 coats plaster work		3655	14/-	5117	00
	Shs of beam		747	14/-	10458	00
	parapet beam		93158	14/-	13042	12
					74076	00
					7407	00
					81.483	00

Add 10% Exm

Bank Details :
Account No. :
Branch :
IFSC Code :

Total Amount Before Tax

81.483.00

Add : CGST @ 9%

7333.47

Add : SGST @ 9%

7333.47

GRAND TOTAL

96,149.94

Rupees in words : Ninety Six Thousand one hundred and forty nine only

For N. KRISHNA

Signature

Receiver's Signature

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase VoucherNo. : **PUR/10998**

Dated : 5-Nov-2020

Ref.: **13870 dt. 25-Oct-2020**Party's Name: **SUP-Summit Sales LLP**

5-4-187/3&4,2nd Floor,Soham Mansion

M G Road,Secunderabad

GSTIN/UIN : **36ADBFS3288A2Z7**

Particulars	Amount
Sundry Purchase -Exempt	6,660.00
	₹ 6,660.00
On Account of : being amount credited to SLLP towards purchase of uniforms for Sales Manager (Ashok & Mustaq) against invoiceno 13870 dt 27.10.2020 vide PO no 70732 dt 25.9.2020 Amount (in words) : Indian Rupees Six Thousand Six Hundred Sixty Only	

for SUP-Summit Sales LLP

Prepared by: sangeetha

Approved by

Receiver's Signature

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 08-12-2020

Customer Details				Invoice No.		13870			
Modi Properties Private Limited., Sy No. 82/1, Mallapur, Nacharam, Hyderabad GSTIN : 36AABCM4761E1ZM				Invoice Date.		27-10-2020			
				PO No.		70732			
				PO Date.		25-09-2020			
				Req ID		60189			
				Req Date		25-09-2020			
				Loc Req No		166164			
	Description of Goods			HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	6158 - Miscellaneous - Uniform - NA - Nos Ashok - Uniform				3	1110.00	3,330.00	0	0.00
2	6158 - Miscellaneous - Uniform - NA - Nos Mustaq - Uniform				3	1110.00	3,330.00	0	0.00
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
IGST		CGST		SGST		Total Taxable Amount		6,660.00	0.00
		0.00		0.00		Total Invoice Amount		6,660.00	
Rupees : Six Thousand Six Hundred Sixty Only.									

for Summit Sales LLP

Subject to Hyderabad Jurisdiction

Authorised signatory

Modi Properties Pvt Ltd
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

Dated : 6-Nov-2020

No. : PUR/10995 10999 ✓
Ref.: 822/20-21 dt. 7-Oct-2020

Party's Name: SUP-Vasant Enterprises
5-5-100 Ranigunj,
Secunderabad

GSTIN/UID : 36AAIFV6997M1Z1

Particulars	Amount
Steel GST 18%	13,53,856.00
Input CGST	1,21,847.04
Input SGST	1,21,847.04
OIE-Rounded Off	(-)0.08
	₹ 15,97,550.00 ✓

On Account of :
being amount credited to vasant enterprises towards purchase of steel against invoice no 822/20-21
dt 7.10.2020 vide PO no 71012 dt 6.10.2020

Amount (in words) :

Indian Rupees Fifteen Lakh Ninety Seven Thousand Five Hundred Fifty Only

for SUP-Vasant Enterprises

Approved by

Receiver's Signature

Entered by: sangeetha

San 802 53181

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	05/10/2020	Prepared by:	HINISAI.
PO/WO no.	71012	PO / WO Date.	06/10/2020
Supplier Name	Vasant Enterprises	PO/WO amount	32,09,186/-
Firm/Company	MPL	Project	MFP.
Sl. No.	Bill No.	Bill Date	Bill amount
1	821	07/10/2020	17,53,825/-
2	822	07/10/2020	15,97,550/-
3			
4			

Amount A – Bills total (Excluding Transport & Hamali Charges): 33,51,375/- ~~17,53,825/-~~

Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN
1.	412	07/10/2020	83946	☐ Yes ☐ No
2.	413	07/10/2020	83945	☐ Yes ☐ No
3.				☐ Yes ☐ No

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 33,51,375/- ~~17,53,825/-~~

Amount E – PO / WO value: 32,09,186/-

Amount F – Difference (A – E): GST-18% 1,42,189/- ~~14,55,361/-~~

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)

Is difference between PO / Bill acceptable? ☒ Yes ☐ No (explained below)

Excess / short material received ☐ Approved – within acceptable limits ☐ No (explained below)

Close PO / W?O ☒ Yes ☐ No – wait for balance material ☐ No (explained below)

Advance paid / PDC given (deduct when paying) ☐ Yes – Rs. /- ☒ No

Payment – due date 07/12/2020.

Remarks: Less quantity received balance to be received. Full quantity received. 15/11/2020

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date		15/10/2020			16 OCT 2020	23 OCT 2020	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-. Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Requisition Form - Steel							
Company	MPL	Site & Phase	MFP				
Req. no.	11990	Req. Date	05/10/2020				
Material required before	07/10/2020	ID no.	60426				
Prepared by:	K. Narendar Reddy	Approved by (sign):	Subba Reddy				
Flat / Block no:	For Part 1-columns 12, Part -2 Slab -6 & Columns -7 and Northeast driveway slab use purpose						
S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No
1	Steel	8mm	4390.00	100.00	4290.00	20077.20	
2	Steel	10 mm	950.00	0.00	950.00	7030.00	
3	Steel	12 mm	750.00	0.00	750.00	7995.00	
4	Steel	16 mm	790.00	0.00	790.00	14978.40	
5	Steel	20 mm	440.00	100.00	340.00	10070.80	
6	Steel	25 mm	325.00	0.00	325.00	15047.50	
7	Steel	32 mm	0.00	0.00	0.00	0.00	
8	Binding Wire	20 gauge	0.00	0.00	0.00	2000.00	
	Total					77198.90	

Notes: Please Send Straight Bars as we dont have much space for stocking at site

1 Binding wire is generally 25 kgs per ton

2 Order footing steel for one block or core at a time.

3 Order steel for slab along with steel for next column on completion of beam bottom.

4 Do not order excess steel. Do not order steel in advance.

APPROVED BY
-7 OCT 2020
SOHAM MOJJI
MANAGING DIRECTOR

05/10/2020

Bo day!
Subba

APPROVED BY
05 OCT 2020
SOHAM MOJJI
MANAGING DIRECTOR

90
7/10/20

Estimate

Page(s) 1 Of 2

06-10-2020 10:09:40 AM

Original / Office Copy / Purchase Div. Copy

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Draft PO for Approval

Supplier Details			
Vasant Enterprises	Doc No	71012	11990
5-5-100, Ranigunj, Secunderbad-3.	Doc Date	06-10-2020	
66334351..	Quote No	NIL	
9848030075	Quote Date	06-10-2020	
	SupplyType	Supply	

Kind Attn : Mr.Mehul Mehta

Estimate for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8120 - Steel - rebar - TMT - 8mm - kgs	20,077.00	36.90	0.00	18.00	874,192.73
2 8114 - Steel - rebar - TMT - 10mm - kgs	7,030.00	35.90	0.00	18.00	297,804.86
3 8115 - Steel - rebar - TMT - 12mm - kgs	7,995.00	35.90	0.00	18.00	338,684.19
4 8116 - Steel - rebar - TMT - 16mm - kgs	14,978.00	35.90	0.00	18.00	634,498.04
5 8117 - Steel - rebar - TMT - 20mm - kgs	10,070.00	35.90	0.00	18.00	426,585.34
6 8118 - Steel - rebar - TMT - 25mm - kgs	15,047.00	35.90	0.00	18.00	637,421.01

Total Order Value . . . **3,209,186.17**

Rupees : Thirty Two Lakh(s) Nine Thousand One Hundred Eighty Six and Paise Seventeen Only.

Terms and Conditions :-

Specification / Brand ALL items shall be of Tirumala Steel 550 grade Test Certificate & weighment slip must.

Payment Terms 60 Days Credit from the date of supply & Production of the Bill

Tax Included in the above price

Delivery Date Next Working Day.

Delivery Location May Flower Platinum
Sy 82/1, Mallepur, Nacharam.
Phone 7630971999

Penalty For Delay NIL

Transportation Cost Included in the above price.

Warranty NIL

Advance Paid NIL

Other Terms We reserve the right to reject the items not conforming to quality and specifications. Hamali charges extra. These Order for part-1 colour-12, part-2 slab-63 colour-7 & Northeast driveway slab purpose.

Completion Date NIL

Measurment NIL

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name : _____

Name : _____

Date : ____/____/____

Accepted the above Terms And Conditions

For **Vasant Enterprises**

Draft PO for Approval

Estimate

Original / Office Copy / Purchase Div.Copy

Page(s) 2 Of 2

06-10-2020 10:09:40 AM

Security

NIL

Remarks

Contact Person Mr Subbe Reddy-7674808777

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Vasant Enterprises**

Name : _____

Date : __/__/__

VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,
Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph.: 040-66554351, 66394351 M: 98480 30075 E-mail: mekul.mehta91@yahoo.in

No.	821/20-21	TAX INVOICE	Date: 07.10.2020
M/s.	MODI PROPERTIES PVT LTD. Site: May Flowers Platinum Nacharam.	Y. Order No. : 71012	Dt. 06.10.2020
		D.C. No. : 412	Dt. 07.10.2020
		Desp. Per :	
		Truck No. : TS10UC2664	
GST No.	36AABCM4761E12M.	Payment Due on : IMMEDIATELY.	

S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT	
						Rs.	P.
1.	MS TMT BARS 8mm	7214	13000 Kgs	36.90	EACH	479700	00
2.	MS TMT BARS 8mm	7214	7010 Kgs	36.90	EACH	258669	00
3.	MS TMT BARS 10mm, 12mm	7214	20540 Kgs	35.90	EACH	737386	00
			40550 Kgs				



Rupees SEVENTEEN LAKHS FIFTY THREE THOUSAND EIGHT HUNDRED TWENTY FIVE ONLY.	Kanta/Hamali/Others 400/- 250x100x50mm 10137/-
	Freight Charges —
	Total 1486292 50
Bank : CITY UNION BANK	CGST@ 9 % 133766 32
Branch : M.G. Road, Secunderabad.	SGST@ 9 % 133766 32
A/C No. : 076120000148567	IGST@ — % —
IFSC : CIUB0000076	G.Total 1753825 00
GST No. 36A AIFV6997M1Z1	

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES

(Signature)

VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,
Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph.: 040-66554351, 66334351 M: 98480 30075 E-mail: mehul.mehta91@yahoo.in

No. 821 / 20-24	TAX INVOICE	Date 07.10.2020
M/s. MODI PROPERTIES PVT LTD. Site: May Flower Platinum Narayan.		Y. Order No. : 71012 Dt. 06.10.2020 D.C. No. : 412 Dt. 07.10.2020 Desp. Per : Truck No. : TS10UC2664 Payment Due on : IMMEDIATELY.
GST No. 36AABC M14761 E42M.		

S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs. P.	
1.	MS TMT BARS 8mm	7214	13000kg	36.90	EACH	479700	00
2.	MS TMT BARS 5mm	7214	7010kg	36.90	EACH	258669	00
3.	MS TMT BARS 10mm, 12mm	7214	20540kg	35.90	EACH	737386	00
			40550kg				

Rupees SEVENTEEN LAKHS FIFTY THREE THOUSAND EIGHT HUNDRED TWENTY FIVE ONLY.	Kanta/Harnali/Others 400/- Freight Charges 10137/- Total 1486292 50
Bank : CITY UNION BANK Branch : M.G. Road, Secunderabad. A/C No. : 076120000148567 IFSC : CIUB0000076	CGST@ 9 % 133766 32 SGST@ 9 % 133766 32 IGST@ - % - G. Total 1753825 00
GST No. 36AAIFV6997M1Z1	

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES

(Signature)

27/7/10/20

512062664

Cherry Tree

C - 56.970 8m - 20.010
16.1440 20m - 10.290
1- 110.55 12m - 10.250
40.550

1 HR

7208

DELIVERY CHALLAN

 P.H. 1045/2013/33
 040/2013/33
 M 9933/2013

VASANT ENTERPRISES

Dealers in : Iron & Steel, M.S. & S.S. Plates, Pipes, Angles, Channels, Beam, Rounds, Etc.

Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

G-5-100, Ranigunj, Secunderabad - 500 003.

No.

11/20-21

Date

07.10.20

M/s.

MODE PROPERTIES PVT LTD.

Site: May flower platinum Nakhosam.

36AABCMU761 E12M.

Customer TIN No.

P.O. No. 71012

Date 06.10.20

Vehicle No.

TS10UC26

No.

PARTICULARS

UNIT

Amount
Rs.

1. MS TMT BARS 6MM
2. MS TMT BARS 8MM
3. MS TMT BARS 10MM, 12MM

13000 Kgs

7010 Kgs

20560 Kgs

40.550 Kgs

 + Vanda.
 + Transport.
 + Loading
 + GST 18%

INWARD	
Inward No	DI 12/10/20
MIRN No:	DI
Received By	Sign Nizam
Modi Properties Pvt Ltd	
Sy.No.82/	

VAT Extra

E.&O.E.

 Goods Once Checked and purchased cannot be taken back or exchanged.
 Received the above mentioned articles in good order and sound condition

IN : 36117915132

Customer's Signature with Stamp / Seal

Signature

VASANT ENTERPRISES

Dealers in: Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Flounds, etc.,
Stockist of: All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph.: 040-66554351, 66334351 M: 98480 30075 E-mail: mekul.mehta91@yahoo.in

No. **822/20-21** TAX INVOICE Date **07-10-2020**

M/s. **MODI PROPERTIES PVT LTD.**
Site: May flower Platinum
Nacharam.
Y. Order No. : **71012** Dt. **06-10-2020**
D.C. No. : **413** Dt. **07-10-2020**
Desp. Per :
Truck No. : **AP29U3843**
Payment Due on : **IMMEDIATELY.**
GST No. **36AABCM 4761E12M.**

S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs. P.	
1.	MS TMT BARS 25 MM	7214	15120 Kgs	35.90	EACH	542808	00
2.	MS TMT BARS 16MM	7214	15210 Kgs	35.90	EACH	546039	00
3.	MS TMT BARS 10MM	7214	7110 Kgs	35.90	EACH	255249	00
			37440 Kgs				



Rupees FIFTEEN LAKHS NINETY SEVEN THOUSAND FIVE HUNDRED FIFTY ONLY.	Kanta/Hamali/Others	400/-	
	250x33 mm	9360/-	
	Freight Charges	—	
	Total	1353856	00
Bank : CITY UNION BANK Branch : M.G. Road, Secunderabad. A/C No. : 076120000148567 IFSC : CIUB0000076	CGST@ 9 %	121847	04
	SGST@ 9 %	121847	04
	IGST@ — %	—	—
	G. Total	1597550	00
GST No. 36AAIFV6997M1Z1			

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES

[Signature]
12

VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,
Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T.S.)

Ph.: 040-66554351, 66334351 M: 98480 30075 E-mail: mekul.mehta91@yahoo.in

No. 822/20-21		TAX INVOICE		Date: 07.10.2020	
M/s. MODE PROPERTIES PVT LTD. Site: May Flowers Platinum Nochoran.		Y. Order No. : 71012		Dt: 06.10.2020	
		D.C. No. : 413		Dt: 07.10.2020	
		Desp. Per :			
		Truck No. : AP29U8843			
GST No. 36AABCM4762E12M		Payment Due on : IMMEDIATELY.			

S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs. P.	
1.	MS TMT BARS 35MM	7214	15220 Kgs	35.90	EA/CH	542808	00
2.	MS TMT BARS 16MM	7214	15220 Kgs	35.90	EA/CH	546039	00
3.	MS TMT BARS 10MM	7214	7110 Kgs	35.90	EA/CH	255249	00
			37440 Kgs				

Rupees FIFTEEN LAKHS NINETY SEVEN THOUSAND FIVE HUNDRED FIFTY ONLY.	Kanta/Hamali/Others	400/-	
	Freight Charges	9360/-	
	Total	4353856	00

Bank : CITY UNION BANK Branch : M.G. Road, Secunderabad. A/C No. : 076120000143557 IFSC : CIUB0000075	CGST@ 9 %	121847	04
	SGST@ 9 %	121847	04
	IGST@ - %	-	-
	G.Total	1597550	00

GST No. 36AAIFV6997M1Z1	
--------------------------------	--

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES

(Signature)

DELIVERY CHALLAN

Ph : 040-64594351
040-66334351
M : 98480 30075**VASANT ENTERPRISES**Dealers in : Iron & Steel, M.S. & S.S. Plates, Pipes, Angles, Channels, Beam, Rounds, Etc.,
Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers
5-5-100, Ranigunj, Secunderabad - 500 003.

to.

Date 09.10.2020

M/s.

Modi Properties Pvt Ltd.

Site: May Flower Plotiron Nacharam.

36AABCMU764LE42M

Customer TIN No.

F.O. No 71012

Date 06.10.2020

Vehicle No

AP29UG943

S.No.	PARTICULARS	UNIT	Amount Rs.
1	MS TMT BARS 25MM	15120 Kg	
2	MS TMT BARS 16MM	15210 Kgs	
3	MS TMT BARS 10MM	3110 Kgs	
		33440 Kgs	
		+ Katch.	
		+ Transport.	
		+ Unloading.	
		+ Godown.	

INVOICE	
Invoice No.	DA 12/10/20
MRN No.	DL
Received By	SIG. Nizam
Modi Properties Pvt. Ltd.	
Sy.No. 82/1	

VAT Extra


E.&O.E.


Goods Once Checked and purchased cannot be taken back or exchanged.
Received the above mentioned articles in good order and sound condition

TIN : 36117915132

Customer's Signature with Stamp / Seal

Signature





BEST WEIGH BRIDGE

PH : 27170582

I.D.A. NACHAKAM, HYDERABAD - 500 076.

80 TONNES FULLY COMPUTERISED



SERIAL NO.

CHARGES RS.

GROSS

TARE

NET

COPY No.

VEHICLE No. / SUPPLIER

DATE

TIME

OPERATOR'S SIGNATURE

* Our responsibility ceases once the vehicle leaves the platform.

DRIVER'S SIGNATURE

Purchase Order

Page(s) 1 Of 2

08-10-2020 2:18:39 PM



71012

05.10.20 3:23:14

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Vasant Enterprises
5-5-100, Ranigunj, Secunderabad-3.

66334351..

9848030075

Doc No	71012	11990
Doc Date	06-10-2020	
Quote No	NIL	
Quote Date	06-10-2020	
SupplyType	Supply	

Kind Attn : Mr.Mehul Mehta

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8120 - Steel - rebar - TMT - 8mm - kgs	20,077.00	36.90	0.00	18.00	874,192.73
2 8114 - Steel - rebar - TMT - 10mm - kgs	7,030.00	35.90	0.00	18.00	297,804.86
3 8115 - Steel - rebar - TMT - 12mm - kgs	7,995.00	35.90	0.00	18.00	338,684.19
4 8116 - Steel - rebar - TMT - 16mm - kgs	14,978.00	35.90	0.00	18.00	634,498.04
5 8117 - Steel - rebar - TMT - 20mm - kgs	10,070.00	35.90	0.00	18.00	426,585.34
6 8118 - Steel - rebar - TMT - 25mm - kgs	15,047.00	35.90	0.00	18.00	637,421.01

Total Order Value . . . 3,209,186.17

Rupees : Thirty Two Lakh(s) Nine Thousand One Hundred Eighty Six and Paise Seventeen Only.

Terms and Conditions :-

Specification / Brand ALL items shall be of Tirumala Steel 550 grade Test Certificate & weighment slip must.

Payment Terms 60 Days Credit from the date of supply & Production of the Bill

Tax Included in the above price

Delivery Date Next Working Day.

Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999

Penalty For Delay NIL.

Transportation Cost Included in the above price.

Warranty NIL.

Advance Paid NIL

Other Terms We reserve the right to reject the items not conforming to quality and specifications. Hamali charges extra. These Order for part-1 colour-12, part-2 slab-6&colour-7&Northeast driveway slab purpose.

Completion Date NIL

Measurment NIL

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Accepted the above Terms And Conditions

For **Vasant Enterprises**

Name : _____


Contact :- _____

Name : _____

Date : ____/____/____

less quantity Received
Balance to Receivable
Bill No- 821 DT- 7/10/2020
Amount 17,53,825/-
4/10/2020

Tor Steel Delivery Report

Company/ firm:	MPPL	Test report attached	Yes	A. PO quantity (in kgs)	38142
Project:	MPL	DCs attached	Yes	B. Gross vehicle weight	56940
Block/ Villa No.:	A	Weighment slips attached	Yes	C. Net vehicle weight	40510 ✓
Requisition nos.:	11990	Total quantity received	Yes	D. Actual quantity delivered (B-C)	16430
PO No(s).	71012	Close PO	Yes	E. Difference (D-A)	21712
Supplier:	Vasanth Enterprises	Vehicle no.	TS10UC2664	MRN No.	83946
Delivery date	18-10-2020	Delivery time	10:32	Inward no.	14269
Sign of security	Nizami	Sign of Admin	Soravani	Sign of Project manager	
Date	13/10/2020	Date	13/10/20	Date	13/10/2020

Details of TMT steel delivered -

Sl. No	Item	Weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50	4446	20007
2.	10 mm	7.50		
3.	12 mm	10.67	981	10467
4.	16 mm	18.96		
5.	20 mm	29.63	339	10070
6.	25 mm	46.30		
7.	32 mm	66.67		
8.	Other			
Total:				40544 ✓
Remarks:	DC NO:412			

Note: 1. Report to be sent to HO within 2 working days. 2. Attach original DCs, test reports, weighment slips, bills, photos, etc., to this report. 2. Report must have totals calculated. 3. Make a separate report for every truck load received.

SANT ENTERPRISESDealers in : Iron & Steel, M.S. & S.S. Plates, Pipes, Angles, Channels, Beam, Rounds, Etc.,
Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers
5-5-100, Ranigunj, Secunderabad - 500 003.

No. 412/20-21

Date 07.10.2020

M/s. MODI PROPERTIES PVT LTD.

Site: May Flowers platinum Nacharam.

36AABCM4761 E12M.

Customer TIN No. P.O. No. 71012 Date 06.10.20 Vehicle No. TS10VC2664

S.No.	PARTICULARS	UNIT	Amount	
			Rs.	P.
1.	MS TMT BARS 8MM	13000 Kgs		
2.	MS TMT BARS, 8mm	7040 Kgs		
3.	MS TMT BARS (10mm, 12mm, 20	20540 Kgs		
		40.550 Kgs		
		+ Kante.		
		+ Transport.		
		+ Unloading		
		+ Gst 18%		



INWARD 8/10/20	
Inward No. 4269	Dr. 12/10/20
MRN No. 88946	Dr.
Received By	Sign. M. J. 20/10/20
Modi Properties Pvt. Ltd.	
S. No. 827	

VAT Extra

E.&O.E.

Goods Once Checked and purchased cannot be taken back or exchanged.
Received the above mentioned articles in good order and sound condition

TIN : 36117915132

Customer's Signature with Stamp / Seal

Signature



BEST WEIGH BRIDGE

Ph : 27170582

I.D.A. NACHARAM, HYDERABAD - 500 076.

24
HOURS
SERVICE

80 TONNES FULLY COMPUTERISED

Printed by SSK Enterprises 9866843078

SERIAL No.	230	COPY No.	151207 2664
CHARGES Rs	56940	VEHICLE No	08-10-20
GROSS :	16430	SUPPLIER:	08-10-20
TARE :	40510	TIME:	19:15
NETT :		TIME:	

OPERATOR'S SIGNATURE	Received By	Sign	PARTY'S SIGNATURE
	Modi Properties Pvt. Ltd	nizam	

* Our responsibility ceases once the vehicle leaves the platform.

Tor Steel Delivery Report

Company/ firm:	MPPL	Test report attached	Yes	A. PO quantity (in kgs)	37055
Project:	MPL	DCs attached	Yes	B. Gross vehicle weight	52000
Block/ Villa No.:	A	Weighment slips attached	Yes	C. Net vehicle weight	37440 ✓
Requisition nos.:	11990	Total quantity received	Yes	D. Actual quantity delivered (B-C)	14560
PO No(s).	71012	Close PO	Yes	E. Difference (D-A)	22495
Supplier:	Vasanth Enterprises	Vehicle no.	AP29U8843	MRN No.	83945
Delivery date	18-10-2020	Delivery time	10:32	Inward no.	14270
Sign of security ate	<i>(Signature)</i> 13/10/20	Sign of Admin	<i>(Signature)</i> 13/10/20	Sign of Project manager	<i>(Signature)</i> 13/10/20

Details of TMT steel delivered -

Sl. No	Item	Weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50		
2.	10 mm	7.50	948	7110
3.	12 mm	10.67		
4.	16 mm	18.96	802	15205
5.	20 mm	29.63		
6.	25 mm	46.30	326	15093
	32 mm	66.67		
8.	Other			
Total:				37408 ✓
Remarks:	DC NO;413			

Note: 1. Report to be sent to HO within 2 working days. 2. Attach original DCs, test reports, weighment slips, bills, photos, etc. to this report. 2. Report must have totals calculated. 3. Make a separate report for every truck load received.