

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : ¹⁰⁰⁰⁹ PAY/10154/20-21

^{orlibano}
Dated : 30-Oct-2020

Particulars	Amount
Account :	
DW-Nalla Rama Krishna Reddy	2,850.00
TDS-.75% Contract	(-)21.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online amount neft to N Ramakrishna reddy towards septic tank motor connection work done and other mislinious works at site as per v.no 3586	
Amount (in words) :	
Indian Rupees Two Thousand Eight Hundred Twenty Nine Only	
	₹ 2,829.00


Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3586

Date : 30-10-2020

Contractor Name	From Date	To Date
N.Ramakrishna Reddy (Electrician)	23-10-2020	29-10-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	3.00	1200.00	1200.00	0.00	0.00	0.00	0.00	0.00
Mason	3.00	1650.00	1650.00	0.00	0.00	0.00	0.00	0.00
Totals...	6.00	2850.00	2850.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards Sump motors cable connection work septic tank motors connection and cable laying work done and panel room cables dressing work done	2850.00
Job Work Description :	0.00
Total Amount %	2850.00
TDS : @ 0.75	21.38
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	2828.63
Rupees : Two Thousand Eight Hundred Twenty Eight and Paise Sixty Three Only.	



Approved By Accounts

Approved By Managing Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10010/20-21**

Dated : **2-Nov-2020**

Particulars	Amount
Account : SUP-Patel & Co.	23,810.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Chq no:-712019 being chque issued to Patel & Co towards purchase of EWC cista fittings as 100% advance payment against po no:-71697 req no:-175020	
Amount (in words) : Indian Rupees Twenty Three Thousand Eight Hundred Ten Only	
	₹ 23,810.00


Prepared by: bhavani

Approved by 

Receiver's Signature

Request for payment

Division	Purchase Division		
Pay to	Patel & Co. -		
Towards	Purchase of EWC cistern fittings		
Amount	23,810 /-	Payment / cheque date	2 / 11 / 20
Payment from company	NE		
Project	NH		
Type of payment	☒ Advance ☐ Part Payment ☐ Balance Payment ☐ Full Payment ☐ PDC ☐ Transfer ☐ Other:		
Payment mode	☒ Cheque ☐ Payorder ☐ RTGS/NEFT ☐ Cash ☐ Online payment ☐ Payment by Happay card ☐ Transfer to Happay card ☐ Transfer to petro card ☐ Other:		
Payment to be divided (attach statement)		☐ Yes ☒ No	
PO/WO no.	21697	Requisition no.	175
Remarks/ Desc.	100 % Advance		
Requested by:	Approved by:	Sign	Date
T. Shastri			



Note: 1. Use this note for all requests for payment. 2. Do not use for weekly site payments. 3. Use for all transfers to Happay or petro card.

Purchase Order

Page(s) 1 Of 1

30-10-2020 11:19:32 AM

Original / Office Copy / Purchase Div.Copy

From Company : **Nilgiri Estates**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003.
G S T No. : 36AAHFN0766F1ZA

Supplier Details

Patel & Company
Malikarjuna Nagar, Malkajgiri

GSTIN 36AEJPP6112M1Z6
27050751

8143444221

Doc No	71697	175020
Doc Date	30-10-2020	
Quote No	Nil	
Quote Date	30-10-2020	
SupplyType	Supply	

Kind Attn : Mr.Praful

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 7301 - Plumbing - sanitary - Gasket Saifan Set - NA - nos S1062136	9.00	4,725.00	52.55	18.00	23,810.17
Total Order Value . . .					23,810.17

Rupees : Twenty Three Thousand Eight Hundred Ten and Paise Seventeen Only.

Terms and Conditions :-**Specification / Brand** All items shall be of 'Cera' brand,**Payment Terms** 100% as advance**Tax** GST included in above price.**Delivery Date** Within 3 days

Delivery Location Nilgiri Estate
Sy.No.143/133/134/135/136, Rampally Village.
Phone. 9030931172, 8297349480

Penalty For Delay Nil**Transportation Cost** Transport cost shall be borne by us.**Warranty** Nil**Advance Paid** Rs...../-vide cheq.no..... dtd.....of Yes bank**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for 164D,163D,153D,170D,180D,183,184,185D purpose.**Completion Date** Nil**Measurement** Nil**Security** Nil**Remarks**For **Nilgiri Estates**

Authorised Signatory

Accepted the above Terms And Conditions

For **Patel & Company**Name : 

Name : _____

Date : ____/____/____

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : ¹⁰⁰¹¹ **PAY/10154/20-21**

Dated : ^{02/11/2020} **30-Oct-2020**

Particulars	Amount
Account : CONT-Mahaveer Gurjar	10,000.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being online amount neft to Mahaveer Gujar towards release as per credit balance asper v.no 3588 enclosed	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00


Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3588

Date : 30-10-2020

Contractor Name	From Date	To Date
Mahaveer(Tile Contractor)	23-10-2020	29-10-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	5.00	2125.00	0.00	0.00	0.00	0.00	2125.00	0.00
Mason	5.00	3000.00	0.00	0.00	0.00	0.00	3000.00	0.00
Totals...	10.00	5125.00	0.00	0.00	0.00	0.00	5125.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description : Towards releasing CR Balance Credit balance Rs. 30180-00	10000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount % 10000.00 TDS : @ 0 0.00 Less Rent : 0.00 Less Loan : 0.00	
Other Deductions Description :	0.00
Net Amount :	10000.00
Rupees : Ten Thousand Only.	

VERIFIED BY

30 OCT 2020

N.R.
ASST. M

Approved By Admin

Certified by:

Project Manager
Nilgiri Estates

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : ¹⁰⁰¹² **PAY/10154/20-21**

Dated : ^{02/10/2020} **30-Oct-2020**

Particulars	Amount
Account : CONT-Mohammad Khudoos	15,000.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being online amount neft to MD Khudoos towards plumbing work release as per credit balance as per v.no 3589 enclosed	
Amount (in words) : Indian Rupees Fifteen Thousand Only	
	₹ 15,000.00


Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3589

Date : 30-10-2020

Contractor Name			From Date		To Date			
MD Khudoos			23-10-2020		29-10-2020			
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	10.00	4000.00	1600.00	400.00	1600.00	400.00	0.00	0.00
Mason	18.00	9900.00	2200.00	550.00	2200.00	550.00	4400.00	0.00
Totals...	28.00	13900.00	3800.00	950.00	3800.00	950.00	4400.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards releasing CR Balance Credit balance Rs. 47043-00		15000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	15000.00
	TDS : @ 0	0.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		15000.00
Rupees : Fifteen Thousand Only.		



Approved By Accounts

Approved By Managing Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : ¹⁰⁰¹³ PAY/10153/20-21

Dated

^{02/10/2020}
30-Oct-2020

Particulars	Amount
Account : EUC DW-G.Snehalatha TDS-1.5% Contract	1,800.00 (-)27.00
Through : BANK-YES BANK LTD A/C No:-009763700002042 On Account of : Being online neft to G.Snehalatha towards Tractor shifting work done details enclosed Amount (in words) : Indian Rupees One Thousand Seven Hundred Seventy Three Only	
	₹ 1,773.00

VERIFIED BY
30 OCT 2020
N. NARENDER REDDY
ASST. MANAGER-AUDIT
Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Company Name : Nilgiri Estates
Project Name : Nilgiri Estate
Supplier Name : G.Sneha Latha

Voucher No : 7225

Rupees : One Thousand Eight Hundred Only.

VERIFIED BY

30 OCT 2020

30 OCT 1980
N. NARENDER REDDY
ASST. MANAGER-AUDIT

Certified by:

Project Manager
Nilgiri Estates

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Nilgiri Estates
Project Name : Nilgiri Estate
Supplier Name : G.Sneha Latha

30-10-2020 12:51:35

Pages : 1 of 2

Voucher No :	7225
From Date :	23-10-2020
To Date :	29-10-2020

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
84634	21567	29-10-2020	Tractor with tipper without labour (per day) AP21U6822 Units : per day (9.30 to 6 P.M) Debris removing purpose from inside to outside	09:16	17:44	1	1800	JW	1800.00
Rate : 1800									



Accounts Manager

Managing Director

Nilgiri Estates

HC 84634

Nilgiri Estate

HC Date	Veh No	Start Time	End Time	Pay Type
29-10-2020	AP21U6822	09:16	17:44	JW

21567

Equipment

Tractor with tipper without labour (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	1800.00	1800.00	1	1800	1800.00



Supplier Name

G.Sneha Latha


Work Description :-

Debris removing purpose from inside to outside

Rupees : One Thousand Eight Hundred Only.



Printed On 30-10-2020 12:18:49



1862-1866

Material Shifting Authorization Form

No. 188854

Date	29/10/20	Time	
Authorized By	Vijay K	Engg. Sign	
Material to be shifted	Debris removing purpose		
Shift from	Inside		
Shift to	Outside of the site		
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP2106822	Vehicle Owner	G. Snehalatha
Hire charges register serial no.	21567		
Security / Supervisor Sign		Start Time	9:16
		Stop Time	17:44

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10153/20-21**

Dated : **30-Oct-2020**

Particulars	Amount
Account :	
EW-Yaeti Eshwar Rao	1,400.00
TDS-1.5% Contract	(-)21.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online neft to Eswar rao towards chipping work as per v.no.7223 enclosed	
Amount (in words) :	
Indian Rupees One Thousand Three Hundred Seventy Nine Only	
	₹ 1,379.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Advice for Payment

Voucher No : 7224

PARTICULARS								Amount
Hire Charges - Job Work Payment								Amount Payable :- 1400.00
Towards chipping work purpose								1400.00
Hire Charges - On A/C Payment								Amount Payable :- 0.00
								0.00
Other Additions :								
								0.00
								Gross 1400.00
TDS% 0.00								TDS Amount 0.00
CGST% 0.00 0.00 SGST% 0.00 0.00								Total GST Amount 0.00
Other Deductions :								
								0.00
Total								1400.00

Rupees : One Thousand Four Hundred Only.



Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Nilgiri Estates
Project Name : Nilgiri Estate
Supplier Name : Eswar Rao .Yagftt

30-10-2020 12:51:35

Pages : 1 of 2

Voucher No :	7224
From Date :	23-10-2020
To Date :	29-10-2020



	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
84593	21566	28-10-2020	Chipping machine (per day)	09:58	17:00	1	700	JW	700.00
			Units : per day	Rate : 700					
			Towards villa no 147 148 149 kicthen beem hole chipping work						
84635	21568	29-10-2020	Chipping machine (per day)	10:05	16:31	1	700	JW	700.00
			Units : per day	Rate : 700					
			Towards villa 159 156 manual water pipe line chipping purpose						



Accounts Manager

Managing Director

Nilgiri Estates					HC 84635
Nilgiri Estate					21568
HC Date	Veh No	Start Time	End Time	Pay Type	
29-10-2020		10:05	16:31	JW	
Equipment					
Chipping machine (per day)					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00
Supplier Name					
G.Sneha Latha					
Work Description :-					
Towards villa 159 156 manual water pipe line chipping purpose					
Rupees : Seven Hundred Only.					



Printed On 30-10-2020 12:18:49

[Handwritten signature]

Certified by:

Project Manager
Nilgiri Estates

INWARD	
In ward No:	Dt:
MRN No:	Dt:
Received By:	Sign:
Nilgiri Estates	

1863-1885


Material Shifting Authorization Form

No.

188852

Date	29-10-2020	Time	
Authorized By	Vijay M	Engg. Sign	
Material to be shifted	V. NO: 159, 156. Manual Water Pipe		
Shift from	Lime chipping, Purpose of PLUMBING.		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☒ Other _____		
Vehicle No.	—	Vehicle Owner	Eshwar Rao
Hire charges register serial no.	21568		
Security / Supervisor Sign		Start Time	10:05
		Stop Time	16:31

Nilgiri Estates Nilgiri Estate					HC 84593
HC Date	Veh No	Start Time	End Time	Pay Type	21566
28-10-2020		09:58	17:00	JW	
Equipment					
Chipping machine (per day)					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00
Supplier Name					
Eswar Rao .Yagftt					
Work Description :-					
Towards villa no 147 148 149 kitchen beam hole chipping work					
Rupees : Seven Hundred Only.					



Printed On 29-10-2020 11:41:16

[Handwritten signature]



1860-1861

Material Shifting Authorization Form

No. 188831

Date	23-10-2020	Time	
Authorized By	Ashu	Engg. Sign	
Material to be shifted	V. NO: 147, 148, 149, Kitchen Beam Hole		
Shift from	chipping purpose of plumbing		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☒ Other _____		
Vehicle No.	—	Vehicle Owner	Eshwar Rao
Hire charges register serial no.	21566		
Security / Supervisor Sign		Start Time	9:58
		Stop Time	17:00

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10015/20-21**

Dated : **5-Nov-2020**

Particulars	Amount
Account : SUP-Gautham Enterprises	1,416.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Online paid Towards coffee machine rent charges for the month of July & Aug -20 against bill no:-471 dT:-12-09-2020	
Amount (in words) : Indian Rupees One Thousand Four Hundred Sixteen Only	
	₹ 1,416.00

Prepared by: lavanya


Approved by

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10016/20-21**

Dated : **7-Nov-2020**

Particulars	Amount
Account : SUP-Naveen Ads	17,587.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being online paid to Naveen Ads towards hoarding charges against invoice no: -202 dt:-01.11.2020	
Amount (in words) : Indian Rupees Seventeen Thousand Five Hundred Eighty Seven Only	
	₹ 17,587.00

Prepared by: bhavani

Approved by

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : ¹⁰⁰¹⁷ **PAY/10016/20-21**

⁷¹¹¹¹⁰⁰⁰
Dated **5-Nov-2020**

Particulars	Amount
TDS-.75% Contract	(-)162.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : being neft to sunil reddy towards v.nos 163,164,141 finishing works done vide voucher no.3595	
Amount (in words) : Indian Rupees Twenty One Thousand Four Hundred Thirty Eight Only	
	₹ 21,438.00


Prepared by: mnm@modiproperties.com


Approved by

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10016/20-21**

Dated : **5-Nov-2020**

Particulars	Amount
Account :	
LSUD-Labour Charges	8,640.00
LSUD-Allowance for Equipment	8,640.00
LSUD-Allowance for Consumables	4,320.00

continued ...

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3595

Date : 06-11-2020

Contractor Name					From Date		To Date	
Sunil Reddy (civil) .					30-10-2020		04-11-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	5.00	2750.00	550.00	0.00	550.00	0.00	1650.00	0.00
Male Helper	29.00	11600.00	1600.00	0.00	8400.00	1200.00	400.00	0.00
Mason	27.00	15525.00	1725.00	0.00	10925.00	2300.00	575.00	0.00
Totals...	61.00	29875.00	3875.00	0.00	19875.00	3500.00	2625.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no 121 156 external lofts finishing work and villa 163 164 all civil patch work villa 141 plasting at east side wall plasting villa 66 skirting provision closed villa 141 replastered where hallow sound come from wall and compund wall finishing villa 179 replastered and other misilnious	21600.00
Total Amount %	21600.00
TDS : @ 0.75	162.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
	0.00
Net Amount :	21438.00
Rupees : Twenty One Thousand Four Hundred Thirty Eight Only.	



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Job Work Details

S. No. 9895

Company	NE	Project	NE
No. of workers required	08	Date	30-10-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	30-10-20	Required to date	30-10-20
Job Description:	CIVIL work		
Description	Quantity	Rate	Amount
work 12, 156 extend left & finished work.	4355 ft	09 /	3915 /
Total Amount			3915 /
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Asst		M. SUNIL REDDY	M. SUNIL

Job Work Details

S. No. 9897

Company	NE	Project	NE
No. of workers required	08	Date	31-10-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	31-10-20	Required to date	31-10-20
Job Description:	Civil work.		
Description	Quantity	Rate	Amount
Making curb stone near V.no 129 and near V.no 179	2205ft	09/-	1980/-
V.no 163, 164 all civil Patar work's.	2255ft	09/-	2025/-
Total Amount			4005/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Arif		M. Sunk Reddy	


Job Work Details

S. No. 9899

Company	NE	Project	NE
No. of workers required	08	Date	1-11-20
No. of head mason	-	No. of male helper	04
No. of mason	04	No. of female helper	-
Required from date	1-11-20	Required to date	1-11-20
Job Description:	CIVIL work		
Description	Quantity	Rate	Amount
rod bending work. for Plinth beam purpose at transverse	44058t	09/-	3960/-
Total Amount			3960/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Amit		M. Sunil Reddy	M. Sunil

Job Work Details

S. No. 15301

Company	NE	Project	NE
No. of workers required	08	Date	02-11-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	02-11-20	Required to date	02-11-20
Job Description:	CIVIL WORK.		
Description	Quantity	Rate	Amount
Now 141 loose Plaster at east side wall Plastering	115.84	09/-	1035/-
Now 66 skirting Board Closed.	330.54	09/-	2970/-
			1
Total Amount			4005/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Amil		M. S. V. R. R.	M. S. V. R. R.

Job Work Details

S. No. 15302

Company	NE	Project	NE
No. of workers required	08	Date	03-11-20
No. of head mason	-	No. of male helper	04
No. of mason	04	No. of female helper	-
Required from date	03-11-20	Required to date	03-11-20.

Job Description:

Civilwork.

Description	Quantity	Rate	Amount
Work 18500 Ground floor and 1st floor	185	09/-	1665/-
Kitchen Platform			
Total Amount			1665/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Am	AS	M. J. N. K. Reddy	M. J. N. K. Reddy

Job Work Details

S. No. **15305**

Company	NE	Project	NE
No. of workers required	08	Date	04-11-20
No. of head mason	-	No. of male helper	04
No. of mason	04	No. of female helper	-
Required from date	04-11-20	Required to date	04-11-20
Job Description:	CIVIL work		
Description	Quantity	Rate	Amount
Vino 141 replastered where hallow sand came from wall and compound wall finish.	2105ft	09/-	1890/-
Vino 179 replastered where hallow sand came from wall and compound wall finish.	2405ft	09/-	2160/-
Total Amount			4050/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Am		M. SUNIL Reddy	m sunil