

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MCMET	Date:	20.03.2021	
Site:	Manilal Modi Memorial Hospital	Prepared by:	Pushpalatha	
Report From / To	13.03.2021 to 19.03.2021	Approved by:	Madhu	
Report Date	20.03.2021			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier
162083	20.02.2021	01	Templets	Material Ready at SLLP, We will get within two days.
162091	08.03.2021	01	MS L angle 20' Length	Spoken with supplier and material is ready, material will get by Monday through purchase vehicle.
162092	08.03.2021	01	MS L angle Bracket	Material is ready with supplier, will get by Monday through purchase vehicle.
162094	10.03.2021	01,02,03	PVC Pipe, junction box, PVC Bends	Material is in vehicle, will unload by toady evening.
162095	11.03.2021	01	Hammerdrill-Bosh-GBH-200	Material is ready with supplier, on Monday will receive material.
162096	17.03.2021	01	Tube Ligts	Material is in vehicle, will unload by toady evening.
No. of gate passes issued this week:		NIL	From No.	To No.
Delivery van site visit on:		17 th		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes
DC register Sl. No. during the week	From No.	-	To No.	-
Items not ordered but received: Nil				
Items sent to HO /vendor that are pending for repair: Nil				
Other corrections & remarks:				
Details	Project Manager	Admin Officer/Manager	Admin Audit	
Sign	<i>Md. Salim</i>	<i>[Signature]</i>		
Date	20.03.2021	20.03.2021		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MIDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material,