

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10534~~ 10573

Dated : 5-Nov-2020

Particulars		Debit	Credit
JWUD-Labour Charges	Dr	2,000.00	
JWUD-Allowance for Equipment	Dr	2,000.00	
JWUD-Allowance for Conumables	Dr	1,000.00	
To CONJBDW-Md Khudoos			5,000.00
Account of :			
Being toawrds villa no:100,86 overhead tanks removing work done & after water proofing refixing work done against payment no: 2443			
		₹ 5,000.00	₹ 5,000.00



Attendance Details

Villa Orchids

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2443

Date : 05-11-2020

Contractor Name	From Date	To Date
MD.KHUDOOS - PLUMBER	29-10-2020	04-11-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	9.00	3600.00	0.00	0.00	2400.00	0.00	1200.00	0.00
Mason	10.00	5525.00	0.00	0.00	2775.00	0.00	2750.00	0.00
Totals...	19.00	9125.00	0.00	0.00	5175.00	0.00	3950.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no 100 86 overhead tanks removing work done&after waterproofing refixing work done	5000.00
Total Amount %	5000.00
TDS : @ 0.75	37.50
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	4962.50

Rupees : Four Thousand Nine Hundred Sixty Two and Paise Fifty Only.



APPROVED BY

05 NOV 2020

A. SURESH

PROJECT MANAGER

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. **17091**

Company	VOC LLP	Project	VOC
No. of workers required	09	Date	02/11/2020.
No. of head mason	—	No. of male helper	04
No. of mason	05	No. of female helper	—
Required from date	02/11/2020.	Required to date	04/11/2020.
Job Description:	Towards villa no: 100, 86 overhead tanks removing work done & After waterproofing refixing Work done.		
Description	Quantity	Rate	Amount
villa no: 100	1 villa	2,500.0	2,500/-
villa no: 86	1 villa	2,500.0	2,500/-
Total Amount			5,000/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Sneha	Sneha	Md. Theudoo	Arif

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10535 10574

Dated : 5-Nov-2020

Particulars		Debit	Credit
JWUD-Labour Charges	Dr	1,440.00	
JWUD-Allowance for Equipment	Dr	1,440.00	
JWUD-Allowance for Conumables	Dr	720.00	
To CONJBDW-B Raminaidu			3,600.00
On Account of :			
Being towards villa no 209,208,287,286,285,283,284,294,296 top terrace & head room exposed rods cutting work done with cutting blades against payment no: 2444			
		₹ 3,600.00	₹ 3,600.00

Approved by

Attendance Details**Villa Orchids**

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.


Advice for Payment No : 2444

Date : 05-11-2020

Contractor Name					From Date		To Date	
B.Rami Naidu (Misc)					29-10-2020		04-11-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	5.00	2000.00	0.00	0.00	1600.00	0.00	400.00	0.00
Mason	5.00	2875.00	0.00	0.00	2300.00	0.00	575.00	0.00
Totals...	10.00	4875.00	0.00	0.00	3900.00	0.00	975.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no 209 208 287 286 285 283 284 294 296 top terrace&headroom exposed rods cutting work done with cutting blades	3600.00
Total Amount %	3600.00
TDS : @ 0.75	27.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	3573.00
Rupees : Three Thousand Five Hundred Seventy Three Only.	



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Job Work Details

S. No. **17092**

Company	VOC LLP	Project	VOC
No. of workers required	12	Date	02/11/2020
No. of head mason	-	No. of male helper	06
No. of mason	06	No. of female helper	-
Required from date	02/11/2020	Required to date	04/11/2020
Job Description:	Towards villa no: 209, 208, 287, 286, 285, 283, 284, 294, 296, top terrace & head room exposed rods cutting work done with cutting blades		
Description	Quantity	Rate	Amount
villa no: 209, 208, 287	09 NO'S	400/-	3,600/-
286, 285, 283, 284, 294			
296			
Total Amount			3,600/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Sneha	Sneha	B. Rami Naider (Misc)	B. Ramya Narasimhan

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : **JOU/10575**

Dated : **6-Nov-2020**

Particulars	Debit	Credit
SL-PL-Daimler Financial Service <i>Dr</i>	340.88	
<i>To</i> INCOME-Misc		340.88
On Account of : Being amt transfer to misc a/c t/w amt received from daimler financial services.		
	₹ 340.88	₹ 340.88

Prepared by: nagamalleswar

Approved by

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : **JOU/10526-10576**

Dated : 6-Nov-2020

Particulars	Debit	Credit
OEUD-House Keeping Services <i>Dr</i>	12,886.00	
To TDS-1.5% Contract		193.00
To SP-Shreyas Services		12,693.00
 On Account of : Being on housekeeping chagres for the month of Oct-2020 against bill no:242, dt:31 /10/2020		
	₹ 12,886.00	₹ 12,886.00

Prepared by: lavanya.r


Approved by

BILL

Ph: +91 9849371442

SHREYAS SERVICES

To
M/s.: Villa Orchids 2up

5-4-187/3 & 4, Soham Mansion,

M.G. Road, Secunderabad - 500003.

Bill No. : 242 Month: Oct-2020

Date: 31.10.2020

GSTIN: 36ACIFS6178F2ZP

GST No. _____

PAN NO: ACIFS6178F

Sl. No.	DESCRIPTION	QTY.	RATE	AMOUNT
1.	Housekeeping charges for the month of Oct-2020	-	-	12886 ✓
Rupees in words: Twelve thousand eight hundred and eighty six only.		Total Value		12886 ✓
Pay: 12886 ✓		Supervision@____%		-
		Grand Total		12886 ✓

Terms & Conditions: The above bill should be paid 5th of the month

CHECKED

SECURITY/SUP.

By: [Signature] Dt: 04/11/20

APPROVED BY

04 NOV 2020

G. JAI KUMAR
MANAGER-H.R. & ADMIN

For SHREYAS SERVICES


K. Gopi

Authorised Signatory

1-11-138/11, Begumpet, Hyderabad - 500 016. Email: shreyasservices.k@gmail.com

Attendance/payment details of		Housekeeping Services		For the month of		Sep-20	No. of Working Days		25	Sundays	4			
Company		VOC-LLP		Date:	02.10.2020		Total days in month		31	Holidays	2			
Site:		VOC		Prepared by:	SHIRAVYA		Calculate on days		30.5					
Name of the contractor:		Gopi (Shirya Services)		NO GST										
Type of Service		Housekeeping Services		Note: Enter only LOP /OT /FINE										
S No.	Employee Name	Designation	monthly salary	Daily Wages = monthly salary / 30.5	Attendance in days	Loss of Pay	OT	Pay for days	Fines	Payment in Rs.	Other service charges in %	Net Payable	Add composite GST 6 %	Total Payable
1	Prakash	Office boy	10,000	328	30.5	11		19.5	0	6,393	12	7,161	6	7,590
4	Sujatha	Sweeper	8,925	293	15	0	0	15	0	4,462	12	4,916	6	5,211
5		Office boy	-	0	30.5	0	0	30.5	0	-	12	-	6	-
			18,925			11				10,783	13.00	12,077	7.29	12,801
										10,858		12,157		12,886
Remarks														
Note		Sir, we approval of sweeper in GFI site half a day and remaining all a day at voc site												

ju



Subash

Pay: 12,886

CHECKED
SECURITY/SUP.
By:  Dt: 04/11/20

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10527 10577

Dated : 6-Nov-2020

Particulars	Debit	Credit
OE-Security Services <i>Dr</i>	30,520.00	
To TDS-1.5% Contract		458.00
To SP-Mahendra Security Servies		30,062.00
 On Account of : Being security chagres for the month of Oct -2020 against bill no:MSS/VOOA/367/2020, dt:31/10/2020		
	₹ 30,520.00	₹ 30,520.00

Prepared by: lavanya.r


Approved by



MAHENDRA SECURITY SERVICES

(An Ex.Servicemen Self Employment Organisation)

Head Office :

H.No. 8-15, J.P. Colony, R.T. No. 04,
Patancheru, Hyderabad. T.S. - 502 324

Branch Office :

Plot No. 101, Kalyan Srinivas Residency,
Bank Colony, R.KPuram, Secunderabad - 500 056.

Mob : 8522863082, E-mail : mahindrasercurityservices@gmail.com

INVOICE - OCT 2020

BILL NO. MSS/VOOA/ 367 /2020
TO,

DATE : 31-10-2020

M/S,
VILLA ORCHIDS LLP
Dear Sir,

We are hereby submitting our bill for the month of 01 TO 31 OCT 2020 towards services by our security personal for you estimated organization. We request your Goods services kindly honour our bill as earliest and oblige.

S.NO	DESIGNATION OF SECURITY PERSON	NO OF PERSON	NO OF DUTY	RATE PER GUARD	BILL AMOUNT	FINAL AMOUNT
01	SECURITY ASO	01				
02	SECURITY GUARD	01				
	UNIFORM & SERVICE CHARGES					
CHECKED SECURITY/SUP. By:  Dt: 04/11/20						
TOTAL						30520/-

(IN WORDS : Thirty thousand five hundred and twenty only.

PAN No: ABCFM1818K
Current A/C No.047504194040195001
Bank RTGS / NEFT
IFSC Code CSBK0000475
CSB BANK AS RAO NAGAR BRANCH
JAYALAKSHMI ENCLAVE - 500062.
Email:-mss082000@gmail.com

APPROVED BY
04 NOV 2020
G. JAI KUMAR
MANAGER-H.R. & ADMIN

For Mahindra Security Services



Attendance/payment details of		Security Services	For the month of		Oct-20	No. of Working Days		30	Sundays	4			
Firm/ Company :		VOC-LLP	Date:		02.11.2020	Total days in month		31	Holidays	2			
Site:		VOC	Prepared by:		SHRAVYA	Calculate on days		30.5					
Name of the contractor		Expert Security Services											
Type of Service		Security services	Note: Enter only LOP /OT /FINES										
S.No.	Employee Name	Designation	monthly salary	Daily Wages = monthly salary / 30.5	Attendance in Loss days	OT	Pay for days	Fines	Payment in Rs	Other service charges in %	Net Payable	Add composite GST 6 %	Total Payable
1	Rajnish	Security Supervisor	14,175	465	30.5	0	30.5	0	14,175	12	15,876	6	16,829
2	Laxmith	Security Guard	10,500	344	30.5	3	33.5	0	11,533	12	12,917	6	13,692
3		Security Guard	-	0	30.5	0	30.5	0	-	12	-	6	-
4		Security Guard	-	0	30.5	0	30.5	0	-	12	-	6	-
Remarks			24,675			3			25,708	3.585	28,793	1,728	30,520
											28,793		30,520

Pay: 30520/-

Subst

APPROVED BY
02 NOV 2020
A. SURESH

CHECKED
SECURITY/SUP.
By: [Signature] Dt: 04/11/20

Villa Orchids LLP (20-21)

MG Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Journal VoucherNo. : JOU/~~10528~~ 10578

Dated : 7-Nov-2020

Particulars		Debit	Credit
CUST-Villa No.11 Mr.Pramod Cherukupally	Dr	2,360.00	
To SUP-Summit Sales Llp-Logistics			2,360.00
On Account of : Being registration charges for validation expenses at DR office medchal for presenting agreement of construction for villa no: 11 against inv no: sslp/log/10660 dtd" 31.10.2020			
		₹ 2,360.00	₹ 2,360.00

Prepared by: krishnaveni

Approved by

Tax Invoice

SLLP Logistics 5-4-187/3 & 4, M G Road Ranigunj, Secunderabad GSTIN/UIN: 36ACQFS2044C1Z7 State Name : Telangana, Code : 36	Invoice No. SLLP/LOG/10660 Delivery Note	Dated 31-Oct-2020 Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
Buyer Mr.Pramod Cherukupally H.No - 2-3-411/299, Chandranagar colony, Maccha Bollaram, Beside H.P. Gas Godown, sec-bad State Name : Telangana, Code : 36	Buyer's Order No.	Dated
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
Terms of Delivery		

Sl No.	Particulars	HSN/SAC	Quantity	Rate	per	Amount
1	REVENUE - Registration & Misc Charges - 18% (S)	997155				2,000.00
2	Output CGST					180.00
3	Output SGST					180.00
Total						₹ 2,360.00

Amount Chargeable (in words)

E. & O.E

Indian Rupees Two Thousand Three Hundred Sixty Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
997155	2,000.00	9%	180.00	9%	180.00	360.00
Total	2,000.00		180.00		180.00	360.00

Tax Amount (in words) : **Indian Rupees Three Hundred Sixty Only**

Remarks:

Being Registratation charges for Validation expenses at DR, Office, Medchal for presenting agreement of construction for villa No. 11 of VOCLLP

Company's PAN : **ACQFS2044C**

Company's Bank Details

Bank Name : **BANK- Yes Bank**

A/c No. : **107063700000074**

Branch & IFS Code : **Sardar Patel Road & YESB0001070**

for SLLP Logistics

Authorised Signatory

This is a Computer Generated Invoice



Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10529~~ 10579

Dated : 7-Nov-2020

Particulars	Debit	Credit
CUST-Villa No.132 Mr.Deepak Kumar & Mrs.Lalitha <i>Dr</i>	354.00	
To SUP-Summit Sales Llp-Logistics		354.00
On Account of : Being Registration expenses towards Ec expenses of AGPA for ICICI Banl loaned purpose of villa no 132 against inv no: sslp/log/10668 dtd: 31.10.20		
	₹ 354.00	₹ 354.00

Prepared by: krishnaveni

Approved by

Tax Invoice

SLLP Logistics 5-4-187/3 & 4, M G Road Ranigunj, Secunderabad GSTIN/UIN: 36ACQFS2044C1Z7 State Name : Telangana, Code : 36	Invoice No.	Dated
	SLLP/LOG/10668	31-Oct-2020
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
Buyer Mr Deepak Kumar & Mrs Lalitha Flat no 205, Padmavathi Towers, Sainagar Colony, Alwal; Secunderabad State Name : Telangana, Code : 36	Buyer's Order No.	Dated
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

Sl No.	Particulars	HSN/SAC	Quantity	Rate	per	Amount
1	REVENUE - Registration & Misc Charges - 18% (S)	997155				300.00
2	Output CGST					27.00
3	Output SGST					27.00
Total						₹ 354.00

Amount Chargeable (in words)

E. & O.E

Indian Rupees Three Hundred Fifty Four Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
997155	300.00	9%	27.00	9%	27.00	54.00
Total	300.00		27.00		27.00	54.00

Tax Amount (in words) : **Indian Rupees Fifty Four Only**

Remarks:

Being Registration expenses towards EC expenses of AGPA for ICICI Bank loan purpose of villa NO> 132 VOCLLP

Company's PAN : **ACQFS2044C**

Company's Bank Details

Bank Name : **BANK- Yes Bank**

A/c No. : **107063700000074**

Branch & IFS Code : **Sardar Patel Road & YESB0001070**

for SLLP Logistics

Authorized Signatory

SEC'BAD

LOGISTICS

This is a Computer Generated Invoice

State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10584~~ 10580

Dated : 10-Nov-2020

Particulars	Debit	Credit
OTHLOAN-Modi Realty Miryalaguda Lp <i>Dr</i>	20,000.00	
To CONT-Y Radha Krishna		20,000.00
On Account of : Being amt credited to y radhakrishna t/w DR blance adjusted agnst agh Cr balance.		
	₹ 20,000.00	₹ 20,000.00

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10582-10581

Dated : 11-Nov-2020

Particulars		Debit	Credit
LSUD-Labour Charges	Dr	2,868.00	
LSUD-Allowance for Equipment	Dr	2,868.00	
LSUD-Allowance for Consumables	Dr	1,434.00	
To CONT-M Rehaman			7,170.00
On Account of : Being towards ramp parking tile laying work done villas details 282 to 287 & 294,76 & 75 work done from dt 22.09.20 to 26.09.20 against Bill no: 11218 dtd: 04.11.2020			
		₹ 7,170.00	₹ 7,170.00



Prepared by: krishnaveni


Approved by

E

TP: 7273

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		11218		Date - site bills Register		04/11/2020	
Company Name:		VOC UP		Site:		VOC	
Name of Contractor		MD. RAMAMAN					
Nature of work		Ramp parking tile work					
Work done		From Date		25/10/2020		To Date	
						04/11/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	282, 283,	651.0	11/-	24	7,170/-		
2.	284, 285,						
3.	286, 287						
4.	294, 76, 77						
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				7,170/-		
Bill required		☒ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 04/11/2020		Date: 04/11/2020		Date: -5 NOV 2020			
Sign: 		Sign: Nagalwcm		Sign: 			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY

04 NOV 2020

A. SURESH
PROJECT MANAGER

Bill for Labor charges

MD Rahman

H.no 4-1-25

Kowkur

Yapral

,Medchal, Districit,Telengana,500010


Date:04-11-20

In favor of: Villa orchids LLP
Project / Site: Villa Orchids
Location: Kowkur

Type of Work: wash area tile Work
Towards: Labor Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Ramp praking tile laying work done villas details282 to 287& 294,76&75 Total Amount is Rs :7170/- Work Done from date:22-09-2020 to date:26-09-2020	Rs :2868/-

Amount word :Two thousand Eight hundred Sixty Eight Only/-

Sign: MD Rahman

Bill for Hire Equipment charges

MD Rahman

H.no 4-1-25

Kowkur

Yapral

,Medchal, Districit, Telengana, 500010

Date.04-11-20

In favor of: Villa orchids LLP

Project / Site: Villa Orchids


Location: Kowkur

Type of Work: wash area tile Work

Towards: Allowance for hire equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Ramp praking tile laying work done villas details 282 to 287 & 294, 76 & 75 Total Amount is Rs : 7170/- Work Done from date: 22-09-2020 to date: 26-09-2020	Rs : 2868/-

Amount word : Two thousand Eight hundred Sixty Eight Only/-



Sign: _____

MD. Rahman

Bill for Consumable charges

MD Rahman

H.no 4-1-25

Kowkur

Yapral

,Medchal, Districit, Telengana, 500010

Date: 04-11-20


In favor of: Villa orchids LLP
Project / Site: Villa Orchids
Location: Kowkur

Type of Work: wash area tile Work
Towards: Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Ramp praking tile laying work done villas details 282 to 287 & 294, 76 & 75 Total Amount is Rs : 7170/- Work Done from date: 22-09-2020 to date: 26-09-2020	Rs : 1434/-

Amount word : One thousand Four hundred Thirty Four Only/-


Sign: MD. Rahman



Measurement Sheet										
Company Name:		Villa orchids LLP								
Project:		Villa orchids								
Description :		Ramp parking tile laying work done villas details								
Prepared By:		A Suresh								
Name of the Contractor :		MD Rahman								
Date :		4-Nov-2020								
A			A	B	C	D	E=AxBxCxD	F	G=Sum of E	
S No	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	Remarks
1.0	Villa no 282	Ramp parking tile	13.5	5.5	1.0	1.0	74.3	Sft		
2.0	Villa no 283	Ramp parking tile	13	5.5	1.0	1.0	71.5	Sft		
3.0	Villa no 284	Ramp parking tile	13.0	5.5	1.0	1.0	71.5	Sft		
4.0	Villa no 285	Ramp parking tile	13.0	5.5	1.0	1.0	71.5	Sft		
5.0	Villa no 286	Ramp parking tile	13.0	5.5	1.0	1.0	71.5	Sft		
6.0	Villa no 287	Ramp parking tile	13.0	5.5	1.0	1.0	71.5	Sft		
7.0	Villa no 294	Ramp parking tile	13.0	5.5	1.0	1.0	71.5	Sft		
8.0	Villa no 76	Ramp parking tile	13.5	5.5	1.0	1.0	74.3	Sft		
9.0	Villa no 75	Ramp parking tile	13.5	5.5	1.0	1.0	74.3	Sft	651.8	



Estimate Sheet							
Company Name:		Villa orchids LLP			work done to date:		25-Oct-2020
Project:		VOC			work doen from date:		4-Nov-2020
work description:		Ramp parking tile laying work done villas details				Approved by:	
Prepared By		A Suresh			Sign:		
Contractor Name		MD Rahman					
Date:		04-11-2020					
		A		C	D=AxC	E=Sum of D	
S No.	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
A	Ramp parking tile	652	Sft	11	7,170		
						7,170	


 APPROVED BY
 04-11-2020
 A. SURESH
 PROJECT MANAGER

Approved by

Scan 80-55134

PURCHASE DIVISION,
Advice for approval for credit to contractor

Date:	05/11/2020	Prepared by:	T.D. Murthy
WO no.	-	WO date.	-
Contractor Name	N. Sharada Paints	WO amount - A	-
Firm/Company	Villa Orchid LLP	Project name	Villa Orchid
Nature of work	Painting work		
Villa/flat/block no.	221,43,211,212 & 103.		
Request for payment date	20/10/2020	Request for payment amount - B	Rs. 1,32,930/-
GST on bills - C	Rs. 7,975/-	Total D = B + C	Rs. 1,40,905/-
Work done from	01/09/2020	Work done to	20/10/2020
Sl. No	Bill No.	Bill date	Bill amount
1.	021	05/11/2020	Rs. 1,40,905/-
2.	-	-	-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 1,40,905/-
Amount F - Voucher payment amount F (D-E) - 40% labour charges, 40% allowance for consumables and 20% transport charges - or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 1,40,905/-
Amount J - Difference A-B (should be nil)			-
Amount K - Difference D-E-F (should be nil)			-
Quantity received as per WO	☐ Yes ☐ Excess received ☐ Short received ☒ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☐ Yes ☐ No - wait for balance material ☒ No (explained below)		
Advance paid / PDC given (deduct when paying)	☐ Yes - Rs. /- ☒ No		
Payment - due date	07/11/2020		
Remarks: No work order for Painting work. Please consider the bill for processing.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date			

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

PAN NO. BDWPN0356G

☎ : 9912517701

N. SHARADA PAINTS

Plot No. 83, Nehru Nagar, Jammigadda, Kusaiguda, Kapra, Hyderabad-500 062 Telangana

Invoice No. **021**INVOICE

Date : 5/11/20

Name

Villa Orchid L4

Address

GSTIN: 36AANFG4812C1Z4.

Sl. No.	Name of Product	Qty.	Rate	AMOUNT	
				Rs.	Ps.
1.	Painting work done @ V.V.O: 221 43, 211, 212 of 103	1	6.5.	1,40,905	80
		TOTAL		1,40,905	40



Rupees in words One Lakh Forty thousand

— nine hundred and five only —

For N. SHARADA PAINTS

[Signature]

Terms & Conditions :

Goods once sold will not be taken back.

Authorised Signature

TP: 7246 & 7256

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	11209	Date - site bills Register	20/10/2020
Company Name:	VOC UP	Site:	VOC
Name of Contractor	N. SHARDA		
Nature of work	PAINTING WORK		
Work done	From Date	To Date	20/10/2020
Sl. No.	Villa/Flat/block no.	Qty.	Rate
1.	221	1820	15.75
2.	43	1940	15.75
3.	211	1820	11.25
4.	202	1820	11.25
5.	703	1820	18.0
6.			
7.			
8.			
9.			
10.			
11.	Total:		1,32,930/-
Bill required	☐ YES ☒ NO.	GST bill required	☒ YES ☐ NO.
Measurement & estimate sheet:	☒ Required ☐ Not required	Measurement & estimate sheet:	☒ Enclosed ☐ Not enclosed
PO/WO no.		PO/WO date:	
Remarks :			
Approved by Project Manager	Approved by Design Team	Approved by M.D.	
Date: 20/10/2020	Date: 20/10/2020	Date:	
Sign:	Sign:	Sign:	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour, for hire charges, earth work, masonry civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

20 OCT 2020


A. SURESH
PROJECT MANAGER

APPROVED BY

20 OCT 2020

SOHAM M.D.
MANAGING DIRECTOR

Estimate Sheet							
Company Name:		Villa orchids LLP					
Project:		Villa Orchids				Approved by:	
work description:		Main door polshing work done villas details				Sign:	
Prepared By :		A Suresh				work start date	1-Sep-2020
Contractor Name :		N Sharda				work end date	20-Oct-2020
Date:		20-Oct-2020					
		A		C	D=AxC	E=Sum of D	
S No.	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	V.no 221	1,820	Sft	16	28,665		
2	V.no 43	1940	Sft	16	30,555		
3	V.no 211	1820	Sft	11	20,475		
4	V.no 212	1820	Sft	11	20,475		
5	V.no 103	1820	Sft	18	32,760		
						1,32,930	
Note : stage I & II work is @ 40% of the total rate (45/ sft -@ 40% = Rs : 18.0)							
Stage III work is @ 35% of the total rate (45 /- @ Rs : 15.75)							
final Stgae (45 @ 25% - Rs : 11.25)							


 APPROVED BY
 20 OCT 2020
 A. SURESH
 PROJECT MANAGER

Measurement Sheet										
Company Name:		Villa Orchids LLP								
Project:		Villa Orchids								
Description :		painting work done villas details								
Prepared By:		A Suresh								
Date :		20-Oct-2020								
Name of the Contractor		N .Shardha								
A			A	B	C	D	E=AxBxCxD	F	G=Sum of E	
S No	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	Remarks
1	V.No 221	Stage III	1,820	1	1	1	1,820	Sft	1,820	
2	V.No 43	Stage III	1,940	1	1	1	1,940	Sft	1,940	
3	V.No 211	Final Stage	1,820	1	1	1	1,820	Sft	1,820	
4	V.No 103	stage I & II	1,820	1	1	1	1,820	Sft	1,820	
5	V.No 212	Final Stage	1,820	1	1	1	1,820	Sft	1,820	


 APPROVED BY
 20 OCT 2020
 A. SURESH
 PROJECT MANAGER

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10588| 0583

Dated : 11-Nov-2020

Particulars	Debit	Credit
OE-Misc. Expenses <i>Dr</i>	3,500.00	
To ECARD-A Suresh		3,500.00
On Account of : Being amount tranferd to A.suresh towards Dcm transporation charges paid from voc to sslp stores excess material shifting done from period 30.10.20 to 04.11.2020		
	₹ 3,500.00	₹ 3,500.00

Prepared by: krishnaveni

Approved by

DEBIT VOUCHER

VILLA ORCHIDS LLP

5-4-187/3 & 4, IInd Floor,
M.G. Road, SECUNDERABAD-500 003.
GSTIN:36AANFG4817C1ZH

Voucher No. _____

A/c. _____ Date : 03/11/2020


Paid to <u>Mb. Dharsat. (D.C.M)</u>			Rs.	Ps.
towards <u>Transportation charges for granular</u>			3500	—
<u>for to VOC site. Name plate &</u>			↓	
<u>post box buying purpose</u>				
Rupees <u>Three thousand Five hundred</u>				
<u>Rupees only</u>				
Paid by	Cheque No.	Dated	Drawn on Bank	
<u>Cash</u> ✓				3500


Prepared by

Approved by

Receiver's Signature









Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10585 10584

Dated : 11-Nov-2020

Particulars	Debit	Credit
OE-Misc. Expenses <i>Dr</i>	500.00	
To ECARD-A Suresh		500.00
On Account of : Being amount transfered to A.Suresh towards Labour transporation charges paid from period 30.10.2020 to 04.11.2020		
	₹ 500.00	₹ 500.00

Prepared by: krishnaveni


Approved by

DEBIT VOUCHER

VILLA ORCHIDS LLP

5-4-187/3 & 4, IInd Floor,
M.G. Road, SECUNDERABAD-500 003.
GSTIN:36AANFG4817C1ZH

Voucher No. _____


A/c. _____ Date : 03/11/2020

Paid to	Mr. Satish. + 5 (labors)			Rs.	Ps.
towards	Transportation charges for labor.			500	-
	granatic shephing for 8 loading &			/	
	bulodung purpose SOV TO VOC site				
Rupees	Five Hundred Rupees only				
Paid by	<u>Cheque</u> Cash	Cheque No.	Dated	Drawn on Bank	
	☒				500

Prepared by

Approved by

Receiver's Signature



Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10586-10585

Dated : 11-Nov-2020

Particulars	Debit	Credit
OE-Misc. Expenses <i>Dr</i>	500.00	
To ECARD-A Suresh		500.00
On Account of : Being amount transfered to A.Suresh towards Labour transporation charges paid from period 30.10.2020 to 04.11.2020		
	₹ 500.00	₹ 500.00

Prepared by: krishnaveni


Approved by

DEBIT VOUCHER

VILLA ORCHIDS LLP

5-4-187/3 & 4, IInd Floor,
M.G. Road, SECUNDERABAD-500 003.
GSTIN:36AANFG4817C1ZH

Voucher No. _____

A/c. _____ Date : 31/10/2020.

Paid to		Rs.	Ps.
Mh. Satish (labor) Saangaver work.		500/-	
towards Nuhale chamber Blockage at			
208 villa To. 213. Blockage cleaning			
work done.			
Rupees Five Hundred Rupees only			
Cheque No.			
Paid by	Cheque		
	Cash		
Dated			
Drawn on Bank			
		500/-	

Prepared by

Approved by

Receiver's Signature



Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10587 10586

Dated : 11-Nov-2020

Particulars	Debit	Credit
OE-Misc. Expenses <i>Dr</i>	500.00	
To ECARD-A Suresh		500.00
On Account of : Being amount transfered to A.Suresh towards Labour transporation charges paid from period 30.10.2020 to 04.11.2020		
	₹ 500.00	₹ 500.00

Prepared by: krishnaveni

Approved by

DEBIT VOUCHER

VILLA ORCHIDS LLP

5-4-187/3 & 4; IIInd Floor,
M.G. Road, SECUNDERABAD-500 003.

GSTIN:36AANFG4817C1ZH


Voucher No. _____

A/c. _____

Date : 02/11/2020

Paid to	M/s Komarali + 3			Rs.	Ps.												
towards	Transportation charges for labor's store			500	-												
	Material. Shopping for VOC site TO			✓													
	SSCP. store Return Book charges.																
Rupees	Five Hundred Rupees only																
<table border="0"> <tr> <td>Paid by</td> <td><u>Cheque</u></td> <td>Cheque No.</td> <td>Dated</td> <td>Drawn on Bank</td> <td></td> </tr> <tr> <td></td> <td>Cash ✓</td> <td> </td> <td> </td> <td> </td> <td></td> </tr> </table>						Paid by	<u>Cheque</u>	Cheque No.	Dated	Drawn on Bank			Cash ✓				
Paid by	<u>Cheque</u>	Cheque No.	Dated	Drawn on Bank													
	Cash ✓																
					500	-											

Prepared by. 

Approved by 

Receiver's Signature 



Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10584-10587

Dated : 11-Nov-2020

Particulars	Debit	Credit
OE-Misc. Expenses <i>Dr</i>	3,500.00	
To ECARD-A Suresh		3,500.00
On Account of : Being amount tranferd to A.suresh towards DCM transporation charges paid from sov to voc site granite material shifting from period 30.10.20 to 04.11.2020		
	₹ 3,500.00	₹ 3,500.00

Prepared by: krishnaveni

Approved by

VILLA ORCHIDS LLP

5-4-187/3 & 4, IInd Floor,
M.G. Road, SECUNDERABAD-500 003.
GSTIN:36AANFG4817C1ZH

DEBIT VOUCHER

VILLA ORCHIDS LLP
5-4-187/3 & 4, IInd Floor,
M.G. Road, SECUNDERABAD-500 003.
GSTIN:36AANFG4817C1ZH

Voucher No. _____


A/c. _____ Date : 02/11/2020.

Paid to	M/S Ramesh (D.C.M)			Rs.	Ps.
towards	Transportation charges for store			3500/-	
	Material Shifting voc site to SSLP				
	store				
Rupees	Three thousand Five Hundred only				
Paid by	Cheque	Cheque No.	Dated	Drawn on Bank	
	Cash ✓				3500/-


Prepared by

Approved by

Receiver's Signature



03/11/2020 15:43



03/11/2020 17:01

Villa Orchids LLP (20-21)

Journal Voucher

No. : JOU/10588 ✓

Dated : 12-Nov-2020

Particulars	Debit	Credit
SAL-Incentives <i>Dr</i>	76,894.00	
To EMP-A Suresh Salary A/c		24,365.00
To EMP-M.Suresh Salary A/c		5,363.00
To EMP-Mangillipalli Mahesh Kumar		10,496.00
To EMP-S.Kuldeep Krishna		5,102.00
To EMP-C.Vasundhara		5,046.00
To EMP-Mohammed Anwar Baig		7,997.00
To EMP-Gunda Rajesh Babu		4,948.00
To EMP-Illam Ramakrishna		7,272.00
To EMP-Sirikonda Sharvani		4,498.00
To EMP-Dandothikar Ramesh		1,807.00
On Account of : Being Bonus paid to staff		
	₹ 76,894.00	₹ 76,894.00

Prepared by: krishnaveni

Approved by

Villa Orchids LLP (20-21)

Journal Voucher

No. : JOU/10589

Dated : 12-Nov-2020

Particulars	Debit	Credit
SAL-Salaries <i>Dr</i>	2,311.00	
To EMP-A Suresh Salary A/c		554.00
To EMP-Mohammed Anwar Baig		403.00
To EMP-Gunda Rajesh Babu		249.00
To EMP-Illam Ramakrishna		367.00
To EMP-Sirikonda Sharvani		502.00
To EMP-Dandothikar Ramesh		236.00
On Account of :		
Being on Bonus amount paid to staff	₹ 2,311.00	₹ 2,311.00

Prepared by: krishnaveni

Approved by

BONUS FOR THE YEAR 2019-2020											
VILLA ORCHID LLP											
Sl.no	Company/Site	Name of Employee	2019-20 Gross Salary	Basic	@8.33%	2020-21 Gross Salary	No. of months worked 19-20	8.33% x No. of Months	Loan deduction	Bonus Payable F.Y. 2019 - 2020	Incentive - 2019-2020
1	VOC	A Suresh	65,000	32,500	2,707	66,450	9	24,365	-	24,365	554
2	VOC	M Suresh	32,190	16,095	1,341	32,190	4	5,363	-	5,363	-
3	VOC	Mahesh Kumar. M	21,000	10,500	875	21,000	12	10,496	-	10,496	-
4	VOC	S. Kuldeep krishna	17,500	8,750	729	17,500	7	5,102	-	5,102	-
5	VOC	C Vasundhara	17,306	8,653	721	17,306	7	5,046	-	5,046	-
6	VOC	Anwar Baig	16,000	8,000	666	16,800	12	7,997	-	7,997	403
7	VOC	Rajesh Babu. G	14,849	7,425	618	15,590	8	4,948	-	4,948	249
8	VOC	I. Ramakrishna	14,550	7,275	606	15,278	12	7,272	-	7,272	367
9	VOC	Srinivas Narayan (HOLD)	13,825	6,913	576	13,825	5	2,879	2,879	0	-
10	VOC	Sharvani	13,500	6,750	562	15,000	8	4,498	-	4,498	502
11	VOC	D Ramesh	12,500	6,250	521	13,125	9	4,686	-	4,686	236
		TOTAL	2,38,220	1,19,110	9,922	2,44,064	93	82,651	2,879	79,772	2,311

APPROVED BY
15 OCT 2020
G. JAI KUMAR
MANAGER-H.R. & ADMIN

[Signature]
15/10/20

[Signature]