

Nilgiri EstatesM G Road, Ranigunj
Secunderabad**Payment Register**

1-Dec-20 to 19-Dec-20

Page 1

Date	Particulars	Vch Type	Vch No.	Debit Amount	Credit Amount
3-Dec-20	DW-G.Mannem	Payment	PAY/10001/20-21	10,200.00	
3-Dec-20	DW-Tirupathi Sing	Payment	PAY/10002/20-21	1,775.00	
3-Dec-20	DW-Mahaveer Gurjar	Payment	PAY/10003/20-21	5,700.00	
3-Dec-20	DW-Mohammad Khudoos	Payment	PAY/10004/20-21	3,800.00	
3-Dec-20	DW-Nalla Rama Krishna Reddy	Payment	PAY/10005/20-21	4,750.00	
3-Dec-20	LSUD-Labour Charges	Payment	PAY/10006/20-21	666.00	
3-Dec-20	LSUD-Labour Charges	Payment	PAY/10007/20-21	1,860.00	
3-Dec-20	LSUD-Labour Charges	Payment	PAY/10008/20-21	9,749.00	
3-Dec-20	SUP-Sai Lakshmi Enterprises	Payment	PAY/10009/20-21	11,400.00	
3-Dec-20	EUC-G.Snehalatha	Payment	PAY/10010/20-21	5,400.00	
3-Dec-20	EUC-Yageti Eshwar Rao	Payment	PAY/10011/20-21	2,800.00	
3-Dec-20	CONT-Narsing Rao Myllaram	Payment	PAY/10012/20-21	10,000.00	
3-Dec-20	CONT-A.Basha	Payment	PAY/10013/20-21	10,000.00	
3-Dec-20	CONT-Mahaveer Gurjar	Payment	PAY/10014/20-21	10,000.00	
3-Dec-20	CONT-Yageti Eswar Rao	Payment	PAY/10015/20-21	10,000.00	
3-Dec-20	CONT-Mohammad Khudoos	Payment	PAY/10016/20-21	15,000.00	
4-Dec-20	EMP-K.Krishna Prasad-Commission A/c	Payment	PAY/10017/20-21	3,176.00	
4-Dec-20	EMP-Venkat Ramana Reddy Commission A/c	Payment	PAY/10018/20-21	2,406.00	
4-Dec-20	EMP-Saritha-Commission A/c	Payment	PAY/10019/20-21	1,444.00	
4-Dec-20	EMP-K.Prabhakar Reddy-Commission A/c	Payment	PAY/10020/20-21	1,444.00	
4-Dec-20	EMP-CH.Ramesh-Commission A/c	Payment	PAY/10021/20-21	1,155.00	
4-Dec-20	ECARD-Logistics Expences Card	Payment	PAY/10022/20-21	2,360.00	
5-Dec-20	SP-Shreyas Services	Payment	PAY/10023/20-21	11,694.00	
5-Dec-20	SP-Expert Security Services	Payment	PAY/10024/20-21	30,170.00	
5-Dec-20	OIE-Petrol/Diesel	Payment	PAY/10025/20-21	2,500.00	
7-Dec-20	EMP-Bathini Sadhana Salary A/c	Payment	PAY/10026/20-21	3,043.00	
7-Dec-20	EMP-Kavitha Salary A/c	Payment	PAY/10027/20-21	3,043.00	
8-Dec-20	EMP-Ithagoni Sandeesh Goud	Payment	PAY/10028/20-21	13,004.00	
8-Dec-20	EMP-R.Anand Kishore	Payment	PAY/10029/20-21	12,863.00	
8-Dec-20	WO-Purnima Mosaic Tiles	Payment	PAY/10030/20-21	39,507.00	
9-Dec-20	SUP-Sai Lakshmi Enterprises	Payment	PAY/10031/20-21	11,288.00	
9-Dec-20	Sup-Sree Sai Sharanya Enterprises	Payment	PAY/10032/20-21	6,750.00	
10-Dec-20	SUP-Sai Lakshmi Enterprises	Payment	PAY/10033/20-21	8,062.00	
10-Dec-20	EUC-Yageti Eshwar Rao	Payment	PAY/10034/20-21	1,400.00	
10-Dec-20	EUC-G.Snehalatha	Payment	PAY/10035/20-21	10,050.00	
10-Dec-20	DW-Mahaveer Gurjar	Payment	PAY/10036/20-21	5,293.00	
10-Dec-20	DW-Mudia Sunil Reddy	Payment	PAY/10037/20-21	5,700.00	
10-Dec-20	DW-Tirupathi Sing	Payment	PAY/10038/20-21	4,125.00	
11-Dec-20	DW-Mohammad Khudoos	Payment	PAY/10039/20-21	2,582.00	
11-Dec-20	JWUD-Allowance for Conumables	Payment	PAY/10040/20-21	4,723.00	
11-Dec-20	JWUD-Allowance for Conumables	Payment	PAY/10041/20-21	700.00	
11-Dec-20	JWUD-Allowance for Conumables	Payment	PAY/10042/20-21	4,536.00	
11-Dec-20	JWUD-Allowance for Conumables	Payment	PAY/10043/20-21	690.00	
11-Dec-20	CONT-Narsing Rao Myllaram	Payment	PAY/10044/20-21	15,000.00	
11-Dec-20	DW-G.Mannem	Payment	PAY/10045/20-21	10,200.00	
11-Dec-20	ECARD-Udavath Hemalatha	Payment	PAY/10046/20-21	7,493.00	
14-Dec-20	CONT-Homeline Infra Construction	Payment	PAY/10047/20-21	15,000.00	
14-Dec-20	Others-Nilgiri Estate Owners Association	Payment	PAY/10048/20-21	2,13,169.00	
14-Dec-20	EMP-Gangu Vijay Raj	Payment	PAY/10049/20-21	40,116.00	
14-Dec-20	EMP-G-Rajesh Kumar	Payment	PAY/10050/20-21	18,742.00	
14-Dec-20	EMP-Anil Medaboina	Payment	PAY/10051/20-21	8,849.00	

Carried Over

6,35,377.00

continued ...

Date	Particulars	Vch Type	Vch No.	Debit Amount	Credit Amount
	Brought Forward			6,35,377.00	
15-Dec-20	EMP-Gangu Vijay Raj	Payment	PAY/10052/20-21	399.00	
15-Dec-20	EMP-G-Rajesh Kumar	Payment	PAY/10053/20-21	1,599.00	
15-Dec-20	EMP-Anil Medaboina	Payment	PAY/10054/20-21	1,599.00	
15-Dec-20	EMP-Ithagoni Sandeesh Goud	Payment	PAY/10055/20-21	399.00	
15-Dec-20	EMP-R.Anand Kishore	Payment	PAY/10056/20-21	399.00	
19-Dec-20	SP-KGM & CO	Payment	PAY/10057/20-21	9,208.00	
19-Dec-20	DW-Mahaveer Gurjar	Payment	PAY/10058/20-21	5,212.00	
19-Dec-20	DW-Nagaraju	Payment	PAY/10059/20-21	2,850.00	
19-Dec-20	DW-Mudia Sunil Reddy	Payment	PAY/10060/20-21	5,275.00	
19-Dec-20	DW-Tirupathi Sing	Payment	PAY/10061/20-21	975.00	
19-Dec-20	DW-G.Mannem	Payment	PAY/10062/20-21	9,925.00	
19-Dec-20	DW-Mohammad Khudoos	Payment	PAY/10063/20-21	5,700.00	
19-Dec-20	CONT-Mahaveer Gurjar	Payment	PAY/10064/20-21	20,000.00	
19-Dec-20	CONT-Mohammad Khudoos	Payment	PAY/10065/20-21	20,000.00	
19-Dec-20	CONT-Narsing Rao Myllaram	Payment	PAY/10066/20-21	20,000.00	
19-Dec-20	CONT-Tirupathi Singh	Payment	PAY/10067/20-21	20,000.00	
19-Dec-20	CONT-T.Kurmanna	Payment	PAY/10068/20-21	50,000.00	
19-Dec-20	CONT-Bhukya Rajitha	Payment	PAY/10069/20-21	20,000.00	
19-Dec-20	CONT-A.Basha	Payment	PAY/10070/20-21	20,000.00	
19-Dec-20	CONT-L.Raju	Payment	PAY/10071/20-21	10,000.00	
19-Dec-20	JWUD-Allowance for Conumables	Payment	PAY/10072/20-21	3,935.00	
19-Dec-20	JWUD-Allowance for Conumables	Payment	PAY/10073/20-21	4,705.00	
19-Dec-20	JWUD-Allowance for Conumables	Payment	PAY/10074/20-21	460.00	
19-Dec-20	EMP-R.Anand Kishore	Payment	PAY/10075/20-21	339.00	
19-Dec-20	EMP-Anil Medaboina	Payment	PAY/10076/20-21	863.00	
19-Dec-20	EMP-GorugantulaSrinivasa Kumar	Payment	PAY/10077/20-21	5,919.00	
19-Dec-20	EMP-Ithagoni Sandeesh Goud	Payment	PAY/10078/20-21	487.00	
19-Dec-20	EMP-Talia Rahul	Payment	PAY/10079/20-21	1,116.00	
19-Dec-20	EUC-G.Snehalatha	Payment	PAY/10080/20-21	1,800.00	
Total:				8,78,541.00	

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10001/20-21**

Dated : 3-Dec-2020

Particulars	Amount
Account :	
DW-G.Mannem	10,200.00
TDS-.75% Contract	(-)77.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : being neft to g mannem towards swimming pool water cleaning and loading and unloading of site materials vide voucher no.3656	
Amount (in words) : Indian Rupees Ten Thousand One Hundred Twenty Three Only	
	₹ 10,123.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Estate**

Survey No.100/2 Rampally, Keesara, Hyderabad


Advice for Payment No : 3656

Date : 03-12-2020

Contractor Name	From Date	To Date
G Mannem Earthwork	26-11-2020	02-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	56.75	22700.00	3600.00	1600.00	12800.00	0.00	4700.00	0.00
Male Helper	72.50	32625.00	4387.50	1350.00	13275.00	450.00	13162.50	0.00
Totals...	129.25	55325.00	7987.50	2950.00	26075.00	450.00	17862.50	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards swimming pool cleaning water supply genaral material shifting NE to SOV AND street light poles and wooding boards shifing to NE to SOV Villa no.171& 170 Cleaning	10200.00
Job Work Description :	0.00
Total Amount %	10200.00
TDS : @ 0.75	76.50
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description : 	0.00
Net Amount :	10123.50
Rupees : Ten Thousand One Hundred Twenty Three and Paise Fifty Only.	

Certified by:

**Project Manager
Nilgiri Estates**

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

10002

No. : PAY/10001/20-21

Dated : 3-Dec-2020

Particulars	Amount
Account :	
DW-Tirupathi Sing	1,775.00
TDS-.75% Contract	(-)13.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
being neft ti thirupathi towards v.no 170door stoppers fixing purpose vide voucher no.3660	
Amount (in words) :	
Indian Rupees One Thousand Seven Hundred Sixty Two Only	
	₹ 1,762.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Estate**

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3660

Date : 03-12-2020

Contractor Name	From Date	To Date
Thirupathi.corpenter	26-11-2020	02-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	3.00	1200.00	0.00	1200.00	0.00	0.00	0.00	0.00
Mason	1.00	575.00	0.00	575.00	0.00	0.00	0.00	0.00
Totals...	4.00	1775.00	0.00	1775.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : V.no 170 door stopper fixing to the door	1775.00
Job Work Description :	0.00
VERIFIED BY  DEC 2020 V. RAVI MANAGER-AUDIT	Total Amount % 1775.00
	TDS : @ 0.75 13.31
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	1761.69
Rupees : One Thousand Seven Hundred Sixty One and Paise Sixty Nine Only.	

Certified by:

Project Manager
Nilgiri Estates

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10001/20-21**

Dated : 3-Dec-2020

Particulars	Amount
Account :	
DW-Mahaveer Gurjar	5,700.00
TDS-.75% Contract	(-)43.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
being neft to mahaveer towards v.no 63 64 utility and grouting fixing vide voucher ni.3657	
Amount (in words) :	
Indian Rupees Five Thousand Six Hundred Fifty Seven Only	
	₹ 5,657.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3657

Date : 03-12-2020

Contractor Name	From Date	To Date
Mahaveer(Tile Contractor)	26-11-2020	02-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	13.00	5525.00	2762.50	0.00	0.00	0.00	2762.50	0.00
Mason	13.00	7800.00	3900.00	0.00	0.00	0.00	3900.00	0.00
Totals...	26.00	13325.00	6662.50	0.00	0.00	0.00	6662.50	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : villa no. 63 & 64 utility and grouting fixing villa no 22 utility tiles relayed villa no 123 bolcony are broken tiles	5700.00
Job Work Description :	0.00
	Total Amount % 5700.00
	TDS : @ 0.75 42.75
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	5657.25
Rupees : Five Thousand Six Hundred Fifty Seven and Paise Twenty Five Only.	

Certified by:

Project Manager
Nilgiri Estates

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10001/20-21**

Dated : **3-Dec-2020**

Particulars	Amount
Account :	
DW-Mohammad Khudoos	3,800.00
TDS-.75% Contract	(-)29.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
being neft to md khudoos towards v.no.67 tanks balls replaced v.no 51 bathroom water checking vide voucher no.3658	
Amount (in words) :	
Indian Rupees Three Thousand Seven Hundred Seventy One Only	
	₹ 3,771.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3658

Date : 03-12-2020

Contractor Name	From Date	To Date
MD Khudoos plumbing work	26-11-2020	02-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	8.00	3200.00	1600.00	0.00	1600.00	0.00	0.00	0.00
Mason	16.00	8800.00	2200.00	0.00	1650.00	0.00	4950.00	0.00
Totals...	24.00	12000.00	3800.00	0.00	3250.00	0.00	4950.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : villa no 67 tanks ball cock repalced villa no.51 bathroom water checking villa no. 141 in kitchen cp jali changed villa no. 14 master toilet water checking	3800.00
Job Work Description :	0.00
	Total Amount % 3800.00
	TDS : @ 0.75 28.50
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	3771.50
Rupees : Three Thousand Seven Hundred Seventy One and Paise Fifty Only.	



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing Director

10005

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10001/20-21**

Dated : **3-Dec-2020**

Particulars	Amount
Account :	
DW-Nalla Rama Krishna Reddy	4,750.00
TDS-.75% Contract	(-)36.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
being neft to n.rama krishna towards v.no.33 plumbing work done vide voucher no.3659	
Amount (in words) :	
Indian Rupees Four Thousand Seven Hundred Fourteen Only	
	₹ 4,714.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3659

Date : 03-12-2020

Contractor Name	From Date	To Date
N.Ramakrishna Reddy (Electrician)	26-11-2020	02-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	5.00	2000.00	2000.00	0.00	0.00	0.00	0.00	0.00
Mason	5.00	2750.00	2750.00	0.00	0.00	0.00	0.00	0.00
Totals...	10.00	4750.00	4750.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : villa no.33 power problem checking villa no. 163 & 164 power connection given for welding purpose near club house drill holes hd pipe line	4750.00

Job Work Description :

0.00



Total Amount %	4750.00
TDS : @ 0.75	35.63
Less Rent :	0.00
Less Loan :	0.00

Other Deductions Description :

0.00

Net Amount : 4714.38

Rupees : Four Thousand Seven Hundred Fourteen and Paise Thirty Eight Only.

Certified by:

Project Manager
Nilgiri Estates

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10001/20-21**

Dated : **3-Dec-2020**

Particulars	Amount
Account :	
LSUD-Labour Charges	666.00
LSUD-Allowance for Equipment	666.00
LSUD-Allowance for Consumables	333.00
TDS-.75% Contract	(-)12.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
being neft to sunil reddy towards v.no.183 patch work done vide voucher no. 3664	
Amount (in words) :	
Indian Rupees One Thousand Six Hundred Fifty Three Only	
	₹ 1,653.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Estate**

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3664

Date : 03-12-2020

Contractor Name					From Date		To Date	
Sunil Reddy Civilwork					26-11-2020		02-12-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	22.75	9100.00	400.00	2000.00	6700.00	0.00	0.00	0.00
Mason	21.00	12075.00	575.00	3450.00	8050.00	0.00	0.00	0.00
Totals...	43.75	21175.00	975.00	5450.00	14750.00	0.00	0.00	0.00

Advice For Payment


PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00

Job Work Description :

towards v.no 183 patch works done for external walls

1665.00

Note:- Jobwork attendance has to come based on entry written
Jobwork sheet, but here attendance is prettified by.



Total Amount %	1665.00
TDS : @ 0.75	12.49
Less Rent :	0.00
Less Loan :	0.00

Other Deductions Description :

0.00

Net Amount :

1652.51

Rupees : One Thousand Six Hundred Fifty Two and Paise Fifty One Only.

Certified by:

Project Manager
Nilgiri Estates

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. **15356**

Company	NE	Project	NE
No. of workers required	02	Date	28-11-20
No. of head mason	—	No. of male helper	01
No. of mason	01	No. of female helper	—
Required from date	28-11-20	Required to date	28-11-20
Job Description:	CIVIL WORK.		
Description	Quantity	Rate	Amount
1. no sand 183 cm plaster work	185 sq ft	09/-	1665/-
2. External wall and top of the wall.			
Total Amount			1665/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Amr	Amr	M. SUNIL REDDY	M. SUNIL

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10001/20-21**

Dated : 3-Dec-2020

Particulars	Amount
Account :	
LSUD-Labour Charges	1,860.00
LSUD-Allowance for Equipment	1,860.00
LSUD-Allowance for Consumables	930.00
TDS-.75% Contract	(-)35.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
being neft to M.narasingh rao towards v.no141 155 internal staircase and bed room plastering applied putty to the walls vide vocher no.3661	
Amount (in words) :	
Indian Rupees Four Thousand Six Hundred Fifteen Only	
	₹ 4,615.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Estate**

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3661

Date : 03-12-2020

Contractor Name	From Date	To Date
M.Narsing Rao -PAI- Con	26-11-2020	02-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	17.00	9450.00	0.00	550.00	1100.00	7250.00	0.00	550.00
Totals...	17.00	9450.00	0.00	550.00	1100.00	7250.00	0.00	550.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	4650.00

Job Work Description :

V.no 141155 internal stair case and bed room plastering applied putty to the walls

r 4650/- 000



Total Amount %	r 4650.00
TDS : @ 0.75	r 34.88
Less Rent :	0.00
Less Loan :	0.00

Other Deductions Description :

0.00

Net Amount : r 4615.13

Rupees : Four Thousand Six Hundred Fifteen and Paise Thirteen Only.



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Job Work Details

S. No. **15359**

Company	NE	Project	NE
No. of workers required	04	Date	02-12-20
No. of head mason	—	No. of male helper	02
No. of mason	02	No. of female helper	—
Required from date	02-12-20	Required to date	02-12-20
Job Description:	Painting work.		
Description	Quantity	Rate	Amount
Vino 141 Internal side stair case and Bed room's loose Plastered Place applied Putty to the wall.	175 sq ft	14/-	2450/-
Total Amount			2450/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Shri		M. Narasing Rao	M. Narasing

Job Work Details

S. No. **15355**

Company	NE	Project	NE
No. of workers required	04	Date	28-11-20
No. of head mason	—	No. of male helper	—
No. of mason	04	No. of female helper	—
Required from date	28-11-20	Required to date	28-11-20
Job Description:	Painting work.		
Description	Quantity	Rate	Amount
Now 155 applied Giza wall Gate Putty to the loose area walls.	157 sq ft	14/-	2,200/-
Total Amount			2,200/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Amr	AS	M. Narsing Rao	Narsing

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10001/20-21**

Dated : 3-Dec-2020

Particulars	Amount
Account :	
LSUD-Labour Charges	9,749.00
LSUD-Allowance for Equipment	9,749.00
LSUD-Allowance for Consumables	4,874.00
TDS-.75% Contract	(-)183.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : being neft to G Mannem towards villa no 153 exacavation of soil near transformer vide voucher no.3662	
Amount (in words) : Indian Rupees Twenty Four Thousand One Hundred Eighty Nine Only	
	₹ 24,189.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Estate**

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3662

Date : 03-12-2020

Contractor Name	From Date	To Date
G Mannem Earthwork	26-11-2020	02-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	56.75	22700.00	3600.00	1600.00	12800.00	0.00	4700.00	0.00
Male Helper	72.50	32625.00	4387.50	1350.00	13275.00	450.00	13162.50	0.00
Totals...	129.25	55325.00	7987.50	2950.00	26075.00	450.00	17862.50	0.00

Advice For Payment

PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Vill.no 153 excavation of soil excavation of soil near transformer 25ftx10x30ft brick shifiting from Vill.no166 to main gate		24372.00
VERIFIED BY 04 DEC 2020 V. RAVI MANAGER-AUDIT	Total Amount %	24372.00
	TDS : @ 0.75	182.79
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		24189.21

Rupees : Twenty Four Thousand One Hundred Eighty Nine and Paise Twenty One Only.

Certified by:

Project Manager
Nilgiri Estates

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. **15351**

Company	NE	Project	NE
No. of workers required	8	Date	26/11/20
No. of head mason	-	No. of male helper	04
No. of mason	-	No. of female helper	04
Required from date	26/11/20	Required to date	26/11/20
Job Description:			
Description	Quantity	Rate	Amount
1. Excavating soil near security for brick work - 110'6" x 1' x 1'	110.5 sqm	Rs 10/-	1115/-
2. Villa no- 153 - cheng work 1165 sqm	1165 sqm	Rs 1/-	1165/-
3. Baby chips laying for cable in TRLR 2 - 200'0" x 10' x 10"	200 sqm	Rs 5/-	1000/-
4. Street light pole connecting work near 147 to 152.	100 sqm	Rs 5/-	500/-
Total Amount			3,781/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Vijay M		Mansum	Bely

Job Work Details

S. No. **15353**

Company	NE	Project	NE
No. of workers required	08	Date	27/11/20
No. of head mason	—	No. of male helper	4
No. of mason	—	No. of female helper	4
Required from date	27/11/20	Required to date	27/11/20
Job Description:	Towards Earth work		
Description	Quantity	Rate	Amount
1. Cement Pipes Slighly from Road to TOLLA - CONDUITS	5 nos	RS 20/-	1000/-
2. Material Slighly to slip (M.S. material) - 20 nos	20 nos	RS 25/-	500/-
3. Excavation of soil near Transformer - 25'0" x 10'0" x 3'0"	750 cu	RS 2/-	1500/-
4. Excavation of soil near TOLLA for panel board -	200 cu	RS 2/-	400/-
Total Amount			3,400/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Vijay M		Manner.	Bachy

Job Work Details

S. No. **15354**

Company	NE	Project	NE
No. of workers required	08	Date	28-11-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	28-11-20	Required to date	28-11-20

Job Description:

Metal Shifting, Excavation

Description	Quantity	Rate	Amount
Bulk Shifting from Vms 168 to main road for laying the side wall of Pithampur 20mm, 12mm metal shifted to 2000 ltr tank for filtering for use.	1375 ft	02/-	2750/-
Excavation for removal the rubble near security gate.	103 cft	07/-	721/-

Total Amount

3,471/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Arif		Nannan	G. Bera

Job Work Details

S. No. **15357**

Company	NE	Project	NE
No. of workers required	08	Date	30-11-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	30-11-20	Required to date	30-11-20
Job Description:	Cleaning, shifting material		

Description	Quantity	Rate	Amount
WMO 183 cleaning for De Creek Purpose.	2350sf	0.50/-	1175/-
Laying Pcc-bed for fixing Panel board near Club house.	245sf	09/-	2205
Total Amount			3,380/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
		Mannan	G. Belu

Job Work Details

S. No. **15358**

Company	NE	Project	NE
No. of workers required	08	Date	01-12-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	01-12-20	Required to date	01-12-20
Job Description:	Debit removing, Excavation.		

Description	Quantity	Rate	Amount
Debit's removing from near Nino 177 and main gate. to out of the site.	960 sft	02/-	1920/-
Excavation for laying masonry at foundation	218 sft	07/-	1526/-
Total Amount			3446/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Adi	As	G. Mannan	Bein.

Job Work Details

S. No. **15360**

Company	NE	Project	NE
No. of workers required	08	Date	02-12-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	02-12-20	Required to date	02-12-20
Job Description:	Cleaning, Debris Pitting.		

Description	Quantity	Rate	Amount
Yard 155, 165 Cleaning in setbacks, portico and inside of the villa.	2350sf	0.50/-	1175/-
Debris removing from year 129, 131 to out of the site.	1110sf	02/-	2220/-
Total Amount			3395/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Anil		Mannan	G. Bely

Job Work Details

S. No. **14401**


Company	NE	Project	NE
No. of workers required	08	Date	29-11-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	29-11-20	Required to date	29-11-20
Job Description:	Red soil Fining and Levelling		

Description	Quantity	Rate	Amount
Neat security door to train boxes (any one red soil fining and levelling.	2750 sq ft	02/-	3,500/-
Total Amount			3,500/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Andy		Mannan	S. B. R. L.

Attachment - A
Approval for Government Labour Job work

Company Name	NE	Site	NE
Village/Block No.	168, 170, 181, 182, 183, 185, 187, 188		
Details of additional labour required			
Contractor name	J.S. work		
Type of labour	Footwork	No. of jobs required	06
From date	26-11-20	To date	01-12-20
Required for	Excavation material shipping		
Details of additional labour required			
Contractor name	M. S. S. Reddy		
Type of labour	Civil	No. of jobs required	06
From date	26-11-20	To date	01-12-20
Required for	Landfilling work		
Details of additional labour required			
Contractor name	M. S. S. Reddy		
Type of labour	Painting	No. of jobs required	02
From date	26-11-20	To date	01-12-20
Required for	Painting for wall and gate		
Details of additional labour required			
Contractor name	M. D. K. Reddy		
Type of labour	Plumber	No. of jobs required	01
From date	26-11-20	To date	01-12-20
Required for	For removing and repairing of water pipes		
Remarks:			
Approved by Project Manager		Approved by M.D.	
Date: 28-11-20		Date:	
Sign: [Signature]		Sign: [Signature]	

Note: 1. Request for labour by email. 2. Approval by request and also by letter dated. 3. Emergency work can be started and request sent by email before 3 pm.



Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10001/20-21**

Dated : 3-Dec-2020

Particulars	Amount
Account : SUP-Sai Lakshmi Enterprises	11,400.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : being neft to sai laxmi enterprices towards supply of metal aggregate 12mm vide voucher no.5466	
Amount (in words) : Indian Rupees Eleven Thousand Four Hundred Only	
	₹ 11,400.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

10010

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10001/20-21**

Dated : **3-Dec-2020**

Particulars	Amount
Account :	
EVL DW-G.Snehalatha	5,400.00
TDS.1.5% Contract	(-)81.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
being neft towards general store material and Ac sheets Ac cups shifting to SSLP and street poles, wooding boards to SOV from NE	
Amount (in words) :	
Indian Rupees Five Thousand Three Hundred Nineteen Only	
	₹ 5,319.00

Prepared by: **mnmm@modiproperties.com**

Approved by

Receiver's Signature

Voucher No : 7341

Managing Director

Hire Charges Voucher

Company Name : Nilgiri Estates
Project Name : Nilgiri Estate
Supplier Name : G.Sneha Latha

03-12-2020 12:45:59

Pages : 1 of 2

Voucher No :	7341
From Date :	26-11-2020
To Date :	02-12-2020

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
85576	21600	26-11-2020	Tractor with tipper without labour (per day)	10:04	17:32	1	1800	JW	1800.00
			AP28F0244 Units : per day (9.30 to 6 P.M) Rate : 1800						
			Towards general store material shifting to SSLLP from NE (189023)						
85628	21601	27-11-2020	Tractor with tipper without labour (per day)	09:34	17:39	1	1800	JW	1800.00
			AP28F0244 Units : per day (9.30 to 6 P.M) Rate : 1800						
			Ac sheets and ac cups shifting SSLLP and street poles and wooding boards to SOV from NE						
85733	21606	01-12-2020	Tractor with tipper without labour (per day)	09:48	17:36	1	1800	JW	1800.00
			AP28f0244 Units : per day (9.30 to 6 P.M) Rate : 1800						
			Debris removing from main gate & villa no. 168 to 173 to oute side(189024)						




Project Manager

Accounts Manager

Managing Director

Nilgiri Estates

Nilgiri Estate

HC 85576

HC Date	Veh No	Start Time	End Time	Pay Type
26-11-2020	AP28F0244	10:04	17:32	JW

21600

Equipment

Tractor with tipper without labour (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	1800.00	1800.00	1	1800	1800.00



Supplier Name

G.Sneha Latha

Work Description :-

Towards general store material shifting to SSLP from NE (189023)

Rupees : One Thousand Eight Hundred Only.



Printed On 27-11-2020 16:51:01




INWARD	
Inward No: 21600	Dt: 26/11/20
MRN No:	Dt:
Received By:	Sign: [Signature]
Nilgiri Estates	

2024-2030

Material Shifting Authorization Form

No. **189023**

Date	26/11/2020	Time	
Authorized By	Kavitha	Engg. Sign	Kavitha.
Material to be shifted	General store material shifting		
Shift from	to 85Up from NE		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP28F0244	Vehicle Owner	C. Snehatha
Hire charges register serial no.	21600		
Security / Supervisor Sign		Start Time	10:04
		Stop Time	17:32

Nilgiri Estates

HC 85628

Nilgiri Estate

HC Date	Veh No	Start Time	End Time	Pay Type
27-11-2020	AP28F0244	09:34	17:39	JW

21601

Equipment Name

Tractor with tipper without labour (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	1800.00	1800.00	1	1800	1800.00



Supplier Name

G.Sneha Latha

Work Description :-

Ac sheets and ac cups shifting SSLLP and street poles and wooding boards to SOV from NE

Rupees : One Thousand Eight Hundred Only.



Printed On 30-11-2020 13:02:09



2031-2038

Material Shifting Authorization Form

No.

188865

Date	27/11/2020	Time	
Authorized By	Kavitha	Engg. Sign	Kavitha
Material to be shifted	AC sheets and cups shifting SSUP		
Shift from	and street poles & wooden board		
Shift to	to Gov from NE		
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP28F0244	Vehicle Owner	G. Snehalatha
Hire charges register serial no.	21601		
Security / Supervisor Sign		Start Time	9:34
		Stop Time	17:39

Nilgiri Estates
Nilgiri Estate

HC 85733

HC Date	Veh No	Start Time	End Time	Pay Type
01-12-2020	AP28f0244	09:48	17:36	JW

21606

Equipment

Tractor with tipper without labour (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30)	1800.00	1800.00	1	1800	1800.00



Supplier Name

G.Sneha Latha

Work Description :-

Debris removing from main gate & villa no. 168 to 173 to oute side(189024)

Rupees : One Thousand Eight Hundred Only.



Printed On 03-12-2020 12:19:34



INWARD	
Inward No: 21606	Dt: 01/12/20
IRN No:	Dt:
Received by:	Sign: [Signature]
Nilgiri Estates	

2056-2065

Material Shifting Authorization Form

No. **189024**

Date	01/12/20	Time	
Authorized By	Kavitha	Engg. Sign	Kavitha
Material to be shifted	Debris removing from main gate		
Shift from	and villa no. 168 to 173 to outside		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP28 F0244	Vehicle Owner	Cr. Snehakatha
Hire charges register serial no.	21606		
Security / Supervisor Sign		Start Time	9:48
		Stop Time	12:36

2024-2030

Material Shifting Authorization Form

No. 189023

Date	26/11/2020	Time	
Authorized By	Kavitha	Engg. Sign	Kavitha.
Material to be shifted	General stone material shifting		
Shift from	to 854p from NE		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP28F0244	Vehicle Owner	C. Snehatha
Hire charges register serial no.	21600		
Security / Supervisor Sign		Start Time	10:04
		Stop Time	17:32