

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10800~~ 10798

Dated : 18-Dec-2020

Particulars	Debit	Credit
CONT-DR Constructions <i>Dr</i>	24,191.00	
To LSUD-Labour Charges		9,676.00
To LSUD-Allowance for Equipment		9,676.00
To LSUD-Allowance for Consumables		4,839.00
On Account of : Being amt debite to m/s.dr.constructions t/w penalty for construction delay.		
	₹ 24,191.00	₹ 24,191.00

APPROVED BY
21 DEC 2020
SOHAM MODI
MANAGING DIRECTOR

Approved by

Villa Orchids LLP (20-21)

MG Road, Ranigunj
Secunderabad

CONT-DR Constructions

Ledger Account

1-Oct-2020 to 19-Dec-2020

					Page 1
Date	Particulars	Vch Type	Vch No.	Debit	Credit
1-10-2020	To Opening Balance			33,609.00	
1-10-2020	To BANK-Yes Bank-009763700001730	Payment	PAY/11124	15,000.00	
3-10-2020	By LSUD-Labour Charges	Journal	JOU/10426		29,120.00
	By LSUD-Labour Charges	Journal	JOU/10427		14,560.00
	By LSUD-Labour Charges	Journal	JOU/10428		29,120.00
18-12-2020	To LSUD-Labour Charges	Journal	JOU/10800	24,191.00	
				72,800.00	72,800.00

MOM VOC Date 04-12-2020 Ver9

Sr. No	Date	MOM	Remarks/ Status
1.	25-01-18	Rate of contractors finalized Rs. 650/- per SFT+GST. Raise bills as per circular 807. For Prajapathi, Kailash and Arjun order steel and cement from our side and deduct from final bill.	
2.	12-11-20	Villa no 12 northern side compound wall collapsed. Estimate cost of RCC wall. After approval of estimate debit amount to SVRC and complete the compound wall work.	
3.	04-12-20	Notes on account: a. Make misc bills/ penalty vouchers & close accounts on Anirudhal - Plumber, Arjun ram kekkar - civil, Ashutosh - plumber, Ramesh - scaffolding, CH salman - civil, Narander babu - painter, Dr construction - civil, Rajeshakar - welder, Vedik infra - civil, Koteshwara Rao - civil, b. Purnima mosaic - 8.62 lakhs debit balance - bills required. c. KSR builders, QS associate, show as voucher payment without bill - 89.24 lakhs - closed account - consult Sambasiva Rao.	
4.	04-12-20	Excess stock of grills, railings & gates send to SLLP.	
5.	04-12-20	No salaries VOC engineers to be release till further advise from MD.	

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10795~~ 10799

Dated : 19-Dec-2020

Particulars	Debit	Credit
DPUD-Dept Work <i>Dr</i>	2,275.00	
To CONJBDW-K.Kumar		2,275.00
 Account of : Being towards villa no 48,55,43,101,102,103,96,90,116,135,137 decarative lights fixing work done against payment no: 2578 dtd: 17. 12.20		
	₹ 2,275.00	₹ 2,275.00



Prepared by: krishnaveni

Approved by

Attendance Details

Villa Orchids

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2578

Date : 17-12-2020

Contractor Name	From Date	To Date
K KUMAR (Electrician)	10-12-2020	16-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	6.00	2400.00	0.00	0.00	0.00	0.00	2400.00	0.00
Mason	9.00	5025.00	2275.00	0.00	0.00	0.00	2750.00	0.00
Totals...	15.00	7425.00	2275.00	0.00	0.00	0.00	5150.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 48 55 43 101 102 103 96 90 116 135 137 decarative lights fixing work done	2275.00
Job Work Description :	0.00
VERIFIED BY  18 DEC 2020 G. BALAKRISHNA ASS. MANAGER-AUDIT	Total Amount % 2275.00
	TDS : @ 0.75 17.06
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	2257.94
Rupees : Two Thousand Two Hundred Fifty Seven and Paise Ninty Four Only.	



Approved By Admin

APPROVED BY
17 DEC 2020
A. SURESH

Approved By Project Manager



Approved By Accounts

Approved By Managing
Director

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10796- 10800

Dated : 19-Dec-2020

Particulars		Debit	Credit
DPUD-Dept Work	Dr	2,650.00	
To CONJBDW-K.Padma			2,650.00
On Account of :			
Being towards villa no's 226,224 headroom rewaterproofing work done against payment no: 2579 dtd: 17.12.20			
		₹ 2,650.00	₹ 2,650.00

Prepared by: krishnaveni


Approved by

Attendance Details

Villa Orchids

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2579

Date : 17-12-2020

Contractor Name	From Date	To Date
K.Padma(Civil Work)	10-12-2020	16-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	2.00	700.00	700.00	0.00	0.00	0.00	0.00	0.00
Male Helper	2.00	800.00	800.00	0.00	0.00	0.00	0.00	0.00
Mason	2.00	1150.00	1150.00	0.00	0.00	0.00	0.00	0.00
Totals...	6.00	2650.00	2650.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 226 224 headroom rewaterproofing work done	2650.00
Job Work Description :	0.00
Other Deductions Description :	0.00
Net Amount :	2630.13



Total Amount %	2650.00
TDS : @ 0.75	19.88
Less Rent :	0.00
Less Loan :	0.00

Rupees : Two Thousand Six Hundred Thirty and Paise Thirteen Only.

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10797~~ 1080)

Dated : 19-Dec-2020

Particulars		Debit	Credit
DPUD-Dept Work	Dr	6,375.00	
To CONJBDW-B Koteswarao			6,375.00
On Account of : Being civil work done towards villa nos 282,287,286,257 minor civil works finishing work done against payment no: 2576 dtd: 17.12.20		₹ 6,375.00	₹ 6,375.00

Prepared by: krishnaveni


Approved by

Attendance Details

Villa Orchids

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2576

Date : 17-12-2020

Contractor Name			From Date		To Date			
B KOTESHWAR RAO (Civil work)			10-12-2020		16-12-2020			
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	14.50	5075.00	3500.00	0.00	1575.00	0.00	0.00	0.00
Mason	7.25	4168.75	2875.00	0.00	1293.75	0.00	0.00	0.00
Totals...	21.75	9243.75	6375.00	0.00	2868.75	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 282 287 286 257 minor civil works finishing wor done	6375.00
Job Work Description :	0.00
Other Deductions Description :	0.00
Net Amount :	6327.19
Rupees : Six Thousand Three Hundred Twenty Seven and Paise Ninteen Only.	

VERIFIED BY

18 DEC 2020

G. BALAKRISHNA
ASST. MANAGER-AUDIT

Total Amount %	6375.00
TDS : @ 0.75	47.81
Less Rent :	0.00
Less Loan :	0.00

Sneha

Approved By Admin

APPROVED BY

17 DEC 2020

A. SURESH

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10798 10802

Dated : 19-Dec-2020

Particulars	Debit	Credit
DPUD-Dept Work Dr	10,200.00	
To CONJBWDW-G.Mannem		10,200.00
 Account of : Being Earth work done towards villa no's 11,254,294,132,221 & 116 plumbing excavation gova ballis & red mud levelling work done against payment no: 2577 dtd: 17.12.20		
	₹ 10,200.00	₹ 10,200.00



Prepared by: krishnaveni

Approved by

Attendance Details

Villa Orchids

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2577

Date : 17-12-2020

Contractor Name	From Date	To Date
G MANNEM (Earth work)	10-12-2020	16-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	34.00	13600.00	5200.00	0.00	7200.00	0.00	1200.00	0.00
Male Helper	29.00	13050.00	5400.00	0.00	7650.00	0.00	0.00	0.00
Totals...	63.00	26650.00	10600.00	0.00	14850.00	0.00	1200.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 11 254&294 132&221&116 115 plumbing excavation&gova ballis&red mud levelling&dust shifting for terrace waterproofing&roadside debris cleaning&misc work done	10200.00
Job Work Description :	0.00
Other Deductions Description :	0.00
Net Amount :	10123.50
Rupees : Ten Thousand One Hundred Twenty Three and Paise Fifty Only.	

VERIFIED BY

18 DEC 2020

G. BALAKRISHNA
ASST. MANAGER-AUDIT

Total Amount % 10200.00

TDS : @ 0.75 76.50

Less Rent : 0.00

Less Loan : 0.00

Sneha

Approved By Admin

APPROVED BY

17 DEC 2020

A. SURESH

Approved By Project Manager

A

Approved By Accounts

Approved By Managing
Director

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/46799 10803

Dated : 19-Dec-2020

Particulars	Debit	Credit
DPUD-Dept Work <i>Dr</i>	3,600.00	
To CONJBDW-Om Prakash		3,600.00
Account of : Being tiles work doen towards villa no's 103,116 damaged tiles removing & replacing work done against payment no: 2580 dtd: 17.12. 20		
	₹ 3,600.00	₹ 3,600.00



Prepared by: krishnaveni

Approved by

Attendance Details

Villa Orchids

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2580

Date : 17-12-2020

Contractor Name	From Date	To Date
om prakash (tiles)	10-12-2020	16-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	5.25	2231.25	2231.25	0.00	0.00	0.00	0.00	0.00
Mason	5.25	3150.00	3150.00	0.00	0.00	0.00	0.00	0.00
Totals...	10.50	5381.25	5381.25	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 103 116 damaged tiles removing&replacing work done	3600.00
Job Work Description :	0.00
Other Deductions Description :	0.00
Net Amount :	3573.00



Total Amount %	3600.00
TDS : @ 0.75	27.00
Less Rent :	0.00
Less Loan :	0.00

Rupees : Three Thousand Five Hundred Seventy Three Only.

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10800-10804

Dated : 19-Dec-2020

Particulars	Debit	Credit
DPUD-Dept Work <i>Dr</i>	1,000.00	
To CONJBDW-Raj Kumar Ele		1,000.00
Account of : Being towards villa no 55 & 243 as per customer complaints MCBs & switch boards and sockets removing & replacing work done against payment no: 2581 dtd: 17.12.20		
	₹ 1,000.00	₹ 1,000.00



Prepared by: krishnaveni

Approved by

Attendance Details

Villa Orchids

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2581

Date : 17-12-2020

Contractor Name	From Date	To Date
Raj Kumar ele	10-12-2020	16-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	5.00	2000.00	1200.00	0.00	0.00	0.00	800.00	0.00
Mason	10.00	5500.00	1650.00	0.00	0.00	0.00	3850.00	0.00
Totals...	15.00	7500.00	2850.00	0.00	0.00	0.00	4650.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 55&243 as per customer complaints MCBs&switch boards and sockets removing&replacing work done	1000.00
Job Work Description :	0.00
Other Deductions Description :	0.00
Net Amount :	992.50

VERIFIED BY

18 DEC 2020
G. BALAKRISHNA
ASST. MANAGER-AUDIT

Total Amount %	1000.00
TDS : @ 0.75	7.50
Less Rent :	0.00
Less Loan :	0.00

Rupees : Nine Hundred Ninty Two and Paise Fifty Only.

Approved By Admin

APPROVED BY
17 DEC 2020
A. SURESH
Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOURNAL 10805

Dated : 19-Dec-2020

Particulars		Debit	Credit
JWUD-Labour Charges	Dr	800.00	
JWUD-Allowance for Equipment	Dr	800.00	
JWUD-Allowance for Conumables	Dr	400.00	
To CONJBDW-B Koteswarao			2,000.00
On Account of :			
Being civil work done towards villa no 282,219 stair case drop fixing work done against payment no: 2575 dtd: 17.12.20			
		₹ 2,000.00	₹ 2,000.00



Prepared by: krishnaveni

Approved by

Attendance Details

Villa Orchids

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2575

Date : 17-12-2020

Contractor Name	From Date	To Date
B KOTESHWAR RAO (Civil work)	10-12-2020	16-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	14.50	5075.00	3500.00	0.00	1575.00	0.00	0.00	0.00
Mason	7.25	4168.75	2875.00	0.00	1293.75	0.00	0.00	0.00
Totals...	21.75	9243.75	6375.00	0.00	2868.75	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no 282 219 staircase drop fixing work done	2000.00
Total Amount %	2000.00
TDS : @ 0.75	15.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	1985.00

VERIFIED BY

Other Deductions Description :

18 DEC 2020G. BALAKRISHNA
ASST. MANAGER-AUDIT

Rupees : One Thousand Nine Hundred Eighty Five Only.

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No.

16544

Company	VOC - LLP	Project	VOC
No. of workers required	06	Date	16/12/2020
No. of head mason	—	No. of male helper	02
No. of mason	—	No. of female helper	04
Required from date	15/12/2020	Required to date	16/12/2020
Job Description:	Towards villa no: 282, 219 Staircase		
Drop fixing work done.			
Description	Quantity	Rate	Amount
villa no: 282	50 Sft	20.0	1,000/-
villa no: 219	50 Sft	20.0	1,000/-
Total Amount			2,000/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Sneha	Sneha	B. Koteswar Rao	B. Koteswar Rao

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOURNAL 10806

Dated : 19-Dec-2020

Particulars		Debit	Credit
JWUD-Labour Charges	Dr	6,152.00	
JWUD-Allowance for Equipment	Dr	6,152.00	
JWUD-Allowance for Conumables	Dr	3,076.00	
To CONJBDW-G.Mannem			15,380.00
Account of :			
Being Earth work done towards villa no's 114,115,287,286,285,284, 283,282 & 286,101,103 lawn area and road side debris removing & cleaning after stage 3 villa cleaning work done against payment no: 2574 dtd: 17.12.20			
		₹ 15,380.00	₹ 15,380.00



Prepared by: krishnaveni

Approved by

Attendance Details

Villa Orchids

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2574

Date : 17-12-2020

Contractor Name	From Date	To Date
G MANNEM (Earth work)	10-12-2020	16-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	34.00	13600.00	5200.00	0.00	7200.00	0.00	1200.00	0.00
Male Helper	29.00	13050.00	5400.00	0.00	7650.00	0.00	0.00	0.00
Totals...	63.00	26650.00	10600.00	0.00	14850.00	0.00	1200.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no 114 115 287 286 285 284 283 282 221 254&286 101 103 lawn area and road side debris removing&cleaning&after stage III villa cleaning work done	15380.00
Total Amount %	15380.00
TDS : @ 0.75	115.35
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	15264.65

Rupees : Fifteen Thousand Two Hundred Sixty Four and Paise Sixty Five Only.

VERIFIED BY

Other Deductions Description :

18 DEC 2020**G. BALAKRISHNA
ASST. MANAGER-AUDIT****APPROVED BY****17 DEC 2020****A. SURESH
PROJECT MANAGER**

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. **16541**

Company	VOC - LLP	Project	VOC.
No. of workers required	22	Date	19/12/2020
No. of head mason	—	No. of male helper	10
No. of mason	—	No. of female helper	11
Required from date	10/12/2020	Required to date	12/12/2020
Job Description:	Towards villa no: 114, 115 & 287, 286, 285, 284, 283, 282, 221 Lawn area & Road side debris removing & cleaning work done.		
Description	Quantity	Rate	Amount
villa no: 114	248 cft	4.0	992/-
villa no: 115	248 cft	4.0	992/-
villa no: 287	248 cft	4.0	992/-
villa no: 286	248 cft	4.0	992/-
villa no: 285	248 cft	4.0	992/-
villa no: 284	248 cft	4.0	992/-
villa no: 283	248 cft	4.0	992/-
villa no: 282	248 cft	4.0	992/-
villa no: 221	248 cft	4.0	992/-
Total Amount			8,928/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Sneha	Sneha	G. mannan	G. mannan

Job Work Details

S. No.

16542

Company	Voc Up	Project	Voc
No. of workers required	10	Date	15/12/2020
No. of head mason	-	No. of male helper	05
No. of mason	-	No. of female helper	05
Required from date	14/12/2020	Required to date	15/12/2020
Job Description:	Towards villa no: 286, 101, 103 & 254		
after stage-III villa cleaning work done & Road side			
debris cleaning work done.			
Description	Quantity	Rate	Amount
After stage-III villa cleaning villa no: 286	1820 Sft	1.0	1820/-
villa no: 101	1820 Sft	1.0	1820/-
villa no: 103	1820 Sft	1.0	1820/-
debris cleaning villa no: 254	248 cft	4.0	992/-
Total Amount			6,452
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Snela	Snela	G. Mannem	Komrelly

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10803 10807

Dated : 19-Dec-2020

Particulars	Debit	Credit
OE-Water Supply <i>Dr</i>	1,400.00	
To SUP-Mallesha		1,400.00
On Account of : Being towards supply of water tanker to villa no 294,120,121,123,127, 131 against voucher no: 5493 dtd: 10.12.20		
	₹ 1,400.00	₹ 1,400.00



Prepared by: krishnaveni

Approved by

Building Material Voucher

17-12-2020 12:27:59

Pages : 1 of 1

Company Name : Villa Orchids LLP

Project Name : Villa Orchids

Supplier Name : MALLESH

Voucher No :	5493
From Date :	10-12-2020
To Date :	16-12-2020

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
6125 - Building material - Water Tanker - NA - nos								
14605	10-12-2020	14:10			1.000	700.00	0.00	700.00
14607	15-12-2020	11:35			1.000	700.00	0.00	700.00
					2.000			1400.00
Building Material Total								1400.00

Advice for Payment

PARTICULARS	Amount
Payment towards Building Material Towards supply of water tanker to villa no 294,120,121,123,127,131	1400.00
Additional Payments :	0.00
Deductions :	0.00
Total	1400.00
Rupees : One Thousand Four Hundred Only.	




Project Manager

Accounts Manager

Managing Director

Villa Orchids LLP			43480	14605
Villa Orchids				
Recd Date / Time	Veh No	Del by	Recd by	
10-12-2020 14:10:00	TS36T4153	party	security	
Way Bill No	Way Bill Date	Way Bill Book no	Way Bill Validity	
Qty	Rate	GST%	Value	
1.00	700.00	0.00	700.00	
DC No	DC Date	Bill No	Bill Date	
Item Name				
6125 - Building material - Water Tanker - NA - nos				
Supplier Name				
MALLESH				
Remarks:-				
Towards supply of villa no 294,,120,121,122,123				
Rupees : Seven Hundred Only.				



Printed On 11-12-2020 12:11:07


INWARD	
Inward No: 14605	Dt: 10/12/20
MRN No:	Dt:
Received By	Sign:
VILLA ORCHIDS LLP	

Sneha

[Signature]

APPROVED BY
11 DEC 2020
A. SURESH
PROJECT MANAGER

Villa Orchids LLP			43613	14607
Villa Orchids				
Recd Date / Time	Veh No	Del by	Recd by	
15-12-2020 11:35:00	AP24F1508	party	security	
Way Bill No	Way Bill Date	Way Bill Book no	Way Bill Validity	
Qty	Rate	GST%	Value	
1.00	700.00	0.00	700.00	
DC No	DC Date	Bill No	Bill Date	
Item Name				
6125 - Building material - Water Tanker - NA - nos				
Supplier Name				
MALLESH				
Remarks:-				
Towards supply to villa no 120,121,123,127,131				
Rupees : Seven Hundred Only.				



Printed On 16-12-2020 11:31:40

INWARD	
Inward No: 14607	Dt: 15/12/2020
MRN No:	Dt:
Received By	Sign:
VILLA ORCHIDS LLP	

Suresh

C/K

APPROVED BY
16 DEC 2020
A. SURESH
PROJECT MANAGER

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10804~~ 10808

Dated : 19-Dec-2020

Particulars	Debit	Credit
SP-New Hanuman Traders <i>Dr</i>	477.00	
To ECARD-A Suresh		477.00
On Account of : Being amount credited to New hanuman traders towards purchase of plumbing material against inv no: 1169 dtd: 17.12.2020		
	₹ 477.00	₹ 477.00

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10805 10809

Dated : 19-Dec-2020

Particulars	Debit	Credit
SUP-Maha Lakshmi Traders <i>Dr</i>	900.00	
To ECARD-A Suresh		900.00
On Account of : Being amount credited to maha lakshmi traders towards purchase of plumbing material against inv no: 3390 dtd: 10.12.2020		
	₹ 900.00	₹ 900.00

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10806~~ 10810

Dated : 19-Dec-2020

Particulars	Debit	Credit
Sup Sri Choudhary Electricals <i>Dr</i>	236.00	
To ECARD-A Suresh		236.00
On Account of : Being amount credited to sri choudhary elecgrtricals towards purchase of hardware material against inv no: 1087 dtd: 10.12.20		
	₹ 236.00	₹ 236.00

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10807~~ 10811

Dated : 19-Dec-2020

Particulars	Debit	Credit
SP-New Hanuman Traders <i>Dr</i>	1,187.00	
To ECARD-A Suresh		1,187.00
On Account of : Being amount credited to New hanuman traders towards purchase of hardware material against inv no: 955 dtd: 25.11.20		
	₹ 1,187.00	₹ 1,187.00

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/40808 10812




Dated : 19-Dec-2020

Particulars		Debit	Credit
Sup Sri Raghavendra Enterprises	Dr	1,200.00	
To ECARD-A Suresh			1,200.00
On Account of :			
Being maount credited to sri raghavendra enterprises towards purchase of tile material against inv no: 1396 dtd: 13.11.20			
		₹ 1,200.00	₹ 1,200.00

Prepared by: krishnaveni


Approved by

Weekly - Petty cash /expense card statement.

Name	A Suresh		Statement date	17-12-2020		
Prepared by	A Suresh		Sign			
From period	10-12-2020		To period	17-12-2020		
Sl No	Debit to company	Debit to project	Description of expense	Amount	Bill enclosed	GST bill
1.	Voc llp	voc	Plumbing material purchased	477	☒ Y ☐ N	☒ Y ☐ N
2.	Voc llp	voc	Plumbing material purchased	900	☒ Y ☐ N	☒ Y ☐ N
3.	Voc llp	voc	Hardware material purchased	236	☒ Y ☐ N	☒ Y ☐ N
4.	Voc llp	voc	Hardware material purchased	1187	☒ Y ☐ N	☒ Y ☐ N
5.	Voc llp	voc	Tiles purchased (villa no 284)	1200	☒ Y ☐ N	☒ Y ☐ N
6.					☐ Y ☐ N	☐ Y ☐ N
7.					☐ Y ☐ N	☐ Y ☐ N
8.					☐ Y ☐ N	☐ Y ☐ N
9.					☐ Y ☐ N	☐ Y ☐ N
10.	Total			4000/-		
Amount to be credited by	☐ Transfer to Haapay card, ☐ Transfer to expense card, ☐ Cash reimbursement, ☐ Transfer to personal a/c. ☐ Other:					
Approved by:	Div. Manager	Accountant	Accounts Manager	MD		
Sign:				APPROVED BY		
Date:		18/12/2020		19 DEC 2020		

Notes: 1. Scanned copy of this statement to be submitted before every Friday 2pm. 2. Original vouchers to be attached to this statement and send to respective accountant by Monday. 3. Accountants to make payment on receipt of scanned statement on Saturday. 4. If original statement with vouchers of last week is not received withhold further payment and salary. 5. Employee must maintain photocopy of all bills/vouchers for 3 months. 6. Division manager and accounts manager approval required for expenses of over 2,000/- per week. MDs approval is required for expenses of over 10,000/- per week.

VERIFIED BY

17 DEC 2020

A. SURESH

ASST. MANAGER

10 DEC 2020
G. BALAKRISHNA
ASST. MANAGER-AUDIT

M. JAYA PRAKASH
Sr. Manager Accounts

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10813

Dated : 19-Dec-2020

Particulars	Debit	Credit
CUST-Villa No.284 Mr.Ponnapalli Kasi Viswanatham	1,404.00	
To OIE-Legal Services		1,404.00
On Account of : Being balance documentation charges & misc charges.		
	₹ 1,404.00	₹ 1,404.00

Prepared by: nagamalleswar

Approved by

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10814

Dated : 19-Dec-2020

Particulars	Debit	Credit
CUST-Villa No.102 Mr.Siva Rama Krishna Dr Rao	3,904.00	
To OIE-Legal Services		3,904.00
On Account of : Being balance documentation charges.		
	₹ 3,904.00	₹ 3,904.00

Prepared by: nagamalleswar

Approved by

Villa Orchids LLP (20-21)

MG Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Journal VoucherNo. : ~~JOU/10847~~ 10815

Dated : 21-Dec-2020

Particulars	Debit	Credit
CONT-Bohini Hanumanth <i>Dr</i>	3,903.00	
To SUP-Summit Sales Llp		3,903.00
 On Account of : Being amt spent towards purchase of wall care putti bill no:13497, dt:30/9/2020, pon o:70896, dt:30/9/2020		
	₹ 3,903.00	₹ 3,903.00

Prepared by: lavanya.r

Approved by

Scan 30:- 52987

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	5/10/20	Prepared by:	D.SOWMYA
PO/WO no.	70896	PO / WO Date.	30/9/20
Supplier Name	SSlp	PO/WO amount	3,902
Firm/Company	hamanth Behini (voc)	Project	Voc/lp
Sl. No.	Bill No.	Bill Date	Bill amount
1	13497	30/9/20	3,902
2			
3			
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			3,902
Sl. No.	DC No	DC. Date	MRN No.
1.	11423	30/9/20	NA 83580
2.			
3.			
Amount B –Other Credits : Transportation charges			-
Amount C –Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			3,902
Amount E – PO / WO value:			3,902
Amount F – Difference (A – E): GST-18%			-
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ____/- ☐ No	
Payment – due date		10.10.2020	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:			
Date	5/10/20		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 30-09-2020

Customer Details				Invoice No.		13497	
Hanmanth Bohini				Invoice Date.		30-09-2020	
VOC LLP, Behind Jana Priya, Kowkur , Hyderabad				PO No.		70896	
				PO Date.		30-09-2020	
				Req ID		60325	
				Req Date		29-09-2020	
GSTIN : 36ALDPB1212D2Z2				Loc Req No		63542	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	6601 - Paints - Wall Care Putti - 20kgs - bags	3214	5	661.50	3,307.50	18	595.36
	Birla						
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
				297.68		297.68	
Total Taxable Amount				3,307.50		595.36	
Total Invoice Amount				3,902.85			

Rupees : Three Thousand Nine Hundred Two and Paise Eighty Five Only.

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Page(s) 1 Of 1

30-09-2020 10:50:09



70896

28.09.20 5:24:35

From Company : **Hanmanth Bohini**
3-1-117/10/2 Chandiyaganar, Mallapur, Hyderabad 500076
G S T No. : 36ALDPB1212D2Z2

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No 70896 63542**Doc Date** 30-09-2020**Quote No** Nil**Quote Date** 30-09-2020**SupplyType** Supply**Kind Attn : Hamendra, Prabhakar**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6601 - Paints - Wall Care Putti - 20kgs - bags Birla	5.00	661.50	0.00	18.00	3,902.85
Total Order Value . . .					3,902.85

Rupees : Three Thousand Nine Hundred Two and Paise Eighty Five Only.

Terms and Conditions :-**Specification /** As per details given in the quotation.**Payment Terms** After Delivery & Production of bill**Tax** Inclusive of all taxes**Delivery Date** Next Day.**Delivery Location** Villas Orchids
Behind: Janapriya, Kowkur.
Phone. 9502232100/9502266233**Penalty For Delay** Nil**Transportation** Transport cost shall be borne by us.**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for west gate purposes**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** Supplier: HanumanthuFor **Hanmanth Bohini**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Name : _____

Date : ____/____/____

Contact : _____

Company Name:	P Hanumanthu	Date:	28.09.2020
Site & Phase:	VOC	Time:	15:16
Supplier:	SSLLP	Req. No.	63542
Material required before :	urgent	ID No.	60325

[illegible]

Remarks: For voc site purpose

Prepared By	K.Sneha	Approved by	A.Suresh
Sign.& Date	28.09.2020	Sign. & Date	28.09.2020

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 30-09-2020

Customer Details		DC No.	11423
Hanmanth Bohini		DC Date.	30-09-2020
VOC LLP, Behind Jana Priya, Kowkur , Hyderabad		PO No.	70896
		PO Date.	30-09-2020
		Req ID	60325
		Req Date	29-09-2020
GSTIN : 36ALDPB1212D2Z2		Loc Req No	63542
	Description of Goods	HSN/SAC	Qty
1	6601 - Paints - Wall Care Putti - 20kgs - bags	3214	5
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 30-09-2020

Customer Details				Invoice No.	13497		
Hanmanth Bohini				Invoice Date.	30-09-2020		
VOC LLP, Behind Jana Priya, Kowkur , Hyderabad				PO No.	70896		
				PO Date.	30-09-2020		
				Req ID	60325		
				Req Date	29-09-2020		
GSTIN : 36ALDPB1212D2Z2				Loc Req No	63542		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	6601 - Paints - Wall Care Putti - 20kgs - bags	3214	5	661.50	3,307.50	18	595.36
	Birla						
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST	CGST	SGST	Total Taxable Amount		3,307.50		595.36
	297.68	297.68	Total Invoice Amount		3,902.85		
Rupees : Three Thousand Nine Hundred Two and Paise Eighty Five Only.							



for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction