

Purchase Voucher

No. : PUR/10586-10590
Ref.: 119 dt. 24-Nov-2020

Dated : 5-Dec-2020

Party's Name: SUP-Cemex Infra

Particulars		Amount
Cement GST 18%	62,288.10	₹ 73,500.00
Input CGST	5,605.93	
Input SGST	5,605.93	
OIE-Round Off	0.04	
On Account of :		
Being on purchase of cement ready mix concrete building material against inv no: 119 dtd: 24.11.20		
vide po no: 72194 dtd:17.11.20 Scan Id: 57769		
Amount (in words) :		
Indian Rupees Seventy Three Thousand Five Hundred Only		

for SUP-Cemex Infra

Prepared by: krishnaveni

Approved by

Receiver's Signature

Slau 10 :- 57769

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	08/12/2020	Prepared by:	MM/MSH
PO/WO no.	72194	PO / WO Date.	17/11/2020
Supplier Name	Comex Defra.	PO/WO amount	80,500/-
Firm/Company	MRMLLP	Project	GMR
Sl. No.	Bill No.	Bill Date	Bill amount
1	119	24/11/2020	73,500/-
2			
3			
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			73,500/-
Sl. No.	DC .No	DC. Date	MRN No.
1.			DC matches MRN
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B –Other Credits : Transportation charges			
Amount C –Other Debits : Short Received 11,273 K's			11,273/-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			62,227/-
Amount E – PO / WO value:			80,500/-
Amount F – Difference (A – E): GST-18%			18,273/-
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
C' PO / WO		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No	
Payment – due date		24/12/2020	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date			

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Subject: Short material

From: minish <minish@modiproperties.com>

Date: 16-11-2020, 11:45 AM

To: cemexinfra9@gmail.com

To,

Mr Purshottam Reddy,

Dear Sir,

We recieved short quantity for RMC Against your Invoice No 112 DT 12-11-2020 for 1960 kgs,Against Our PO No 71853 DT 05-11-2020,We are deducting RS 2940/- for the same.

Please Note.

--

Regards,

Minish Parikh

Manager-Procurement | +91 95155 46784 | minish@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

10910RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	23 M3
Flat / Villa no.:	3 , 4 & 5	Block No.:	C-block	B. Requisition quantity:	23 M3
Slab no.:	Partly Footings	PO Nos.	72194	C. Actual quantity poured:	21M3
Requisition nos.:	68591	Supplier:	Cemex infra	D. Difference (C-A):	2 M3
Sign of security	<i>Govind</i>	Sign of Admin	<i>Aishwarya</i>	Sign of Project manager	<i>Rajendra</i>
Date	27/11/2020	Date		Date	27/11/2020


Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	19.11.20	11:20	6 m3 ✓	4125	14400	12480 ✓	1920	1372	85629
2.	19.11.20	11:35	6m3 ✓	4128	14400	10910 ✓	3490	1373	85631
3.	19.11.20	14:40	6m3 ✓	4138	14400	12080 ✓	2320	1374	85632
4.	19.11.20	04:25	3m3 ✓	4142	7200	10910	-3710	1375	85633
5.									
6.									
Total:					50400	46380	-4020		
Remarks:		We have raised Requisition No 685591 and PO 72194 23 M3 ordered and short fall 2 m3.							

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No.	Dated
	119	24-Nov-2020
Buyer Modi Reality Mallapur LLP 5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road Secunderabad GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	4125 to 4142	
	Buyer's Order No.	Dated
	72194 -68591	17-Nov-2020
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete		21.00 cum	2,966.10	cum	62,288.10
	SGST			9 %		5,605.93
	CGST			9 %		5,605.93
	Round Off					0.04
						
						
Total			21.00 cum			Rs 73,500.00

Amount Chargeable (in words)

E. & O.E

INR Seventy Three Thousand Five Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	62,288.10	9%	5,605.93	9%	5,605.93	11,211.86
Total	62,288.10		5,605.93		5,605.93	11,211.86

Tax Amount (in words) : **INR Eleven Thousand Two Hundred Eleven and Eighty Six paise Only**

Company's Bank Details

Bank Name : **ANDHRA BANK**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & ANDB0002616**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice

CEMEX INFRA					
Modi Reality Mallapur (GMR)					
Ledger Account					
Date	dc no	v.no	Quantity	Rate	M20
19-Nov-2020	4125	5534	6.00 cum	3500.00/cum	21000.00
19-Nov-2020	4128	5535	6.00 cum	3500.00/cum	21000.00
19-Nov-2020	4138	5534	6.00 cum	3500.00/cum	21000.00
19-Nov-2020	4142	5547	3.00 cum	3500.00/cum	10500.00
			21.00 cum		73500.00

Purchase Order

Page(s) 1 Of 1

17-11-2020 11:37:18 AM

Origin:



72194

06.11.20 4:56:38

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301
8367099999
9848210686

Doc No	72194	68591
Doc Date	17-11-2020	
Quote No	NIL	
Quote Date	17-11-2020	
SupplyType	Supply	

Kind Attn : G.Surender Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	23.00	3,500.00	0.00	0.00	80,500.00
Total Order Value . . .					80,500.00

Rupees : Eighty Thousand Five Hundred Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax Including GST in above prices

Delivery Date As per request of Project Manager

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order for C Block flat no 04&05 PCC&Footings Concrete Purpose

Completion Date Nil

Measurment Nil

Security Nil

Remarks Contact person Mr.Ramprasad-8309938133

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Date : __/__/__

Requisition Form

Company Name:	MODI REALTY MALLAPUR LLP	Date:	16-11-2020
Site & Phase :	GULMOHAR RESIDENCY	Time:	15:20
Supplier		Req. No.	68591
Material required before date:		ID No.	61587

No	Description	Size	Quantity	Units	Inward No	Date
1.	RMC	M20	23	CUM	3500/r	
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						

PO
72194

APPROVED
17 NOV 2020
MINISH PARIKH
MANAGER PROCUREMENT

Remarks: FOR C-BLOCK FLAT NO- 4 &5 PCC & FOOTINGS CONCRETE WORK PURPOSE AT GMR SITE .

Prepared By	A.Sravani	Approved by	
Sign.& Date	16-11-2020	Sign. & Date	

Note:

APPROVED BY
17 NOV 2020
SOHAM MODI
MANAGING DIRECTOR

CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

Date : 19/11/2020

D.C.No. **4142**

To.

M/s

GMR. modi - (wfe)

Vehicle No :

Babu SSU2

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
①	meo	time 4:25	3m	2in	put

INWARD
MODI REALTY
1375 19/11/20

TRN No... 85633 21/11/20
19/11/20

Receiver's Signature

Received By

Sign



Authorized Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



SERIAL No.: 23322

VEHICLE No.:

TS08 UE 5524




GROSS : 25630

Kgs.

DATE: 7/11/2020

TIME: 15:15:20



TARE : 10910

Kgs.

DATE: INWARD

TIME:



NETT : 14720

Kgs.

MODI REALTY MALLAPUR LLP

Ward No. 1374 DL 19/11/20

Received Rs.

100.00

MRN No. Dt.

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform.

24 HOURS SERVICE

SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



Weighbridge Supplied by : SRIVEN



GROSS

20080



TARE

12480



NETT

7600

Received Rs.

100.00

VEHICLE No.:

1508

UE

5547

Kgs.

DATE

19/11/2020

TIME

16:59:20

Kgs.

DATE

19/11/2020

MODI REALTY MALLAPET

18:32:08

Kgs.

Ward No. 1375

DL 19/11/20

MRN No.

DL

Received By

Kumar

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform.

24 HOURS SERVICE

Madhu (Hyd) Computer 9246536148



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

Date: 19/11/2020

D.C.No.

4138

To.

M/s

GMR - Modi - [N.F.C]

Vehicle No :

TS08UE - 5534

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
(3)	M-20	Area: 14.70	6m ³ .	18m ³	PUMP

INWARD
MODI REALTY MALLAPUR
Ward No. 1374 Dt. 19/11/20

SRN No. 85632 Dt. 21/11/2020

Receiver's Signature

Received By

Sign

19/11/20



Authorised Signature

P. S. Jai



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



SERIAL No.. 23292

VEHICLE No.: TS08 UE 5534



GROSS

25720

Kgs.

DATE: 19/11/2020

TIME: 12:04:39



TARE

10910

Kgs.

DATE: 19/11/2020

TIME: 13:58:52



NETT

14810

Kgs.

Ward No. 1372

DL: 19/11/20

100.00

Received Rs.

MRN No.

Received By: Roma

Sign

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform.

24 HOURS SERVICE



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No. **4125**

Date: 19/11/2020

To.

M/s

gms modi - (NFC)
- Bobos SS34

Vehicle No :

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
①	M20	Time - 11:20 INWARD MODI REALTY MALLAPUR LLP Ward No. 13A DL.....19/11/20	6m ³	6m ³	per

MRN No... 85629 DL.....21/11/20
Jcma 19/11/20

Receiver's Signature



Authorized Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



SERIAL No.:

23294



GROSS

26960



TARE

12080



NETT

14880

VEHICLE No.:

TS08 UE 5535

Kgs.

DATE:

TIME:

19/11/2020

12:10:12

Kgs.

DATE:

TIME:

MODI REALTY MALLAPUR 19/11/2020

15:58:26

Kgs.

Ward No

1373 DL 19/11/20

Received Rs.

100.00

MRN No...

DL

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform.

24 HOURS SERVICE



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No. **4128**

Date: 19/11/2020

To:

M/s

MR. Modi - (R/S)

Vehicle No :

Bo808-SS35

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
<u>(2)</u>	<u>M20</u>	<u>Time - 11:35</u>	<u>6m³</u>	<u>12m³</u>	<u>put</u>

MODI REALTY MALLAPUR LLP

Ward No.

1373

DL

19/11/20

MRN No...

85631

DL

25/11/2020

Received By

Sign

19/11/20

Receiver's Signature



Authorized Signature

Modi Realty Mallapur LLP (20-21)
MG Road, RAnigunj
Secunderabad
GSTIN/UIN: 36AAEFM1459R1ZP
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10337-10591
Ref.: su/gmr/04 dt. 6-Dec-2020

Dated : 6-Dec-2020

Party's Name: CONT-Surasani Constructions
1st Floor, Annapurna Arcade , Shop.No.4 & 5,
Opp Dr.A.S.Rao Nagar Bus Stop, Hyderabad
GSTIN/UIN : 36AALCS4817P1ZM

Particulars	Amount
LSRD-Labour Charges	14,92,056.00
LSRD-Allowance for Equipment	14,92,056.00
LSRD-Allowance for Consumables	7,46,028.00
INPUT-CGST	3,35,712.60
INPUT-SGST	3,35,712.60
OIE-Round Off	(-)0.20
	₹ 44,01,565.00

On Account of :

Being towards A-Block column 3 and slab 3 Rcc for flat no's 101 to 109 against inv no: su/gm/04 dtd: 06.12.2020

Amount (in words) :

Indian Rupees Forty Four Lakh One Thousand Five Hundred Sixty Five Only

for CONT-Surasani Constructions

Prepared by: krishnaveni

Approved by

Receiver's Signature

SURASANI CONSTRUCTIONS PVT. LTD

Office: 1st Floor, Annapurna arcade, shop no. 4 & 5
OPP.Dr.A.S.Rao Nagar bus stop, Hyderabad - 500062
Ph: 27122608, 9848553022

INVOICE

To MODI REALTY MALLAPUR LLP, # 5-4-187/3&4, 2 nd Floor, Soham Mansion, M.G Road, Secunderabad – 500 003 GST No. 36ADBFS3288A2Z7 Place of Supply : Telangana, INDIA	Invoice No. : SU/GMR/04
	Invoice Date : 06/12/2020

S. No.	Particulars	Amount
1.	Towards :- A- Block Column 3 and Slab 3 Rcc for Flat no's 101 to 109 (9 Flats) 12,240 * 304.75 = 37,30,140 rs	37,30,140.00
	Taxable value	37,30,140.00
	CGST @9%	3,35,712.60
	SGST @9%	3,35,712.60
	Grand Total	44,01,565.20
	Rupees Forty Four Lacks One Thousand Five Hundred Sixty Five And Twenty Paise	

Bank Details:

Bank Account Name : Surasani Constructions Private Limited
Bank Account Number: A/c No: 915020001750354
Bank Name : AXIS Bank
Branch Name : DR.A.S Rao Nagar Branch
IFSC Code: UTIB0000427

Note:

GST No. : 36AALCS4817P1ZM
PAN No. : AALCS4817P

For SURASANI CONSTRUCTIONS PVT. LTD

Authorized Signature

Construction division.
Advice for giving credit to contractors/suppliers.

SI. No. - site bills register	Date - site bills		20/10/20	
Company Name:	MR Mallapur LLP			
Name of Contractor	Surasani Construction Pvt Ltd.			
Nature of work	RCC 28 Civil works, A-block.			
Work done	From Date	To Date		
SI. No.	Villa/Flat/block no.	Qty.	Rate	Units
1.	R.C.C 601-3, 566-3	12240	359.61	5ft
2.	R.C.C 601-4	12240	89.90	5ft
3.	Brickwork 101, 109	12240	128.24	5ft
4.	Internal Plastering	2720	99.74	5ft
5.	101 & 109			
6.				
7.				
8.				
9.				
10.				
11.	Total:			6122118

Bill required	☒ YES ☐ NO	GST bill required	☒ YES ☐ NO
Measurement & estimate sheet:	☒ Required ☐ Not required	Measurement & estimate sheet:	☒ Enclosed ☐ Not enclosed
PO/WO no.	—		
PO/WO date:	—		
Remarks :			

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Sign: <i>[Signature]</i>	Sign: <i>[Signature]</i>	Sign: <i>[Signature]</i>
Date: 22/10/20	Date: 22/10/20	Date: 22/10/20

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labor bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
12 OCT 2020
SOMAN K. S. S.
MANAGING DIRECTOR

SURASANI CONSTRUCTIONS PVT. LTD

Office: 1st Floor, Annapurna arcade, shop no. 4 & 5
OPP. Dr. A.S. Rao Nagar bus stop, Hyderabad - 500062
Ph: 27122608, 9848553022

INVOICE

To MODI REALTY MALLAPUR LLP, # 5-4-187/3&4, 2 nd Floor, Soham Mansion, M.G Road, Secunderabad - 500 003 GST No. 36ADBFS3288A2Z7 Place of Supply : Telangana, INDIA	Invoice No. : SU/GMR/02
	Invoice Date : 20/10/2020

S. No.	Particulars	Amount
1.	Towards :- A- Block Column1 and Slab IRCC Work = 24014 sft 24104 * 202 rs = 48,69,008 /-	48,69,008.00
	Taxable value	48,69,008.00
	CGST @9%	4,38,210.72
	SGST @9%	4,38,210.72
	Grand Total	57,45,429.44
Rupees Fifty-Seven Lacks Forty-Five Thousand Four Hundred Twenty-Nine And Forty-Four Paise		

Bank Details:

Bank Account Name : Surasani Constructions Private Limited
Bank Account Number: A/c No: 915020001750354
Bank Name : AXIS Bank
Branch Name : DR.A.S Rao Nagar Branch
IFSC Code: UTIB0000427

Note:

GST No. : 36AALCS4817P1ZM
PAN No. : AALCS4817P
Service : Works Contract Service

For SURASANI CONSTRUCTIONS PVT. LTD

Authorized Signature

Jayaprasad
20/10/2020

SURASANI CONSTRUCTIONS PVT. LTD

Office: 1st Floor, Annapurna arcade, shop no. 4 & 5
OPP. Dr. A.S. Rao Nagar bus stop, Hyderabad - 500062
Ph: 27122608, 9848553022

INVOICE

To MODI REALTY MALLAPUR LLP, # 5-4-187/3&4, 2 nd Floor, Soham Mansion, M.G Road, Secunderabad - 500 003 GST No. 36ADBFS3288A2Z7 Place of Supply : Telangana, INDIA	Invoice No. : SU/GMR/03
	Invoice Date : 10/11/2020

S. No.	Particulars	Amount
1.	Towards :- A- Block Column2 and Slab2 RCC Work = 24074 sft 24074 * 202 rs = 48,62,948 /-	48,62,948.00
	Taxable value	48,62,948.00
	CGST @9%	4,37,665.32
	SGST @9%	4,37,665.32
	Grand Total	57,38,278.64
	Rupees Fifty Seven Lacks Thirty Eight Thousand Two Hundred Seventy Eight And Sixty Four Paise	

Bank Details:

Bank Account Name : Surasani Constructions Private Limited
Bank Account Number: A/c No: 915020001750354
Bank Name : AXIS Bank
Branch Name : DR.A.S Rao Nagar Branch
IFSC Code: UTIB0000427

Note:

GST No. : 36AALCS4817P1ZM
PAN No. : AALCS4817P
Service : Works Contract Service

For SURASANI CONSTRUCTIONS PVT. LTD

Authorized Signature

Jayamadh
22/10/2020

SURASANI CONSTRUCTIONS PVT. LTD

Office: 1st Floor, Annapurna arcade, shop no. 4 & 5
OPP. Dr. A.S. Rao Nagar bus stop, Hyderabad - 500062
Ph: 27122608, 9848553022

INVOICE

To MODI REALTY MALLAPUR LLP, # 5-4-187/3&4, 2 nd Floor, Soham Mansion, M.G Road, Secunderabad - 500 003 GST No. 36ADBFS3288A2Z7 Place of Supply : Telangana, INDIA	Invoice No. : SU/GMR/04
	Invoice Date : 06/12/2020

S. No.	Particulars	Amount
1.	Towards :- A- Block Column 3 and Slab 3 Rcc for Flat no's 101 to 109 (9 Flats) $12,240 * 304.75 = 37,30,140$ rs	37,30,140.00
	Taxable value	37,30,140.00
	CGST @9%	3,35,712.60
	SGST @9%	3,35,712.60
	Grand Total	44,01,565.20
	Rupees Forty Four Lacks One Thousand Five Hundred Sixty Five And Twenty Paise	

Bank Details:

Bank Account Name : Surasani Constructions Private Limited
Bank Account Number: A/c No: 915020001750354
Bank Name : AXIS Bank
Branch Name : DR.A.S Rao Nagar Branch
IFSC Code: UTIB0000427

Note:

GST No. : 36AALCS4817P1ZM
PAN No. : AALCS4817P

For SURASANI CONSTRUCTIONS PVT. LTD

Authorized Signature

Jayaprakash
22/10/20

SURASANI CONSTRUCTIONS PVT. LTD

Office: 1st Floor, Annapurna arcade, shop no. 4 & 5
OPP. Dr. A.S. Rao Nagar bus stop, Hyderabad - 500062
Ph: 27122608, 9848553022

INVOICE

To MODI REALTY MALLAPUR LLP, # 5-4-187/3&4, 2 nd Floor, Soham Mansion, M.G Road, Secunderabad - 500 003 GST No. 36ADBFS3288A2Z7 Place of Supply : Telangana, INDIA	Invoice No. : SU/GMR/05
	Invoice Date : 18/12/2020

S. No.	Particulars	Amount
1.	Towards :- A- Block Column 4 for Flat no's 201 to 209 (9 Flats) $12,240 * 76.19 = 9,32,565.60$ rs	9,32,565.60
	Taxable value	9,32,565.60
	CGST @9%	83,930.90
	SGST @9%	83,930.90
	Grand Total	11,00,427.41
	Rupees Eleven Lacks Four Hundred Twenty Seven And Forty One Paise	

Bank Details:

Bank Account Name : Surasani Constructions Private Limited
Bank Account Number: A/c No: 915020001750354
Bank Name : AXIS Bank
Branch Name : DR.A.S Rao Nagar Branch
IFSC Code: UTIB0000427

Note:

GST No. : 36AALCS4817P1ZM
PAN No. : AALCS4817P

For SURASANI CONSTRUCTIONS PVT. LTD

Authorized Signature

Jayaprakash
22/10/20

SURASANI CONSTRUCTIONS PVT. LTD

Office: 1st Floor, Annapurna arcade, shop no. 4 & 5
OPP. Dr. A.S. Rao Nagar bus stop, Hyderabad - 500062
Ph: 27122608, 9848553022

INVOICE

To MODI REALTY MALLAPUR LLP, # 5-4-187/3&4, 2 nd Floor, Soham Mansion, M.G Road, Secunderabad - 500 003 GST No. 36ADBFS3288A2Z7 Place of Supply : Telangana, INDIA	Invoice No. : SU/GMR/07
	Invoice Date : 18/12/2020

S. No.	Particulars	Amount
1.	Towards :- A- Block Internal Plastering For Flat no's: 101,109 1360*2*84.53 = 2,29,921.60 rs	2,29,921.60
	Taxable value	2,29,921.60
	CGST @9%	20,692.94
	SGST @9%	20,692.94
	Grand Total	2,71,307.48
Rupees Two Lacks Seventy One Thousand Three Hundred0 Seven And Forty Eight Paise.		

Bank Details:

Bank Account Name : Surasani Constructions Private Limited
Bank Account Number: A/c No: 915020001750354
Bank Name : AXIS Bank
Branch Name : DR.A.S Rao Nagar Branch
IFSC Code: UTIB0000427

Note:

GST No. : 36AALCS4817P1ZM
PAN No. : AALCS4817P

For SURASANI CONSTRUCTIONS PVT. LTD

Authorized Signature

Jayaprakash
22/10/20

SURASANI CONSTRUCTIONS PVT. LTD

Office: 1st Floor, Annapurna arcade, shop no. 4 & 5
OPP. Dr. A.S. Rao Nagar bus stop, Hyderabad - 500062
Ph: 27122608, 9848553022

INVOICE

To MODI REALTY MALLAPUR LLP, # 5-4-187/3&4, 2 nd Floor, Soham Mansion, M.G Road, Secunderabad - 500 003 GST No. 36ADBFS3288A2Z7 Place of Supply : Telangana, INDIA	Invoice No. : SU/GMR/06
	Invoice Date : 18/12/2020

S. No.	Particulars	Amount
1.	Towards :- A- Block Brick Work For Flat no's : 101,109 1360*2*108.68 = 2,95,609.60 rs	2,95,609.60
	Taxable value	2,95,609.60
	CGST @9%	26,604.86
	SGST @9%	26,604.86
	Grand Total	3,48,819.32
	Rupees Three Lacks Forty Eight Thousand Eight Hundred Nineteen And Thirty Two Paise.	

Bank Details:

Bank Account Name : Surasani Constructions Private Limited
Bank Account Number: A/c No: 915020001750354
Bank Name : AXIS Bank
Branch Name : DR.A.S Rao Nagar Branch
IFSC Code: UTIB0000427

Note:

GST No. : 36AALCS4817P1ZM
PAN No. : AALCS4817P

For SURASANI CONSTRUCTIONS PVT. LTD

Authorized Signature

Jayapalle
22/10/2020

Modi Realty Mallapur LLP (20-21)
MG Road, RAnigunj
Secunderabad
GSTIN/UIN: 36AAEFM1459R1ZP
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10588** 10591
Ref.: **104 dt. 7-Dec-2020** 10592

Dated : 10-Dec-2020

Party's Name: **SUP-Sai Vishal Enterprises**

Particulars	Amount
Aggregate GST 5%	10,750.00
INPUT-CGST	268.75
INPUT-SGST	268.75
OIE-Round Off	(-)0.50
	₹ 11,287.00

Account of :
Being on purchase of stone dust against bill no:104, dt:7/12/2020 & vchno:5393
Amount (in words) :
Indian Rupees Eleven Thousand Two Hundred Eighty Seven Only

for SUP-Sai Vishal Enterprises

Prepared by: lavanya.r

Approved by

Receiver's Signature

Pending. Not Approved
some or

Building Material Voucher

16/10/2020 14:47:27 Pages : 1 of 1

Company Name : Modi Reality Mallapur LLP

Project Name : Gulmohar Residency

Supplier Name : Sai Vishal Enterprises

Voucher No :	5393
From Date :	08/10/2020
To Date :	14/10/2020

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
1020 - Building material - Stone dust - NA - cft								
2213	09-10-2020	17:40			525.000	21.50	0.00	11287.50
					525.000			11287.50
Building Material Total								11287.50

Advice for Payment

PARTICULARS	Amount
Payment towards Building Material Towards supply of stone dust for labour qaurters work purpose.	11287.00
Additional Payments :	0.00
Deductions :	0.00
Total	11287.00
Rupees : Eleven Thousand Two Hundred Eighty Seven Only.	




[Signature]

Project Manager

Accounts Manager

Managing Director

Modi Reality Mallapur LLP			42068	2213
Gulmohar Residency				
Recd Date / Time 09-10-2020 17:40:00	Veh No ap29v0966	Del by party	Recd by security	
Way Bill No	Way Bill Date	Way Bill Book no	Way Bill Validity	
Qty 525.00	Rate 21.50	GST% 0.00	Value 11287.50	
DC No	DC Date	Bill No	Bill Date	
Item Name 1020 - Building material - Stone dust - NA - cft				
Supplier Name Sai Vishal Enterprises				
Remarks:- Towards supply of stone dust for labour quarters work purpose.				
Rupees : Eleven Thousand Two Hundred Eighty Seven and Paise Fifty Only.				



Printed On 10/10/2020 11:04:09



[Handwritten signature]

SAI VISHAL ENTERPRISES

Suppliers of Building Material, 20mm, 12mm Metal, -
Robosand, Robo Fine Sand, Stone Dust, 6mm, Stone Chips etc.

Door No. C-3/3-1, Mallapur, Medchal Dist. Hyderabad.

GSTIN : 36AHIPK6441Q1ZQ

DELIVERY CHALLAN

No. **090**

Date : 9/10/20

To mod. Reality Mallapur

Up

DESCRIPTION OF MATERIAL : Stone Dust

TIME : 17:10

QUANTITY : 525 CG

LORRY No. : AP-29 U-0966

INWARD

MODER NAME MALLAPUR

Ward No 2213 Dt. 9/10/20

MRN No. Dt.

Received By Roman Sign 9/10/20

Receiver's Signature

Sender's Signature

TAX INVOICE

C : 9391029193

SAI VISHAL ENTERPRISES

Suppliers of Building Material-Stone Metal, Sand, Bricks etc.

Door No. C-3/3-1, Mallapur, Medchal Dist. Hyderabad.

GSTIN : 36AHIPK6441Q1ZQ

M/s <u>Modi Reality Mallap^{up}</u> <u>NRC</u>	Inv. No. <u>104 (104)</u> Date : <u>07-12-20</u>
	D.C. No. _____ Date : _____
	P. O. _____ Date : _____
	Payment _____
Party GSTIN _____	State : TELANGANA Code : 36

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust		525	20.426	MT	10,725.00
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks					

Rupees in words <u>eleven thousand</u> <u>Two thousand eighty seven only</u>	TOTAL	10,725.00
	SGST @ 2.5 %	268.50
	CGST @ 2.5 %	268.50
	GRAND TOTAL	11,287.50

E. & O.E.

For SAI VISHAL ENTERPRISES

2

Modi Realty Mallapur LLP (20-21)
MG Road, RAnigunj
Secunderabad
GSTIN/UIN: 36AAEFM1459R1ZP
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/~~10589~~ 10592
Ref.: 103 dt. 7-Dec-2020

Dated : 10-Dec-2020

Party's Name: SUP-Sai Vishal Enterprises

Particulars		Amount
Aggregate GST 5%	10,750.00	₹ 11,288.00
INPUT-CGST	268.75	
INPUT-SGST	268.75	
OIE-Round Off	0.50	
On Account of :		
Being on supply of stone dust against bill no:103, dt:7/12/2020 & vch no:5354		
Amount (in words) :		
Indian Rupees Eleven Thousand Two Hundred Eighty Eight Only		

for SUP-Sai Vishal Enterprises

Prepared by: lavanya.r

Approved by

Receiver's Signature

Building Material Voucher

25/09/2020 13:37:00 Pages : 1 of 1


Company Name : Modi Reality Mallapur LLP
Project Name : Gulmohar Residency
Supplier Name : Sai Vishal Enterprises

Voucher No :	5354
From Date :	17/09/2020
To Date :	23/09/2020

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
1036 - Building material - Stone dust - NA - cft								
2102	18-09-2020	17:07			525.000	21.50	0.00	11287.50
					525.000			11287.50
Building Material Total								11287.50

Advice for Payment



PARTICULARS	Amount
Payment towards Building Material Towards supply of stone dust for A & B block tiles flooring work purpose.	11288.00
Additional Payments :	0.00
Deductions :	0.00
Total	11288.00
Rupees : Eleven Thousand Two Hundred Eighty Eight Only.	



Accounts Manager

Managing Director

Modi Realty Mallapur LLP			41565	2102
Gulmohar Residency				
Recd Date / Time 18-09-2020 17:07	Veh No ap29v0966	Del by party	Recd by security	
Way Bill No	Way Bill Date	Way Bill Book no	Way Bill Validity	
Qty 525.00	Rate 21.50	GST% 0.00	Value 11287.50	
DC No	DC Date	Bill No	Bill Date	
Item Name 1036 - Building material - Stone dust - NA - cft				
Supplier Name Sai Vishal Enterprises				
Remarks:- towards supply of stone dust for site work purpose.				
Rupees : Eleven Thousand Two Hundred Eighty Seven and Paise Fifty Only.				



Printed On 21/09/2020 13:19:38



SAI VISHAL ENTERPRISES

Suppliers of Building Material, 20mm, 12mm Metal,
Roo sand, Robo Fine Sand, Stone Dust, 6mm, Stone Chips etc.

Door No. C-3/3-1, Mallapur, Medchal Dist. Hyderabad.

GSTIN : 36AHIPK6441Q1ZQ

DELIVERY CHALLAN

No. **073** *vernal only* *6000* Date: 18/09/20

To G.M.R. Constructions. (MRM LLP)



DESCRIPTION OF MATERIAL : Dust

TIME : 5:10 P.M. ✓

QUANTITY : 500 CFY (21-140)

LORRY No. : AP2TV 0966

DRIVER NAME : Tangaiyah



SAI VISHAL ENTERPRISES

Suppliers of Building Material-Stone Metal, Sand, Bricks etc.

Door No. C-3/3-1, Mallapur, Medchal Dist. Hyderabad.

GSTIN : 36AHIPK6441Q1ZQM/s Modi Reality Mallapur
UpInv. No. 103 (103) Date : 07-12-20

D.C. No. _____ Date : _____

P. O. _____ Date : _____

Payment _____

Party GSTIN _____

State : **TELANGANA**

Code : 36

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust		525	20.476	MT	10,750 = 0
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks					

Rupees in words eleven thousand two
hundred eighty eight only

TOTAL		10,750 = 0
SGST @ 2.5 %		269 = 0
CGST @ 2.5 %		269 = 0
GRAND TOTAL		11,288 = 0

E. & O.E.

For **SAI VISHAL ENTERPRISES**

Modi Realty Mallapur LLP (20-21)
GSTIN/UIN: 36AAEFM1459R1ZP

Purchase Voucher

No. : PUR/~~10590~~ 10594/10593
Ref.: 14513 dt. 1-Dec-2020

Dated : 10-Dec-2020

Party's Name: **Summit Sales LLP**
5-4-187/3&4 MG Road, Soham Mansion
Secunderabad
GSTIN/UIN : **36ACQFS2044C1Z7**

Particulars		Amount
Tiles, Granite, Etc. GST 18%	9,772.62	₹ 11,532.00
Input CGST	879.54	
Input SGST	879.54	
OIE-Round Off	0.30	

On Account of :

Being on purchase of stone granite tan brown, hamali charges against inv no: 14513 dtd: 01.12.20
vide po no: 71828 dtd: 03.11.20 Scan Id: 58082

Amount (in words) :

Indian Rupees Eleven Thousand Five Hundred Thirty Two Only

for SUP-Summit Sales Llp

Prepared by: krishnaveni

Approved by

Receiver's Signature

To write back over

Advice for approval for credit to supplier

Date:	3/12/20	Prepared by:	D.SOWMYA
PO/WO no.	71828	PO / WO Date.	3/11/20
Supplier Name	Sslp.	PO/WO amount	11,531
Firm/Company	Modi Realty Mallapur	Project	GMR
Sl. No.	Bill No.	Bill Date	Bill amount
1	14513	1/12/20	11,531
2			
3			
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			11,531
Sl. No.	DC No	DC. Date	MRN No.
1.	Doc 8080	25/11/20	71828
2.			
3.			
Amount B –Other Credits :_Transportation charges			
Amount C –Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			11,531
Amount E – PO / WO value:			11,531
Amount F – Difference (A – E): GST-18%			
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No	
Payment – due date		5.12.2020	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	3/12/20	5/12/20	
Accounts – receiver of bill		Accounts Manager	
10/12/20			
Notes: 1. In case amount to be credited to supplier and the bills total			

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-



DELIVERY CHALLAN

SUMMIT SALES LLP

5-4-187/3 & 4 II Floor, M.G. Road, secunderabad - 500 003.

Tel : 040 - 6633 5551

M/s

Modi Reality LLP

DC No.

3080

Date

25/11/20

Vehicle No.

AP2106872

P.O. / W.O. No.

71828

P.O. / W.O. Date

3/11/20

Site:

Sl.
No.

PARTICULARS

Quantity

1

Tan brown granite 7.6' x 2.3' = 04 (Nos)

67.52 SL

2

No 9.0 x 2.3' = 04 (Nos)

81.50 "

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

GSTIN :

Received the above materials in good condition.

Received by

Chin

Stamp:

Date :

25/11/20

For SUMMIT SALES LLP

Authorised Signatory

B. Monathu

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500005

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 01-12-2020

Customer Details				Invoice No.		14513	
Modi Reality Mallapur LLP Sy No, 19, Mallapur, Hyderabad, Next to NFC Railway Over Bridge, GSTIN : 36AAEFM1459R1ZP				Invoice Date.		01-12-2020	
				PO No.		71828	
				PO Date.		03-11-2020	
				Req ID		61235	
				Req Date		03-11-2020	
				Loc Req No		68568	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	8534 - Stone - granite - Tan Brown - 19mm - Sft 7'6" x 2'3" - 04 nos	68022310	67.52	58.80	3,970.18	18	714.64
2	8534 - Stone - granite - Tan Brown - 19mm - Sft 9'0 x 2'3" - 04 nos	68022310	81	58.80	4,762.80	18	857.30
3	6188 - Miscellaneous - Hamali charges - NA - Per Sft		148.52	7.00	1,039.64	18	187.14
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
				879.54		879.54	
Total Taxable Amount				9,772.62		1,759.08	
Total Invoice Amount				11,531.69			
Rupees : Eleven Thousand Five Hundred Thirty One and Paise Sixty Nine Only.							

for Summit Sales LLP

Subject to Hyderabad Jurisdiction



Authorised signatory

Purchase Order



71828

30.10.20 4:44:39

Page(s) 1 Of 1

03-11-2020 14:18:04

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	71828	68568
Doc Date	03-11-2020	
Quote No	Nil	
Quote Date	03-11-2020	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8534 - Stone - granite - Tan Brown - 19mm - Sft 7'6" x 2'3" - 04 nos	67.52	58.80	0.00	18.00	4,684.81
2 8534 - Stone - granite - Tan Brown - 19mm - Sft 9'0 x 2'3" - 04 nos	81.00	58.80	0.00	18.00	5,620.10
3 6188 - Miscellaneous - Hamali charges - NA - Per Sft	148.52	7.00	0.00	18.00	1,226.78
Total Order Value . . .					11,531.69

Rupees : Eleven Thousand Five Hundred Thirty One and Paise Sixty Nine Only.

Terms and Conditions :-**Specification / Brand** All items shall be of 19mm thickness slabs.**Payment Terms** After delivery & Production of bill**Tax** All taxes included in above price.**Delivery Date** Next day.

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work.10% pty on value of order will be deducted for delay in submission of bills.**Transportation Cost** Included in above price.**Warranty** Nil**Advance Paid** Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for Model flats A-101,109 & B-104,105 purpose.
Cutting charges included in above rates.

Completion Date Nil**Measurment** Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.**Security** Supplier shall be responsible for security and storage of material at site at its risk and cost.**Remarks** Skirting Rs. 12/- per rft for labour only.For **Modi Reality Mallapur LLP**

Authorised Signatory

Name :

Name : _____

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Date : __/__/__

Requisition Form

Company Name:		Modi realty Mallapur LLP		Date:		03-11-2020	
Site & Phase :		GMR		Time:		10:30	
Supplier				Req. No.		68568	
Material required before date:		04-11-2020		ID No.		61235	

No	Description	Size	Quantity	Units	Inward No	Date
1.	TAN BROWN GRANITE 18 MM THICKNESS	7'6"X2'3"	04	Nos		
2.	TAN BROWN GRANITE 18 MM THICKNESS	9'X2'3"	04	Nos		
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.						

71828

APPROVED
- 3 NOV 2020
P. PRABHAKAR
Sr. MANAGER PURCHASE

Remarks: For kitchen platform use purpose at model flats at GMR Site . 101, 109, 13 - 104, 105.

Prepared By :	M.Likhitha	Approved by	
Sign.& Date :	02-11-2020	Sign. & Date	

DELIVERY CHALLAN

SUMMIT SALES LLP

5-4-187/3 & 4 II Floor, M.G. Road, secunderabad - 500 003.

Tel : 040 - 6633 5551

M/s Modi Realty LLPDC No. : **3080**Date : 26/11/20Vehicle No. : AP21U6882P.O. / W.O. No. : 71828P.O. / W.O. Date : 3/11/20

Site:

Sl. No.	PARTICULARS	Quantity
1	Pan brown granite 7.6' x 2.3' = 04 (Nos)	67.52 sq/L
2	— do — 9.0 x 2.3' = 04 (Nos)	81.00 "
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		



INWARD	
MODI REALTY MALLAPUR LLP	
Ward No. <u>1401</u>	Dt. <u>20/11/20</u>
MRN No. <u>71828</u>	Dt. <u>27/11/20</u>
Received By <u>Amit</u>	Sign. <u>[Signature]</u>

GSTIN :

Received the above materials in good condition.

Received by [Signature]Stamp: [Signature]Date : 26/11/20For **SUMMIT SALES LLP**

Authorised Signatory

[Signature]
S. K. Kumbhakar

Modi Realty Mallapur LLP (20-21)
MG Road, RAnigunj
Secunderabad
GSTIN/UIN: 36AAEFM1459R1ZP
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10591-1059510594
Ref.: 062 dt. 7-Dec-2020

Dated : 10-Dec-2020

Party's Name : SUP-Sree Sai Sharanya Enterprises

Particulars		Amount
Aggregate GST 5%	16,464.00	₹ 17,288.00
INPUT-CGST	411.60	
INPUT-SGST	411.60	
OIE-Round Off	0.80	
Account of : Being on supply of 40mm metal & stone dust against bill no:62, dt:7/12/2020, vch no:5424 Amount (in words) : Indian Rupees Seventeen Thousand Two Hundred Eighty Eight Only		

for SUP-Sree Sai Sharanya Enterprises

Prepared by: lavanya.r

Approved by

Receiver's Signature

Building Material Voucher

06/11/2020 12:28:45 Pages : 1 of 1


Company Name : Modi Reality Mallapur LLP
Project Name : Gulmohar Residency
Supplier Name : Sree Sai Sharanya Enterprises

Voucher No :	5424
From Date :	29/10/2020
To Date :	04/11/2020

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
1009 - Building material - Metal aggregate - Machine cut - 40mm - cft								
2333	04-11-2020	13:30			300.000	20.00	0.00	6000.00
					300.000			6000.00
1036 - Building material - Stone dust - NA - cft								
2327	03-11-2020	12:59			525.000	21.50	0.00	11287.50
					525.000			11287.50
Building Material Total								17287.50

Advice for Payment

PARTICULARS	Amount
Payment towards Building Material Towards supply of stone dust & 40mm metal for labour qaurters , compound wall work purpose.	17288.00
Additional Payments :	0.00
Deductions :	0.00
Total	17288.00
Rupees : Seventeen Thousand Two Hundred Eighty Eight Only.	




Accounts Manager

Managing Director

Modi Reality Mallapur LLP Gulmohar Residency			42780	2333
Recd Date / Time 04-11-2020 13:30:00	Veh No ao16bx2160	Del by party	Recd by security	
Way Bill No	Way Bill Date	Way Bill Book no	Way Bill Validity	
Qty 300.00	Rate 20.00	GST% 0.00	Value 6000.00	
DC No	DC Date	Bill No	Bill Date	
Item Name 1009 - Building material - Metal aggregate - Machine cut - 40mm - cft				
Supplier Name Sree Sai Sharanya Enterprises				
Remarks:- Towards supply of 40mm metal for site work purpose.				
Rupees : Six Thousand Only.				



Printed On 06/11/2020 11:44:04



SHREE SAI SHARANYA ENTERPRISES

Suppliers of Building Material, 20mm, 12mm Metal,

Robosand, Robo Fine Sand, Stone Dust, 6mm, Stone Chips etc.

Door No. C-3/3-1, Mallapur, Medchal Dist. Hyderabad.

GSTIN : 36BNCPR1098B1Z3

DELIVERY CHALLAN

No. **010**

Date :

4/11/20

To

modi quality (mallapur)

UP

DESCRIPTION OF MATERIAL :

40mm
marble
chip

TIME

: 13:30

QUANTITY

: 300 CFT

LORRY No.

: AP16TX2160

DRIVER NAME :


Ue

INWARD	
MODI REALTY MALLAPUR LLP	
Ward No	2333 DL 4/11/20
MRN No	DL
Received By	Signature 4/11/20


Receiver's Signature

Sender's Signature

Modi Reality Mallapur LLP Gulmohar Residency			42738	2327
Recd Date / Time 03-11-2020 12:59:00	Veh No ap29u0966	Del by party	Recd by security	
Way Bill No	Way Bill Date	Way Bill Book no	Way Bill Validity	
Qty 525.00	Rate 21.50	GST% 0.00	Value 11287.50	
DC No	DC Date	Bill No	Bill Date	
Item Name 1036 - Building material - Stone dust - NA - cft				
Supplier Name Sree Sai Sharanya Enterprises				
Remarks:- Towards supply of stone dust for tiles placing , periperal road work & store works purpose.				
Rupees : Eleven Thousand Two Hundred Eighty Seven and Paise Fifty Only.				



Printed On 04/11/2020 15:08:08



SREE SAI SHARANYA ENTERPRISES

Suppliers of Building Material, 20mm, 12mm Metal, 12.59

Robosand, Robo Fine Sand, Stone Dust, 6mm, Stone Chips etc.

Door No. C-3/3-1, Mallapur, Medchal Dist. Hyderabad, 18.29

GSTIN : 36BNCPR1098B1Z3 1831

DELIVERY CHALLAN

No. **117** Date : 03/11/2020
noted by madam

To G.M.R. Mallapur

DESCRIPTION OF MATERIAL : Stone dust

TIME : 13:00

QUANTITY : 6 525 G

LORRY No. : API 29 U-0966

DRIVER NAME	<u>Aravind</u>
MODI REALTY MALLAPUR LLP	
Ward No	<u>2327</u>
DL	<u>03/11/20</u>
MRN No	<u>1831</u>
Receiver's Signature	<u>Aravind</u>
DL	<u>03/11/20</u>

Sender's Signature

SREE SAI SHARANYA ENTERPRISES

Suppliers of Building Material-Stone Metal, Sand, Bricks etc.

Door No. C-3/3-1, Mallapur, Medchal Dist. Hyderabad.

GSTIN : 36BNCPR1098B1Z3M/s Modi Reality Mallapur Lp
NFLInv. No. 008 062 Date : 07-12-20

D.C. No. _____ Date : _____

P. O. _____ Date : _____

Payment _____

Party GSTIN _____

State : **TELANGANA**Code : **36**

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust		525	20.476	CRT	10,750.00
4.	Stone Crusher Fine Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm ^{machine} Metal.		300	19.046	CRT	5714.00
8.	12mm Metal					
9.	Stone Crusher Coarse Sand					
10.	Cement Solid Bricks					

Rupees in words Seventeen Thousand -
Two hundred eighty eight only

TOTAL	16,464.00
SGST @ 2.5 %	412.00
CGST @ 2.5 %	412.00
GRAND TOTAL	17,288.00

E. & O.E.

For **SREE SAI SHARANYA ENTERPRISES**