## Remarks from site on the 'Requisition by Site Report' of purchase division

Company		Modi Reality Genome Valley LLP			Date		27 03 2021				
		BRGV	V			Prepared by		Caidani			
			3 2021 to 26 03 2021			Approved by		Sridevi Madhu			
						Nadnu					
Report Date 27 03 2021  List of requisitions numbers missing in the report*											
List of requisitions where PO/WO not prepared 3 working days after requisition											
Ked No.	Red No. Red Date			Item Description		cription	Reason for not preparing PO/WO#				
			item in Req								
							-				
							-				
							-				
							-				
list of	141 1	DO /	110								
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time.											
Req No. Req Date		Date	Serial no of	lten	Item Description		Details of discussion with supplier <sup>8</sup>				
04702	1700		item in Req.								
94782	20.03.2021		01	Nerium plants			Spoken with supplier, will get by within two days				
94783	23.03.2021		01,02,03,04	White enamel paint, black enamel		1	Spol	Spoken with supplier, will get by Monday			
						namel	,	-p			
				paint, Therpain		nt					
					oil,Brush						
94784 23.03.2021		2021	01	Hollow	Hollow bricks (4"x8"x16")			en with supp	lier,	vill get by Wednesday	
				(4"x8"x					,	5 ,	
94784	23.03.2021		01	Solid br	Solid bricks			en with supp	lier,	vill get by Monday	
				(6"x8"x16")							
No. of gate passes issued this			week:		Nil From No.		- To No				
Delivery van site visit on:								22 <sup>nd</sup> 24 <sup>th</sup> 26 <sup>th</sup>			
Inward repor	t (MRN/o	ther) &	stock report emailed in pdf forma			t to purchase	se? Y			Yes	
Items not ordered but received:											
Other correct	tions & rea	marks:									
Details of ste	el & ceme	nt stock	4								
SI. No Tor size			Wt per mtr	Wt. for 12	Wt. for 12 mtr		ite !	Stock at site i		Previous stock in Kgs	
			kgs	rod – kgs		- no of ro	ds 1	Kgs			
1.	8mm		.395		4.74			936			
2.	10mm		.617	7	7.404						
3.	12mm		.89	10.68		280		2984			
4.	16mm		1.58	1	18.96						
5.	20mm		2.47	2	29.64						
6.	25mm		3.86	4	16.32						
7.	32mm		6.32	7	75.84						
8.	Binding	wire									
OPC stock			OPC last			PPC/PSC		PPC/PSC last			
			weeks stock		stock					weeks stock	
Details			Project Mahager			Admin Of	Manager		min Audit		
Sign			na: Salaras:			Sviden					
Date			27.03.2021			27.03.2021					

Notes 1 \* Send a copy of the missing requisitions to Purchase immediately 2 Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday 3 Admin offices shall not leave the site without ompleting this report. 4 Ensure that inward numbers are written on the Requisitions clearly showing the items not received on a daily basis. 5 Mention PO & MRN no on DCs / bills 6 Report to be signed by Admin manager & Project manager at site and filed at site 7 #Suggested remarks - For technical details from site, For negotiations/quotations. Local purchase, For MDs approval/input, 8 \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9 Purchase to send reply to this report within one week 10 Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11 Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!