




PURCHASE DIVISION,
Advice for approval for credit to contractor

Date:	23/03/2021	Prepared by:	T.D. Murthy
WO no.	72269/70583	WO date.	25/11/2020
Contractor Name	Karunakar Reddy	WO amount – A	Rs. 8,88,074/-
Firm/Company	Modi Realty Miryalaguda LLP	Project name	AVR Gulmohar Homes
Nature of work	Cladding tiles		
Villa/flat/block no.	55,16,49,69,70,40,56,60 & 84.		
Request for payment date	13/03/2021	Request for payment amount – B	Rs. 5,31,944/-
GST on bills – C	Rs. 26,597/-	Total D = B + C	Rs. 5,58,541/-
Work done from	02/01/2021	Work done to	10/03/2021
Sl. No	Bill No.	Bill date	Bill amount
1.	149	19/03/2021	Rs. 5,58,541/-
2.	-	-	-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 5,58,541/-
Amount F - Voucher payment amount F (D-E) – 40% labour charges, 40% allowance for consumables and 20% transport charges – or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 5,58,541/-
Amount J – Difference A-B (should be nil)			Rs. 3,56,130/-
Amount K – Difference D-E-F (should be nil)			-
Quantity received as per WO	☒ Yes ☐ Excess received ☐ Short received ☐ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☐ Yes ☐ No – wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)	☐ Yes – Rs. /- ☒ No		
Payment – due date	27/03/2021		
Remarks: Final bill received. Please check advance and release the balance payment.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	23/03/2021	23/03/2021	23/03/2021
			

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

TP: 6408 to 6416

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1004		Date - site bills Register		11/03/21	
Company Name:		MRMLLP		Site:		Midyalaguda	
Name of Contractor		Kazunakar Reddy					
Nature of work		Elevation cladding tile					
Work done		From Date		02/01/21		To Date	
						10/03/21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	55	720	113.30	SFT	81,576/-		
2.	16, 49, 69, 70	2080	113.30	SFT	235,664/-		
3.	40 (A ₁ -3BHK)	405	113.30	SFT	45,886.50/-		
4.	156, 60 (A ₁ -2BHK)	980	113.30	SFT	111,034/-		
5.	84 (A ₂ -2BHK)	510	113.30	SFT	57,783/-		
6.							
7.							
8.							
9.							
10.							
11.	Total:				5,31,943.50/-		
Bill required		☒ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.		72269, 72326		PO/WO date:		25/11/20	
Remarks : Work has been completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Certified by							
Date:		Date:		Date:			
10/3/21		18/03/21		18/03/21			
Sign:		Sign:		Sign:			
[Signature]		[Signature]		[Signature]			

Notes: 1. This form must be submitted within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for Midyalaguda. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for minor jobs where rates are clearly given.

APPROVED BY
18 MAR 2021
MANAGER

Name Of
Contractor
Place

Allowance for Labour Charges

Karunakar Reddy
AVR Gulmohar Homes

Date 11-Mar-2020

In Favour Of

MRMLLP

Project / Site

AVR Gulmohar Homes

Location

Miryalaguda

Type Of Work

Elevation Cladding Tiles

Towards

Labour Charges

S No	Description	Amount
1	Brief Description Of Work	
	Towards fixing of elevation tiles as mentioned in measurement sheet	
	Total Amount : 531943/-	212,777.40

Amount In Words :- Two lakh Twelve thousand two hundred and seventy seven rupees only

Sign: _____

Name Of
Contractor
Place

Allowance For Equipment

Karunakar Reddy
AVR Gulmohar Homes

Date 11-Mar-2020

In Favour Of

MRMLLP

Project / Site

AVR Gulmohar Homes

Location

Miryalaguda

Type Of Work

Elevation Cladding Tiles

Towards

Allowance for Equipment

S No	Description	Amount
	Brief Description Of Work	
1	Towards fixing of elevation tiles as mentioned in measurement sheet Total Amount : 531943/-	212,777.40

Amount In Words :- Two lakh Twelve thousand two hundred and seventy seven rupees only

Sign: _____

Name Of
Contractor
Place

Allowance for Consumable

Karunakar Reddy

Miryalaguda

Date 11-Mar-2020

In Favour Of

MRMLLP

Project / Site

AVR Gulmohar Homes

Location

Miryalaguda

Type Of Work

Elevation Cladding Tiles

Towards

Allowance for Consumable

S No	Description	Amount
1	Brief Description Of Work	
	Towards fixing of elevation tiles as mentioned in measurement sheet	
	Total Amount : 531943/-	106,388.70

Amount In Words :- one lakh six thousand three hundred and eighty eight rupees only

Sign: _____

Estimate Sheet									
Company Name		Modi Realty Miryalaguda LLP			Approved By				
Project		A VR Gulmohar Homes			Sign				
Work Description		Elevation Cladding Tiles							
Prepared By		Md. Sheraaz							
Date		11-Mar-2020							
Contractor Name		Karunakar Reddy							
Sl. No.	Item Head	Item Description			Net Quantity	Units	Rate	Amount	
1	Villa No's 55 (A1- Duplex)	Type A1-4BHK fixing cladding tiles.			720.00	SFT	113.30	81,576.00	
2	villa no.16,49,69,70	Type A2-3BHK fixing cladding tiles.			2080.00	SFT	113.30	235,664.00	
3	Villa No's 40 (A1- 3 BHK)	Type A1-3BHK fixing cladding tiles.			405.00	SFT	113.30	45,886.50	
4	Villa No's 56,60(A1- 2BHK)	Type A1-2BHK fixing cladding tiles.			980.00	SFT	113.30	111,034.00	
5	Villa No's 84(A2- 2BHK)	Type A2-2BHK fixing cladding tiles.			510.00	SFT	113.30	57,783.00	
		Total						531,943.50	

Purchase Order

Page(s) 1 Of 1

25-11-2020 17:20:00



72269

16.11.20 11:21:50

From Company : **Modi Realty (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	72269	165203
Doc Date	25-11-2020	
Quote No	Nil	
Quote Date	27-09-2019	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	4,000.00	113.30	0.00	5.00	475,860.00
Rupees : Four Lakh(s) Seventy Five Thousand Eight Hundred Sixty Only.					Total Order Value ... 475,860.00

Terms and Conditions :-

Specification / Brand All items shall be of 10mm to 14mm thickness, Terracotta color.

Payment Terms 40% as advance and 60% after delivery of materials & completion of all works

Tax All taxes included in above price.

Delivery Date Within 7days

Delivery Location AVR Gulmohar Homes
Sy no-786, Miryalguda, Nalgonda Dist.
Phone. 9550139944

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Rs. 1,90,344/- vide cheque no. , dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/U/L included. Above order for bills no. 16,40,49,69,70,55,60 & 84,0 Laticrete & Laying charges included in above price.

Completion Date Work to be completed in 5days. Penalty of 5% of order value per week shall be levied for delay

Measurement Nil

Security Nil

Remarks

3- Part Paid received

Bills 1119 and Bal. Bill

19/11/20
of 1119 & to be received

Final Bill received.

19/11/20

For Modi Realty (Miryalguda) LLP

Authorised Signatory

Name :

Name : _____

Accepted the above Terms And Conditions

For Karunakar Reddy

Date : __/__/__

Required Clay tiles for wall cladding tiles for AGH site.

From: zakir Hossain (zakir@modiproperties.com)

To: murthy@modiproperties.com

Cc: agh-const@modiproperties.com

Date: Wednesday, November 25, 2020, 05:03 PM GMT+5:30

Dear, Murty sir,

we have required wall cladding tiles of villa no

1) type-A2- 3BHK-16,40,49,69,70.

2) Type-A2- 4BHK-55 and

3) type-A1&A2BHK-60&84

Total 08 villas.

Regards,

Zakir

Senior Engineer | +9197480 10271 | zakir@modiproperties.com

Modi Properties Pvt. Ltd. | <http://www.modiproperties.com>

5-4-187/3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities

MEMO

DATE & FROM:	TO & REMARKS.
24/11/20	TO, - Cladding Tiles for AG
F.D. & P.D.	N.D. Div.
	Quantity for 10 to 15
	tons load is $\Rightarrow$ 4000 sq ft
	Total no. of Tiles for 4000 sq ft
	$\Rightarrow$ 21,000 sq ft - no. of tiles
	P.O. Value is $\Rightarrow$ 4000 sq ft x 113.24/-
	$\Rightarrow$ 4,53,200/-
	Cladding Tiles wt: 21000 x 500gms
	$\Rightarrow$ 10.5 tons
	Laticrall wt: 100 bags x 30 kgs
	$\Rightarrow$ 3000 kgs
	Total $\Rightarrow$ 13500 kgs.
	Total wt: 13.5 tons
	Area suggest me.

MEMO

DATE & FROM:	TO & REMARKS.
7.10.12 21/10/20	Cladding Tiles for Agt. K.D. Siv.
	Agg. site require cladding tile 8200 sqt. Coverage area per one square foot 6.33 Tiles. Total 52706 sqs. each tile 50kg wt. Total weight 15 = 22 tons
	And latrines each bag coverage area 10 sqt. Total 8200/10 = 820 bags its about 6.2 tons.
	→ 100 sq tiles = 22 tons → 400 sq latrines = 6.2 tons. 28 tons
	One Treas load = 22 tons 22 tons
23/10/20	Cost qty for 10 to 15 ton load.
	by
	28/10/20

Plans

Requisition Form

Company Name:		MRM LLP		Date:		13-11-2020	
Site & Phase:		AVR Gulmohar Homes		Time:		14:40	
Supplier:		Karunakar Reddy		Req. No.		165203	
			Urgent		ID No.		61666

No	Description	Size	Quantity	Units	Inward No	Date
1	- Clay tiles for wall cladding-	9" X 3"	8184.89	SFT		
2	Spacers	6mm	30	Packets		
3						
4						
5						
6						
7						
8						
9						
10						
11						

Remarks: Total Villa's- 16 (Owners- 1,20,23,26,44,50,53,85: Developers- 16,40,49,55,60,69,70,84 - In Schedule).

A1 Simplex 1 Villa - 60.
A1 3 BHK 2 Villa's - 01, 40.
A1 4 BHK- 1 Villa - 55.
A2 Simplex- 5 Villa's - 20, 44, 50, 53, 84.
A2 3 BHK- 7 Villa's - 16, 23, 26, 49, 69, 70 and 85.

Estimate sheet is attached (Qty per type of Villa).

Prepared By		Ahmad Hussain		Approved by		Zakir	
Sign. & Date		13-11-2020		Sign. & Date			

W

APPROVED BY
14 NOV 2020
SOHAM MC ET
MANAGING DIRECTOR

Estimate/Draft PO

Page(s) 1 Of 1

19-11-2020 13:17:55

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Realty (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ

Draft PO for Approval**Supplier Details**

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	72269	165203
Doc Date	19-11-2020	
Quote No	Nil	
Quote Date	27-09-2019	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	8,185.00	113.30	0.00	5.00	973,728.53
Total Order Value . . .					973,728.53
Rupees : Nine Lakh(s) Seventy Three Thousand Seven Hundred Twenty Eight and Paise Fifty Three Only.					

Terms and Conditions :-

Specification / Brand	All items shall be of 10mm to 14mm thickness, Terracotta color.
Payment Terms	40% as advance and 60% after delivery of materials & completion of all works
Tax	All taxes included in above price.
Delivery Date	Within 7days
Delivery Location	AVR Gulmohar Homes Sy no-786, Miryalguda, Nalgonda Dist. Phone. 9550139944
Penalty For Delay	Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	Nil
Advance Paid	Rs. 3,89,491/- vide cheque no. , dtd.
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/UJL included. Above order for vills no. 1,20,23,26,44,50,53,85,16,40,49,55,60,69,70,84 Laticrete & Laying charges included in above price. Work to be completed in 5days. Penalty of 5% of order value per week shall be levied for delay
Completion Date	
Measurment	Nil
Security	Nil
Remarks	

What is gty for me load? Value?

APPROVED BY
19 NOV 2020
SOHAM MODI
MANAGING DIRECTOR

T.D. N. Suresh
19/11/20

Draft PO for Approval

For **Modi Realty (Miryalguda) LLP**
Authorised Signatory

Accepted the above Terms And Conditions
For **Karunakar Reddy**

Name : _____

Name : _____

Date : __/__/__

Estimate- Elevation Cladding Tilt

Company Name Modi Realty Miryalaguda LLP Approved By Zakir
Project AVR Gulmohar Homes Sign
Prepared By Ahmad Hussain
Date 8-Jul-2020
Contractor Kanunakar Reddy

Sl. No.	Item Head	Item Description	A Length	B Width	C Height	D No of V's	E=AxBxCxD Quantity	F Units	G Total Qty
1	A1- Simplex	Front Elevation	22.00	16.33	1.00	1.00	359.26	SFT	489.36
		North Elevation	11.50	7.50	1.00	1.00	86.25	SFT	
		South Elevation	22.00	7.50	1.00	1.00	165.00	SFT	
	Deductions	For Window- on front elevation	14.33	5.00	1.00	-1.00	-71.65	SFT	
		For Door opening- front	7.00	3.50	1.00	-1.00	-24.50	SFT	
		Elevation slab- front	4.00	1.00	1.00	-1.00	-4.00	SFT	
2	A1- 3 BHK	Kitchen door opening- South	7.00	3.00	1.00	-1.00	-21.00	SFT	405.58
		Front Elevation	24.00	12.67	1.00	1.00	304.08	SFT	
		South Elevation	24.00	8.00	1.00	1.00	192.00	SFT	
	Deductions	For Windows- on front elevation	17.00	4.00	1.00	-1.00	-68.00	SFT	
		For Kitchen door- on south elevation	7.50	3.00	1.00	-1.00	-22.50	SFT	
		Front Elevation	32.00	16.33	1.00	1.00	522.56	SFT	
3	A1- 4 BHK	North Elevation	10.00	7.50	1.00	1.00	75.00	SFT	717.06
		South Elevation	32.00	7.50	1.00	1.00	240.00	SFT	
		For Window- on front elevation	23.00	4.00	1.00	-1.00	-92.00	SFT	
	Deductions	For Door opening- front	7.00	3.50	1.00	-1.00	-24.50	SFT	
		Elevation slab- front	4.00	1.00	1.00	-1.00	-4.00	SFT	
		Front Elevation	22.00	17.25	1.00	1.00	379.50	SFT	
4	A2- Simplex	North Elevation	11.50	7.50	1.00	1.00	86.25	SFT	507.10
		South Elevation	22.00	7.50	1.00	1.00	165.00	SFT	
		For Window- on front elevation	14.33	5.00	1.00	-1.00	-71.65	SFT	
	Deductions	For opening- front	7.00	7.00	1.00	-1.00	-49.00	SFT	
		Elevation slab- front	3.00	1.00	1.00	-1.00	-3.00	SFT	
		Front Elevation	23.92	13.75	1.00	1.00	328.90	SFT	
5	A2- 3 BHK	North Elevation	0.00	0.00	0.00	1.00	0.00	SFT	518.83
		South Elevation	23.92	12.33	1.00	1.00	294.93	SFT	
	Deductions	For Windows- on front elevation	17.50	6.00	1.00	-1.00	-105.00	SFT	
								SFT	

Purchase Order

Page(s) 1 Of 1

25-09-2020 11:19:07



70583

17.09.20 3:46:38

From Company : **Modi Realty (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	70583	165129
Doc Date	25-09-2020	
Quote No	Nil	
Quote Date	27-09-2019	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	3,465.00	113.30	0.00	5.00	412,213.73
Total Order Value ...					412,213.73
Rupees : Four Lakh(s) Twelve Thousand Two Hundred Thirteen and Paise Seventy Two Only.					

Terms and Conditions :-

Specification / Brand	All items shall be of 10mm to 14mm thickness, Terracotta color.	2) Part Bill received. Bal. Vills
Payment Terms	40% as advance and 60% after delivery of materials & completion of all works	no. 56 to be complete.
Tax	All taxes included in above price.	17/11/20.
Delivery Date	Within 7 days	3) Final Bill received.
Delivery Location	AVR Gulmohar Homes Sy no-786, Miryalguda, Nalgonda Dist. Phone. 9550139944	28/3/21
Penalty For Delay	Bills must be submitted to H.O. within 30 days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.	
Transportation Cost	Included in the above price.	
Warranty	Nil	
Advance Paid	Rs. 1,64,886/- vide cheque no. , dtd.	
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/U/L included. Above order for elevation of vills no. 46,56,59,81,82,89,90. Laticrete & Laying charges included in above price.	
Completion Date	Work to be completed in 5 days. Penalty of 5% of order value per week shall be levied for delay	
Measurement	Nil	
Security	Nil	
Remarks		

For **Modi Realty (Miryalguda) LLP**

Authorised Signatory

Name : _____

25/09/2020

Name : _____

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Date : __/__/__

Requisition Form

Company Name:		MRM LLP		Date:		17-09-2020	
Site & Phase:		AVR Gulmohar Homes		Time:		14:40	
Supplier:		Karunakar Reddy		Req. No.		165129	
		Urgent		ID No.		60010	

No	Description	Size	Quantity	Units	Inward No	Date
1	Clay tiles for wall cladding	9" X 3"	3465	SFT		
2	Spacers	6mm	40	Packets		
3						
4						
5						
6						
7						
8						
9						
10						
11						

Remarks: Above material is for Elevation Claddings of Villa No's-46,56,59,81,82,89,90
Total- 07 Villas- 56-2 BHK, 59-4 BHK, 46,81,82,89,90- 3 BHK's

Prepared By	Ahmad Hussain	Approved by	
Sign. & Date	17-09-2020	Sign. & Date	

APPROVED BY
21 SEP 2020
SOHAM MODI
MANAGING DIRECTOR

Estimate/Draft PO

Page(s) 1 Of 1

21-09-2020 12:39:44

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Realty (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ

Draft PO for Approval**Supplier Details**

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	70583	165129
Doc Date	21-09-2020	
Quote No	Nil	
Quote Date	27-09-2019	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy


Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	3,465.00	113.30	0.00	5.00	412,213.73
Total Order Value ...					412,213.73

Rupees : Four Lakh(s) Twelve Thousand Two Hundred Thirteen and Paise Seventy Two Only.

Terms and Conditions :-

- Specification / Brand** All items shall be of 10mm to 14mm thickness, Terracotta color.
- Payment Terms** 40% as advance and 60% after delivery of materials & completion of all works
- Tax** All taxes included in above price.
- Delivery Date** Within 7days
- Delivery Location** AVR Gulmohar Homes
Sy no-786, Miryalguda, Nalgonda Dist
Phone. 9550139944
- Penalty For Delay** Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
- Transportation Cost** Included in the above price.
- Warranty** Nil
- Advance Paid** Rs. 1,64,886/- vide cheque no. , dtd.
- Other Terms** We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/U/L included. Above order for elevation of vills no. 46,56,59,81,82,89,90. Laticrete & Laying charges included in above price.
- Completion Date** Work to be completed in 5days. Penalty of 5% of order value per week shall be levied for delay
- Measurment** Nil
- Security** Nil
- Remarks**



T.D. N. Reddy
21/9/20

For **Modi Realty (Miryalguda) LLP**
Authorised Signatory

Draft PO for Approval

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Name : _____

Date : __/__/__

M.D.

AGH-Clay tiles for villa Wall Cladding.

From: zakir Hossain (zakir@modiproperties.com)

To: murthy@modiproperties.com

Date: Wednesday, September 23, 2020, 11:17 AM GMT+5:30

Dear Murthy sir,
we have sent requisition no.165129(Wall cladding tiles) mansion villa no's-46,56,59,81,82,89 & 90.

Sft per villa:-

- 2BHK-520.67 Sft.
- 3BHK-658.49 Sft.
- 4BHK-640.43 Sft.

Total- 07 Villa's-

1. 56-Type-A1-2 BHK-Sold
2. 59-Type-A1-4 BHK-Sold
3. 46-Type-A1-3BHK- Sold
4. 81-Type-A1-3BHK -Sold
5. 82-Type-A1-3BHK -Sold
6. 89-Type-A1-3BHK -Sold
7. 90-Type-A2-3BHK- Sold

all are sold villa's

This is for your kind information

Regards,

Zakir

Senior Engineer | +9197480 10271| zakir@modiproperties.com

Modi Properties Pvt. Ltd. | <http://www.modiproperties.com>

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities

T.D. Murthy
28/9/20.