Reply to rem	arks on requisi	tion by site report.			
Prepared by:		MINISH			
Report from/	to	22-03-21 TO 27-03-21			
Report Date		03-04-2021		Date	
Site:		AGH		Remarks by Shiva Krishna	
Requisition No	Requisition Date	Material Descscription	Purchase Manager - Remarks	Material delivered?	If material is not delivered - is delay justified?
		O/WO not prepared 3 working days after requisitions	r urchase Manager - Kennarks	delivered?	justified?
Req NO		Item Description			
165314		Visiting cards for names	Promotion to follow-up		
165317		MS Telescopic pole gazette plate of pole	PO To Issue		
165296		AL Windows	Requisition Missing Re-Send it		
165099	24-08-20	Swimming pool filter equipment	work order to issue		
165235		Al window	Partly Delivered Balance next week		
165250		Door frames	Partly Delivered Balance next week		
165257		Pavers&parking tiles	Follow-up with Contractor		
165275		Tan Brown Granite	Send Size to SOVLLP		
165310		Panel Door	Delivery next week		
165324		Earth Biege	Delivery on 03-04-21		
165325		Country Café	Delivery on 03-04-21		
165328	18-03-21	Blade, Araldite	Delivered		
165331	19-03-21	Membrance,dozing chemicals	Contact Icon Solutions		