

1/Mar/20	5/J
10/Aug/18	10/O
10/Apr/19	5/M

S No	Villa no-	Type (2, 3, 4BHK)	SRI/A	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
29	83	3 bhk	1940	1/Aug 18	16 Dec 18	21 Oct 18	10 Apr 19	2 May 19	2 Aug 19	4 Oct 19	1 Dec 19	10 Dec 19
30	84	3 bhk	1940	8 Jan 18	4 Apr 18	29 Oct 18	25 Mar 19	30 Mar 19	3 Apr 19	20 May 19	8 Jun 19	18 Jun 19
31	85	3 bhk	1940	21 Aug 17	1 Nov 17	6 Feb 18	1 Nov 18	14 Nov 18	20 Mar 18	19 May 19	1 Jun 19	10 Jun 19
32	90	3 bhk	1940	21 Nov 17	16 Feb 18	18 Jul 18	3 Jun 19	18 Jan 19	6 Jun 19	22 Jun 19	1 Jun 19	1 Oct 19
33	91	3 bhk	1940	21 Nov 17	14 Feb 18	12 Jun 18	1 Nov 18	5 Jan 19	23 Feb 19	1 Jun 19	15 Sep 19	1 Oct 19
34	96	3 bhk	1820	18 Jun 18	30 Aug 18	15 Mar 19	15 Aug 19	26 Oct 19	20 Mar 20	8 Aug 20	15 May 20	9 Jun 20
35	97	3 bhk	1820	7 Dec 17	15 May 18	17 Feb 19	7 Jul 19	15 Jul 19	28 Dec 19	6 Jun 20	15 Jun 20	1 Oct 20
36	100	3 bhk	1820	18 Jun 18	12 Jul 18	23 Mar 19	19 Aug 19	22 Aug 19	20 Dec 19	10 Aug 20	5 Sep 20	15 Dec 20
37	101	3 bhk	1820	18 Jun 18	18 Jul 18	23 Mar 19	20 May 20	25 May 20	10 Aug 20	16 Aug 20	10 Sep 20	15 Dec 20
38	102	3 bhk	1820	26 Jun 18	15 Feb 19	21 Aug 19	1 Mar 20	1 Aug 20	10 Aug 20	10 Sep 20	22 Jan 21	3 Mar 21
39	103	3 bhk	1820	26 Jun 18	5 Feb 19	20 Sep 19	16 Aug 20	25 Aug 20	29 Sep 20	15 Sep 20	15 Sep 20	3 Mar 21
40	104	3 bhk	1820	4 Aug 17	1 Nov 17	24 Jun 18	10 Nov 18	10 Dec 18	6 Jun 19	11 Dec 19	16 Mar 20	30 Aug 20
41	107	3 bhk	1820	1 Aug 18	1 Dec 18	15 Sep 19	18 Nov 19	20 Dec 19	1 Jan 20	1 Jan 20	1 Mar 20	25 May 20
42	108	3 bhk	1820	8 Feb 18	15 Oct 18	6 May 19	26 Oct 19	20 Dec 19	5 Jan 20	27 Jun 20	6 Mar 20	14 Mar 20
43	112	3 bhk	1940	15 Aug 17	24 Feb 18	21 Jun 18	14 Nov 18	25 Jan 19	4 Feb 19	26 Feb 19	1 May 19	1 Jun 19
44	113	3 bhk	1820	12 Jun 18	26 Jul 18	27 Dec 18	24 Jun 19	4 Oct 19	18 Oct 19	20 Dec 19	1 Mar 20	16 Mar 20
45	114	3 bhk	1820	2 May 18	4 Jul 18	27 Dec 18	25 Apr 19	8 Jul 19	10 Mar 20	9 Sep 20	9 Sep 20	15 Dec 20
46	115	3 bhk	1820	3 May 18	4 Jul 18	27 Dec 18	4 Apr 19	8 Jul 19	5 Mar 20	27 Jun 20	1 Dec 20	15 Dec 20
47	116	3 bhk	1820	10 Jun 18	23 Jul 18	6 Nov 18	23 Feb 19	25 Jun 19	15 Sep 19	1 Dec 19	1 Aug 20	25 Sep 20
48	117	3 bhk	1820	2 May 18	23 Jul 18	6 Nov 18	24 Jun 19	26 Jun 19	15 Sep 19	1 Dec 19	13 Jul 20	8 Aug 20
49	119	3 bhk	1820	1 Nov 18	1 Dec 18	30 Dec 19	23 Jan 19	1 Jul 19	18 Oct 19	14 Dec 19	13 Jul 20	8 Aug 20
50	120	3 bhk	1820	10 May 18	31 Jul 18	30 Jan 19	14 Dec 19	1 Oct 19	25 Feb 20	1 Dec 19	13 Jul 20	8 Aug 20
51	121	3 bhk	1820	10 May 18	25 Aug 18	4 Feb 19	14 Dec 19	1 Jan 20	26 Feb 20	22 Aug 20	31 Jan 21	6 Feb 21
52	122	3 bhk	1820	8 Feb 18	25 Aug 18	7 Mar 19	14 Dec 19	1 Jan 20	26 Feb 20	22 Aug 20	31 Jan 21	6 Feb 21
53	123	3 bhk	1820	8 Feb 18	25 Aug 18	7 Mar 19	14 Dec 19	1 Jan 20	26 Feb 20	22 Aug 20	31 Jan 21	6 Feb 21
54	124	3 bhk	1820	20 Nov 17	9 Aug 18	3 Apr 19	1 Jul 19	1 Jan 20	28 Feb 20	22 Aug 20	1 Oct 20	11 Oct 20
55	125	3 bhk	1820	15 May 18	16 Oct 18	1 Apr 19	25 Nov 19	27 Jan 20	10 Feb 20	6 Mar 20	8 Sep 20	25 Sep 20
56	127	3 bhk	1940	6 Jun 18	6 Jun 19	15 Nov 19	20 Mar 20	27 Jan 20	6 Aug 20	4 Oct 20	19 Jan 21	17 Feb 21

APPROVED BY
05 APR 2021
A. SURESH
PROJECT MANAGER

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
57	128	3 bhk	1820	9/Jun/18	17/Jun/19	26/Oct/19	6/Apr/20	13/Jul/20	6/Aug/20	4/Oct/20	4/Nov/20	15/Nov/20
58	129	3 bhk	1820	14/Aug/18	10/Dec/18	14/Aug/19	17/Sep/19	30/Sep/19	30/Oct/19	30/Dec/19	20/Feb/20	27/Feb/20
59	130	3 bhk	1820	14/Aug/18	10/Dec/18	14/Aug/19	26/Dec/19	7/Mar/20	5/Aug/20	30/Oct/20		
60	131	3 bhk	1820	4/Jun/18	30/Dec/18	4/Oct/19	26/Jun/20	5/Jul/20	5/Aug/20	1/Sep/20		
61	132	3 bhk	1820	4/Jun/18	2/Oct/18	11/Nov/19	1/Jun/20	5/Jul/20	5/Aug/20	10/Sep/20		
62	135	3 bhk	1820	24/Jul/18	21/Jul/18	14/May/19	7/Mar/20	1/Jun/20	1/Aug/20	15/Sep/20	8/Nov/20	23/Jun/21
63	136	3 bhk	1820	21/Jul/18	1/Mar/19	25/Jul/19	1/Dec/19	10/Dec/19	14/Dec/19	6/Jun/20	7/Mar/20	16/Mar/20
64	137	3 bhk	1820	21/Jul/19	24/Dec/18	4/Aug/19	20/Mar/20	1/Jul/20	1/Aug/20	15/Nov/19	20/Dec/19	12/Mar/21
65	182	3 bhk	1585	6/Nov/17	28/Dec/17	9/Mar/18	20/Sep/18	10/Oct/18	20/Oct/18	15/Nov/19	20/Dec/19	30/Dec/19
66	184	3 bhk	1585	10/Oct/18	10/Dec/18	7/Mar/19	5/Jun/19	1/Oct/19	20/Nov/19	14/Dec/19	5/Jul/20	8/Aug/20
67	186	3 bhk	1585	4/Feb/18	12/Sep/18	1/May/19	1/Jul/19	7/Jul/19	20/Nov/19	1/Dec/19	25/Jun/20	25/Feb/20
68	187	3 bhk	1585	5/May/18	7/Jul/18	13/Nov/18	23/Feb/19	2/May/19	21/May/19	15/Jul/19	15/Oct/19	1/Dec/19
69	188	3 bhk	1585	5/May/18	7/Jul/18	13/Nov/18	13/Feb/19	2/May/19	14/May/19	15/Jul/19	7/Sep/19	5/Oct/19
70	189	3 bhk	1585	4/Jun/18	7/Jul/18	13/Nov/18	29/Mar/19	4/May/19	16/Jun/19	15/Jul/19	7/Sep/19	29/Jun/19
71	190	3 bhk	1585	4/Jun/18	8/Jul/18	14/Nov/18	21/Apr/19	5/May/19	18/Jun/19	15/Jul/19	9/Sep/19	5/Oct/19
72	191	3 bhk	1585	8/May/18	9/Jul/18	15/Nov/18	22/Apr/19	5/May/19	19/Jun/19	15/Jul/19	10/Sep/19	1/Jul/19
73	194	3 bhk	1585	11/Jun/17	10/Jul/18	16/Nov/18	20/Mar/20	15/Aug/20	22/Aug/20	22/Oct/20		
74	196	3 bhk	1585	10/Dec/18	17/Jul/18	17/Jul/18	1/Sep/18	10/Sep/18	18/Sep/18	1/Nov/19	28/Feb/19	1/Aug/19
75	200	3 bhk	1820	12/Aug/17	27/Dec/17	28/Dec/18	23/Jun/18	7/Jul/19	25/Aug/19	01-11-19	6/Nov/19	9/Nov/19
76	201	3 bhk	1820	2/May/18	22/May/18	28/Dec/18	23/Jun/18	7/Jul/19	25/Aug/19	01-11-19	6/Nov/19	9/Nov/19
77	202	3 bhk	1820	3/May/18	23/May/18	28/Dec/18	23/Jun/18	7/Jul/19	25/Aug/19	01-11-19	6/Nov/19	9/Nov/19
78	203	3 bhk	1820	1/Aug/18	26/Nov/18	10/Apr/19	1/Aug/19	12/Aug/19	14/Dec/19	6/Jun/20	25/May/20	30/Jul/20
79	204	3 bhk	1820	1/Aug/18	29/Nov/18	21/Jun/19	1/Aug/19	12/Aug/19	14/Dec/19	6/Jun/20	25/May/20	30/Jul/20
80	208	3 bhk	1820	3/Nov/17	22/Feb/18	19/Jun/18	1/Aug/19	28/Feb/19	20/May/19	1/Jul/19	1/Jul/19	30/Aug/20
81	209	3 bhk	1820	6/Jun/18	25/Mar/18	10/Nov/18	30/Jun/18	7/Jul/18	7/Aug/19	28/Sep/19	20/Oct/19	1/Dec/19
82	210	3 bhk	1820	6/Jun/18	14/Mar/18	1/Dec/18	30/Jun/19	30/Sep/19	30/Jun/20	20/Aug/20	4/Jun/21	11/Feb/21
83	211	3 bhk	1820	7/Dec/17	13/Jun/18	25/Jun/19	25/Mar/19	20/Sep/19	30/Jun/20	22/Jun/20	1/Oct/20	5/Oct/20
84	212	3 bhk	1820	20/Feb/18	13/Jun/18	7/Feb/19	25/Mar/19	15/Sep/19	20/Feb/20	22/Jun/20	8/Oct/20	

APPROVED BY
05 APR 2021
A. SURESH
PROJECT MANAGER

S No	Ville no	Type (2, 3, 4/10/18)	SH/A	Work start date	Completion of phat	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
85	213	1 bhk	18.20	21/Sep/17	27/Dec/17	10/May/18	24/Oct/18	14/Dec/18	4/Apr/19	5/Jun/19	10/Jul/19	15/Jul/19
86	217	1 bhk	18.20	20/Oct/18	25/Jun/19	25/Oct/19	25/Nov/19	1/Dec/19	4/Apr/20	17/Aug/20	15/Jun/21	20/Jun/21
87	218	1 bhk	18.20	20/Oct/18	25/Jun/19	25/Oct/19	25/Nov/19	1/Dec/19	18/May/20	17/Aug/20	22/Oct/20	21/Sep/20
88	219	1 bhk	18.20	21/Oct/18	25/Jun/19	25/Oct/19	25/Nov/19	1/Dec/19	1/Apr/20	17/Aug/20	10/Oct/20	21/Jun/21
89	220	1 bhk	18.20	8/Jun/19	24/Jun/19	31/Jul/19	20/Oct/20	7/Mar/20	25/May/20	14/Aug/20	19/Nov/20	10/Nov/20
90	221	1 bhk	18.20	8/Jun/19	24/Jun/19	30/Jun/19	25/Oct/20	7/Mar/20	25/May/20	14/Aug/20	19/Nov/20	10/Nov/20
91	224	1 bhk	18.20	1/Aug/18	10/Oct/18	17/Jun/19	18/Apr/19	1/Sep/19	25/Nov/19	25/Dec/19	25/Jun/20	8/Oct/20
92	225	1 bhk	18.20	8/Jun/18	25/Mar/18	25/Dec/18	29/Jun/19	29/Oct/18	1/Sep/19	4/Oct/19	30/Nov/19	25/Oct/20
93	226	1 bhk	18.20	6/Nov/17	28/Oct/18	28/Dec/18	29/Jun/19	29/Sep/19	14/Dec/19	11/Oct/20	20/May/20	25/May/20
94	228	1 bhk	18.20	12/Sep/17	30/Dec/17	9/Mar/18	20/Sep/18	10/Oct/18	20/Oct/18	15/Jun/19	1/May/19	1/Jun/19
95	239	1 bhk	19.40	5/Jul/18	10/Nov/18	21/Dec/18	15/Jun/19	15/Sep/19	22/Jun/20	8/Aug/20	15/Aug/20	5/Apr/19
96	240	1 bhk	19.40	12/Sep/17	10/Nov/18	21/Dec/18	15/Jun/19	15/Sep/19	22/Jun/20	8/Aug/20	15/Aug/20	5/Apr/19
97	241	1 bhk	19.40	12/Sep/17	10/Nov/18	21/Dec/18	15/Jun/19	15/Sep/19	22/Jun/20	8/Aug/20	15/Aug/20	5/Apr/19
98	242	1 bhk	19.40	20/Oct/17	27/Dec/17	19/Jul/18	24/Oct/18	14/Dec/18	1/Jun/19	1/May/19	10/Nov/19	1/Dec/19
99	243	1 bhk	19.40	21/Nov/17	2/Jun/18	6/Sep/18	29/Oct/18	19/Dec/18	28/Oct/19	10/May/19	1/May/19	1/Dec/19
100	244	1 bhk	19.40	5/Nov/17	6/Jun/18	14/Nov/18	3/Apr/19	1/May/19	7/Jul/19	1/Oct/19	10/Nov/19	16/Aug/20
101	254	1 bhk	18.20	7/May/18	16/Aug/18	20/Aug/18	20/Mar/20	17/Aug/20	22/Aug/20	4/Oct/20	19/Jun/21	25/Jun/21
102	256	1 bhk	18.20	5/Oct/18	21/Oct/19	26/Oct/19	25/Oct/20	17/Aug/20	22/Aug/20	4/Oct/20	19/Jun/21	25/Jun/21
103	257	1 bhk	18.20	6/Jun/18	18/Sep/19	26/Sep/19	5/Apr/20	17/Aug/20	22/Aug/20	4/Oct/20	19/Jun/21	25/Jun/21
104	258	1 bhk	18.20	1/Jun/18	16/Oct/18	26/Sep/19	5/Apr/20	17/Aug/20	22/Aug/20	4/Oct/20	19/Jun/21	25/Jun/21
105	282	1 bhk	18.20	25/Jun/18	25/Oct/18	15/Jul/19	8/Apr/20	17/Aug/20	22/Aug/20	4/Oct/20	19/Jun/21	25/Jun/21
106	283	1 bhk	18.20	25/Jun/18	25/Oct/18	15/Jul/19	8/Apr/20	17/Aug/20	22/Aug/20	4/Oct/20	19/Jun/21	25/Jun/21
107	284	1 bhk	18.20	25/Jun/18	25/Oct/18	15/Jul/19	8/Apr/20	17/Aug/20	22/Aug/20	4/Oct/20	19/Jun/21	25/Jun/21
108	285	1 bhk	18.20	4/May/18	11/Oct/18	31/Jun/19	5/Jun/20	15/Jun/20	20/Jun/20	25/Oct/20	22/Jun/20	14/Oct/21
109	286	1 bhk	18.20	8/May/18	1/Aug/18	1/Nov/18	7/Jun/20	15/Jun/20	20/Jun/20	25/Oct/20	22/Jun/20	14/Oct/21
110	287	1 bhk	18.20	6/May/18	26/Jul/18	3/Jun/19	25/Oct/19	1/May/20	20/Jun/20	25/Oct/20	22/Jun/20	14/Oct/21
111	294	1 bhk	18.20	25/May/18	7/Jul/18	25/Oct/18	30/Nov/18	14/Dec/18	3/Apr/19	20/Oct/19	24/Oct/21	8/Nov/19
112	295	1 bhk	18.20	20/Sep/17	16/Dec/17	5/Aug/18	30/Nov/18	14/Dec/18	3/Apr/19	20/Oct/19	24/Oct/21	8/Nov/19

APPROVED BY
05 APR 2021
A. SURESH
PROJECT MANAGER