

QC - Concrete Cube Testing Report.																
Company:		GVDC														
Project:		Genopolis														
Report for Month:		Jan - Mar (20 - 21).														
Prepared By:		QC Team														
Date:		06-04-2021														
S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks	
20112	06-01-2021	RMC	M35	Kurunakar		191	Footings		14-1-21	8	23.5 23.5 23.5	555.0 525.0 520.0	24.7 23.3 23.1	23.7		
20112	06-01-2021	RMC	M35	Kurunakar		191	Footings		4-2-21	29	35.0 35.0 35.0	810.0 810.0 795.0	36.0 36.0 35.3	35.8		
20113	08-01-2021	RMC	M35	Anand		119	plinth		14-1-21	6	23.5 23.5 23.5	550.0 520.0 510.0	24.4 23.1 22.7	23.4		
20113	08-01-2021	RMC	M35	Anand		119	plinth		4-2-21	27	35.0 35.0 35.0	785.0 800.0 810.0	34.9 35.6 36.0	35.5		
20114	23-01-2021	RMC	M35	Kurunakar		191	plinth		30-1-21	7	23.5 23.5 23.5	555.0 525.0 515.0	24.7 23.3 22.9	23.6		
20114	23-01-2021	RMC	M35	Kurunakar		191	plinth		20-2-21	28	35.0 35.0 35.0	790.0 805.0 815.0	35.1 35.8 36.2	35.7		
20115	01-02-2021	RMC	M35	Kurunakar		191	plinth		9-2-21	8	23.5 23.5 23.5	560.0 535.0 535.0	24.9 23.8 23.8	24.1		
20115	01-02-2021	RMC	M35	Kurunakar		191	plinth		27-2-21	26	35.0 35.0 35.0	780.0 800.0 810.0	34.7 35.6 36.0	35.4		
20116	09-02-2021	RMC	M35	Anand		119	COL	1	17-2-21	8	23.5 23.5 23.5	565.0 545.0 540.0	25.1 24.2 24.0	24.4		
20116	09-02-2021	RMC	M35	Anand		119	COL	1	10-3-21	29	35.0 35.0 35.0	785.0 805.0 815.0	34.9 35.8 36.2	35.6		
20117	13-02-2021	RMC	M35	Anand		119	COL	1	20-2-21	7	23.5 23.5 23.5	570.0 560.0 550.0	25.3 24.9 24.4	24.9		
20117	13-02-2021	RMC	M35	Anand		119	COL	1	13-3-21	28	35.0 35.0 35.0	795.0 810.0 815.0	35.3 36.0 36.2	35.9		
20118	17-02-2021	RMC	M35	Anand		119	COL	1	25-2-21	8	23.5 23.5 23.5	575.0 565.0 555.0	25.6 25.1 24.7	25.1		
20118	17-02-2021	RMC	M35	Anand		119	COL	1	18-3-21	29	35.0 35.0 35.0	810.0 815.0 815.0	36.0 36.2 36.2	36.1		