

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 15/04/2021		Prepared by: MINISH	
PO/WO no. 76017		PO / WO Date. 30/03/2021	
Supplier Name Vasant Enterprises		PO/WO amount 8,56,946/-	
Firm/Company SLLP		Project SLLP	
Sl. No.	Bill No.	Bill Date	Bill amount
1	851	02/04/2021	18,41,747/-
2			
3			
4			
Amount A - Bills total(Excluding Transport & Hamali Charges):			18,41,275/-
Sl. No.	DC No	DC. Date	MRN No. DC matches MRN
1.	451	02/04/2021	91161 ☒ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B - Other Credits : Transportation charges			Hamali charges/Karda 472/-
Amount C - Other Debits :			-
Amount D (D=A+B-C) - Amount to be credited to the supplier:			18,41,747/- ✓
Amount E - PO / WO value:			8,56,946/-
Amount F - Difference (A - E): GST-18%			9,84,801/-
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved - within acceptable limits ☐ No (explained below)	
Close PO / W/O		☒ Yes ☐ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. /- ☒ No	
Payment - due date		02/05/2021	
Remarks: 16,000kg's of 25MM rebar received against Po no. 76021			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts - receiver of bill	Accountant	Accounts Manager
Sign:			
Date	27.3.21	14/4	15/04/2021

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,
Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph.: 040-66554351, 66334351 M: 98480 30075 E-mail: mekul.mehta91@yahoo.in

No. 851/21-22	TAX INVOICE	Date 02.04.2021
M/s. SUMMIT SALES LLP. 5-4-187/384, IInd Floor, M.G. ROAD, SEC-BAD - 500003.		Y. Order No. : 76017/76021 Dt. 30.03.21 D.C. No. : 451 Dt. 02.04.21 Desp. Per : Truck No. : AP29U8843 Payment Due on : IMMEDIATELY.
GST No. 36ACQFS2044C127		

S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs. P.	
1.	STEEL REBAR TMT 12MM	7214	4245 kg	48.50	EACH KG	205882	50
2.	STEEL REBAR TMT 16MM	7214	4300 kg	48.50	EACH KG	208550	00
3.	STEEL REBAR TMT 20MM	7214	3135 kg	48.50	EACH KG	152047	50
4.	STEEL REBAR TMT 25MM	7214	18105 kg	48.50	EACH KG	878092	50
5.	STEEL REBAR TMT 32MM	7214	2340 kg	49.50	EACH KG	115830	00
Total			32125 kg			1560402	50

Rupees EIGHTEEN LAKHS FOURTY ONE THOUS- AND SEVEN HUNDRED FOURTY SEVEN ONLY.	Kanta/Hamali/Others 400/-
	Freight Charges —
	Total 1560802 50
Bank : CITY UNION BANK Branch : M.G. Road, Secunderabad. A/C No. : 076120000148567 IFSC : CIUB0000076	CGST@ 9 % 140472 22
	SGST@ 9 % 140472 22
	IGST@ %
GST No. 36AAIFV6997M1Z1	G. Total 1841747 00

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES

(Signature)

VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,

Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T.S.)

Ph.: 040-66554351, 66334351 M: 98480 30075 E-mail: mehul.mehta91@yahoo.in

No. 85/21-22		TAX INVOICE			Date 02.04.2021	
M/s. SUMMIT SALES LLP. 5-4-187/334, IInd Floor, M.G. Road, SEC-BAD - 500003.				Y. Order No. : 76017	Dt. 30.03.21	
				D.C. No. : 451	Dt. 02.04.21	
				Desp. Per :		
				Truck No. : AP29U8843.		
GST No. 36ACQFS2044C127				Payment Due on : IMMEDIATELY.		

S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs. P.	
1.	STEEL REBAR TMT 12MM	7214	4245 Kgs	48.50	EACH KG	205882	50
2.	STEEL REBAR TMT 16MM	7214	4300 Kgs	48.50	EACH KG	208550	00
3.	STEEL REBAR TMT 20MM	7214	3135 Kgs	48.50	EACH KG	152047	50
4.	STEEL REBAR TMT 25MM	7214	18105 Kgs	48.50	EACH KG	878092	50
5.	STEEL REBAR TMT 32MM	7214	2340 Kgs	49.50	EACH KG	115830	00
Total			32125 Kgs			1560402	50

Rupees EIGHTEEN LAKHS FOURTY ONE THOUS- AND SEVEN HUNDRED FOURTY SEVEN ONLY.	☒ Kanta / Hamali / Others	400/-
	Freight Charges	—
	Total	1560802 50
	CGST @ 9 %	140472 22
Bank : CITY UNION BANK	SGST @ 9 %	140472 22
Branch : M.G. Road, Secunderabad.	IGST @ %	
A/C No. : 076120000148567	G.Total	1841747 00
IFSC : CIUB0000076		
GST No. 36AAIFV6997M1Z1		

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES

(Signature)

DELIVERY CHALLAN

Ph. : 040-84594351
040-86334351
M : 98480 30075

VASANT ENTERPRISES

Dealers in : Iron & Steel, M.S. & S.S. Plates, Pipes, Angles, Channels, Beam, Rounds, Etc.,
Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003.

No.

451/21-22

Date 02.04.21

M/s. SUMMIT SALES LLP.

5-4-187/334, 2nd Floor, MG Road, SEC-BAD - 500003.

36ACQFS2044C127

Customer TIN No.

P.O. No.

76017

Date

30.3.21

Vehicle No.

AP29U8843

S.No.	PARTICULARS	UNIT	Amount Rs.	P
1.	STEEL REBAR TMT 12MM	4245 Kgs		
2.	STEEL REBAR TMT 16MM	4300 Kgs		
3.	STEEL REBAR TMT 20MM	3135 Kgs		
4.	STEEL REBAR TMT 25MM	18105 Kgs		
5.	STEEL REBAR TMT 32MM	2340 Kgs		
Total		32125 Kgs		
+ Karta				
+ Unloading				
+ Transport				
+ 18% GST.				

INWARD	
Inward No. 2289	Di. 3/4/21
MRN No. 91161	Di:
Received By:	Sign: [Signature]
G.V. RESISTANCE	SCRS PVT. LTD.

VAT Extra

E.&O.E.

Goods Once Checked and purchased cannot be taken back or exchanged.
Received the above mentioned articles in good order and sound condition

TIN : 36117915132

Customer's Signature with Stamp / Seal

Signature
[Signature]

Lorry No..... **A129U8843**

Kilograms					Remarks
Gross Weight	4	6	7	80	0
Tare Weight	1	4	6	55	
Nett. Weight	3	2	1	25	
Total Nett. Weight			32	125	

Please check the weight carefully. Our responsibility
case's once vehicle leaves the weight bridge.


Signature

Purchase Order

Page(s) 1 Of 1

30-03-2021 2:56:35 PM

Original



76017

30.03.21 4:51:31

From Company : **Summit Sales LLP**
5-4-187/3&4, II nd floor, MG Road, Secunderabad-500003.
G S T No. : 36ACQFS2044C1Z7

Supplier Details

Vasant Enterprises
5-5-100, Ranigunj, Secunderabad-3.

66334351..
9848030075

Doc No 76017 168545
Doc Date 30-03-2021
Quote No NIL
Quote Date 30-03-2021
SupplyType Supply

Kind Attn : Mr.Mehul Mehta

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8115 - Steel - rebar - TMT - 12mm - kgs	4,200.00	48.50	0.00	18.00	240,366.00
2 8116 - Steel - rebar - TMT - 16mm - kgs	4,200.00	48.50	0.00	18.00	240,366.00
3 8117 - Steel - rebar - TMT - 20mm - kgs	3,300.00	48.50	0.00	18.00	188,859.00
4 8118 - Steel - rebar - TMT - 25mm - kgs	2,100.00	48.50	0.00	18.00	120,183.00
5 8119 - Steel - rebar - TMT - 32mm - kgs	1,150.00	49.50	0.00	18.00	67,171.50

Total Order Value . . . 856,945.50

Rupees : Eight Lakh(s) Fifty Six Thousand Nine Hundred Fourty Five and Paise Fifty Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation.

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Working Day.

Delivery Location Summit Housing LLP
Cherlapally, Behind Kingston PG college, Hyderabad
Phone. 9618244433, Hamendra

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment as per actual weightment. Hammali charges Included. Unloading Charges Included. Above order for site use purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at Turkapally-GVRC-Contact Person Mr Venkatesh-9951007056.

For **Summit Sales LLP**

Authorised Signatory

Name :


30/03/2021

Name :

Accepted the above Terms And Conditions

For **Vasant Enterprises**

Date : _/_/



Requisition Form

Company Name:		Summit sales llp		Date:		30.03.2021	
Site & Phase :		Summit housing llp		Time:		12.00	
Supplier				Req. No.		168545	
Material required before date:				ID No.		65046	
No	Description	Size	Quantity	Units	Inward No	Date	
1	Steel	12 mm	4,200	kgs	48/50		
2	Steel	16 mm	4,200	kgs	48/50		
3	Steel	20 mm	3,300	kgs	48/50		
4	Steel	25 mm	2,100	kgs	48/50		
5	Steel	32 mm	1,150	kgs	49/50		
42 30/03/2021 PO 76017							
Remarks: For site use purpose							
Prepared By		NEHA					
Sign. & Date		30.3.2021		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.



Requisition Form - Steel		GVRC		Site & Phase		INNOPOLIS	
Company	Req. no.	Material required before	Prepared by:	Req. Date	ID no.	Approved by (sign):	27-03-2021
Flat / Block no:		Mounika		65020			
		For block no. 5600c purpose					
S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No
1	Steel	8mm	0.00	0.00	0.00	0.00	
2	Steel	10 mm	0.00	0.00	0.00	0.00	
3	Steel	12 mm	390.00	0.00	390.00	4157.40	
4	Steel	16 mm	220.00	0.00	220.00	4171.20	
5	Steel	20 mm	110.00	0.00	110.00	3258.20	
6	Steel	25 mm	45.00	0.00	45.00	2083.50	
7	Steel	32 mm	15.00	0.00	15.00	1137.75	
8	Binding Wire	20 gauge	13.00	0.00	13.00	325.00	
Total						15133.05	
Notes:							
1	Binding wire is generally 25 kgs per ton.						
2	Order footing steel for one block or core at a time.						
3	Order steel for slab along with steel for next column on completion of beam bottom.						
4	Do not order excess steel. Do not order steel in advance.						

✓

APPROVED BY
29 MAR 2021
SOHAM MODI
MANAGING DIRECTOR

Bill
to Mounika
Project Manager

APPROVED BY
27 MAR 2021
G. Venkatesh
Project Manager