

Company Name : MMR Kowkur LLP							
Project : GHT							
Prepared By : A Suresh							
Last updated on : 12-Apr-21							
Block No : Block - B							
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A-101						
2	A-102						
3	A-103						
4	A-104						
5	A-105						
6	B - 106	4-May-20	30-Mar-2021				
7	B - 107	4-May-20	30-Mar-2021				
8	B - 108	4-May-20	30-Mar-2021				
9	B - 109	4-May-20	30-Mar-2021				
10	B - 110	16-May-20	29-Aug-20	26-Jan-20	13-Feb-21	01 March 2021	
11	B - 111	16-May-20	29-Aug-20	11-Feb-21	15-Mar-21		
12	B - 112	16-May-20	29-Aug-20	11-Feb-21	8-Mar-21	27-Mar-21	
13	B - 113	16-May-20	29-Aug-20	26-Jan-20	19-Feb-21	1-Mar-21	
14	A - 114						
15	A - 115						
16	A - 116						
17	A - 117						
18	A - 201						
19	A - 202						
20	A - 203						
21	A - 204						
22	A - 205						
23	A - 206	4-May-20					
24	B - 206	4-May-20					
25	B - 207	4-May-20					
26	B - 208	4-May-20					
27	B - 209	4-May-20					
28	B - 210	16-May-20	9-Nov-20	4-Apr-21			
29	B - 211	16-May-20	9-Nov-20	4-Apr-21			
30	B - 212	16-May-20	9-Nov-20	19-Mar-21			
31	B - 213	16-May-20	9-Nov-20	18-Mar-21			
32	A - 214						
33	A - 215						
34	A - 216						
35	A - 217						
36	A - 301						
37	A - 302						
38	A - 303						
39	A - 304						
40	A - 305						
41	A - 306	4-May-20					
42	B - 306	4-May-20					
43	B - 307	4-May-20					
44	B - 308	4-May-20					
45	B - 309	4-May-20					
46	B - 310	16-May-20	29-Dec-20				
47	B - 311	16-May-20	29-Dec-20				
48	B - 312	16-May-20	29-Dec-20				
49	B - 313	16-May-20	29-Dec-20				
50	A - 314						
51	A - 315						

APPROVED BY
12 APR 2021
A. SURESH
PROJECT MANAGER

52	A - 316					
53	A - 317					
54	A - 401					
55	A - 402					
56	A - 403					
57	A - 404					
58	A - 405					
59	B - 406	4-May-20				
60	B - 407	4-May-20				
61	B - 408	4-May-20				
62	B - 409	4-May-20				
63	B - 410	16-May-20	24-Jan-21			
64	B - 411	16-May-20	24-Jan-21			
65	B - 412	16-May-20	24-Jan-21			
66	B - 413	16-May-20	24-Jan-21			
67	A - 414					
68	A - 415					
69	A - 416					
70	A - 417					
71	A - 501					
72	A - 502					
73	A - 503					
74	A - 504					
75	A - 505					
76	B - 506					
77	B - 507					
78	B - 508					
79	B - 509					
80	B - 510	16-May-20	4-Mar-21			
81	B - 511	16-May-20	4-Mar-21			
82	B - 512	16-May-20	4-Mar-21			
83	B - 513	16-May-20	4-Mar-21			
84	A - 514					
85	A - 515					
86	A - 516					
87	A - 517					
88	A - 601					
89	A - 602					
90	A - 603					
91	A - 604					
92	A - 605					
93	B - 606					
94	B - 607					
95	B - 608					
96	B - 609					
97	B - 610	16-May-20				
98	B - 611	16-May-20				
99	B - 612	16-May-20				
100	B - 613	16-May-20				
101	A - 701					
102	A - 702					
103	A - 703					
104	A - 704					
105	A - 705					
106	B - 706					
107	B - 707					
108	B - 708					
109	B - 709					
110	B - 710					
111	B - 711					

APPROVED BY

12 APR 2021

A. SURESH
PROJECT MANAGER

112	B - 712						
113	B - 713						
114	A - 714						
115	A - 715						
116	A - 716						
117	A - 717						



APPROVED BY
12 APR 2021
A. SURESH
PROJECT MANAGER


Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		B. Anand			
Company name:		Homeline Infra			
Project name:		GHT			
Date:		15 April 2021			
Period		From:	08 April 2021	To:	15 April 2021
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	95	650.00	61,750
2	Civil work	Male helper	55	500.00	27,500
3	Civil work	Female helper	40	450.00	18,000
4	RCC work	Mason	160	650.00	104,000
5	RCC work	Male helper	175	500.00	87,500
6	RCC work	Female helper		300.00	-
7	Earth work	Mason		450.00	-
8	Earth work	Male helper	42	500.00	21,000
9	Earth work	Female helper	19	450.00	8,550
10	Electrician	Mason		550.00	-
11	Electrician	Male helper	-	450.00	-
12	Concreting	Male labor		450.00	-
13		Female helper		400.00	-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					328,300
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:		MDs approval	
Name	A Suresh				
Sign					
Date	15 April 2021				
Note:					
1. Attach attendance summary from database					
2. Recommend payment as per our guideline rates for wages.					


APPROVED BY
 15 APR 2021
 A. SURESH
 PROJECT MANAGER

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor		B. Anand			
Company name		Homeline Infra			
Project name		GHT			
Date*		15 April 2021			
Period		From: 08 April 2021		To: 15 April 2021	
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	Tipppers		3,000.00	Hour	-
2	tractor	1.00	1,800.00	Perday	1,800
3	Hitachi		1,900.00	Hour	-
4	JCB		800.00	Hour	-
5	Miller mixture	1.00	5,500.00	per day	5,500
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					7,300
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:		MDs approval	
Name	A Suresh				
Sign					
Date	15 April 2021				
Note:					
1. Attach hirecharges summary from database					
2. Recoomend payment as per our guideline rates for hirecharges.					


APPROVED BY
 15 APR 2021
A. SURESH
 PROJECT MANAGER

Page 1 of 1