

Remarks from site on the 'Requisition by Site Report' of purchase division

|                  |                          |              |             |
|------------------|--------------------------|--------------|-------------|
| Company:         | MRGV                     | Date:        | 17.04.2021  |
| Site:            | BRGV                     | Prepared by: | Pushpalatha |
| Report From / To | 10.04.2021 to 16.04.2021 | Approved by: | Madhu       |
| Report Date      | 17.04.2021               |              |             |

List of requisitions numbers missing in the report\*:

List of requisitions where PO/WO not prepared 3 working days after requisition:

| Req No. | Req Date | Serial no of item in Req. | Item Description | Reason for not preparing PO/WO# |
|---------|----------|---------------------------|------------------|---------------------------------|
| NIL     |          |                           |                  |                                 |
|         |          |                           |                  |                                 |
|         |          |                           |                  |                                 |
|         |          |                           |                  |                                 |

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

| Req No. | Req Date   | Serial no of item in Req. | Item Description       | Details of discussion with supplier <sup>5</sup>                        |
|---------|------------|---------------------------|------------------------|-------------------------------------------------------------------------|
| 9484    | 23.03.2021 | 01                        | Hallow Brics(4"x8"x16) | Party Received from supplier, Remaining will get on requirement.        |
| 94792   | 26.03.2021 | 01                        | Salwood (Rough)        | Spoken with supplier, will get by monday.                               |
| 94799   | 03.04.2021 | 01                        | Country Grass          | Spoken with supplier, we will get by Wednesday.                         |
| 94802   | 07.04.2021 | 01,02                     | HDPE Pipe, NRV         | Material is ready with supplier, sent purchase vehicle to get material. |
|         |            |                           |                        |                                                                         |
|         |            |                           |                        |                                                                         |
|         |            |                           |                        |                                                                         |
|         |            |                           |                        |                                                                         |
|         |            |                           |                        |                                                                         |

No. of gate passes issued this week: Nil From No. - To No. -

Delivery van site visit on: 12<sup>th</sup>, 15<sup>th</sup>, 16<sup>th</sup>

Inward report (MRN/other) & stock report emailed in pdf format to purchase? Yes

Items not ordered but received:

Other corrections & remarks:

Details of steel & cement stock

| Sl. No | Tor size     | Wt per mtr. - kgs | Wt. for 12 mtr rod - kgs | Stock at site - no of rods | Stock at site in Kgs | Previous stock in Kgs |
|--------|--------------|-------------------|--------------------------|----------------------------|----------------------|-----------------------|
| 1.     | 8mm          | .395              | 4.74                     | 122                        | 578                  |                       |
| 2.     | 10mm         | .617              | 7.404                    |                            |                      |                       |
| 3.     | 12mm         | .89               | 10.68                    | 182                        | 1944                 |                       |
| 4.     | 16mm         | 1.58              | 18.96                    |                            |                      |                       |
| 5.     | 20mm         | 2.47              | 29.64                    |                            |                      |                       |
| 6.     | 25mm         | 3.86              | 46.32                    |                            |                      |                       |
| 7.     | 32mm         | 6.32              | 75.84                    |                            |                      |                       |
| 8.     | Binding wire |                   |                          |                            |                      |                       |

|           |                      |               |                          |
|-----------|----------------------|---------------|--------------------------|
| OPC stock | OPC last weeks stock | PPC/PSC stock | PPC/PSC last weeks stock |
|-----------|----------------------|---------------|--------------------------|

|         |                 |                       |             |
|---------|-----------------|-----------------------|-------------|
| Details | Project Manager | Admin Officer/Manager | Admin Audit |
|---------|-----------------|-----------------------|-------------|

|      |                     |                    |  |
|------|---------------------|--------------------|--|
| Sign | <i>nd. S. S. S.</i> | <i>[Signature]</i> |  |
|------|---------------------|--------------------|--|

|      |  |  |  |
|------|--|--|--|
| Date |  |  |  |
|------|--|--|--|

Notes: 1. \* Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to [purchase@modiproperties.com](mailto:purchase@modiproperties.com), [ashaiva@modiproperties.com](mailto:ashaiva@modiproperties.com) and [rajkumari@modiproperties.com](mailto:rajkumari@modiproperties.com) on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MLDs approval input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to