

Prepared by:	T.D. Murthy				
Report Date	24-04-2021				
Site	Serene Constructions LLP				
List of requisitions Where PO/WO not prepared 3 working days after requisition:					
Requisition No	Requisition Date	Material Description	Purchase Officer - Remarks	Material delivered?	If material is not delivered - is delay justified?
Nil	Nil	Nil	Nil	Nil	Nil
List of requisitions Where PO/WO is prepared and items have not received at site					
150483	13-02-21	Hob and Chimney	Supplier arranging for material		
150514	31-03-21	Tanbrown Granite	Partly delivered, balance next week		
150487	18-02-21	Curtain Rod with Brackets	Next week delivery		

T.D. Murthy
24/4/21.

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Serene constructions llp	Date:	17-04-2021
Site:	Serene farms	Prepared by:	Syed golam sarwar
Report From / To	03-04-2021 to 17-04-2021	Approved by:	Syed golam sarwar
Report Date	17-04-2021		

List of requisitions numbers missing in the report*:

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Sl. Of requisition	Item Description	Reason for not preparing PO/WO [#]

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
150483	13-02-21	1,2	Hob and chimney	Supplier is arranging materials
150514	31-03-21	2	Tan brown granite	Supplier is arranging materials
150487	18-02-21	1 to 4	Curtain rods with brackets	Online purchase

No. of gate passes issued this week:

1 From No. 1276 To No. 1276

Delivery van site visit on:

07/04/21

Inward report (MRN/other) & stock report emailed in pdf format to purchase?

Yes / No

Items not ordered but received:

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in Kgs	Previous stock in Kgs	
1.	8mm	.395	4.74	-	-	-	
2.	10mm	.617	7.404	-	-	-	
3.	12mm	.89	10.68	-	-	-	
4.	16mm	1.58	18.96	-	-	-	
5.	20mm	2.47	29.64	-	-	-	
6.	25mm	3.86	46.32	-	-	-	
7.	32mm	6.32	75.84	-	-	-	
8.	Binding wire						
OPC stock	nil	OPC last weeks stock	nil	PPC/PSC stock	30 bags	PPC/PSC last weeks stock	39bags
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign							
Date		17-04-2021		17-04-2021			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

