

monthly Report Draft details of possession letters ver2 - SOV-24-04-2021.xlsx
Villa 1 to 95

Report - Details of possession.											
Project Name:		Silver Oak Villas		Prepared By:		Purshotham		Date:		24-Apr-21	
Block / Phase:		Villa nos 1 to 95.									
Villa/ Flat No.	No. of bedrooms	Customer name		Sate III QC report date	Stage IV completed? (Yes / No)	Given for wood work? (Yes / No)	Possession letter issued by CR? (Yes / No)	Handover date mentioned in possession letter.	Actual date of possession given.	Villa occupied by owner / tenant? (Yes / No)	Remarks
1	2 BHK	Mrs. K. Mamatha/ Mr. Balraj		27.04.19	yes	no	Yes	14.03.20	25.07.20	yes	
2	2 BHK	Mr. Suresh		29.04.19	yes	no	Yes	10.06.20	02.07.20	yes	
3	2 BHK	Mr. Muvva Bharathi		30.04.19	yes	yes	yes	03.03.20	14.08.20	yes	
4	3 BHK	E. Prabhakar reddy		27.04.19	yes	Yes	Yes	06.09.19	30.09.19	yes	
5	3 BHK	Mr. veerish babu		30.04.19	No	no	yes	31.03.20	02.03.20	no	
6	2 BHK	Mr. P. Arundan		21.05.16	yes	yes	yes	05.10.19	10.11.19	YES	
7	2 BHK	Mr. Trakur Jitendra		27.05.19	yes	yes	yes	30.11.19	15.11.19	yes	
8	2 BHK	Mr. Adarsi		24.05.19	yes	no	yes	30.11.19	30.11.19	YES	
9	2 BHK	Mr. K. Veeresh		24.05.19	yes	yes	yes	10.08.20	01.08.20	yes	
10	2 BHK	Mr. K. Ravi		04.05.19	yes	no	Yes	29.5.2020	15.06.20	yes	
11	3 BHK	Mrs. Sumitha Choudhary		28.11.18	yes	yes	Yes	30.07.20	21.11.20	yes	
12	2 BHK	Mr. Abhay Sekhar		12.06.19	yes	yes	yes	31.07.20	10.07.20	Yes	
13	2 BHK	Mr. Shaik Sirkindar Meerja		27.05.19	yes	No	yes	10.09.19	30.09.19	yes	
14	2 BHK	Mr. Abdul Khader		04.06.19	yes	No	yes	10.19.19	30.09.19	yes	
15	2 BHK	Mr. Jagannadha Raviteja		28.05.19	yes	yes	yes	25.12.19	15.06.20	yes	
16	2 BHK	Mr. D. Chakrapani Reddy		28.05.19	yes	-	yes	15.10.20			
17	2 BHK	Mr. Surya Venkateshwara		17.10.19	yes	yes	yes	20.1.20	04.03.20	yes	
18	2 BHK	Mr. Karaka Rao		18.08.20	yes	-	yes	10.09.20	29.09.20	yes	
19	3 BHK	Mr. Shaikar Kartteek		05.11.19	yes	Yes	yes	14.02.20	14.3.20	yes	
20	2 BHK	Ch. Ramesh		02.11.19	yes	Yes	yes	20.3.20	20.03.20	yes	
21	4 BHK	Mr. Rama Krishna		18.11.19	yes	Yes	yes	20.11.19	20.11.19	yes	
22	2 BHK	Col. B. V. Naidu/Mr. Varun Naidu		18.09.19	yes	Yes	Yes	15.06.20	21.08.20	yes	
23	2 BHK	Mr. Praveen		06.09.19	yes	No	yes	10.09.19	10.10.19	yes	
24	4 BHK	Mrs. Sujatha/Mr. Shanker		11.09.19	yes	no	Yes	31.3.20	30.7.20	yes	
25	2 BHK	Mr. Anand Sharma		25.06.19	No	Yes	yes	20.3.20	06.06.20	yes	
26	2 BHK	Mr. Bhaskar Reddy		26.06.19	yes	Yes	yes	29.02.20	18.03.20	yes	
27	2 BHK	Mr. T. Ramakrishna		02.07.19	yes	yes	yes	01.10.19	20.10.19	yes	
28	2 BHK	Mr. Samirai Santhiah		13.01.20	yes	No	Yes	29.2.20	18.05.20	yes	
29	Mortgaged	N/A									
30	Mortgaged	N/A									

Certified By

26 APR 2021

Corrected

26 APR 2021

BY

Project Manager
Purshotham (S.O.V.LLP)
SILVER

27	2-21	CERT	By:
D	8-20	yes	

Manuscript

monthly Report Draft details of possession letters ver2 - SOV -24-04-2021.xsx
Villa 1 to 95

Villa/ Flat No.	No. of bedrooms	Customer name	Sate III QC report date	Stage IV completed? (Yes / No)	Given for wood work? (Yes / No)	Possession letter issued by CR? (Yes / No)	Handover date mentioned in possession letter.	Actual date of possession given.	Villa occupied by owner / tenant? (Yes / No)	Remarks
64	2 BHK	Mr. V. Raghunathi Reddy	01.08.20	yes	-	Yes	23.09.20	23.09.20	yes	
65	2 BHK	Mr. M. Nagaraju	09-Dec-20			Yes	05.03.21			
66	2 BHK	Mr. Venu Madhav	03.12.20							
67	3 BHK	Mrs. Gayathri	01.06.20	yes	-	Yes	15.10.20	05.11.20	yes	
68	3 BHK	Mr. Sarfar Amit								
69	2 BHK	Mr. Aditya Singh Manal	13.01.21							
70	3 BHK	Mrs. V. Pavithra Bai/Mr. Kiran kumar	04.01.21	yes						
71	2 BHK	Mr. U.T.Raju	05.09.20	yes		Yes	11.09.20	20.09.20	yes	
72	2 BHK	Mr. Srive Prasad Ravikanti	21.12.20							
73	4 BHK	Mr. Sri Ramoju Vijaya Sena								
74	3 BHK	Dr. Bathini Ravi	19.11.20	yes		Yes	31.03.21			
75	2 BHK	Mr. Jupudi Chandrakanth	29.12.20							
76	3 BHK	Mr. Kotia Kishan								
77	3 BHK	Mr. Nalla Rajesham	03.12.20	yes		Yes	2.03.21			
78	2 BHK	Mr. Rajesh Paul	18.06.20	yes	-	yes	31.07.20	12.08.20	yes	
79	2 BHK	Mr. MYSR Ravi Kanth	23.01.21							
80	3 BHK	Mr. Patten Yousuf Khan	16.10.20	yes		Yes	09.12.20	09.12.20	yes	
81	3 BHK	Mrs. Jyothi	12.11.20	yes	-	Yes	10.03.21	31.3.21	no	
82	Mortgage	N/A								
83	2 BHK	Mr. Sita Raman/Mrs. S. Sriyani	31.07.20	yes		Yes	31.10.20	19.02.21	yes	
84	2 BHK	Mr. K. Harinath	23.07.20	yes		Yes	20.09.20	20.09.20	yes	
85	3 BHK	Mr. K. Akshay	12.11.20							
86	2 BHK	Mr. Preveen kumar	11.09.20							
87	2 BHK	Mr. R.V.L.V. Prasad Rao	10.06.20	yes		Yes	10.11.20	10.11.20	yes	
88	2 BHK	Mr. Mammohan Raj	09.06.20	yes	-	yes	31.06.20	16.7.20	yes	
89	2 BHK	Mr. Ishear	09.11.20	yes		Yes	31.11.20	30.11.20	yes	
90	3 BHK	Mr. Prabhavathi Prakesh Rao	22.12.20							
91	2 BHK	Mr. Bhanu Shiva Prasad	12.09.20	yes	-	Yes	31.10.20	06.11.20	yes	
92	2 BHK	Mrs. Maha Lakshmi	11.12.20	yes	-	Yes	31.03.21	23.03.21	no	
93	4 BHK	Kusuma Kumari								
94	2 BHK	Mr. Raj Mogli	04.12.20							
95	Model villa	N/A	31.10.20	yes						

Note: Make separate sheet for each block / phase.

Certified by:

APPROVED BY

26 APR 2021

Project Manager
K. Purushotham (S.O.V.LLP)