

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	23/04/2021	Prepared by:	T.D. Murthy				
PO/WO no.	75997	PO / WO Date.	29/03/2021				
Supplier Name	Purnima Mosaic Tiles	PO/WO amount	Rs. 1,88,800/-				
Firm/Company	GV Reserch Centers PVT LTD	Project	Innopolis				
Sl. No.	Bill No.	Bill Date	Bill amount				
1.	1672	10/04/2021	Rs. 94,400/-				
2.	-	-	-				
3.	-	-	-				
Amount A – Bills total(Excluding Transport & Hamali Charges):			Rs. 94,400/-				
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	1075	08/04/2021	91079	☐ Yes ☐ No			
2.	1085	09/04/2021	91082	☐ Yes ☐ No			
3.	1088	10/04/2021	91146	☐ Yes ☐ No			
4.	1086	09/04/2021	91147	☐ Yes ☐ No			
Amount B –Other Credits :			-				
Amount C –Other Debits :			-				
Amount D (D=A+B-C) – Amount to be credited to the supplier:			Rs. 94,400/-				
Amount E – PO / WO value:			Rs. 1,88,800/-				
Amount F – Difference (A – E):			Rs. -94,400/-				
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)					
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)					
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)					
Close PO / W?O		☐ Yes ☒ No – wait for balance material ☐ No (explained below)					
Advance paid / PDC given (deduct when paying)		☒ Yes – Rs. 94,400/- ☐ No					
Payment – due date		24/04/2021					
Remarks: <u>Please check advance and release the balance payment.</u> <i>Part Bill received.</i>							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>				
Date	23/04/2021						

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE
~~CASH~~ / CREDIT

Mobile : 9849195298

State code: 36

PURNIMA MOSAIC TILES

Sy. No. 843/A, Near Check Post, Medchal, R.R. Dist - 501 401. D.C No - 1075, 1085
1086, 1088

To, G.V. Research Centers Pvt. Ltd.

No. **1672**

Innopolis. Genome Valley. P.O. No - 75997

Date 10/04/21

GST No: - 36AAHCG4562D1ZP.

S.No.	PARTICULARS	QTY.	Rate	Amount Rs.	P.
①	KERB STONE - 24" x 16" x 10mm	125			
②	" " "	125			
③	" " "	125			
④	" " "	125			
		500 No.	160/-	80,000.00	
Total				80,000.00	
SGST				Total 9%	7200.00
CGST				VAT@ 9%	7200.00
G. Total				94,400.00	

GST No. 36AEPPP5661P1ZI

TIN: 36593591244

For PURNIMA MOSAIC TILES


Receiver's Signature

PURNIMA MOSAIC TILES

Sy. No. 843/A, Near Check Post, Medchal, R.R. Dist - 501 401. (T. S.)

To, G V R C.No. **1075**TURKA PALLY. HYD.P.O. No - 75997Date 08/04/21

Please receive the undermentioned Material in good Condition

S.No.	PARTICULARS	HSN Code	Qty.	Rate
①	KERO STONE 24" x 16" x 110mm DCM TS-12 JC-3212		125 No	
				
				
GST No. : 36AEP5661P1Z1				

9502211011

For PURNIMA MOSAIC TILES

Receiver's Signature

9440419149 - MALIKARJUN

PURNIMA MOSAIC TILES

Sy. No. 843/A, Near Check Post, Medchal, R.R. Dist - 501 401. (T. S.)

To, GVRNo. **1085**TURKAPALLY HYD.P.O. No - 75997Date 9/4/21

Please receive the undermentioned Material in good Condition

S.No.	PARTICULARS	HSN Code	Qty.	Rate
①	KERB STONE 24"X16"X110mm  <u>Dcm</u> TS-12 UC-3212		125 No	
INWARD Inward No. <u>2298</u> Dt. <u>9/4/21</u> MRN No. <u>91082</u> Dt. <u>9/4/21</u> Received By: <u>[Signature]</u> Sign: <u>[Signature]</u> G.V. RESEARCH CENTERS PVT. LTD.				
GST No. : 36AEPPT5661P1Z1				

For PURNIMA MOSAIC TILES

Receiver's Signature

[Signature]

DELIVERY CHALLAN

Mobile : 9849195298

PURNIMA MOSAIC TILES

Sy. No. 843/A, Near Check Post, Medchal, R.R. Dist - 501 401. (T. S.)

To, CGVRCNo. **1088**TURKA PALLYP.O. No - 75997Date 10/04/21

Please receive the undermentioned Material in good Condition

S.No.	PARTICULARS	HSN Code	Qty.	Rate
①	KERB STONE 24" x 16" x 110mm  DCM TS-12 UC-32/2		125 No	
GST No. : 36AEP5661P1ZI				

INWARD	
Inward No. 2803	Dr. 10/4/21
MRN No. 91146	Dr. 10/4/21
Received By: 	
Server By: 	
G.V. RESEARCH CENTERS PVT. LTD.	

Receiver's Signature

For PURNIMA MOSAIC TILES



DELIVERY CHALLAN

Mobile : 9849195298

3

PURNIMA MOSAIC TILES

Sy. No. 843/A, Near Check Post, Medchal, R.R. Dist - 501 401. (T.S.)

To, G.V.R.CNc 1086TURKAPALLY HW.P.O. No - 75997Date 9/4/21

Please receive the undermentioned material in good Condition

S.No.	PARTICULARS	SN Code	Qty.	Rate
①	KERB STONE 24"x16"x110 mm Dcm TS-12 UC-3212		125 Nos	

INWARD
9/4/21
9/4/21
G.V. RESEARCH CENTERS PVT. LTD.

GST No. : 36AEPPP5661P12

For PURNIMA MOSAIC TILES

er's Signature

Purchase Order

Page(s) 1 Of 1

29-03-2021 15:46:11



75997

24.03.21 11:13:32

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-
G S T No. : 36AAHCG4562D1ZP

Supplier Details

Purnima Mosaic Tiles
Sy.No. 843/A, Near Check Post, Medchal, R.R.Dist. 501 401

GSTIN 36AEP5661P1ZI
27531972

NA

9849195298

Doc No	75997	163418
Doc Date	29-03-2021	
Quote No	Nil	
Quote Date	27-09-2019	
SupplyType	Supply	

Kind Attn : Bharat Patel

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1042 - Building material - Curb Stone - NA - nos 24" x 16" x 110mm	1,000.00	160.00	0.00	18.00	188,800.00
Total Order Value . . .					188,800.00

Rupees : One Lakh(s) Eighty Eight Thousand Eight Hundred Only.

Terms and Conditions :-

Specification / Brand Above sizes and rates approved by M.D. dt. 27/09/2019.**Payment Terms** 50% as advance & balance 50% on delivery of all materials.**Tax** All taxes included in above price.**Delivery Date** Within 4days

Delivery Location Innopolis
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
Phone. 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** Rs. 94,400/- to be pay vide cheque no. , dt.**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for laying along eastern and northern roads purpose.**Completion Date** Work to be completed in 4days. Penalty of 5% of order value per week shall be levied for delay.**Measurement** Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.**Security** Supplier shall be responsible for security and storage of material at site at its risk and cost.**Remarks**

3 Part Bill received of Re. 94,400/-
B.No. 1672 and Bal. Bill
10/4/21
of Re. 94,400/- to be received
cf 23/4/21.

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **Purnima Mosaic Tiles**

Name :

Name : _____

Date : __/__/__

Requisition Form

Requisition Form			
Company Name	GVRC	Date	24.03.2021
Category & Phase	INNOVATION	Time	11:15
Project		Req. No.	163418
Material required before date	urgent	ID No.	64936

[illegible]

Remarks	For laying along eastern and northern roads purpose
---------	---

Prepared By	MOUNIKA	Approved by	VENKATESH.G
Sign. & Date	24.03.2021	Sign. & Date	24.03.2021

Note: On receipt of material at site write inward number and date in last 2 columns.

~~APPROVED BY~~
~~APPROVED BY~~
12 MAR 2021
G. Venkatesh
Project Manager

P. PRABHAKAR
MANAGER PURCHASE

Sub: Revised guideline rates for pavers and mosaic tiles

Sl. No	Description	Material cost (in Rs)	Laying charges (in Rs)	Transportation Loading & unloading	Units
1.	50 mm interlocking pavers, triex type, including material transport laying, wastage, etc.,(with labour/without labour)	28	10	6	Per sft.
2.	Checkered tiles / footpath tiles. 18 to 20 mm thick 10' x 10" including material, transport, laying, wastage etc.	14	10	4	Per sft.
3.	Grey Mosaic tiles. 18 to 20 mm thick, 10"x10", including material, transport, laying polishing wastage etc.	17	10	4	Per sft
4.	White Mosaic tiles, 18 to 20 mm thick, 10" x 10", including material, transport, laying, polishing wastage, etc.	19	10	4	Per sft
5.	2 coats polishing of masaic tiles with acid wash and cleaning	8.50	NA	NA	Per sft
6.	Final coat of polish with acid wash and cleaning for marble and mosaic	5.00	NA	NA	Per sft
7.	Tiles made from rubber mould 20 mm thickness for portico, size about 13"x13" with glossy coat	23	10	4	Per sft
8.	Pavers made from rubber mould 75 to 80 mm thickness with/without glossy coat – Zigzag	32	10	8	Per sft
9.	Pavers made from rubber mould 55 mm thick 4"x 8" paver with 20% half size pavers of 4" x 4"	28	10	8	Per sft
10.	Curb stone made from rubber mould: 12"x 8"x 60 mm 12"x 12"x 100 mm 24"x 16"x 110 mm /	37 68 130	NA	5 9 30	Per piece
11.	Roof tiles including material cost, laying & transportation	82/-	NA	NA	Per sft
12.	Wall cladding tiles with laticrate including material cost, laying & transportation	103/-	NA	NA	Per sft

Notes:

1. All rates include laying, fixing, polishing, wastage, transportation, lifting, etc.
2. Payment must be made on measurement of completed work.
3. GST extra.
4. Pay 50% at time of releasing PO/WO and balance on completing work.
5. These rates are applicable for works that have not yet started.
6. For outstation sites like AGH 10% can be given on the above guideline rates.