

Anx - D - Milestone report

Annexure - D - send weekly Mile stone report for CR-												
Company name:			Silver Oak Villas									
Project name:			SOV LLP									
Date:			06-05-2021									
Note:			Prepare the statement for all the villas in the project									
S No	Villa no- Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession	
1	1 A2-2bhk	1,100	5-Jul-17	30-Dec-17	13-Mar-18	18-Oct-18	2-Nov-18	12-Dec-18	27-Apr-19	5-Jun-20	25-Jul-20	
2	2 A2-2bhk	1,100	5-Jul-17	23-Dec-17	14-Mar-18	20-Sep-18	19-Oct-18	12-Dec-18	29-Apr-19	20-Jun-20	2-Jul-20	
3	3 A2-2bhk	1,100	4-Sep-17	10-Jan-18	12-Apr-18	20-Sep-18	19-Oct-18	12-Dec-18	30-Apr-19	25-Mar-20	31-Mar-20	
4	4 A2-3bhk	2,040	4-Sep-17	8-Feb-18	11-May-18	18-Oct-18	2-Nov-18	27-Dec-18	27-Apr-19	30-Sep-19	30-Sep-19	
5	5 A2-3bhk	2,040	24-Oct-17	17-Feb-18	13-May-18	2-Nov-18	16-Nov-18	3-Jan-19	30-Apr-19	1-Nov-19	1-Nov-19	
6	6 A1-2bhk	1,100	25-Jul-17	13-Jan-18	9-Mar-18	25-Dec-18	29-Dec-18	25-Feb-19	21-May-19	10-Oct-19	10-Oct-19	
7	7 A1-2bhk	1,100	25-Jul-17	12-Dec-17	8-Feb-18	8-Nov-18	22-Dec-18	31-Jan-19	27-May-19	15-Nov-19	15-Nov-19	
8	8 A1-2bhk	1,100	28-Jul-17	9-Dec-17	14-Feb-18	19-Oct-18	19-Oct-18	16-Jan-19	24-May-19	15-Jan-20	15-Jan-20	
9	9 A1-2bhk	1,100	2-Aug-17	23-Sep-17	6-Dec-17	3-Aug-18	19-Oct-18	10-Jan-19	24-May-19	10-Jul-20	1-Aug-20	
10	10 A1-2bhk	1,100	2-Aug-17	20-Sep-17	16-Dec-17	21-Mar-18	22-Feb-18	26-Feb-18	4-May-19	29-May-20	15-Jun-20	
11	11 A2-3bhk	2,040	30-Aug-17	1-Dec-17	23-Mar-18	8-Aug-18	24-Nov-18	26-Nov-18	5-Dec-18	25-Oct-20	1-Nov-20	
12	12 A2-2bhk	1,100	30-Aug-17	16-Nov-17	8-Feb-18	17-Dec-18	10-Jan-19	16-Feb-19	12-Jun-19	10-Jul-20	10-Jul-20	
13	13 A2-2bhk	1,100	30-Aug-17	15-Dec-17	20-Feb-18	3-Jan-18	10-Jan-19	16-Feb-19	27-May-19	30-Sep-19	30-Sep-19	
14	14 A2-2bhk	1,100	24-Aug-17	9-Nov-17	14-Feb-18	25-Dec-18	29-Dec-18	21-Mar-19	4-Jun-19	30-Sep-19	30-Sep-19	
15	15 A2-2bhk	1,100	24-Aug-17	4-Nov-17	8-Feb-18	24-Apr-18	27-Apr-18	25-Jan-19	28-May-19	25-Dec-19	25-Dec-19	
16	16 A2-2bhk	1,100	20-Aug-17	16-Nov-17	8-Feb-18	17-Dec-18	18-Jan-19	23-Feb-19	28-May-19	20-Oct-20	20-Jan-20	
17	17 A1-2bhk	1,100	4-Aug-17	9-Jun-18	15-Sep-18	27-Feb-19	27-Mar-19	12-Oct-19	17-Oct-19	20-Jan-20	20-Jan-20	
18	18 A1-2bhk	1,100	23-Nov-17	26-Jun-18	15-Sep-18	27-Feb-19	27-Mar-19	11-Aug-20	18-Aug-20	29-Sep-20	29-Sep-20	
19	19 A1-3bhk	2,040	23-Nov-17	30-Apr-18	24-Nov-18	8-Mar-19	8-Apr-19	21-Sep-19	5-Nov-19	5-Mar-20	5-Mar-20	
20	20 A1-2bhk	1,100	21-Sep-17	14-Apr-18	4-Sep-18	8-Mar-19	15-May-19	27-Sep-19	2-Nov-19	20-Mar-20	20-Mar-20	
21	21 A1-4bhk	2,040	20-Sep-17	13-Mar-18	9-Jun-18	16-Mar-19	16-Apr-19	23-Sep-19	8-Nov-19	20-Nov-19	20-Nov-19	
22	22 A1-2bhk	1,100	19-Sep-17	3-Mar-18	13-May-18	27-Feb-19	20-Apr-19	20-Jul-19	18-Sep-19	15-Jun-20	10-Jul-20	
23	23 A1-2bhk	1,100	8-Nov-17	23-Feb-18	13-May-18	25-Jan-19	2-Apr-19	24-Aug-19	6-Sep-19	10-Oct-19	10-Oct-19	
24	24 A1-4bhk	2,040	6-Aug-17	27-Feb-18	4-Sep-18	28-Feb-19	16-Mar-19	31-Jul-19	11-Sep-19	31-Mar-20	31-Mar-20	
25	25 A2-2bhk	1,100	21-Sep-17	26-Apr-18	22-Jun-18	28-Feb-19	13-Mar-19	25-Jun-19	11-Dec-19	20-Mar-20	20-Mar-20	
26	26 A2-2bhk	1,100	28-Sep-17	3-May-18	8-Aug-18	28-Feb-19	21-Mar-19	26-Jun-19	12-Dec-19	29-Feb-20	29-Feb-20	
27	27 A2-2bhk	1,100	13-Oct-17	8-May-18	1-Aug-18	28-Feb-19	8-Mar-19	26-Jun-19	2-Jul-19	20-Oct-19	20-Oct-19	
28	28 A2-2bhk	1,100	13-Oct-17	21-Feb-18	20-Apr-18	28-Feb-19	16-Apr-19	28-Dec-19	13-Jan-20	29-Feb-20	29-Feb-20	
29	29 A2 Mortg	2,040	20-May-19	26-Jul-19	2-Nov-19	29-Apr-20						
30	30 A2 Mortg	2,040	20-May-19	23-Jul-19	2-Nov-19	22-Apr-20						
31	31 A2 Mortg	2,040	16-Apr-19	11-Jul-19	2-Nov-19	9-May-20						
32	32 A2 Mortg	2,040	25-Mar-19	29-Jun-19	4-Nov-19	22-Apr-20						

Certified by:

Neuville

Ans: Engines
ER DAK VILLAGE

Ann - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBLA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
33	33	A1-2bhk	1,100	26-Jul-18	23-Jan-19	28-Mar-19	25-Nov-19	24-Dec-19	10-Jun-20	2-Aug-20	8-Nov-20	12-Nov-20
34	34	A1-2bhk	1,100	28-Nov-17	8-Mar-19	13-Jul-19	8-Nov-19	29-Sep-20	8-Oct-20	16-Oct-20	18-Jan-21	24-Jan-21
35	35	A1-3bhk	2,050	25-Nov-17	29-Jan-19	24-Aug-19	14-Jan-20	29-Sep-20	11-Jul-20	13-Jul-20	10-Sep-20	10-Nov-20
36	36	A1-2bhk	1,100	22-Nov-17	30-Jan-19	15-May-19	3-Sep-19	8-Nov-19	28-Jan-20	4-Mar-20	10-Jul-20	19-Jun-20
37	37	A1-2bhk	1,100	20-Nov-17	5-Feb-19	15-May-19	13-Sep-19	24-Jan-20	24-Jun-20	16-Jul-20	26-Sep-20	28-Sep-20
38	38	A1-2bhk	1,100	18-Nov-17	8-Feb-19	10-Aug-19	11-Dec-19	14-Feb-20	3-Oct-20	9-Nov-20	20-Sep-20	26-Sep-20
39	39	A1-3bhk	2,040	17-Nov-17	23-Feb-19	10-Aug-19	4-Feb-20	20-Feb-20	5-Nov-20	5-Nov-20	28-Dec-20	28-Dec-20
40	40	A1-2bhk	1,100	14-Nov-17	30-Apr-19	10-Aug-19	21-Dec-19	7-Jan-20	27-Feb-20	15-May-20	4-Jul-20	4-Jul-20
41	41	A2-3bhk	2,040	18-Oct-17	17-Oct-18	13-Feb-19	22-Jun-19	12-Jul-19	2-Jan-20	18-Jan-20	15-Feb-20	15-Feb-20
42	42	A2-3bhk	2,040	18-Oct-17	3-Aug-18	13-Feb-19	15-Jul-19	10-Aug-19	21-Mar-20	23-Jul-20	28-Jul-20	28-Jul-20
43	43	A2-2bhk	1,100	23-Oct-17	11-Jul-18	29-Nov-18	18-Apr-19	12-Nov-19	2-Jul-20	2-Jul-20	25-Sep-20	25-Sep-20
44	44	A2-4bhk	2,040	25-Oct-17	17-Jul-18	25-Feb-19	13-Sep-19	1-Nov-19	31-Aug-20	17-Sep-20	25-Feb-21	20-Jan-21
45	45	A2-2bhk	1,100	25-Oct-17	13-Aug-18	29-Nov-18	11-Jun-19	25-Jul-19	25-Aug-20	31-Aug-20	20-Jan-21	20-Jan-21
46	46	A2-2bhk	1,100	8-Nov-17	2-Dec-18	9-Feb-19	11-Jun-19	1-Aug-19	24-Feb-20	14-Mar-20	15-Jan-21	15-Jan-21
47	47	A2-4bhk	2,040	12-Nov-17	5-Dec-18	2-Apr-19	8-Jul-19	27-Nov-19	11-Feb-20	1-May-20	15-Jan-21	15-Jan-21
48	48	A2-2bhk	1,100	12-Nov-17	28-Nov-18	9-Feb-19	11-Sep-19	23-Sep-19	18-Jun-20	19-Jun-20	30-Aug-20	16-Nov-20
49	49	A2-3bhk	2,040	13-Nov-17	12-Dec-18	18-Apr-19	7-Jan-20	14-Jan-20	21-Jun-20	25-Jun-20	26-Oct-20	7-Jan-21
50	50	A1-2bhk	1,100	30-Jan-18	5-Dec-18	25-Feb-19	25-Jun-19	13-Oct-20	19-Mar-20	19-Mar-20	15-Jul-20	1-Aug-20
51	51	A1-2bhk	1,100	19-Dec-17	28-Oct-18	25-Feb-19	25-Jun-19	14-Dec-19	11-Jun-20	6-Jul-20	8-Dec-20	11-Dec-20
52	52	A1-2bhk	1,100	23-Dec-17	10-Nov-18	25-Feb-19	17-Sep-19	21-Dec-19	13-Jun-20	31-Jul-20	6-Jan-21	6-Jan-21
53	53	A1-2bhk	1,100	26-Dec-17	24-Nov-18	25-Mar-19	17-Jul-19	21-Dec-19	31-Jul-20	25-Aug-20	20-Apr-21	15-Jan-21
54	54	A1-3bhk	2,040	26-Dec-17	20-Nov-18	10-Jun-19	26-Aug-19	7-Jan-20	2-Aug-20	25-Aug-20	10-Jan-21	15-Jan-21
55	55	A1-3bhk	2,040	8-Jan-18	8-Oct-18	16-Apr-19	8-Jul-19	19-Dec-19	12-Aug-20	25-Aug-20	10-Jan-21	15-Jan-21
56	56	A1-3bhk	2,040	18-Jan-18	26-Sep-18	13-Feb-19	8-Jul-19	19-Dec-19	13-Aug-20	25-Aug-20	5-Feb-21	5-Feb-21
57	57	A1-3bhk	2,040	19-Jan-18	20-Sep-18	13-Feb-19	8-Jul-19	18-Sep-19	8-Feb-20	18-Aug-20	6-Feb-21	6-Feb-21
58	58	A1-2bhk	1,100	22-Jan-18	10-Sep-18	25-Nov-18	22-Jul-19	25-Jan-19	16-Oct-20	1-Nov-20	6-Feb-21	6-Feb-21
59	59	A1-3bhk	2,040	13-May-18	6-Sep-18	25-Nov-18	29-May-19	18-Sep-19	13-Aug-20	18-Aug-20	15-Mar-21	15-Mar-21
60	60	A2-3bhk	2,040	22-Aug-18	26-Dec-18	10-Aug-19	31-Jan-20	17-Sep-20	6-Feb-21	23-Feb-21		
61	61	A2-3bhk	2,040	20-Jun-18	10-Nov-18	21-Aug-19	19-Dec-19	27-Feb-20	19-Oct-20	9-Nov-20	15-Mar-21	15-Mar-21
62	62	A2-2bhk	1,100	19-Jun-18	28-Nov-18	10-Aug-19	5-Nov-19	25-Feb-20	19-Oct-20	26-Nov-20	27-Feb-21	27-Feb-21
63	63	A2-2bhk	1,100	15-Apr-18	28-Nov-18	5-Jul-19	4-Nov-19	25-Feb-20	23-Jul-20	3-Aug-20	25-Oct-20	26-Nov-20
64	64	A2-2bhk	1,100	18-Jun-18	2-Dec-18	5-Jul-19	22-Nov-19	15-Feb-20	23-Jul-20	2-Aug-20	23-Sep-20	23-Sep-20
65	65	A2-2bhk	1,100	7-Jul-18	12-Dec-18	15-Jan-19	14-Dec-19	29-Apr-20	17-Sep-20	8-Dec-20	10-Mar-21	10-Mar-21
66	66	A2-3bhk	2,040	7-Jul-18	15-Dec-18	17-Jul-19	22-Jan-20	29-Apr-20	23-Nov-20	3-Dec-20	10-Jan-21	10-Jan-21
67	67	A2-3bhk	2,040	4-Oct-18	26-Dec-18	18-Jun-19	11-Dec-19	19-Dec-19	10-Mar-20	2-May-20	25-Oct-20	5-Nov-20
68	68	A2-3bhk	2,040	6-Oct-18	20-Dec-18	17-Jun-19	1-Nov-19	18-Aug-20	6-Feb-21	23-Feb-21	25-Oct-20	

Certified by:

Anx - D - Milestone report 06-05-2021

[illegible]

○
●
◎
◐
◑
◒
◓

Neeraj

Asst. Engr. of
SILVER OAK
J.D.

Anx - D - Milestone report06-05-2021

Annexure - D - send weekly												
Mile stone report for CR-												
Company name:			Rohan Constructions									
Project name:			SOV LLP									
Date:			06-09-2021									
Note:			Prepare the statement for all the villas in the project.									
S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	83	A2-2bhk	1,100	4-Aug-18	13-Nov-18	17-Apr-19	1-Oct-19	1-Nov-19	25-Feb-20	31-Jul-20	19-Feb-21	19-Feb-21
2	84	A2-2bhk	1,100	4-Aug-18	16-Nov-18	17-Apr-19	4-Sep-19	5-Nov-19	27-Feb-20	24-Jul-20	12-Oct-20	12-Oct-20
3	85	A2-3bhk	2,040	3-Aug-18	20-Nov-18	8-May-19	17-Oct-19	15-Feb-20	2-Nov-20	12-Nov-20		
4	86	A2-2bhk	1,100	2-Aug-18	5-Nov-18	10-Apr-19	30-Sep-19	9-Dec-19	5-Mar-20	11-Sep-20		
5	87	A2-2bhk	1,100	26-Jul-18	4-Nov-18	1-Apr-19	20-Aug-19	27-Nov-19	5-Jun-20	10-Jun-20	11-Nov-20	12-Nov-20
6	88	A2-2bhk	1,100	26-Jul-18	2-Nov-18	28-Mar-19	29-Aug-19	22-Jan-20	27-Feb-20	4-Jun-20	16-Jul-20	16-Jul-20
7	89	A2-2bhk	1,100	24-May-18	27-Sep-18	31-Dec-18	15-Jun-19	8-Oct-20	19-Oct-20	9-Nov-20	11-Dec-20	14-Dec-20
8	90	A2-3bhk	2,040	24-May-18	20-Sep-18	9-Feb-19	31-May-19	21-Mar-20	11-Dec-20	22-Dec-20		
9	91	A2-2bhk	1,100	4-Apr-18	24-Aug-18	10-Dec-18	23-May-19	29-Apr-20	11-Sep-20	12-Sep-20	16-Nov-20	16-Nov-20
10	92	A2-4bhk	2,040	4-Apr-18	22-Aug-18	12-Mar-19	7-May-19	28-Dec-19	10-Dec-20	11-Dec-20	22-Mar-21	22-Mar-21
11	93	A2-4bhk	2,040	3-Apr-18	27-Jun-18	28-Nov-18	16-Apr-19	23-Aug-19	22-Dec-20	18-Mar-21		
12	94	A2-2bhk	1,100	22-Mar-18	4-Jul-18	25-Sep-18	9-Apr-19	6-Aug-19	23-Nov-20	4-Dec-20	20-Apr-21	
13	95	Mort-3Bhk	2,040	24-Mar-18	4-Jul-18	22-Nov-18	8-Apr-19	29-10-2020	3-Oct-20	31-Oct-20	12-Nov-20	

Cellio

Maurice

Myconokshi

3000

SILVER OAK VILLAS LLP