Penly to romo	rke on requie	ition by site report.		I		
Prepared by:		Minish		1		
Report from/te		09-05-21 TO 15-05-21		1		
Report Irom/to Report Date	U	09-05-21 TO 15-05-21 25-05-2021		Date		
Site:		GHT 25-05-2021			hivo Vaishas	
Site:		GHI		Remarks by Shiva Krishna If material is not		
D i e i e i e	D! -!e!			Manadal		
Requisition	Requisition		D 1 1/2 D 1	Material	delivered - is delay	
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?	
		O/WO not prepared 3 working days after requisitions				
140539		Macherla stone	PO to issue			
140544		Calmshell cards	Online Purchase/PO TO ISSUE			
140564	11-05-21	chimney & hob combo	PO to issue			
140526		snow white grout	contact Praful sanitary&pick up material			
140539		tandur stone	Delivered			
140551		Z-Angles	Partly delivered balance next week			
140562	07-05-21	Distribution board	Contact supplier			
140562	07-05-21	CPVC Clamps	Delivered			
140566	11-05-21	Wall hanging lights	Delivered			
140567	11-05-21	Tube light fittings	Delivered			
140568	11-05-21	Pedestal fans	Contact supplier			
				ļ		
				ļ		
—				1		
				[
				 		
	<u></u>					
		L	L	1	1	