

Cement Blocks – Weekly Delivery Report

Company/ firm:	Modi properties privet limited	Requisition nos.:	177667	Total PO quantity:	1000
Project:	May flower platinum	PO No(s).	77297	Quantity delivered in earlier period:	350
Block /Flat / Villa no.:	For site use purpose	Total material delivered	No	Quantity delivered during week:	
Supplier:	Sri Sai vishal enterprises	Close PO:	No	Balance quantity to be delivered:	650
Sign of security	Nizam	Sign of Admin		Sign of Project manager	
Date	28/5/2021	Date	28/5/21	Date	28/5/2021

Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.							
1.							
2.							
3.							
Total							

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1	27.05.2021	10:00	6"x8"x16"	350	019	16495	92326
Total				350			

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.

DELIVERY CHALLAN

① : 8367679193

SRI SAI VISHAL ENTERPRISES
FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN: 36ACZPL1512H1ZF

No. **019**

Date : 27-05-2021

M/s.

M P P L

Mallyam

P.O. No.

772971177667

Date :

S.No.

PARTICULARS

BRICK SIZE

QUANTITY

1

Solid Bricks

6x9x15

350

INWARD	
Inward No: 16495	Dt: 27/5/21
MRN No: 92326	Dt:
Received By:	Sign: nisham
MODI PROPERTIES PVT. LTD. Sy.No. 82/1.	

Vehicle No.

TS08UE

0811

Time :

7-00 AM

Driver Name :

Sulhan

Received the above material
in good condition

For SRI SAI VISHAL ENTERPRISES

Receiver's Signature

2