

monthly Report Draft details of possession letters ver2 - SOV -25-05-2021.xlsx
Villa 1 to 95

Report - Details of possession.			Prepared By:	Purshotham	Date:	25-May-21				
Project Name: Silver Oak Villas			Block / Phase: Villa nos 1 to 95.							
Villa / Flat No.	No. of bedrooms	Customer name	Sate III QC report date	Stage IV completed? (Yes / No)	Given for wood work? (Yes / No)	Possession letter issued by CR? (Yes / No)	Handover date mentioned in possession letter.	Actual date of possession given.	Villa occupied by owner / tenant? (Yes / No)	Remarks
1	2 BHK	Mrs. K. Mamatha/ Mr. Balraj	27.04.19	yes	no	Yes	14.03.20	25.07.20	yes	
2	2 BHK	Mr. Suresh	29.04.19	yes	no	Yes	10.06.20	02.07.20	yes	
3	2 BHK	Mr. Muuva Bharathi	30.04.19	yes	yes	yes	03.03.20	14.08.20	yes	
4	3 BHK	E. Prabhakar reddy	27.04.19	yes	Yes	Yes	06.09.19	30.09.19	yes	
5	3 BHK	Mr. vecnish babu	30.04.19	No	no	yes	31.03.20	02.03.20	no	
6	2 BHK	Mr. P. Anandan	21.05.16	yes	yes	yes	05.10.19	10.11.19	YES	
7	2 BHK	Mr. Thakur Jitendra	27.05.19	yes	yes	yes	30.11.19	15.11.19	yes	
8	2 BHK	Mr. Adarsh	24.05.19	yes	no	yes	30.11.19	30.11.19	YES	
9	2 BHK	Mr. K. Veeresh	24.05.19	yes	yes	yes	10.08.20	01.08.20	yes	
10	2 BHK	Mr. K. Ravi	04.05.19	yes	no	Yes	29.5.2020	15.06.20	yes	
11	3 BHK	Mrs. Sunitha Choudhary	28.11.18	yes	yes	Yes	30.07.20	21.11.20	yes	
12	2 BHK	Mr. Abhay Sekhar	12.06.19	yes	yes	yes	31.07.20	10.07.20	Yes	
13	2 BHK	Mr. Shaik Sinkindar Meerja	27.05.19	yes	No	yes	10.09.19	30.09.19	yes	
14	2 BHK	Mr. Abdul Khader	04.06.19	yes	No	yes	10.19.19	30.09.19	yes	
15	2 BHK	Mr. Jagannadha Raviteja	28.05.19	yes	yes	yes	25.12.19	15.06.20	yes	
16	2 BHK	Mr. D. Chakrapani Reddy	28.05.19	yes	-	yes	15.10.20		no	
17	2 BHK	Mr. Surya Venkateshwara	17.10.19	yes	yes	yes	20.1.20	04.03.20	yes	
18	2 BHK	Mr. Kanaka Rao	18.08.20	yes	-	yes	10.09.20	29.09.20	yes	
19	3 BHK	Mr. Shankar Karteek	05.11.19	yes	Yes	yes	14.02.20	14.3.20	yes	
20	2 BHK	Ch. Ramesh	02.11.19	yes	Yes	yes	20.3.20	20.03.20	yes	
21	4 BHK	Mr. Rama Krishna	18.11.19	yes	Yes	yes	20.11.19	20.11.19	yes	
22	2 BHK	Col. B. V. Naidu/Mr. Varun Naidu	18.09.19	yes	Yes	Yes	15.06.20	21.08.20	yes	
23	2 BHK	Mr. Praveen	06.09.19	yes	No	yes	10.09.19	10.10.19	yes	
24	4 BHK	Mrs. Sujatha/Mr. Shanker	11.09.19	yes	no	Yes	31.3.20	30.7.20	yes	
25	2 BHK	Mr. Anand Sharma	25.06.19	No	Yes	yes	20.3.20	06.06.20	yes	
26	2 BHK	Mr. Bhaskar Reddy	26.06.19	yes	Yes	yes	29.02.20	18.03.20	yes	
27	2 BHK	Mr. T. Ramakrishna	02.07.19	yes	yes	yes	01.10.19	20.10.19	yes	
28	2 BHK	Mr. Sankati Santhaiah	13.01.20	yes	No	Yes	29.2.20	13.03.20		
29	Mortgaged	N/A								
30	Mortgaged	N/A								
31	Mortgaged	N/A								

Humaksh

Villa / Flat No.	No. of bedrooms	Customer name	Sate III QC report date	Stage IV completed? (Yes / No)	Given for wood work? (Yes / No)	Possession letter issued by CR? (Yes / No)	Handover date mentioned in possession letter.	Actual date of possession given.	Villa occupied by owner / tenant? (Yes / No)	Remarks
32	Mortgaged	N/A								
33	2 BHK	Mr. Y. Maheswara	01.08.20	yes	-	Yes	10.11.20	29.10.20	yes	
34	2 BHK	Mr. Ravi Kant	16.10.20	yes		Yes	30.11.21	23.01.21	yes	
35	3 BHK	Mr. S. T. Venkateshwara	14.07.20	yes	-	Yes	30.11.20	12.12.20	yes	
36	2 BHK	Mr. Satish Kumar	04.03.20	yes	yes	Yes	10.07.20	19.06.20	yes	
37	2 BHK	Mr. Y. Sudheer	16.07.20	yes	-	Yes	15.10.20	26.09.20	yes	
38	4 BHK	Mrs. Uddagiri Thanooja	09.11.20	yes	-	Yes	10.03.221	15.3.21	yes	
39	3 BHK	Mrs. Manogna	05.11.20	yes		Yes	15.12.20	28.12.20	yes	
40	2 BHK	Mrs. Mallika Mureleshwar Rao	15.05.20	yes	yes	Yes	15.7.20	04.07.20	yes	
41	3 BHK	Mrs. Lavanya	17.01.20	yes	yes	Yes	22.01.20	15.2.20	yes	
42	3 BHK	Mr. Lakshmi Prasad	18.07.20	yes	-	Yes	05.08.20	23.07.20	yes	
43	2 BHK	Mr. Shaik Abdul Raheem	02.07.20	yes	-	Yes	10.10.20	25.09.20	yes	
44	4 BHK	Mr. G. Sandeep	17.09.20							
45	2 BHK	Mr. Sadaiah	02.09.20	yes		Yes	20.01.21			
46	2 BHK	Mr. Balakrishna	20.02.20	yes	yes	Yes	20.1.21	12.02.21	yes	
47	4 BHK	Mr. Pandu	02.06.20	yes	-	Yes	18.02.21	06.02.21	yes	
48	3 BHK	Mr. K. Srinivas/ Mrs. Sri valli	19.06.20	yes	-	Yes	24.8.20	16.11.20	yes	
49	3 BHK	Mr. P. G. Prakash Rao	25.06.20	yes	-	Yes	15.10.20	07.01.21	No	
50	2 BHK	Mr. Sumit	19.03.20	yes		Yes	15.07.20	20.07.20	yes	
51	2 BHK	Mr. Praveen Kumar	04.07.20	yes	-	Yes	11.12.20	11.12.20	yes	
52	2 BHK	Mrs. Sreevalli	06.07.20	yes	-	Yes	20.1.21	06.1.21	yes	
53	2 BHK	Mr. K. G. Venkaiah	31.07.20			Yes	25.04.21			
54	3 BHK	Mr. Vishwanathan	25.08.20			Yes				
55	3 BHK	Mr. Maheshwaran	25.08.20			Yes	18.02.21			
56	3 BHK	Mr. Tangirala	25.08.20	yes	-	Yes	15.1.21	05.02.21	yes	
57	3 BHK	Mr. Chandra Sekhar	18.08.20			Yes	20.1.21	23.04.21	yes	
58	2 BHK	Mrs. Anuradha	31.10.20	yes	-	Yes	10.02.21	6.2.21	yes	
59	3 BHK	Mr. Kiran Kumar	18.08.20		yes		10.03.21			
60	3 BHK	Mr. Satyanarayana								
61	3 BHK	Mrs. Buddha Ruthmani	09.11.20	yes	-	Yes	15.03.21	24.3.21		
62	2 BHK	Mr. Suresh Kumar	26.11.20	yes	-	Yes	05.03.21	27.2.21		
63	2 BHK	Mr. T. V. L. N. Pavan Phani	02.09.20	yes	-	Yes	25.11.20	14-Dec-20		
64	2 BHK	Mr. V. Raghupathi Reddy	01.08.20	yes	-	Yes	23.09.20	23.09.20		
65	2 BHK	Mr. M. Nagaraju	09-Dec-20				05.03.21			

Villa / Flat No.	No. of bedrooms	Customer name	Sate III QC report date	Stage IV completed? (Yes / No)	Given for wood work? (Yes / No)	Possession letter issued by CR? (Yes / No)	Handover date mentioned in possession letter.	Actual date of possession given.	Villa occupied by owner / tenant? (Yes / No)	Remarks
66	2 BHK	Mr. Venu Madhav	03.12.20							
67	3 BHK	Mrs. Gayathri	01.06.20	yes	-	Yes	15.10.20	05.11.20	yes	
68	3 BHK	Mr. Sarkar Amit								
69	2 BHK	Mr. Aditya Singh Manral	13.01.21							
70	3 BHK	Mrs. V. Pavithra Bai/Mr. Kiran kumar	04.01.21	yes						
71	2 BHK	Mr. U.T. Raju	05.09.20	yes		Yes	11.09.20	20.09.20	yes	
72	2 BHK	Mr. Shiva Prasad Ravikanti	21.12.20							
73	4 BHK	Mr. Sri Ramoji Vijaya Sena								
74	3 BHK	Dr. Bathini Ravi	19.11.20	yes		Yes	31.3.21			
75	2 BHK	Mr. Jupudi Chandrakanth	29.12.20							
76	3 BHK	Mr. Kotha Kishan								
77	3 BHK	Mr. Nalla Rajesham	03.12.20	yes		Yes	25.03.21	24.4.21	no	
78	2 BHK	Mr. Rajesh Paul	18.06.20	yes	-	yes	31.07.20	12.08.20	yes	
79	2 BHK	Mr. MVS Ravi Kanth	23.01.21							
80	3 BHK	Mr. Pattan Yousuf Khan	16.10.20	yes		Yes	09.12.20	09.12.20	yes	
81	3 BHK	Mrs. Jyothi	12.11.20	yes			10.03.21	31.3.21	no	
82	Mortgage	N/A								
83	2 BHK	Mr. Sita Raman/ Mrs. S. Sriyani	31.07.20	yes		Yes	31.10.20	19.02.21	yes	
84	2 BHK	Mr. K. Harinath	23.07.20	yes		Yes	20.09.20	20.09.20	yes	
85	3 BHK	Mr. K. Akshay	12.11.20			Yes	21.05.21			
86	2 BHK	Mr. Praveen kumar	11.09.20							
87	2 BHK	Mr. RVL V Prasad Rao	10.06.20	yes		Yes	10.11.20	10.11.20	yes	
88	2 BHK	Mr. Mannohan Raj	09.06.20	yes	-	yes	31.06.20	16.7.20	yes	
89	2 BHK	Mr. Ishear	09.11.20	yes		Yes	31.11.20	30.11.20	yes	
90	3 BHK	Mr. Prabhavathi Prakash Rao	22.12.20							
91	2 BHK	Mr. Bhanu Shiva Prasad	12.09.20	yes	-	Yes	31.10.20	06.11.20	yes	
92	2 BHK	Mrs. Maha Lakshmi	11.12.20	yes		Yes	31.3.21	23.03.21	yes	
93	4 BHK	Kusuma Kumari								
94	2 BHK	Mr. Raj Mogli	04.12.20							
95	Model villa	N/A	31.10.20	yes						

Note: Make separate sheet for each block / phase.

Murthy Mr.

APPROVED BY
28 MAY 2021
 Project Manager
 K. Purushotham (S.O.V.I.L.P.)