Remarks from site on the 'Requisition by Site Report of purchase division

Company:	Mo	odi Realty	 Miryalagu	ida LLP	Date:		29-05-202	71		
Site: AVR Guin			_		Prepared by:		Zakir			
			o 29-05-20	021	Approved by:					
Report Date 29-05-2021				71pproved by:						
List of requi			g in the re	port :	<u>. </u>					
List of requi	sitions where	PO/WO	not prepare	ed 3 wo	king days after	requisiti	on:	_		
Req No.	No. Req Date		Serial no of item in Req.		Item Description		Reason for not preparing PO/WO			
165360	26-05-20			Clamshell Cards		PO to be issue				
165362	28-04-20				Fisher plugs		PO to be issue			
165371	19-05-20		· ·		Waterproof tap		PO to be issue			
165372 25-05-2021			1 -		Altek lappam		PO to be issue			
List of requi	isitions whe	re PO/WO	is prepare	ed and ite	ms have not be	en receiv	ed at site b	eyon	d the lead	
Req. No.	Req. Dat	,	Serial no of		Item Description		Details of discussion with supplier			
165235	21-12-202		item in Req.		Al. Windows		90% received materials at site			
165250	4.1.2021	1 to 4	1 to 4		Door frames		90% received; remaining will			
165275	12.01.202	1 1to 10			AN Brown Granite		delivered by next week Will be delivered by next week			
			_		materials		The oc denvered by flext week			
165296	11-02-21			AL.Windows		Ready for supplies				
165310	22-02-202	21 1 to 09		Panel door		80% received; remaining will				
165325	19-03-202	1,2,4	& 5	Villa tiles		delivered by next week Ready to supplies				
165334	26-03-202	21 1&7		Windows grill		70% received; remaining will delivered by next week				
165335	26-03-202	21 1&2		Utility tiles			to supplies		<u>. </u>	
165336	26-03-202	1 11		Bathroom tiles		90% received materials at site				
165345	09-04-202	1 1 to 3		Al. Window		Ready to supplies				
165347	16-04-202	1 1 to 3		MS Railing		Ready to supplies				
16535I	20-04-202	1 1 & 2	-	Armored cable		90% received materials at site				
165355	23-04-202	1 1to 4	Ito 4		Utility tiles		Ready to supplies			
165361	28-04-202	1 1 to 6	-	Z-Angle Templates		Ready to supplies -				
165365	07-05-202	1 ! to 2	2	Consumable items		Ready to supplies				
165367	07-05-202	1 1 to 2	2	CP fitting		Ready to supplies				
165368	07-05-202	1 1 to 5		Sanitary fitting		Ready to supplies				
165369	10-05-202	1 1 to 4	1 to 4		Utility tiles		Ready to supplies			
165370	19-05-202	1 1	-	Road Blockers		Ready to supplies				
165373	25-05-202	21 1 to 2		Tiles grout silk		Ready to supplies				
165374	26-05-202	1 1 to 3	·	Paint materials		Ready to supplies				
165375	28-05-202	1 1 to 2		Gate light		Ready to supplies				
165375				Video door phone		Ready to supplies				
No. of gate passes issued this week:				Have	From No.	1434				
Delivery van l				06-05-20	021			•		
Inward report purchase?	(MKN/other) & stock	report ema	aled in p	df format to			Yes		
DC register Sl	No. during t	From N	No. 14618			To No. 14633				
Items not orde	red but recei	ved:	1 TOILL	10. 14	V10		To No.	140	33	
Other correction	ons & remarl		ve send 2I	IP Subm	ersible pump fo	or repairi	ng purpose	to SV	/R pump	
service center	r					_				
Details Sign	Manager		Admin Officer/	Manager	Admin	Audit				
Date			de	$\rightarrow +$			-			
			1							

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and <a href="mailto:raight:r