

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Mehta&Modi Realty Kowkur LLP	Date:	29-05-2021
Site:	Greenwood Heights	Prepared by:	N.Shravya
Report From / To	23-05-2021	Approved by:	A.Suresh
Report Date	29-05-2021		

List of requisitions numbers missing in the report*:

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#
140539	26-04-2021	2	Macharla stone	PO not issued.
140579	21-05-2021	1-4	WPC Door frames	PO not issued.
140584	21-05-2021	1-9	Window Curtains	PO not issued.
140586	21-05-2021	1-11	Channel brackets	PO not issued.
140588	25-05-2021	1-5	CC Cameras	PO not issued.

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier
140526	12-04-2021	1-4	Snow white grout	PO No.76835, Sup:Pratul sanitary, we wil get it from them by on Monday.
140544	27-04-2021	1	Calmshell cards	PO No. 77277, we will get it from SSSLP.
140551	28-04-2021	1-2	Z-Angles	PO No. 76808, Partial delivery, We will get it from SSSLP When material is available.
140564	11-05-2021	1	Chimney & hob combo	PO No.77228, Sup:Prakash marketing, They will deliver material by this week.
140568	11-05-2021	2	Pedestal fan	PO No. 77127, Sup:Elegant Enterprises,Partial delivery,We will get it from them when material is available.
140573	26-05-2021	1	Machine Blades	PO No.77198, Sup:Sri lakshmi ganesh steels & hardware, We will get it from them.
140575	19-05-2021	1	CC Rings	PO. No. 77207, local purchase, We will get it by Monday.
140576	21-05-2021	1	PVC Pipe	PO No.77240, Partial delivery, We will get it from SSSLP
140578	21-05-2021	4	Insulation Tape	PO No.77241, Partial delivery, We will get it from SSSLP
140580	21-05-2021	1-3	Z-angles	PO No.77292, We will get it from SSSLP
140581	21-05-2021	1-2	MS L-Patti	PO No.77299, Sup: Sri arihant steels, We will get it from them on Tuesday.
140585	21-05-2021	1-6	SS Screws	PO No.77266, We will get it from SSSLP.
140585	21-05-2021	1-6	SS Screws	PO No.77271,Sup: Sri balaji Enterprises, We will get it from them on Tuesday.
140590	26-05-2021	1	Service wire	PO No.77301, Sup: Elegant enterprises, we will get it from them on Tuesday.

No. of gate passes issued this week:	0	From No.		To No.	
--------------------------------------	---	----------	--	--------	--

Delivery van site visit on: 24th -29th Yes

Inward report (MRN/other) & stock report emailed in pdf format to purchase

Items not ordered but received:

Other corrections & remarks:

Details of steel & cement stock

APPROVED BY

29 MAY 2021

A. SURESH
PROJECT MANAGER

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs	
1.	8mm	.395	4.74				
2.	10mm	.617	7.404				
3.	12mm	.89	10.68				
4.	16mm	1.58	18.96				
5.	20mm	2.47	29.64				
6.	25mm	3.86	46.32				
7.	32mm	6.32	75.84				
8.	Binding wire						
OPC stock	34 bags	OPC last weeks stock		PPC/PSC stock		PPC/PSC last weeks stock	
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign							
Date		29-05-2021		29-05-2021		29-05-2021	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!


APPROVED BY
29 MAY 2021
A. SURESH
PROJECT MANAGER