Renly to remov	rks on requisi	tion by site report.				
Prepared by:		Minish		1		
Report from/to		23-05-21 TO 29-05-21		1		
Report Date	,	23-03-21 10 29-03-21 08-06-2021		Date		
Site:		GHT 08-06-2021			hivo Vaishas	
Site:		GHI		Remarks by Shiva Krishna If material is not		
Di-idi	D isis			Maranial		
	Requisition			Material	delivered - is delay	
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?	
		O/WO not prepared 3 working days after requisitions				
140539		Macherla stone	Material will come after lockdown			
140579		WPC Door frames	Contact supplier			
140584		Window curtains	Delivered			
140586		Channel brackets	PO to issue Delivery in 2 days			
140588	25-05-21	CC Camera	Online Purchase			
140526		snow white grout	Contact supplier-Praful sanitary			
140544		calmshell cards	Delivered			
140551		Z-Angles	Partly delivered balance this week			
140564		Chimney & hob combo	Contact supplier-Prakash Marketing			
140568		Pedestial fans	Contact supplier-Elegant Enterprises			
140573		Machine blades	Contact supplier			
140575		CC rings	Local Purchase by Selva kumar			
140576		PVC Pipes	Delivered			
140578		Insulation tape	Delivered			
140580		Z-Angles	Partly delivered balance this week			
140581		MS L-Patti	Contact supplier			
140585		SS Screws	Delivered			
140585		SS Screws	Delivered			
140590	26-05-21	Service wire	Contact supplier Elegant Enterprises			
				1		
—				1		
 				1		
\vdash						
				-		