



Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MHPLSOV	Date:	12-06-2021				
Site:	Silver Oak Villas part-III	Prepared by:	B.Meenakshi				
Report From / To	04-06-21 to 12-06-21(fri to sat)	Approved by:	K Purshotham				
Report Date	12-06-2021						
List of requisitions numbers missing in the report*:							
List of requisitions where PO/WO not prepared 3 working days after requisition:							
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#			
185001	23.04.21	1	Binding wire				
185007	01.06.21	1	Sim based Landline Telephone				
185011	07-06-21	1	Wifi sim Based router&MI camera				
185012	07-06-21	1	3/4" ball cock&Cpvc ball valve				
185013	08.06.21	1	Tandoor Stone				
185014	08.06.21	1	Curb Stone				
185015	08.06.21	1	Plastic box				
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:							
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s			
185008	02-06-2021	1	GI Sheet 30 nos pending	Material Ready with supplier ,Delivery by Today evening			
185009	03-06-2021	1	Truck Wheel With Double Bearing	Material Ready with supplier ,Delivery by Monday			
No. of gate passes issued this week: Nil / 5 From No. Nill To No. Nill							
Delivery van site visit on: 1							
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes / No			
Items not ordered but received:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs	
1.	8mm	.395	4.74	450	-	2025	
2.	10mm	.617	7.404	420	-	3150	
3.	12mm	.89	10.68	105	-	1120	
4.	16mm	1.58	18.96	-	-		
5.	20mm	2.47	29.64	-	-		
6.	25mm	3.86	46.32	-	-		
7.	32mm	6.32	75.84	-	-		
8.	Binding wire	-		Nill	Nill	Nill	
OPC stock	Nill	OPC last weeks stock	Nill	PPC/PSC stock	Nill	PPC/PSC last weeks stock	Nill
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign							
Date		12-06-2021		12-06-2021			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!