

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 09-06-21		Prepared by: 	
PO/WO no. 77009		PO / WO Date. 08-05-21	
Supplier Name SSIP		PO/WO amount 515,039.38/-	
Firm/Company vista homes		Project vista homes	
Sl. No.	Bill No.	Bill Date	Bill amount
1	17573	04-06-21	93,025.89/-
2			
3			
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			93,025.89/-
Sl. No.	DC No	DC. Date	MRN No. DC matches MRN
1.	15047	04-06-21	92532 ☒ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B –Other Credits : Transportation charges			
Amount C –Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			93,025.89
Amount E – PO / WO value:			515,039.38/-
Amount F – Difference (A – E): GST-18%			93,025.89/-
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☐ Yes ☒ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No	
Payment – due date		14-06-21	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	9/6/21		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 04-06-2021

Customer Details				Invoice No.		17573	
Vista Homes				Invoice Date.		04-06-2021	
Kapra, Opp to MRR School, Ecil				PO No.		77009	
SY.no.193				PO Date.		08-05-2021	
GSTIN : 36AAGFV2068P1ZJ				Req ID		63887	
				Req Date		11-02-2021	
				Loc Req No		180630	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	2405 - Carpentry - windows - Al.sliding Windows 3 47.50" x 35.50" - 15 nos 3		36	325.50	11,718.00	18	2,109.24
2	2414 - Carpentry - windows - Al. Ventilator - Top 23.50" x 23.50" - 24 nos		96	472.50	45,360.00	18	8,164.80
3	2406 - Carpentry - windows - Al.sliding Windows 3 35.50" x 47.50" - 02 no		24	325.50	7,812.00	18	1,406.16
4	2214 - Carpentry - windows - Al. Sliding - other - sft 3 tack - 3'6" x 3'0 - 41.50" x 35.50" - 03 nos		21	325.50	6,835.50	18	1,230.40
5	2196 - Carpentry - windows - Al. Openable - 3 ft x 2 35.50" x 23.50" - 03 nos		18	388.50	6,993.00	18	1,258.74
6	6188 - Miscellaneous - Hamali charges - NA - Per Sft		195	0.60	117.00	18	21.06
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
Total Taxable Amount				78,835.50		14,190.40	
Total Invoice Amount				93,025.89			

Rupees : Ninty Three Thousand Twenty Five and Paise Eighty Nine Only.

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Page(s) 1 Of 2

03-06-2021 09:09:29



77009

06 05 21 4:35:37

From Company : **Vista Homes**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	77009	180630
Doc Date	08-05-2021	
Quote No	Nil	
Quote Date	01-03-2019	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2400 - Carpentry - windows - Al.sliding Windows 3 track - 6 ft X 4 ft - Sft 71.50" x 47.50" - 13 nos	312.00	294.00	0.00	18.00	108,239.04
2 2402 - Carpentry - windows - Al.sliding Windows 3 track - 4 ft X 4 ft - Sft 47.50" x 47.50" - 41 nos	656.00	325.50	0.00	18.00	251,963.04
3 2405 - Carpentry - windows - Al.sliding Windows 3 track - 4 ft X 3 ft - Sft 47.50" x 35.50" - 15 nos	180.00	325.50	0.00	18.00	69,136.20
4 2414 - Carpentry - windows - Al. Ventilator - Top hung - 2 ft X 2 ft - Sft 23.50" x 23.50" - 24 nos	96.00	472.50	0.00	18.00	53,524.80
5 2406 - Carpentry - windows - Al.sliding Windows 3 track - 3 ft X 4 ft - Sft 35.50" x 47.50" - 02 no	24.00	325.50	0.00	18.00	9,218.16
6 2214 - Carpentry - windows - Al. Sliding - other - sft 3 tack - 3'6" x 3'0 - 41.50" x 35.50" - 03 nos	31.50	325.50	0.00	18.00	12,098.84
7 2196 - Carpentry - windows - Al. Openable - 3 ft x 2 ft - sft 35.50" x 23.50" - 03 nos	18.00	388.50	0.00	18.00	8,251.74
8 2205 - Carpentry - windows - Al. Openable - other - sft Ventilator - 1'6" x 2'0 - 17.50" x 23.50" - 01 no	3.00	472.50	0.00	18.00	1,672.65
9 6188 - Miscellaneous - Hamali charges - NA - Per Sft	1,320.50	0.60	0.00	18.00	934.91
Total Order Value . . .					515,039.38

Rupees : Five Lakh(s) Fifteen Thousand Thirty Nine and Paise Thirty Eight Only.

Terms and Conditions :-

Specification / Brand Aluminium Sections shall be of 'Agarvanshi' brand specifications as per Cir.No. 565(a). Approved rates on dtd. 10/08/2018.

Payment Terms After delivery & production of bill

Tax All taxes included in above price.

Delivery Date Next day.

Delivery Location Vista Homes
Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school
Phone. Contact: 8790166611

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty 1 year on workmanship.

For **Vista Homes**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Date : ____/____/____

Name : _____

Purchase Order

Page(s) 2 Of 2

03-06-2021 09:09:29

Original / Office Copy / Purchase Div. Copy

Advance Paid

Nil

Other Terms

We reserve the right to reject items not conforming to quality and specifications. Above order for Flat no. E-101,102,103,105,106,108,111,211,311,410,411,412 & C-108,308,408.

Completion Date

Nil

Measurement

Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security

Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

Part material.

Invoice: 17573

Amount: 93,025.89/-

Date: 04-06-21

For **Vista Homes**
Authorised Signatory

Name : _____

Accepted the above Terms And Conditions
For **Summit Sales LLP**

Name : _____

Date : _/_/____

APR

Requisition Form - All Windows														
Company		VISTA HOMES		Site & Phase		VISTA HOMES								
Req. no.		180630		Req. Date		11.02.21								
Material required before		14.02.21		ID no.		67827								
Prepared by:		T.MADHU		Approved by (sign):										
Flat / Block no:		E 101, 102, 103, 105, 106, 108, 111, 211, 311, 410, 411, 412 & C-108, 308, 408.												
S No.	Item Description	Units	Qty required for Type C 950 Sft 2BHK flat		Qty required for Type D 950 Sft 2BHK flat		Qty required for Type A 1220 Sft 3BHK flat		Qty required for Type B 1220 Sft 3BHK flat		Quantity required	Qty Available at site	Balance Qty to be ordered	Quantity in sft
			1 nos		1 nos		1 nos		2 nos					
			3 nos		3 nos		2 nos		2 nos					
			1 nos		1 nos		1 nos		2 nos					
			3 nos		3 nos		1 nos		2 nos					
1	Sliding Windows 6'x4'	nos	1	1	1	1	1	1	2	2	13	-	13	312.0
2	Sliding Windows 4'x4'	nos	3	3	3	2	2	2	2	2	41	-	41	224.0
3	Sliding Windows 4'x3'	nos	1	1	1	1	1	1	2	2	15	-	15	36.0
4	Sliding Windows 3'x4'	nos	-	-	-	-	1	1	2	2	2	-	2	12.0
5	Sliding Windows 3'6"x3'	nos	3	3	-	-	-	-	2	2	3	-	3	-
6	Ventilators 3'x2'	nos	2	2	-	-	-	-	2	2	3	-	3	24.0
7	Ventilators 2'x2'	nos	2	2	2	2	2	2	2	2	24	-	24	24.0
8	Ventilators 1'6"x2'	nos	1	1	-	-	-	-	2	2	1	-	1	24.0
Total											101	-	101	608.0

APPROVED BY
12 MAY 2021
SOHAM MOUDI
MANAGING DIRECTOR

479009

Estimate/Draft PO

Page(s) 1 Of 2

08-05-2021 13:20:34

Original / Office Copy / Purchase Div.Copy

From Company : **Vista Homes**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	77009	180630
Doc Date	08-05-2021	
Quote No	Nil	
Quote Date	01-03-2019	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2400 - Carpentry - windows - Al.sliding Windows 3 track - 6 ft X 4 ft - Sft 71.50" x 47.50" - 13 nos ✓	312.00	294.00	0.00	18.00	108,239.04
2 2402 - Carpentry - windows - Al.sliding Windows 3 track - 4 ft X 4 ft - Sft 47.50" x 47.50" - 41 nos ✓	656.00	325.50	0.00	18.00	251,963.04
3 2405 - Carpentry - windows - Al.sliding Windows 3 track - 4 ft X 3 ft - Sft 47.50" x 35.50" - 15 nos ✓	180.00	325.50	0.00	18.00	69,136.20
4 2414 - Carpentry - windows - Al. Ventilator - Top hung - 2 ft X 2 ft - Sft 23.50" x 23.50" - 24 nos ✓	96.00	472.50	0.00	18.00	53,524.80
5 2406 - Carpentry - windows - Al.sliding Windows 3 track - 3 ft X 4 ft - Sft 35.50" x 47.50" - 02 no ✓	24.00	325.50	0.00	18.00	9,218.16
6 2214 - Carpentry - windows - Al. Sliding - other - sft 3 track - 3'6" x 3'0 - 41.50" x 35.50" - 03 nos ✓	31.50	325.50	0.00	18.00	12,098.84
7 2196 - Carpentry - windows - Al. Openable - 3 ft x 2 ft - sft 35.50" x 23.50" - 03 nos ✓	18.00	388.50	0.00	18.00	8,251.74
8 2205 - Carpentry - windows - Al. Openable - other - sft Ventilator - 1'6" x 2'0 - 17.50" x 23.50" - 01 no ✓	3.00	472.50	0.00	18.00	1,672.65
9 6188 - Miscellaneous - Hamali charges - NA - Per Sft	1,320.50	0.60	0.00	18.00	934.91
Total Order Value . . .					515,039.38

Rupees : Five Lakh(s) Fifteen Thousand Thirty Nine and Paise Thirty Eight Only.

Terms and Conditions :-

Specification / Brand Aluminium Sections shall be of 'Agarvanshi' brand specifications as per Cir.No. 565(a). Approved rates on dtd. 10/08/2018.

Payment Terms After delivery & production of bill

Tax All taxes included in above price.

Delivery Date Next day.

Delivery Location Vista Homes
Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school
Phone. Contact: 8790166611

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty 1 year on workmanship.

For **Vista Homes**
Authorised Signatory

T. D. M. *[Signature]*
S.A. 21.

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
☐ Po/Req. processed-post approval.
☐ Approval for technical details/clarification.
☐ Replenishing SLLP stock
☐ Other

Accepted the above Terms And Conditions
For **Summit Sales LLP**

Name : _____

Name : _____

Date : ____/____/____

Estimate/Draft PO

Page(s) 2 Of 2

08-05-2021 13:20:34

Original / Office Copy / Purchase Div.Copy

Advance Paid

Nil

Other Terms

We reserve the right to reject items not conforming to quality and specifications. Above order for Flat no. E-101,102,103,105,106,108,111,211,311,410,411,412 & C-108,308,408.

Completion Date

Nil

Measurement

Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security

Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

For **Vista Homes**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Name : _____

Date : __/__/__

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 04-06-2021

Customer Details		DC No.	15047
Vista Homes		DC Date.	04-06-2021
Kapra, Opp to MRR School, Ecil		PO No.	77009
SY.no.193		PO Date.	08-05-2021
GSTIN : 36AAGFV2068P1ZJ		Req ID	63887
		Req Date	11-02-2021
		Loc Req No	180630
	Description of Goods	HSN/SAC	Qty
1	2405 - Carpentry - windows - Al.sliding Windows 3 track - 4 ft X 3 ft - Sft		36
2	2414 - Carpentry - windows - Al. Ventilator - Top hung - 2 ft X 2 ft - Sft		96
3	2406 - Carpentry - windows - Al.sliding Windows 3 track - 3 ft X 4 ft - Sft		24
4	2214 - Carpentry - windows - Al. Sliding - other - sft		21
5	2196 - Carpentry - windows - Al. Openable - 3 ft x 2 ft - sft		18
6	6188 - Miscellaneous - Hamali charges - NA - Per Sft		195
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD	
Inward No: 25932	Dt: 04/06/21
MRN No: 92532	Dt: 08/06/21
Received By: [Signature]	Sign: [Signature]
Vista Homes	

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

TRANSIT COPY

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 04-06-2021

Customer Details				Invoice No.	17573		
Vista Homes				Invoice Date.	04-06-2021		
Kapra, Opp to MRR School, Ecil				PO No.	77009		
SY.no.193				PO Date.	08-05-2021		
GSTIN : 36AAGFV2068P1ZJ				Req ID	63887		
				Req Date	11-02-2021		
				Loc Req No	180630		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	2405 - Carpentry - windows - Al.sliding Windows 3 47.50" x 35.50" - 15 nos 3	7610	36	325.50	11,718.00	18	2,109.24
2	2414 - Carpentry - windows - Al. Ventilator - Top 23.50" x 23.50" - 24 nos		96	472.50	45,360.00	18	8,164.80
3	2406 - Carpentry - windows - Al.sliding Windows 3 35.50" x 47.50" - 02 no		24	325.50	7,812.00	18	1,406.16
4	2214 - Carpentry - windows - Al. Sliding - other - sft 3 tack - 3'6" x 3'0 - 41.50" x 35.50" - 03 nos 2		21	325.50	6,835.50	18	1,230.40
5	2196 - Carpentry - windows - Al. Openable - 3 ft x 2 35.50" x 23.50" - 03 nos		18	388.50	6,993.00	18	1,258.74
6	6188 - Miscellaneous - Hamali charges - NA - Per Sft	8408	195	0.60	117.00	18	21.06
7							
8							
9							
10							
11							
12							
13							
14							
15							
INWARD							
Inward No: 25932				04/06/21			
MRN No: 92532				08/6/21			
Received By: [Signature]							
Vista Homes							
IGST		CGST	SGST	Total Taxable Amount		78,835.50	14,190.40
		7,095.20	7,095.20	Total Invoice Amount		93,025.89	
Rupees : Ninty Three Thousand Twenty Five and Paise Eighty Nine Only.							

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

e-Way Bill



E-Way Bill No: 1613 3930 0709
E-Way Bill Date: 04/06/2021 11:46 AM
Generated By: 36ACQ FS204 4C1Z7 - SUMMIT SALES LLP
Valid From: 04/06/2021 11:46 AM [15Kms]
Valid Until: 05/06/2021

Part - A

GSTIN of Supplier 36ACQFS2044C1Z7,SUMMIT SALES LLP
Place of Dispatch CHERLAPALLY,TELANGANA-501301
GSTIN of Recipient 36AAG FV206 8P1ZJ ,VISTA HOMES
Place of Delivery KUSHAIGUDA,TELANGANA-500062
Document No. 17573
Document Date 04/06/2021
Transaction Type: Regular
Value of Goods ` 93025.89
HSN Code 7610 - VENTILATOR(+5)
Reason for Transportation Outward - Supply
Transporter

Part - B

Mode	Vehicle / Trans Doc No & Dt.	From	Entered Date	Entered By	CEWB No. (If any)	Multi Veh.Info (If any)
Road	TS10UB3123 & 17573 & 04/06/2021	CHERLAPALLY	04/06/2021 11:46 AM	36ACQFS2044C1Z7	-	-



161339300709