

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10955-10945

Dated : 30-Jan-2021

Particulars		Debit	Credit
JWUD-Labour Charges	Dr	2,912.00	
JWUD-Allowance for Equipment	Dr	2,912.00	
JWUD-Allowance for Conumables	Dr	1,456.00	
To CONJBDW-B Raminaidu			7,280.00
On Account of :			
Being earth work done towards villa no 219,217,221 & 135 possession given villa acid wash cleaning work done against payment no: 2695 dtd: 28.01.21			
		₹ 7,280.00	₹ 7,280.00

Prepared by: krishnaveni

Approved by

Attendance Details**Villa Orchids**

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2695

Date : 28-01-2021

Contractor Name	From Date	To Date
B Rami naidu Earth work	21-01-2021	27-01-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	10.00	4500.00	0.00	0.00	4500.00	0.00	0.00	0.00
Totals...	10.00	4500.00	0.00	0.00	4500.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no 219 217 221&135 possession given villa acid wash cleaning work done	7280.00
Total Amount %	7280.00
TDS : @ 0.75	54.60
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	7225.40
Rupees - Seven Thousand Two Hundred Twenty Five and Paise Forty Only.	

Other Deductions Description :

VERIFIED BY

28 JAN 2021

M. MAHESH KUMAR
MANAGER-AUDIT

Total Amount %	7280.00
TDS : @ 0.75	54.60
Less Rent :	0.00
Less Loan :	0.00

APPROVED BY

28 JAN 2021

A. SURESH
PROJECT MANAGER

Approved By Admin


Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. **15066**

Company	Voc-up	Project	Voc
No. of workers required	08	Date	27/01/2024
No. of head mason	—	No. of male helper	—
No. of mason	—	No. of female helper	08
Required from date	25/01/2024	Required to date	27/01/2024
Job Description:	portion given villa in side fine Acid work ceiling work done V.N.S on 219, 217, 221 & 135		
Description	Quantity	Rate	Amount
V.NO 219	1820 sq ft	11—	1820/—
V.NO 217	1820 sq ft	11—	1820/—
V.NO 221	1820 sq ft	11—	1820/—
V.NO 135	1820 sq ft	11—	1820/—
Total Amount			7,280/—
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
A. Sonesth		B. Raminu	B. Sonesth

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10956~~ 10946

Dated : 30-Jan-2021

Particulars		Debit	Credit
JWUD-Labour Charges	Dr	1,984.00	
JWUD-Allowance for Equipment	Dr	1,984.00	
JWUD-Allowance for Conumables	Dr	992.00	
To CONJBDW-P Praveen Kumar			4,960.00
On Account of :			
Being welders work done towards villa no 196,258 & 114,115,282 windows grills & alluminium windows fixin work done against payment no: 2697 dtd: 28.01.21			
		₹ 4,960.00	₹ 4,960.00



Prepared by: krishnaveni

Approved by

Attendance Details**Villa Orchids**

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2697

Date : 28-01-2021

Contractor Name	From Date	To Date
P PRAVEEN KUMAR (Welders)	21-01-2021	27-01-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	2.00	1000.00	0.00	0.00	1000.00	0.00	0.00	0.00
Mason	2.00	1400.00	0.00	0.00	1400.00	0.00	0.00	0.00
Totals...	4.00	2400.00	0.00	0.00	2400.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no 196 258&114 115 282 window grills&alluminium windows fixing work done	4960.00
Total Amount %	4960.00
TDS : @ 0.75	37.20
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	4922.80

Rupees : Four Thousand Nine Hundred Twenty Two and Paise Eighty Only.

VERIFIED BY**28 JAN 2021****M. MAHESH KUMAR**
MANAGER-ACC**APPROVED BY****28 JAN 2021****A. SURESH**
PROJECT MANAGER

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. 15065

Company	Voc-up	Project	Voe
No. of workers required	06	Date	27/01/2024
No. of head mason	—	No. of male helper	—
No. of mason	06	No. of female helper	—
Required from date	25/01/2024	Required to date	27/01/2024
Job Description:	Towards vilano 196 & 258 window		
Gully fix work done & 114 & 115 &			
U.NO 282 At window fix work done			
Description	Quantity	Rate	Amount
U.NO 196	160 sq ft	4/-	640/-
U.NO 258	160 sq ft	4/-	640/-
U.NO 114	160 sq ft	4/-	640/-
U.NO 115	160 sq ft	4/-	640/-
U.No 282	100 sq ft	15/-	2400/-
At window			
Total Amount			4960/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
A. Suresh	[Signature]	P. R. RATHEN	P. N. Raj

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10957-10947

Dated : 30-Jan-2021

Particulars		Debit	Credit
JWUD-Labour Charges	Dr	1,000.00	
JWUD-Allowance for Equipment	Dr	1,000.00	
JWUD-Allowance for Conumables	Dr	500.00	
To CONJBDW-B.Jogaiah			2,500.00
Account of :			
Being carpenter work done towards villa no 219 & 55 & 42,43 & 113 alluminum windows locks fixing work done against payment no: 2693 dtd: 28.01.21			
		₹ 2,500.00	₹ 2,500.00

Prepared by: krishnaveni


Approved by

Attendance Details**Villa Orchids**

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2693

Date : 28-01-2021

Contractor Name	From Date	To Date
B JOGAIAH (Carpenter)	21-01-2021	27-01-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	6.00	3900.00	0.00	0.00	2600.00	0.00	1300.00	0.00
Totals...	6.00	3900.00	0.00	0.00	2600.00	0.00	1300.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no 219 55 42 43 & 113 alluminium windows locks fixing&alluminium windows mesh damaged replacing work done	2500.00
Total Amount %	2500.00
TDS : @ 0.75	18.75
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	2481.25

Other Deductions Description :

VERIFIED BY

28 JAN 2021

M. MAHESH KUMAR
MANAGER-AUDIT

Rupees : Two Thousand Four Hundred Eighty One and Paise Twenty Five Only.

APPROVED BY

28 JAN 2021

A. SURESH
PROJECT MANAGER

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10957 **10947**

Dated : 30-Jan-2021

Particulars		Debit	Credit
JWUD-Labour Charges	Dr	1,000.00	
JWUD-Allowance for Equipment	Dr	1,000.00	
JWUD-Allowance for Conumables	Dr	500.00	
To CONJBDW-B.Jogaiah			2,500.00
Account of :			
Being carpenter work done towards villa no 219 & 55 & 42,43 & 113 alluminum windows locks fixing work done against payment no: 2693 dtd: 28.01.21			
		₹ 2,500.00	₹ 2,500.00



Prepared by: krishnaveni

Approved by

Attendance Details**Villa Orchids**

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2693

Date : 28-01-2021

Contractor Name	From Date	To Date
B JOGAIAH (Carpenter)	21-01-2021	27-01-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	6.00	3900.00	0.00	0.00	2600.00	0.00	1300.00	0.00
Totals...	6.00	3900.00	0.00	0.00	2600.00	0.00	1300.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no 219 55 42 43 & 113 alluminium windows locks fixing & alluminium windows mesh damaged replacing work done	2500.00
Total Amount %	2500.00
TDS : @ 0.75	18.75
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	2481.25

VERIFIED BY
28 JAN 2021
M. MAHESH KUMAR
MANAGER-AUDIT

Rupees : Two Thousand Four Hundred Eighty One and Paise Twenty Five Only.

APPROVED BY

28 JAN 2021

A. SURESH
PROJECT MANAGER

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. **15064**

Company	VOC-UP.	Project	VOC
No. of workers required	04	Date	22/01/21
No. of head mason	-	No. of male helper	-
No. of mason	04	No. of female helper	-
Required from date	22/01/21	Required to date	23/01/21
Job Description:	Towards Villa no: 219, 55, 42, 43 of 113 Villas Aluminium window latches fixing work. of Aluminium window Repairing work done		
Description	Quantity	Rate	Amount
Aluminium window latches.	50	30/-	1500.
fixing.			
Aluminium window Mesh	10.	100 100/-	1000
Damage New Mesh fixing			
of windows Repairing			
with Mesh Material.			
Including.			
Total Amount			2500/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Anwar.	Anwar	Jagdish.	B. K. K. S.

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10958~~ 10948

Dated : 30-Jan-2021

Particulars		Debit	Credit
JWUD-Labour Charges	Dr	2,280.00	
JWUD-Allowance for Equipment	Dr	2,280.00	
JWUD-Allowance for Conumables	Dr	1,140.00	
To CONJBDW-B Pramodh Kumar			5,700.00
On Account of :			
Being civil work done towards villa no 284,258 & 282,287 damaged terrace rewater proofing work done against payment no: 2696 dtd: 28.01.21			
		₹ 5,700.00	₹ 5,700.00

Prepared by: krishnaveni


Approved by

Attendance Details**Villa Orchids**

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2696

Date : 28-01-2021

Contractor Name	From Date	To Date
B.pramodh kumar (civil work)	21-01-2021	27-01-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	6.00	3000.00	0.00	0.00	2500.00	0.00	500.00	0.00
Mason	5.00	3250.00	0.00	0.00	3250.00	0.00	0.00	0.00
Totals...	11.00	6250.00	0.00	0.00	5750.00	0.00	500.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no 284 258&282 287 damaged terrace rewater proofing work done	5700.00
Total Amount %	5700.00
TDS : @ 0.75	42.75
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	5657.25

Rupees : Five Thousand Six Hundred Fifty Seven and Paise Twenty Five Only.



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Job Work Details

S. No. **1506**

Company	VOC - up	Project	VOC
No. of workers required	10	Date	27/01/2021
No. of head mason	—	No. of male helper	—
No. of mason	05	No. of female helper	05
Required from date	25/01/2021	Required to date	27/01/2021
Job Description:	Twards villono 284 & 258 & Damsed 282 & 287 Terrace re water proofing due		
Description	Quantity	Rate	Amount
V.NO 258	70 sqm	15/-	1050/-
V.NO 282	80 sqm	15/-	1200/-
V.NO 287	130 sqm	15/-	1950/-
V.NO 284	100 sqm	15/-	1500/-
Total Amount			5700/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
A. Suresh		B. Pooma kumar	B. Pooma kumar

Villa Orchids LLP (20-21)

MG Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10959 10949

Dated : 30-Jan-2021

Particulars	Debit	Credit
DPUD-Dept Work	3,900.00	
To CONJBDW-B Koteswarao		3,900.00
Account of : Being civil work done towards villa no 120,122,123 window gaps & grills gaps white cement fillin & misc work done against payment no: 2698 dtd: 28.01.21	₹ 3,900.00	₹ 3,900.00

Approved by

Attendance Details**Villa Orchids**

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2698

Date : 28-01-2021

Contractor Name	From Date	To Date
B KOTESHWAR RAO (Civil work)	21-01-2021	27-01-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	7.00	3150.00	3150.00	0.00	0.00	0.00	0.00	0.00
Mason	6.00	3900.00	3900.00	0.00	0.00	0.00	0.00	0.00
Totals...	13.00	7050.00	7050.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 120 122 123 window gaps&grills gaps white cement filling &misc work done	3900.00
Job Work Description :	0.00
Total Amount %	3900.00
TDS : @ 0.75	29.25
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	3870.75

Rupees : Three Thousand Eight Hundred Seventy and Paise Seventy Five Only.

sneha

Approved By Admin



Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10960~~ - 10950

Dated : 30-Jan-2021

Particulars		Debit	Credit
DPUD-Dept Work	Dr	6,000.00	
To CONJBDW-K.Padma			6,000.00
Account of : Being civil work done towards villa no 284 & 127 staircase bottom finishing & misc work done against payment no: 3699 dtd: 28.01.21			
		₹ 6,000.00	₹ 6,000.00

Prepared by: krishnaveni


Approved by

Attendance Details**Villa Orchids**

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2699

Date : 28-01-2021

Contractor Name	From Date	To Date
K.Padma(Civil Work)	21-01-2021	27-01-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	5.00	2250.00	2250.00	0.00	0.00	0.00	0.00	0.00
Male Helper	5.00	2500.00	500.00	0.00	0.00	0.00	2000.00	0.00
Mason	5.00	3250.00	3250.00	0.00	0.00	0.00	0.00	0.00
Totals...	15.00	8000.00	6000.00	0.00	0.00	0.00	2000.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 284&127 staircase bottom finishing&misc work done	6000.00
Job Work Description :	0.00
Total Amount %	6000.00
TDS : @ 0.75	45.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	5955.00

Other Deductions Description :

VERIFIED BY
28 JAN 2021
M. MAHESH KUMAR
MANAGER-AUDIT

Rupees : Five Thousand Nine Hundred Fifty Five Only.

APPROVED BY
28 JAN 2021
A. SURESH
PROJECT MANAGER

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10961~~ 10951

Dated : 30-Jan-2021

Particulars	Debit	Credit
DPUD-Dept Work <i>Dr</i>	2,700.00	
To CONJBDW-Om Prakash		2,700.00
 Account of : Being tiles work done towards villa no 37 & 256 ramp area parking tile laying work done agianst payment no: 2700 dtd: 28.01.21		
	₹ 2,700.00	₹ 2,700.00

Prepared by: krishnaveni


Approved by

Attendance Details**Villa Orchids**

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2700

Date : 28-01-2021

Contractor Name	From Date	To Date
om prakash (tiles)	21-01-2021	27-01-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	4.00	2000.00	0.00	0.00	0.00	0.00	2000.00	0.00
Mason	4.00	2700.00	2700.00	0.00	0.00	0.00	0.00	0.00
Totals...	8.00	4700.00	2700.00	0.00	0.00	0.00	2000.00	0.00

Advice For Payment

PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards villa no 37&256 ramp area parking tile laying work done		2700.00
Job Work Description :		0.00
		</

Rupees : Two Thousand Six Hundred Seventy Nine and Paise Seventy Five Only.

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10962~~ 10952 .

Dated : 30-Jan-2021

Particulars	Debit	Credit
DPUD-Dept Work <i>Dr</i>	1,700.00	
To CONJBDW-Md Khudoos		1,700.00
 C Account of : Being plumber work done towards villa no 76 over hand tanks refiting work done against payment no: 2702 dtd: 28.01.21		
	₹ 1,700.00	₹ 1,700.00

Prepared by: krishnaveni


Approved by

Attendance Details**Villa Orchids**

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2702

Date : 28-01-2021

Contractor Name	From Date	To Date
MD.KHUDOOS - PLUMBER	21-01-2021	27-01-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	3.00	1500.00	500.00	0.00	0.00	0.00	1000.00	0.00
Mason	6.00	3600.00	1200.00	0.00	0.00	0.00	2400.00	0.00
Totals...	9.00	5100.00	1700.00	0.00	0.00	0.00	3400.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 76 over head tanks refitting work done	1700.00
Job Work Description :	0.00
Total Amount %	1700.00
TDS : @ 0.75	12.75
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	1687.25
Rupees : One Thousand Six Hundred Eighty Seven and Paise Twenty Five Only.	



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10963~~ 10953

Dated : 30-Jan-2021

Particulars	Debit	Credit
DPUD-Dept Work <i>Dr</i>	9,900.00	
To CONJBDW-G.Mannem		9,900.00
On Account of : Being earth work done towards villa no 131,132,116 & 101 ,254,256 lawn inside cleaning & red mud laying work done against payment no: 2701 dtd: 28.01.21		
	₹ 9,900.00	₹ 9,900.00



Prepared by: krishnaveni

Approved by

Attendance Details

Villa Orchids

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2701

Date : 28-01-2021

Contractor Name	From Date	To Date
G MANNEM (Earth work)	21-01-2021	27-01-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	8.50	3825.00	3825.00	0.00	0.00	0.00	0.00	0.00
Male Helper	14.50	7250.00	6750.00	0.00	0.00	0.00	500.00	0.00
Totals...	23.00	11075.00	10575.00	0.00	0.00	0.00	500.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 131 132 116&101 254 256 lawn inside cleaning&red mud laying&plastero tanks cleaning&purchase material unloaded on the site stores&misc work done	9900.00
Job Work Description :	0.00
Total Amount %	9900.00
TDS : @ 0.75	74.25
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	9825.75

Other Deductions Description :

0.00

Rupees : Nine Thousand Eight Hundred Twenty Five and Paise Seventy Five Only.

APPROVED BY

28 JAN 2021

A. SURESH
PROJECT MANAGER

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Villa Orchids LLP (20-21)

MG Road, Ranigunj
Secunderabad

Journal Voucher**No. : JOU/10964-10954.****Dated : 30-Jan-2021**

Particulars	Debit	Credit
CUST-Villa No.127 Mr.Divakar Thakur <i>Dr</i>	78,050.00	
CUST-Villa No.127 Mr.Divakar Thakur <i>Dr</i>	11.80	
CUST-Villa No.127 Mr.Divakar Thakur <i>Dr</i>	29,000.00	
CUST-Villa No.127 Mr.Divakar Thakur <i>Dr</i>	11.80	
To SP-Soham Modi HUF		1,07,073.60
On Account of :		
being amount paid towards registration and mutation exp for Villa No. 127		
	₹ 1,07,073.60	₹ 1,07,073.60

Prepared by: Kpreddy

Approved by 



Payment Details - Citizen Copy - Generated on 29/01/2021, 11:24 AM

SRO Name: 1508 Vallabhnagar

Receipt No: 1007

Receipt Date: 29/01/2021

Name: K PRABHAKAR REDDY

CS No/Doct No: 959 / 2021

Transaction: DEVELOPMENT AGREEMENT OR CONSTRUCTION

Challan No:

E-Challan No: 979DNL280121

Chargeable Value:

Challan Dt:

E-Challan Dt: 28-JAN-21

Bank Name:

32/12/21

సర్టిఫైడ్
స్టాంప్Government of Telangana
Registration And Stamps Department

933/2021

Payment Details - Citizen Copy - Generated on 29/01/2021, 11:23 AM

SRO Name: 1508 Vallabhnagar

Receipt No: 1006

Receipt Date: 29/01/2021

Name: K PRABHAKAR REDDY

CS No/Doct No: 957 / 2021

Transaction: Sale Deed

Challan No:

E-Challan No: 897CZW280121

Chargeable Value: 2900000

DD No:

DD Dt:

Challan Dt:

E-Challan Dt: 28-JAN-21

Bank Name:

Bank Branch:

E-Challan Bank Name: YESB

E-Challan Bank Branch:

Account Description

Amount Paid By

	Cash	Challan	DD	E-Challan
Registration Fee				14500
Transfer Duty /TPT				43500
Deficit Stamp Duty				16900
User Charges				150
Mutation Charges				3000
Total:				78050

In Words: RUPEES SEVENTY EIGHT THOUSAND FIFTY ONLY

78,050
29,000
2360
1,07,073.60

934/2021



Government of Telangana Registration And Stamps Department

Payment Details - Office Copy - Generated on 29/01/2021, 11:24 AM

SRO Name: 1508 Vallabh Nagar

Receipt No: 1007

Receipt Date: 29/01/2021

AGREEMENT

2900000

DD No:

DD Dt:

Bank Branch:

E-Challan Bank Name: YESB

E-Challan Bank Branch:

Account Description	Amount Paid By			
	Cash	Challan	DD	E-Challan
Registration Fee				14500
Deficit Stamp Duty				14400
User Charges				100
Total:				29000
In Words: RUPEES TWENTY NINE THOUSAND ONLY				

Signature by SR

Prepared By: MDRAHEEM



Government of Telangana Registration And Stamps Department

Villa Orchids LLP (20-21)

MG Road, Ranigunj
Secunderabad

Journal Voucher

No. : JOU/10964 10955

Dated : 30-Jan-2021

Particulars	Debit	Credit
CUST-Villa No.257 Mrs.Pragya Komal Dr	1,02,120.00	
CUST-Villa No.257 Mrs.Pragya Komal Dr	11.80	
CUST-Villa No.257 Mrs.Pragya Komal Dr	30,700.00	
CUST-Villa No.257 Mrs.Pragya Komal Dr	11.80	
To SP-Soham Modi HUF		1,32,843.60
On Account of : being amount paid towards registration and mutation exp for Villa No. 257		
	₹ 1,32,843.60	₹ 1,32,843.60



Prepared by: Kpreddy

Approved by

SRO Name: 1508 Vallabhnagar

Receipt No: 1004

Receipt Date: 29/01/2021

Name: K PRABHAKAR REDDY

CS No/Doct No: 960 / 2021

Transaction: DEVELOPMENT AGREEMENT OR CONSTRUCTION

Challan No:

E-Challan No: 76006F280121

Chargeable Value:

Challan Dt:

E-Challan Dt: 28-JAN-21

Bank Name:

Government of Telangana Registration And Stamps Department



Payment Details - Citizen Copy - Generated on 29/01/2021, 11:22 AM

SRO Name: 1508 Vallabhnagar

Receipt No: 1005

Receipt Date: 29/01/2021

Name: K PRABHAKAR REDDY

CS No/Doct No: 958 / 2021

Transaction: Sale Deed

Challan No:

E-Challan No: 574CHH280121

Chargeable Value: 3070000

DD No:

DD Dt:

Challan Dt:

E-Challan Dt: 28-JAN-21

Bank Name:

Bank Branch:

E-Challan Bank Name: YESB

E-Challan Bank Branch:

Account Description	Amount Paid By			
	Cash	Challan	DD	E-Challan
Registration Fee				15350
Transfer Duty /TPT				46050
Deficit Stamp Duty				37500
User Charges				150
ation Charges				3070
Total:				102120

In Words: RUPEES ONE LAKH TWO THOUSAND ONE HUNDRED TWENTY ONLY

102120
30700
23.60
1,32,843.60

*7. H. S. S. S.
S. S. S. S.



932/2021

257/12

Government of Telangana Registration And Stamps Department

Payment Details - Office Copy - Generated on 29/01/2021, 11:20 AM

SRO Name: 1508 Vallabhnagar

Receipt No: 1004

Receipt Date: 29/01/2021

AGREEMENT

3070000

DD No:

DD Dt:

Bank Branch:

E-Challan Bank Name: YESB

E-Challan Bank Branch:

Account Description	Amount Paid By			
	Cash	Challan	DD	E-Challan
Registration Fee				15350
Deficit Stamp Duty				15250
User Charges				100
Total:				30700
In Words: RUPEES THIRTY THOUSAND SEVEN HUNDRED ONLY				

Prepared By: MDRAHEEM

Signature by SRO



Government of Telangana Registration And Stamps Department

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10956

Dated : 31-Jan-21

Particulars	Debit	Credit
OEUD-Consumables, Repairs & Maint <i>Dr</i>	8,633.00	
To SP-BPCL- ECMS (FLEET BUSINESS)		8,633.00
Account of :		
	₹ 8,633.00	₹ 8,633.00

Prepared by: nagamalleswar

Approved by

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10965

10957

Dated : 31-Jan-2021

Particulars	Debit	Credit
SAL-Salaries <i>Dr</i>	47,825.00	
To EMP-Mohammed Anwar Baig		15,698.00
To EMP-Ilam Ramakrishna		17,281.00
To EMP-Dandothikar Ramesh		14,846.00
On Account of : Being on staff salaries for the month of jan ' 2021		
	₹ 47,825.00	₹ 47,825.00

Prepared by: krishnaveni

Approved by



Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10966~~ 10958

Dated : 31-Jan-2021

Particulars		Debit	Credit
EMP-Mohammed Anwar Baig	Dr	150.00	
EMP-Illam Ramakrishna	Dr	150.00	
To SAL-PT			300.00
On Account of : Being on staff PT for the month of Jan ' 2021			
		₹ 300.00	₹ 300.00

Prepared by: krishnaveni

Approved by

SALARY STATEMENT				For the month		Jan-21		No. of Working Days		23	Sundays	5.0		Holidays		3.0	Total Days		31						
VILLA ORCHIDS LLP																									
S No.	Name of Employee	Division	Project	CTC - salary	Gross Salary	BASIC	DA	HRA	Subtotal A	Working days	No. days present	Add allowed CL / SL	L.E./ L.O.P in days	L.E./ L.O.P amount	OT in days	OT Amount	Subtotal B	PF - employees share	ESI - employees share	PT	Salary advance deduction	Loan deduction	Other deductions	Less TDS	Net salary payable
1	Anwar Baig	Const.	VOC	16,800	16,800	8,400	1,680	6,720	16,800	23	19.0	2	-2.0	-1,102	-	-	15,698	-	-	150	-	-	-	-	15,548
2	I. Ramakrishna	Const.	VOC	15,278	15,278	7,639	1,528	6,111	15,278	23	23.0	2	2.0	1,002	2.0	1,002	17,281	-	-	150	-	-	-	-	17,131
3	D Ramesh	Admin.	VOC	13,125	13,125	6,563	1,313	5,250	13,125	23	23.0	2	2.0	861	2.0	861	14,846	-	-	-	-	-	-	-	14,846
TOTAL				45,203	45,203	22,601	4,520	18,081	45,203	69	65	6	2	761	4	1,862	47,826	-	-	300	-	-	-	-	47,526

Di

APPROVED BY
03 FEB 2021
G. JAI KUMAR
MANAGER-H.R. & ADMIN

Iqra
3/2/21

APPROVED BY
03 FEB 2021
SOHAM MODI
MANAGING DIRECTOR

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : ~~JOU/10966~~ 10959

Dated : 31-Jan-2021

Particulars		Debit	Credit
JWUD-Labour Charges	Dr	2,912.00	
JWUD-Allowance for Equipment	Dr	2,912.00	
JWUD-Allowance for Consumables	Dr	1,456.00	
To CONJBDW-B Raminaidu			7,280.00
On Account of :			
Being amt transfer against vch no:2666			
		₹ 7,280.00	₹ 7,280.00

Prepared by: lavanya.r

Approved by

Attendance Details

Villa Orchids

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2666

Date : 21-01-2021

Contractor Name					From Date		To Date	
B Rami naidu Earth work					13-01-2021		20-01-2021	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	12.00	4600.00	0.00	0.00	4600.00	0.00	0.00	0.00
Totals...	12.00	4600.00	0.00	0.00	4600.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no 101 116 294 256 After stage III work completed villas cleaning work done	7280.00
Other Deductions Description :	0.00
Net Amount :	7225.40
Rupees : Seven Thousand Two Hundred Twenty Five and Paise Fourty Only.	

VERIFIED BY

21 JAN 2021

G. BALAKRISHNA
ASST. MANAGER-AUDIT

Total Amount %	7280.00
TDS : @ 0.75	54.60
Less Rent :	0.00
Less Loan :	0.00

APPROVED BY

21 JAN 2021

A. SURESH
PROJECT MANAGER

Approved By Admin



Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. **15062**

Company	voc - up	Project	voc
No. of workers required	10	Date	18/01/2021
No. of head mason	—	No. of male helper	—
No. of mason	—	No. of female helper	10
Required from date	18/01/2021	Required to date	20/01/2021
Job Description:	After strength in work completed villas		
clearing work done villas are 101, 116			
294, 256			
Description	Quantity	Rate	Amount
villaro 101	1820 sft	1.0/-	1820
villaro 116	1820 sft	1.0/-	1820
villaro 294	1820 sft	1.0/-	1820
villaro 256	1820 sft	1.0/-	1820
Total Amount			7,280/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
A. SURESH		S. Raminaidu	

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10967~~ 10960

Dated : 31-Jan-2021

Particulars		Debit	Credit
JWUD-Labour Charges	Dr	3,264.00	
JWUD-Allowance for Equipment	Dr	3,264.00	
JWUD-Allowance for Consumables	Dr	1,632.00	
To CONJBDW-B Pramodh Kumar			8,160.00
On Account of :			
Being amt transfer against vch no:2667		₹ 8,160.00	₹ 8,160.00

Prepared by: lavanya.r

Approved by

Attendance Details

Villa Orchids


Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2667

Date : 21-01-2021

Contractor Name					From Date		To Date	
B.pramodh kumar (civil work)					13-01-2021		20-01-2021	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	9.00	3900.00	1800.00	0.00	2100.00	0.00	0.00	0.00
Mason	11.00	6775.00	0.00	0.00	6125.00	0.00	650.00	0.00
Totals...	20.00	10675.00	1800.00	0.00	8225.00	0.00	650.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no 294 240 217 243 head rooms re waterproofing work done	8160.00
Other Deductions Description :	0.00
Net Amount :	8098.80
Rupees : Eight Thousand Ninty Eight and Paise Eighty Only.	



Total Amount	%	8160.00
TDS : @	0.75	61.20
Less Rent :		0.00
Less Loan :		0.00



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. **15063**

Company	Voc-up	Project	Voc
No. of workers required	08+2	Date	19/01/2024
No. of head mason		No. of male helper	04
No. of mason	04	No. of female helper	02
Required from date	19/01/2024	Required to date	21/01/2024
Job Description:	Tond's villa no 294, 240, 217		
243 Head room re water proofing			
work done Kall Hendraw Bnd 2,040/- with marble sliping			
Description	Quantity	Rate	Amount
294 Head room	120.056	17	2,040/-
240 Head room	120.56	17/-	2,040/-
217 Head room	120.56	17/-	2,040/-
243 Head room	120.56	17/-	2,040/-
Total Amount			8,160/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Sneha	sneha / [Signature]	B. pramekum	B. pramekum

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10968-10961

Dated : 31-Jan-2021

Particulars	Debit	Credit
DPUD-Dept Work <i>Dr</i>	2,500.00	
<i>To</i> CONJBDW-MD Khudoos		2,500.00
On Account of : Being amt transfer against vch no:2670		
	₹ 2,500.00	₹ 2,500.00

Prepared by: lavanya.r

Approved by

Attendance Details

Villa Orchids

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2670

Date : 21-01-2021

Contractor Name					From Date		To Date	
MD.KHUDOOS - PLUMBER					13-01-2021		20-01-2021	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	3.50	1450.00	1450.00	0.00	0.00	0.00	0.00	0.00
Mason	6.00	3300.00	3300.00	0.00	0.00	0.00	0.00	0.00
Totals...	9.50	4750.00	4750.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 282 overhead tanks removing&refixing work done	2500.00
Job Work Description :	0.00
Other Deductions Description :	0.00
Net Amount :	2481.25

Rupees : Two Thousand Four Hundred Eighty One and Paise Twenty Five Only.

VERIFIED BY

21 JAN 2021

G. BALAKRISHNA
ASST. MANAGER-AUDIT

Other Deductions Description :

Total Amount	%	2500.00
TDS : @	0.75	18.75
Less Rent :		0.00
Less Loan :		0.00

APPROVED BY

21 JAN 2021

A. SURESH
PROJECT MANAGER

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : **JOU/10969** 10962.

Dated : 31-Jan-2021

Particulars	Debit	Credit
DPUD-Dept Work <i>Dr</i>	2,900.00	
To CONJBDW-Om Prakash		2,900.00
On Account of : Being amt transfer against vch no:2672	₹ 2,900.00	₹ 2,900.00

Prepared by: lavanya.r

Approved by

Attendance Details

Villa Orchids


Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2672

Date : 21-01-2021

Contractor Name					From Date		To Date	
om prakash (tiles)					13-01-2021		20-01-2021	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	5.00	2200.00	425.00	0.00	0.00	0.00	1775.00	0.00
Mason	4.00	2475.00	2475.00	0.00	0.00	0.00	0.00	0.00
Totals...	9.00	4675.00	2900.00	0.00	0.00	0.00	1775.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 196 252 ramp area parking tiles laying work done	2900.00
Job Work Description :	0.00
VERIFIED BY  G. BALAKRISHNA ASST. MANAGER-AUDIT	Total Amount % 2900.00
	TDS : @ 0.75 21.75
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	2878.25
Rupees : Two Thousand Eight Hundred Seventy Eight and Paise Twenty Five Only.	



Approved By Admin

APPROVED BY
 21 JAN 2021
A. SURESH
PROJECT MANAGER

Approved By Project Manager



Approved By Accounts

Approved By Managing
Director

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : ~~JOU/10970~~ 10963.

Dated : 31-Jan-2021

Particulars	Debit	Credit
DPUD-Dept Work <i>Dr</i>	1,800.00	
To CONJBDW-B Pramodh Kumar		1,800.00
On Account of : Being amt transfer against vch no:2671		
	₹ 1,800.00	₹ 1,800.00

Prepared by: lavanya.r

Approved by

Attendance Details**Villa Orchids**

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2671

Date : 21-01-2021

Contractor Name					From Date		To Date	
B.pramodh kumar (civil work)					13-01-2021		20-01-2021	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	9.00	3900.00	1800.00	0.00	2100.00	0.00	0.00	0.00
Mason	11.00	6775.00	0.00	0.00	6125.00	0.00	650.00	0.00
Totals...	20.00	10675.00	1800.00	0.00	8225.00	0.00	650.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 121 minor electrical patches finishing work done	1800.00
Job Work Description :	0.00
Other Deductions Description :	0.00
Net Amount :	1786.50
Rupees : One Thousand Seven Hundred Eighty Six and Paise Fifty Only.	

VERIFIED BY

21 JAN 2021

G. BALAKRISHNA
ASST. MANAGER-AUDIT

Other Deductions Description :

Total Amount % 1800.00

TDS : @ 0.75 13.50

Less Rent : 0.00

Less Loan : 0.00

APPROVED BY

21 JAN 2021

A. SURESH
PROJECT MANAGER

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Villa Orchids LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10971~~ 10964

Dated : 31-Jan-2021

Particulars	Debit	Credit
DPUD-Dept Work <i>Dr</i>	6,575.00	
<i>To</i> CONJBDW-K Padma		6,575.00
On Account of : Being amt transfer against vch no:2669		
	₹ 6,575.00	₹ 6,575.00

Prepared by: lavanya.r

Approved by

Attendance Details

Villa Orchids

Survey No.1 to 7, Kowkur, Bollaram, Secunderabad.

Advice for Payment No : 2669

Date : 21-01-2021

Contractor Name	From Date	To Date
K.Padma(Civil Work)	13-01-2021	20-01-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	6.00	2300.00	2300.00	0.00	0.00	0.00	0.00	0.00
Male Helper	6.00	2600.00	2600.00	0.00	0.00	0.00	0.00	0.00
Mason	6.00	3675.00	3675.00	0.00	0.00	0.00	0.00	0.00
Totals...	18.00	8575.00	8575.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 284 286&127 terrace rewater proofing& minor civil patches finishing work done	6575.00
Job Work Description :	0.00
Other Deductions Description :	0.00
Net Amount :	6525.69

Rupees : Six Thousand Five Hundred Twenty Five and Paise Sixty Nine Only.

VERIFIED BY

21 JAN 2021

G. BALAKRISHNA
ASST. MANAGER-AUDIT

Total Amount % 6575.00

TDS : @ 0.75 49.31

Less Rent : 0.00

Less Loan : 0.00

APPROVED BY

21 JAN 2021

A. SURESH
PROJECT MANAGER

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director