

Nilgiri Estates
M G Road, Ranigunj
Secunderabad

Payment Register
1-Jan-21 to 15-Jan-21

Page 1

Date	Particulars	Vch Type	Vch No.	Debit Amount	Credit Amount
2-Jan-21	DW-Mahaveer Gurjar	Payment	PAY/10001/20-21	5,125.00	
2-Jan-21	EUC-Yageti Eshwar Rao	Payment	PAY/10002/20-21	1,400.00	
2-Jan-21	DW-Tirupathi Sing	Payment	PAY/10003/20-21	2,925.00	
2-Jan-21	DW-K Kiran	Payment	PAY/10004/20-21	5,700.00	
2-Jan-21	DW-Mohammad Khudoos	Payment	PAY/10005/20-21	4,750.00	
2-Jan-21	DW-Mudia Sunil Reddy	Payment	PAY/10006/20-21	5,700.00	
2-Jan-21	JWUD-Allowance for Conumables	Payment	PAY/10007/20-21	1,485.00	
2-Jan-21	JWUD-Allowance for Conumables	Payment	PAY/10008/20-21	4,727.00	
2-Jan-21	JWUD-Allowance for Conumables	Payment	PAY/10009/20-21	4,644.00	
2-Jan-21	EUC-Miriyala Raju Kumar	Payment	PAY/10010/20-21	9,000.00	
2-Jan-21	CONT-Tirupathi Singh	Payment	PAY/10011/20-21	20,000.00	
2-Jan-21	CONT-Mudia Sunil Reddy	Payment	PAY/10012/20-21	16,000.00	
2-Jan-21	CONT-T.Kurmanna	Payment	PAY/10013/20-21	50,000.00	
2-Jan-21	CONT-L.Raju	Payment	PAY/10014/20-21	10,000.00	
2-Jan-21	CONT-K.Kumar	Payment	PAY/10015/20-21	10,000.00	
2-Jan-21	CONT-Yageti Eswar Rao	Payment	PAY/10016/20-21	15,000.00	
2-Jan-21	CONT-Mahaveer Gurjar	Payment	PAY/10017/20-21	20,000.00	
2-Jan-21	CONT- Miriyala Raj Kumar	Payment	PAY/10018/20-21	15,000.00	
2-Jan-21	SUP-Sai Lakshmi Enterprises	Payment	PAY/10019/20-21	36,160.00	
2-Jan-21	SUP-Seven Hills Enterprises	Payment	PAY/10020/20-21	9,880.00	
2-Jan-21	CUST-Flat No-168-Gunda Rajashekar Reddy	Payment	PAY/10021/20-21	69,309.00	
2-Jan-21	CONT-Homeline Infra Construction	Payment	PAY/10022/20-21	35,000.00	
2-Jan-21	SUP-Vivid World	Payment	PAY/10023/20-21	271.00	
2-Jan-21	SUP-Rita Seeds Store	Payment	PAY/10024/20-21	550.00	
2-Jan-21	SUP-Premier Engineering Corporation	Payment	PAY/10025/20-21	3,539.00	
2-Jan-21	SUP-GP Buildcon Materials	Payment	PAY/10026/20-21	9,381.00	
2-Jan-21	SUP-Shri Ganesh Pumps & Machinery Center	Payment	PAY/10027/20-21	14,090.00	
2-Jan-21	SUP Y Pushpalatha	Payment	PAY/10028/20-21	39,114.00	
2-Jan-21	SUP-Sri Rama Flyash Bricks	Payment	PAY/10029/20-21	68,513.00	
2-Jan-21	SUP-Summit Sales LLP	Payment	PAY/10030/20-21	2,00,000.00	
2-Jan-21	CONT-Mohammad Khudoos	Payment	PAY/10031/20-21	15,000.00	
4-Jan-21	SUP-Jyothi Bamboo and Ballies Merchant	Payment	PAY/10032/20-21	7,644.00	
5-Jan-21	SUP-Seven Hills Enterprises	Payment	PAY/10033/20-21	7,491.00	
5-Jan-21	EMP-Gangu Vijay Raj	Payment	PAY/10034/20-21	45,149.00	
5-Jan-21	EMP-G-Rajesh Kumar	Payment	PAY/10035/20-21	15,711.00	
5-Jan-21	EMP-Anil Medaboina	Payment	PAY/10036/20-21	16,413.00	
5-Jan-21	EMP-Ithagani Sandeesh Goud	Payment	PAY/10037/20-21	12,854.00	
5-Jan-21	EMP-R.Anand Kishore	Payment	PAY/10038/20-21	12,713.00	
5-Jan-21	EMP-Kavitha Salary A/c	Payment	PAY/10039/20-21	6,418.00	
5-Jan-21	EMP-Bathini Sadhana Salary A/c	Payment	PAY/10040/20-21	6,418.00	
6-Jan-21	ECARD-Logistics Expences Card	Payment	PAY/10041/20-21	6,796.00	
6-Jan-21	CONT-Narsing Rao Myllaram	Payment	PAY/10042/20-21	9,306.00	
6-Jan-21	SP-Shreyas Services	Payment	PAY/10043/20-21	11,694.00	
7-Jan-21	CONT-V.Mallaiah	Payment	PAY/10044/20-21	20,000.00	
7-Jan-21	CONT-T.Kurmanna	Payment	PAY/10045/20-21	40,000.00	
7-Jan-21	CONT-Narsing Rao Myllaram	Payment	PAY/10046/20-21	13,000.00	
7-Jan-21	CONT-Mohammad Khudoos	Payment	PAY/10047/20-21	35,000.00	
7-Jan-21	CONT-Mahaveer Gurjar	Payment	PAY/10048/20-21	10,000.00	
7-Jan-21	CONT-A.Basha	Payment	PAY/10049/20-21	40,000.00	
7-Jan-21	DW-Mahaveer Gurjar	Payment	PAY/10050/20-21	5,700.00	
7-Jan-21	DW-Mudia Sunil Reddy	Payment	PAY/10051/20-21	5,700.00	

10,30,270.00

Carried Over

continued ...

Date	Particulars	Vch Type	Vch No.	Debit Amount	Credit Amount
	Brought Forward			10,30,270.00	
7-Jan-21	DW-Mohammad Khudoos	Payment	PAY/10052/20-21	3,950.00	
7-Jan-21	DW-K Kiran	Payment	PAY/10053/20-21	5,150.00	
7-Jan-21	DW-Tirupathi Sing	Payment	PAY/10054/20-21	1,575.00	
7-Jan-21	DW-G.Mannem	Payment	PAY/10055/20-21	10,200.00	
7-Jan-21	JWUD-Allowance for Conumables	Payment	PAY/10056/20-21	4,138.20	
7-Jan-21	JWUD-Allowance for Conumables	Payment	PAY/10057/20-21	810.00	
7-Jan-21	JWUD-Allowance for Conumables	Payment	PAY/10058/20-21	210.00	
7-Jan-21	JWUD-Allowance for Conumables	Payment	PAY/10059/20-21	4,249.80	
7-Jan-21	SP-Expert Security Services	Payment	PAY/10060/20-21	30,981.00	
7-Jan-21	CONT-K.Kumar	Payment	PAY/10061/20-21	7,000.00	
8-Jan-21	EUC-Yageti Eshwar Rao	Payment	PAY/10062/20-21	4,200.00	
8-Jan-21	EUC-Miriyala Raju Kumar	Payment	PAY/10063/20-21	14,000.00	
8-Jan-21	SP-KGM & CO	Payment	PAY/10064/20-21	9,208.00	
9-Jan-21	ECARD-Logistics Expences Card	Payment	PAY/10065/20-21	400.00	
9-Jan-21	EMP-E.Prasad-Commission A/c	Payment	PAY/10066/20-21	2,550.00	
9-Jan-21	EMP-Rohith-Commission A/c	Payment	PAY/10067/20-21	1,650.00	
9-Jan-21	EMP-Kota Lakshmi Durga-Commission A/c	Payment	PAY/10068/20-21	1,650.00	
9-Jan-21	EMP-G.Murali-Commission A/c	Payment	PAY/10069/20-21	1,650.00	
9-Jan-21	SUP-Premier Engineering Corporation	Payment	PAY/10070/20-21	1,611.00	
9-Jan-21	SUP-Anisha Associates	Payment	PAY/10071/20-21	2,125.00	
9-Jan-21	SUP Y Pushpalatha	Payment	PAY/10072/20-21	27,242.00	
9-Jan-21	CONT-Homeline Infra Construction	Payment	PAY/10073/20-21	50,000.00	
9-Jan-21	EMP-CH.Ramesh-Commission A/c	Payment	PAY/10074/20-21	3,234.00	
9-Jan-21	EMP-K.Krishna Prasad-Commission A/c	Payment	PAY/10075/20-21	8,893.00	
9-Jan-21	EMP-K.Prabhakar Reddy-Commission A/c	Payment	PAY/10076/20-21	4,043.00	
9-Jan-21	EMP-Saritha-Commission A/c	Payment	PAY/10077/20-21	4,043.00	
9-Jan-21	EMP-Venkat Ramana Reddy Commission A/c	Payment	PAY/10078/20-21	6,737.00	
9-Jan-21	EMP-Gangu Vijay Raj	Payment	PAY/10079/20-21	399.00	
9-Jan-21	EMP-G-Rajesh Kumar	Payment	PAY/10080/20-21	1,599.00	
9-Jan-21	EMP-Anil Medaboina	Payment	PAY/10081/20-21	1,599.00	
9-Jan-21	EMP-Bathini Sadhana Salary A/c	Payment	PAY/10082/20-21	399.00	
9-Jan-21	EMP-Kavitha Salary A/c	Payment	PAY/10083/20-21	399.00	
9-Jan-21	EMP-Ithagoni Sandeesh Goud	Payment	PAY/10084/20-21	399.00	
9-Jan-21	EMP-R.Anand Kishore	Payment	PAY/10085/20-21	399.00	
9-Jan-21	PROMORD-Print Media-Exempted	Payment	PAY/10086/20-21	30,000.00	
9-Jan-21	SUP-Satish Electrical Works	Payment	PAY/10087/20-21	11,944.00	
11-Jan-21	OE-Electricity Supply	Payment	PAY/10088/20-21	647.00	
11-Jan-21	SUP-Venkateshwara Power Tech	Payment	PAY/10089/20-21	84,562.00	
13-Jan-21	SUP-Sai Lakshmi Enterprises	Payment	PAY/10090/20-21	12,900.00	
13-Jan-21	ECARD-Udavath Hemalatha	Payment	PAY/10091/20-21	9,745.00	
13-Jan-21	SUP-Sai Lakshmi Enterprises	Payment	PAY/10092/20-21	11,828.00	
13-Jan-21	EMP-Kavitha Salary A/c	Payment	PAY/10093/20-21	6,817.00	
13-Jan-21	EMP-Bathini Sadhana Salary A/c	Payment	PAY/10094/20-21	6,817.00	
13-Jan-21	OE-Electricity Supply	Payment	PAY/10095/20-21	4,640.00	
15-Jan-21	CONT-Narsing Rao Myllaram	Payment	PAY/10096/20-21	1,847.00	
15-Jan-21	OEUD-Consultancy Charges	Payment	PAY/10097/20-21	1,100.00	
Total:				14,29,810.00	

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10134/20-21**

Dated : **31-Dec-2020**

Particulars	Amount
Account :	
CONT-Mahaveer Gurjar	5,125.00
TDS-.75% Contract	(-)38.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Towards villa no 78 kitchen room tiles grouting and tap fixing properly villa no 67 common toilet grouting applied to flooring tiles and villa A 47 UTILITY tiles skirting reprieved details enclosed in voucher no 3737	
Amount (in words) :	
Indian Rupees Five Thousand Eighty Seven Only	
	₹ 5,087.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Estate**

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3737

Date : 31-12-2020

Contractor Name					From Date		To Date	
Mahaveer(Tile Contractor)					24-12-2020		30-12-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	9.00	3825.00	2125.00	0.00	0.00	0.00	1700.00	0.00
Mason	9.00	5400.00	3000.00	0.00	600.00	0.00	1800.00	0.00
Totals...	18.00	9225.00	5125.00	0.00	600.00	0.00	3500.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards vill no 78 kitchen room dado tiles grouting and tap fixed properly vill no 67 common toilet room grouting applied to the flooring tiles. villa no 47 utility tiles are skirting reprovided	5125.00
Job Work Description :	0.00
Total Amount %	5125.00
TDS : @ 0.75	38.44
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	5086.56
Rupees : Five Thousand Eighty Six and Paise Fifty Six Only.	

VERIFIED BY

31 DEC 2020

M. MAHESH KUMAR
MANAGER-AUDIT**Certified by:**Project Manager
Nilgiri Estates

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : ¹⁰⁰⁰²**PAY/10132/20-21**

^{02/01/2021}
Dated : **31-Dec-2020**

Particulars	Amount
Account :	
EUC DW Yageti Eshwar Rao	1,400.00
TDS-1.5% Contract	(-)21.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being neft towards 128,129,183,184 extra concrete chipping purpose of marbles & plumbing pipe vide voucher no.7451	
Amount (in words) :	
Indian Rupees One Thousand Three Hundred Seventy Nine Only	
	₹ 1,379.00



Prepared by: mnm@modiproperties.com



Approved by

Receiver's Signature

Hire Charges Voucher

Company Name : Nilgiri Estates
Project Name : Nilgiri Estate
Supplier Name : Eswar Rao .Yagftt

31-12-2020 12:47:58

Pages : 1 of 2

Voucher No :	7451
From Date :	24-12-2020
To Date :	30-12-2020

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
86334	21622	26-12-2020	Chipping machine (per day) Units : per day Rate : 700 Vill no:128 129 steps landing extra concrete chipping purpose of marbles(188841)	10:37	16:55	1	700	HC	700.00
86397	21627	28-12-2020	Chipping machine (per day) Units : per day Rate : 700 Villa no.183,184, extra concrete chipping for plumbing pipe(188840)	10:42	17:32	1	700	JW	700.00



Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

31-12-2020 12:47:58

Pages : 2 of 2

Advice for Payment

Company Name : Nilgiri Estates
Project Name : Nilgiri Estate
Supplier Name : Eswar Rao .Yagftt

Voucher No : 7451

PARTICULARS

Hire Charges - Job Work Payment

Villa no 183,184, extra concrete chipping for plumbing pipe and villa no.128,129 Steps landing extra concrete chipping purpose of marble.

Amount Payable :- 700.00

Amount

1400.00

Hire Charges - On A/C Payment

Amount Payable :- 700.00

0.00

Other Additions :

0.00

Gross 1400.00

TDS% 1.50

TDS Amount 21.00

CGST% 0.00 0.00 SGST% 0.00 0.00

Total GST Amount 0.00

0.00

Total 1379.00

Rupees : One Thousand Three Hundred Seventy Nine Only.

VERIFIED BY

31 DEC 2020

M. MAHESH KUMAR
MANAGER-AUDIT

Certified by:

Project Manager
Nilgiri Estates

Project Manager

Accounts Manager

Managing Director

Nilgiri Estates

HC 86334

Nilgiri Estate

HC Date	Veh No	Start Time	End Time	Pay Type	21622
26-12-2020		10:37	16:55	HC	

Equipment

Chipping machine (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00



Supplier Name

Eswar Rao .Yagftt

Work Description :-

Vill no: 128 129 steps landing extra concrete chipping purpose of marbles(188841)

Rupees : Seven Hundred Only.



Printed On 29-12-2020 11:58:37

Certified by:
Project Manager
Nilgiri Estates

2215-2216

Material Shifting Authorization Form

No.

188841

Date	26-12-2021.	Time	
Authorized By	Amir	Engg. Sign	As
Material to be shifted	U.No: 128, 129 Steps Landing Extra		
Shift from	concret chipping. Purpose of Marbles		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☒ Other _____		
Vehicle No.	—	Vehicle Owner	Eshwar Rao
Hire charges register serial no.	21622		
Security / Supervisor Sign	Amir	Start Time	10:37
		Stop Time	16:55

Nilgiri Estates

HC 86397

Nilgiri Estate

HC D	Veh No	Start Time	End Time	Pay Type
28-12-2020		10:42	17:32	JW

21627

Equipment

Chipping machine (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00



Supplier Name

Eswar Rao .Yagftt

Work Description :-

Villa no.183,184, extra concrete chipping for plumbing pipe(188840)

Rupees : Seven Hundred Only.



Printed On 30-12-2020 15:51:50

Certified by:

Project Manager
Nilgiri Estates

2221-2234

Material Shifting Authorization Form

No. 188840

Date	28-12-2020	Time	
Authorized By	G. RASESH	Engg. Sign	
Material to be shifted	V. No: 183, 184, Extra concrete Chipping		
Shift from	for PLumbing pipe line,		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☒ Other _____		
Vehicle No.	-	Vehicle Owner	Eshwar Rao
Hire charges register serial no.	21627		
Security / Supervisor Sign		Start Time	10:42
		Stop Time	17:32

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : ¹⁰⁰⁰³ **PAY/10132/20-21**

^{02/01/2021}
Dated : **31-Dec-2020**

Particulars	Amount
Account :	
DW-Tirupathi Sing	2,925.00
TDS-.75% Contract	(-)22.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Towards villa no 156 head room door refined due to the plumb villa no 184 head room refined voucher no 3738	
Amount (in words) :	
Indian Rupees Two Thousand Nine Hundred Three Only	
	₹ 2,903.00

 Prepared by: mnm@modiproperties.com

 Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3738

Date : 31-12-2020

Contractor Name	From Date	To Date
Thirupathi.corpenter	24-12-2020	30-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	3.00	1200.00	1200.00	0.00	0.00	0.00	0.00	0.00
Mason	3.00	1725.00	1725.00	0.00	0.00	0.00	0.00	0.00
Totals...	6.00	2925.00	2925.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 156 head room door refined due the plumb villa no 184 head room refined due to the plumb	2925.00
Job Work Description :	0.00
Total Amount %	2925.00
TDS : @ 0.75	21.94
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	2903.06
Rupees : Two Thousand Nine Hundred Three and Paise Six Only.	

VERIFIED BY

31 DEC 2020

M. MAHESH KUMAR
MANAGER-AUDIT**Certified by:**Project Manager
Nilgiri Estates
Manager

Approved By Admin

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : ¹⁰⁰⁰⁴ **PAY/10133/20-21**

Dated : ^{21/12/20} **31-Dec-2020**

Particulars	Amount
Account :	
DW-K Kiran	5,700.00
TDS-.75% Contract	(-)43.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Towars in club house 2nd floor store room fans fixing cable wide voucher no 3736	
Amount (in words) :	
Indian Rupees Five Thousand Six Hundred Fifty Seven Only	
	₹ 5,657.00


Prepared by: mnm@modiproperties.com


Approved by


Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3736

Date : 31-12-2020

Contractor Name	From Date	To Date
k.kiran ele	24-12-2020	30-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	6.00	2400.00	2400.00	0.00	0.00	0.00	0.00	0.00
Mason	6.00	3300.00	3300.00	0.00	0.00	0.00	0.00	0.00
Totals...	12.00	5700.00	5700.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards in club house 2nd floor store room fans fixing cable line fixing to the Compound wall v.no 167 gate lighting fixing vill no 153 to 160 villa plates fixing.	5700.00
Job Work Description :	0.00
Total Amount %	5700.00
TDS : @ 0.75	42.75
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	5657.25
Rupees : Five Thousand Six Hundred Fifty Seven and Paise Twenty Five Only.	

VERIFIED BY

31 DEC 2020

M. MAHESH KUMAR
MANAGER-AUDIT**Certified by:**Project Manager
Nilgiri Estates

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher


No. : ¹⁰⁰⁰⁵ **PAY/10132/20-21**

Dated : ^{21/12/21} **31-Dec-2020**

Particulars	Amount
Account : DW-Mohammad Khudoos TDS-.75% Contract	4,750.00 (-) 36.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Towards villa no 121 finishing eworks repair works villa no 158 at utility work wide voucher no 3735	
Amount (in words) : Indian Rupees Four Thousand Seven Hundred Eighty Six Only	
	₹ 4,786.00


Prepared by: mnm@modiproperties.com


Approved by


Receiver's Signature

Attendance Details
Nilgiri Estate
 Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3735

Date : 31-12-2020

Contractor Name					From Date		To Date	
MD Khudoos plumbing work					24-12-2020		30-12-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	10.00	4000.00	2000.00	0.00	1200.00	0.00	800.00	0.00
Mason	10.00	5500.00	2750.00	0.00	1650.00	0.00	1100.00	0.00
Totals...	20.00	9500.00	4750.00	0.00	2850.00	0.00	1900.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : vill no 121 finishing tank repair and commode repair works .Vill no158 at utility work. Vill no 115 utility tiles CP jalli finishing and villa no 113 at utility tap provided	4750.00
Job Work Description :	0.00
Total Amount %	4750.00
TDS : @ 0.75	35.63
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	4714.38
Rupees : Four Thousand Seven Hundred Fourteen and Paise Thirty Eight Only.	



Approved By Admin



Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :


Payment Voucher

No. : ¹⁰⁰⁰⁶
~~10132~~ **PAY/10132/20-21**

Dated : ^{21/12/21}
~~31-Dec-2020~~

Particulars	Amount
Account :	
DW-Mudia Sunil Reddy	5,700.00
TDS-.75% Contract	(-)43.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
being neft towards 147,148,149 bathrooms hole packing. in security room civil patch work vide voucher no.3734	
Amount (in words) :	
Indian Rupees Five Thousand Six Hundred Fifty Seven Only	
	₹ 5,657.00


Prepared by: mnm@modiproperties.com


Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3734

Date : 31-12-2020

Contractor Name	From Date	To Date
Sunil Reddy Civilwork	24-12-2020	30-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	30.00	12000.00	2400.00	0.00	9600.00	0.00	0.00	0.00
Mason	30.00	17250.00	3450.00	0.00	13800.00	0.00	0.00	0.00
Totals...	60.00	29250.00	5850.00	0.00	23400.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : V.no 147 148 149 bathroom Hole packing and headroom para fit wall edges finishing. In security room civil patch work .Vill no 168 parking tilesfinishing works.	5700.00
Job Work Description :	0.00
Total Amount %	5700.00
TDS : @ 0.75	42.75
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	5657.25
Rupees : Five Thousand Six Hundred Fifty Seven and Paise Twenty Five Only.	



Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : ¹⁰⁰⁰⁷ **PAY/10132/20-21**

Dated : ^{21/12/2021} **31-Dec-2020**

Particulars	Amount
Account :	
JWUD-Allowance for Conumables	1,485.00
JWUD-Allowance for Equipment	2,970.00
JWUD-Labour Charges	2,970.00
TDS-.75% Contract	(-)56.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online transaction to M.Narsing Rao of painting works voucher no 3741 details enclosed	
Amount (in words) :	
Indian Rupees Seven Thousand Three Hundred Sixty Nine Only	
	₹ 7,369.00


Prepared by: mnm@modiproperties.com


Approved by

Receiver's Signature

Attendance Details
Nilgiri Estate
 Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3741

Date : 31-12-2020

Contractor Name	From Date	To Date
M.Narsing Rao -PAI- Con	24-12-2020	30-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	14.50	7975.00	0.00	0.00	7425.00	0.00	550.00	0.00
Totals...	14.50	7975.00	0.00	0.00	7425.00	0.00	550.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no 66 internal walls painting removed and applied birla wall care putty in master bedroom common bedroom and hall 2 coats of putty applied and OBD white paint v.no 58 57 65 79 putty applying and external lofts edges finishing	7425.00
Total Amount %	7425.00
TDS : @ 0.75	55.69
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	7369.31
Rupees : Seven Thousand Three Hundred Sixty Nine and Paise Thirty One Only.	



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing Director



S. No. 14413

Company	NE	Project	NE
No. of workers required	04	Date	28-12-20
No. of head mason	-	No. of male helper	02
No. of mason	02	No. of female helper	-
Required from date	28-12-20	Required to date	28-12-20
Job Description:	Painting work.		

Description	Quantity	Rate	Amount
In vno 66 Interio wall's Painting removed and applied	309 sft	14/-	4326/-
Extra wall Care Putty in master bedroom			
Common bedroom and hall. 2 coats of Putty applied and			
Decorating OBD white Paint.			
Total Amount			4326/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Asin		M. Narsing Rao	Narsing

Job Work Details

S. No. **14421**

Company	NE	Project	NE
No. of workers required	04	Date	29-12-20
No. of head mason	—	No. of male helper	02
No. of mason	02	No. of female helper	—
Required from date	29-12-20	Required to date	29-12-20

Job Description:

Painting work.

Description	Quantity	Rate	Amount
V. no 58, 57, 65, 79 Villa's Parapet wall Putty applying and External left's edge's finishing.	310 sq ft	14/-	4340/-
Total Amount			4340/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Amr		M. Narsingh	m. narsingh

Annexure - A
Approval for department labour/job work

Company Name:	NE	Site:	NE
Villa/Flat/Block No.	127, 128, 129, 130, 131, 132, 147, 148, 149		
Details of additional labour required			
Contractor name		Job work	
Type of labour		G. Mannam	
	Earthwork	No. of pairs required	04
From date	24-12-20	To date	31-12-20
Required for: material shifting, Debris removing			
Details of additional labour required			
Contractor name		Job work	
Type of labour		Mudia Sunil Reddy	
	CIVIL	No. of pairs required	04
From date	24-12-20	To date	31-12-20
Required for: For unfinished work's			
Details of additional labour required			
Contractor name		Job work	
Type of labour		M.D. Kuddhus	
	Plumbing	No. of pairs required	01
From date	24-12-20	To date	31-12-20
Required for: Removing rain water pipes and repairing Property.			
Details of additional labour required			
Contractor name		Job work	
Type of labour		M. Narasing Rao	
	Painter	No. of pairs required	02
From date	24-12-20	To date	31-12-20
Required for: Applying lime wash coat			
Remarks: Partly on Parapet wall and External loft's.			
Approved by Project Manager		Approved by M.D.	
Date:	24-12-2020	Date:	
Sign:		Sign:	

Notes: 1. Request can be sent by email. 2. Approval on request can also be taken during M.D's site visit. 3. In case of emergency work can be started and request sent by email before 2 p.m.

24/12/20

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10132/20-21**

Dated : **31-Dec-2020**

Particulars	Amount
Account :	
JWUD-Allowance for Consumables	4,727.00
JWUD-Allowance for Equipment	9,453.00
JWUD-Labour Charges	9,453.00
TDS-.75% Contract	(-177.00)
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being online transaction to G Mannem to earth works voucher no 3742 details enclosed	
Amount (in words) : Indian Rupees Twenty Three Thousand Four Hundred Fifty Six Only	
	₹ 23,456.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Estate
 Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3742

Date : 31-12-2020

Contractor Name	From Date	To Date
G Mannem Earthwork	24-12-2020	30-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	59.00	23600.00	6000.00	0.00	13600.00	0.00	4000.00	0.00
Male Helper	56.50	25425.00	6750.00	0.00	14625.00	0.00	4050.00	0.00
Totals...	115.50	49025.00	12750.00	0.00	28225.00	0.00	8050.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards Debris removing from villa no 161 and 116 fronsite to out of the site material shifting from stores club house to motage villa stores Near villa 170 to 147 pavers shifting for foothpath purpose from villa no 182 to 147 dust shifting for footh path purpose near villa no 58 82 debris removing from site to out of the site Pavers removed in set back area from villa no 153	23634.00
Total Amount %	23634.00
TDS : @ 0.75	177.26
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	23456.75
Rupees : Twenty Three Thousand Four Hundred Fifty Six and Paise Seventy Four Only.	



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Job Work Details

S. No. **14403**

Company	NE	Project	NE
No. of workers required	08	Date	24-12-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	24-12-20	Required to date	24-12-20
Job Description:	Back filling , Debris removing.		

Material shifting.

Description	Quantity	Rate	Amount
Debris removing from road 161 and 116 from site to out of the site.	1103 sft	02/-	2206/-
Material shifting from stores (Caulhouse) to mortgage via stores.	601 sft	02/-	1202/-
Total Amount			3408/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Anil		G. Mannam	G. Bell

Job Work Details

S. No. **14410**

Company	NE	Project	NE
No. of workers required	08	Date	25-12-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	25-12-20	Required to date	25-12-20
Job Description:	PAVER'S Paver's shifting, Dust shifting,		
Description	Quantity	Rate	Amount
Neon v. no 170 to 147 Paver's shifting for foot Path Porber.	1130 sft	02/-	2260/-
From v. no 182 to 142 Dust shifting for foot Path Porber.	593 sft	02/-	1186/-
Total Amount			3446/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Andy		G. Mannam	G. Bellu

Job Work Details

S. No. **14412**

Company	NE	Project	NE
No. of workers required	08	Date	26-12-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	26-12-20	Required to date	26-12-20
Job Description:	Debris removing, Removing Paver's fine set back of vno 153.		
Description	Quantity	Rate	Amount
NEAR vno 58, 82 debris removing from site to out of the site.	850 sq ft	02/-	1700/-
Paver's removed in set back area from vno 153 due to sunken tiles.	850 sq ft	02/-	1700/-
Total Amount			3400/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Amey	A	G. Mannam	G. Ban

Job Work Details

S. No. **14413**

Company	NE	Project	NE
No. of workers required	08	Date	28-12-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	28-12-20	Required to date	28-12-20
Job Description:	Removing Pavex's, Removing sunken Tiles.		
Description	Quantity	Rate	Amount
Removing Pavex's in room 153 set back due to all Pavex's sunken and Bu master bathroom tiles and Hall tiles sunken All tiles also removed.	1950 sft	02/-	3900/-
Total Amount			3900/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Am		G. Mannan	G. Behn

Job Work Details

S. No. 14416

Company	NE	Project	NE
No. of workers required	08	Date	28-12-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	28-12-20	Required to date	28-12-20

Job Description: Material shifting.


Description	Quantity	Rate	Amount
From vista site Bathroom in tiles and			
From sov to kitchen Platform granite pillars	1390 sq ft	02/-	2780/-
Debi's removing wood and 161.	370 sq ft	02/-	740/-

Total Amount 3520/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Am		G. Manuam	G. Balu




Job Work Details

S. No. **14422**

Company	NE	Project	NE
No. of workers required	08	Date	30-12-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	30-12-20	Required to date	30-12-20
Job Description:	Parking Area Removing, Street light Pole fixing		
Description	Quantity	Rate	Amount
In vno 153 Parking Area in curing	910.5 ft	02/-	1820/-
Extra area Pavement Removal			
Street light Pole fixing near	570.5 ft	02/-	1140/-
Vno 147 and 151			
Total Amount			2960/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Amir		G. Mannan	G. Beir

Annexure - A

Approval for department labour/job work

Company Name:	NE	Site:	NE
Villa/Flat/Block No.	127, 128, 129, 130, 131, 132, 147, 148, 149		
Details of additional labour required Job work			
Contractor name		G. Mannam	
Type of labour	Earthwork	No. of pairs required	04
From date	24-12-20	To date	31-12-20
Required for: Material shifting, Debris removing			
Details of additional labour required Job work			
Contractor name		Mudia Sunil Reddy	
Type of labour	CIVIL	No. of pairs required	04
From date	24-12-20	To date	31-12-20
Required for: For unfinished work's			
Details of additional labour required Job work			
Contractor name		M.D. Kuddhus	
Type of labour	Plumbing	No. of pairs required	01
From date	24-12-20	To date	31-12-20
Required for: Removing rain water pipes and repairing Property.			
Details of additional labour required Job work			
Contractor name		M. Narasing Rao	
Type of labour	Painter	No. of pairs required	02
From date	24-12-20	To date	31-12-20
Required for: Applying lime wash coat			
Remarks: Only on Parapet wall and external loft's.			
Approved by Project Manager		Approved by M.D.	
Date: 24-12-2020		Date: 	
Sign: 		Sign: 	

Notes: 1. Request can be sent by email. 2. Approval on request can also be taken during M.D. site visit. 3. In case of emergency work can be started and request sent by email before 2 p.m.

24/12/20

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10132/20-21**

Dated : **31-Dec-2020**

Particulars	Amount
Account :	
JWUD-Allowance for Conumables	4,644.00
JWUD-Allowance for Equipment	9,288.00
JWUD-Labour Charges	9,288.00
TDS-.75% Contract	(-)174.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online transaction to sunil reddy to civil works voucher no 3743 details enclosed	
Amount (in words) :	
Indian Rupees Twenty Three Thousand Forty Six Only	
	₹ 23,046.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3743

Date : 31-12-2020

Contractor Name	From Date	To Date
Sunil Reddy Civilwork	24-12-2020	30-12-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	30.00	12000.00	2400.00	0.00	9600.00	0.00	0.00	0.00
Mason	30.00	17250.00	3450.00	0.00	13800.00	0.00	0.00	0.00
Totals...	60.00	29250.00	5850.00	0.00	23400.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no 180(D) 183(D) Elevation window edges finishing work and villa no 164 seepage effected wall finishing in villa no 151 152 staircase mild lands edges wall laying in common bathroom villa no 111 kitchen plat form relayed due very hight of per our standard villa no 151 152 153 blue oxide working given for QC Check purpose and stair case brick work laying in the villa.	23220.00
Total Amount %	23220.00
TDS : @ 0.75	174.15
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	23045.85
Rupees : Twenty Three Thousand Fourty Five and Paise Eighty Five Only:	



Approved By Admin



Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Job Work Details

S. No. **14409**

Company	NE	Project	NE
No. of workers required	08	Date	24-12-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	24-12-20	Required to date	24-12-20
Job Description:	CIVIL work.		

Description	Quantity	Rate	Amount
Vino 180 CDJ, 183 CDJ	4305 ft	09/-	3870/-
185 CDJ, 170 CDJ			
Elevation window			
edges finishing			
work and vino			
164 see page 67			
work finishing			
Total Amount			3870/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Amey		M. J. Reddy	M. J. Reddy

Job Work Details

S. No. 14411

Company	NE	Project	NE
No. of workers required	08	Date	26-12-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	26-12-20	Required to date	26-12-20
Job Description:	CIVIL work.		
Description	Quantity	Rate	Amount
In v.no 151, 152 Staircase midland			
Brick work laying	460 sft	09/-	4140/-
and v.no 151, 152 ledge wall layed			
In Common Bathroom.			
Total Amount			4140/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
		M. SUNIL REDDY	M. SUNIL



Job Work Details

S. No. **14414**

Company	NE	Project	NE
No. of workers required	08	Date	27-12-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	27-12-20	Required to date	27-12-20
Job Description:	CIVIL work.		
Description	Quantity	Rate	Amount
Vinod III Kitchen Flat for work			
due very high of per own standard	4355ft	09/-	3915/-
Total Amount			3915/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Ang		M. SUNIL Reddy	m. sunil

Job Work Details

S. No. **14415**

Company	NE	Project	NE
No. of workers required	08	Date	28-12-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	28-12-20	Required to date	28-12-20
Job Description:	CIVIL work.		
Description	Quantity	Rate	Amount
Vand 151, 152, 153 blue oxide marking given for RCC wall purpose and stair	429 sq ft	09/-	3861/-
Casework work laying in the vitral. and hole Racking at Head room.			
Total Amount			3861/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
		M. SUNIL REDDY	M. SUNIL

Job Work Details

S. No. **14420**



Company	NE	Project	NE
No. of workers required	08	Date	29-12-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	29-12-20	Required to date	29-12-20
Job Description:	CIVIL WORK		
Description	Quantity	Rate	Amount
V. no 89 External wall crack filling and	230 sq ft	09/-	2070/-
V. no 126 Head room crack filling, tuckering edge finishing.			
V. no 152 Hair crease below brick work and plastering.	197 sq ft	09/-	1773/-
Total Amount			3843/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Andy		M. SONIL REDDY	M. SONIL

Job Work Details

S. No. **14423**

Company	NE	Project	NE
No. of workers required	08	Date	30-12-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	30-12-20	Required to date	30-12-20
Job Description:	CIVIL work.		
Description	Quantity	Rate	Amount
V. no 183, 184, 185, 179	399 sft	09/-	3591/-
Drift area laying			
P.c.c. bed and			
Kalai finishing.			
Total Amount			3591/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Anil		M. Suvil Reddy	M. Suvil

Annexure - A
Approval for department labour/job work

Company Name:	NE	Site:	NE
Villa/Flat/Block No.	127, 128, 129, 130, 131, 132, 147, 148, 149		
Details of additional labour required			
Contractor name		Job work	
Type of labour		G. Mannam	
From date		No. of pairs required	
24-12-20		04	
To date		31-12-20	
Required for: material shifting, Debris removing			
Details of additional labour required			
Contractor name		Job work	
Type of labour		Mudia Sunil Reddy	
From date		No. of pairs required	
24-12-20		04	
To date		31-12-20	
Required for: For unfinished work's			
Details of additional labour required			
Contractor name		Job work	
Type of labour		M.D. Kuddhus	
From date		No. of pairs required	
24-12-20		01	
To date		31-12-20	
Required for: Removing rain water pipes and repairing properly.			
Details of additional labour required			
Contractor name		Job work.	
Type of labour		M. Narasing Rao	
From date		No. of pairs required	
24-12-20		02	
To date		31-12-20	
Required for: applying lime wall coat			
Remarks: Putty on parapet wall and external lot's.			
Approved by Project Manager		Approved by M.D.	
Date: 24-12-2020		Date:	
Sign: 		Sign: 	

Notes: 1. Request can be sent by email. 2. Approval on request can also be taken during M.D's site visit. 3. In case of emergency work can be started and request sent by email before 2 p.m.

24/12/20