

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
GSTIN/UID: 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

Purchase Voucher

10467
No. : PUR/10467
Ref.: 141 dt. 29-Jan-2021

31-01-2021
Dated : 31-01-2021

Party's Name: CONT-Veldi Karunakar Reddy

GSTIN/UID : 36AKGPR0150G1ZD

Particulars		Amount
Tiles, Granite, Etc. GST 5%	2,26,892.00	₹ 2,38,237.00
Input CGST	5,672.30	
Input SGST	5,672.30	
OIE-Roundoff	0.40	

On Account of :

Being amount credited to Veldi Karunakar Reddy towards wall cladding tiles work for villa no:01,25,50 work done from 17-12-2020 to 23-12-2020 vide bill no:141,dt:29-01-2021 & PO no:72273,dt:21-11-2020

Amount (in words) :

Indian Rupees Two Lakh Thirty Eight Thousand Two Hundred Thirty Seven Only

for CONT-Veldi Karunakar Reddy

Prepared by: ramakrishna

Approved by

Receiver's Signature

Scan ID: 64863

PURCHASE DIVISION,
Advice for approval for credit to contractor

Date:	30/01/2021	Prepared by:	T.D. Murthy
WO no.	70177/72273	WO date.	21/11/2020
Contractor Name	Karunakar Reddy	WO amount – A	Rs. 6,36,300/-
Firm/Company	Serene Constructions LLP	Project name	Serene Farms
Nature of work	Cladding Tiles		
Villa/flat/block no.	01,25,50 & 30.		
Request for payment date	23/12/2020	Request for payment amount – B	Rs. 3,09,215/-
GST on bills – C	Rs. 15,461/-	Total D = B + C	Rs. 3,24,676/-
Work done from	17/12/2020	Work done to	23/12/2020
Sl. No	Bill No.	Bill date	Bill amount
1.	141	29/01/2021	Rs. 2,38,237/-
2.	142	29/01/2021	Rs. 86,439/-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 3,24,676/-
Amount F - Voucher payment amount F (D-E) – 40% labour charges, 40% allowance for consumables and 20% transport charges – or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 3,24,676/-
Amount J – Difference A-B (should be nil)			Rs. 3,27,085/-
Amount K – Difference D-E-F (should be nil)			-
Quantity received as per WO	☒ Yes ☐ Excess received ☐ Short received ☐ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☒ Yes ☐ No – wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)	☐ Yes – Rs. /- ☒ No		
Payment – due date	30/01/2021		
Remarks: Final bill received, please check advance and release the balance payment.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	30/01/2021	30/01/2021	30/01/2021

Notes: 1. In case amount to be credited to contractor and the bills total does not match, prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-



Ph : 9440407992

VELDI KARUNAKAR REDDY

Flooring & Decorative Tiles

8-2-120/120/1/3/A, Road No.10, Banjara Hills, Hyderabad - 500034.

Seller GST No. 36AKGPR0150G1ZD

Invoice No. 142

State: Telangana State Code : 36.

Invoice Date : 29/01/2021

Details of Receiver / Billed to. Serne Constructions LLP

Address: _____ F.O.W., 72273

Buyer GST No.: 36ACVFS 7909 PT2V

State..... Code.....

[illegible]

pees in words : Eighty six thousand
four hundred twenty nine only

Terms & Conditions:

Goods once sold cannot be taken back or exchanged

Subject to Hyderabad Jurisdiction.

All the overdue bill charged @ 24% per annum

Total Amount	82323
--------------	-------

Add CGST @ 2.5%	90.58
-----------------	-------

Add SGST @ 2.5%	90.58
-----------------	-------

Grand Total	86439
-------------	-------

For **VELDI KARUNAKAR REDDY**

Vijay Kumar Reddy
Signature

4491 to 4493

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		04		Date - site bills Register		23/12/20	
Company Name:		Serene constructions		Site:		Serene farms	
Name of Contractor		Karanakar Reddy					
Nature of work		Wall cladding tiles work					
Work done		From Date		To Date			
		17/12/20		23/12/20			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Villa-01, 25, 50	2203	103/-	SFT	2,26,892/-		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:						
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.		Work completed.		PO/WO date:			
Remarks : PO. no - 72273							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 23-12-20		Date: 24/12/2020		Date:			
Sign: <i>[Signature]</i>		Sign: <i>[Signature]</i>		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
26 DEC 2020
SOHAM MCDI
MANAGING DIRECTOR

MEASUREMENT SHEET								
COMPANY NAME		SERENE CONSTRUCTIONS LLP			APPROVED BY			
PROJECT		SERENE FARMS			SIGN:			
WORK DISCRIPTION		WALL CLADDING TILES WORK						
PREPARED BY		SYED GOLAM SARWAR						
DATE		23-Dec-20						
CONTRACTOR NAME		KARUNAKAR REDDY						
			A	B	C	D	E=AxBxCxD	F
SL NO	ITEM HEAD	ITEM DISCRIPTION	LENGTH	WIDTH	HEIGHT	NOS	QUANTITY	UNITS
1	VILLA NO-01,25,50(1200 SFT)	FIXING OF WALL CLADDING TILES						
		NORTH SIDE OF DRAWING ROOM	16.16	1	10	3	484.8	SFT
		EAST SIDE OF CHILDREN BEDROOM	12.25	1	10.66	3	391.8	SFT
		NORTH SIDE OF CHILDREN BEDROOM	13	1	10.66	3	415.7	SFT
		WEST SIDE OF MASTER BEDROM	14.41	1	10	3	432.3	SFT
		SOUTH SIDE OF VILLA	13	1	10	3	390	SFT
		EAST SIDE OF DRAWING ROOM	13.08	1	10	3	392.4	SFT
		GATE PILLARS	2	1	5.33	6	64.0	SFT
						TOTAL (A)	2571	sft
		DEDUCTION FOR DOOR ON NORTH SIDE	3.5	1	7	3	73.5	SFT
		DEDUCTION FOR WINDOW ON NORTH SIDE	6	1	4.5	3	81	SFT
		DEDUCTION FOR WINDOW ON NORTH SIDE OF CHILD- REN BEDROOM	6.83	1	7.41	3	151.8	SFT
		DEDUCTION FOR WINDOW ON SOUTH SIDE	1.91	1	4.5	3	25.8	SFT
		DEDUCTION FOR WINDOW ON EAST SIDE	2	1	6	3	36.0	SFT
						TOTAL (B)	368	sft
						sub total (A-B)	2203	SFT

19. 4490

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		05		Date - site bills Register		23/12/20	
Company Name:		Serene constructions		Site:		Serene farms	
Name of Contractor		Karunakar Reddy					
Nature of work		wall cladding tiles work					
Work done		From Date		To Date			
		17/12/20		23/12/20			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Villa-30	799	103/-	SFT	82,323/-		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				82,323		
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.		72273		PO/WO date:			
Remarks : work completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 23-12-20		Date: 24/12/2020		Date:			
Sign: <i>[Signature]</i>		Sign: <i>[Signature]</i>		Sign: <i>[Signature]</i>			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
SOHAM MOHA
MANAGING DIRECTOR

MEASUREMENT SHEET							
COMPANY NAME		SERENE CONSTRUCTIONS LLP			APPROVED BY		
PROJECT		SERENE FARMS			SIGN:		
WORK DISCRIPTION		WALL CLADDING TILES WORK					
PREPARED BY		SYED GOLAM SARWAR					
DATE		23-Dec-20					
CONTRACTOR NAME		KARUNAKAR REDDY					
			A	B	C	D	E=AxBxCxD
SL NO	ITEM HEAD	ITEM DISCRIPTION	LENGTH	WIDTH	HEIGHT	NOS	QUANTITY
1	VILLA NO-30(1000 SFT)	FIXING OF WALL CLADDING TILES					
		NORTH SIDE	14	1	11	1	154 SFT
		NORTH SIDE OF PORTICO	15.66	1	10.5	1	164.4 SFT
		EAST SIDE OF CHILDREN BEDROOM	14	1	11	1	154.0 SFT
		EAST SIDE OF PORTICO	9	1	11	1	99 SFT
		SOUTH SIDE MASTER BEDROOM	17	1	12	1	204 SFT
		WEST SIDE OF MASTER BEDROOM	14	1	12	1	168 SFT
		GATE PILLARS	2	1	5.33	2	21.3 SFT
						TOTAL (A)	965 sft
		WINDOW1	6	1	4.5	1	27 SFT
		WINDOW2	2	1	6	2	24 SFT
		WINDOW3	2	1	4.5	2	18.0 SFT
		WINDOW4	6	1	6	2	72.0 SFT
		DOOR	3.5	1	7	1	24.5 SFT
						TOTAL (B)	166 sft
						sub total (A-B)	799 SFT

ESTIMATE						
COMPANY NAME		SERENE CONSTRUCTIONS LLP	APPROVED BY			
PROJECT		SERENE FARMS	SIGN:			
WORK DESCRIPTION		WALL CLADDING TILES WORK				
PREPARED BY		SYED GOLAM SARWAR				
DATE		23-Dec-20				
CONTRACTOR NAME		KARUNAKAR REDDY				
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE	AMOUNT
1	VILLA NO-30(1000 SFT)	FIXING OF WALL CLADDING TILES	799	SFT	103	82,323
						-

299.252 x 103

Purchase Order

Page(s) 1 Of 1

08-09-2020 12:09:48



70177

03.09.20 11:50:24

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	70177	150350
Doc Date	08-09-2020	
Quote No	Nil	
Quote Date	30-12-2017	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	3,000.00	105.00	0.00	18.00	371,700.00
Total Order Value . . .					371,700.00

Rupees : Three Lakh(s) Seventy One Thousand Seven Hundred Only.

Terms and Conditions :-

Specification / Brand	All items shall be of 10mm to 14mm thickness, Terracotta color.
Payment Terms	40% as advance and 60% after delivery of materials & completion of all works
Tax	All taxes included in above price.
Delivery Date	Within 7days
Delivery Location	Serene Farms Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503 Phone. ..
Penalty For Delay	Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	Nil
Advance Paid	Rs. 1,48,680/- vide cheque no. , dtd.
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/U/L included. Above order for elevation of villas no. 25, 15 & 14 purpose. Laticrete & Laying charges included in above price.
Completion Date	Work to be completed in 5days. Penalty of 5% of order value per week shall be levied for delay
Measurment	Nil
Security	Nil
Remarks	

⇒ Part Bill received of Rs. V.no: 14, 15
and Bal. Bill of V.no: 25 is
Pending

uf
29/12/20

⇒ Final Bill received

uf
30/1/20.

For **Serene Constructions LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		SERENE CONSTRUCTION LLP		Date:		05-09-20	
Site & Phase:		Serene farms		Time:		11.30	
Supplier		Veldi karunakar reddy		Req. No.		150350	
Material required before date:			Asap		ID No.		59635
No	Description	Size	Quantity	Units	Inward No	Date	
1	Wall cladding tiles	9"x3"	3000	Sft			
2							
3							
4							
5							
6							
7							
8							
9							
10							
The above material is required for villa-25,15,14							
Prepared By		SYED GOLAM SARWAR		Approve by			
Sign. & Date		05-09-20		Sign. & Date			

NOTE: on receipt of material at site write inward number and date in last 2 columns.



APPROVED BY
07 SEP 2020
SOHAM MODI
MANAGING DIRECTOR

Estimate/Draft PO

Page(s) 1 Of 1

07-09-2020 13:56:03

Original / Office Copy / Purchase Div.Copy

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Draft PO for Approval**Supplier Details**

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	70177	150350
Doc Date	07-09-2020	
Quote No	Nil	
Quote Date	30-12-2017	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	3,000.00	105.00	0.00	18.00	371,700.00
Total Order Value . . .					371,700.00

Rupees : Three Lakh(s) Seventy One Thousand Seven Hundred Only.

Terms and Conditions :-

Specification / Brand	All items shall be of 10mm to 14mm thickness, Terracotta color.
Payment Terms	40% as advance and 60% after delivery of materials & completion of all works
Tax	All taxes included in above price.
Delivery Date	Within 7days
Delivery Location	Serene Farms Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503 Phone. ..
Penalty For Delay	Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	Nil
Advance Paid	Rs. 1,48,680/- vide cheque no. , dtd.
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/UL included. Above order for elevation of villas no. 25,15 & 14 purpose. Laticrete & Laying charges included in above price.
Completion Date	Work to be completed in 5days. Penalty of 5% of order value per week shall be levied for delay
Measurment	Nil
Security	Nil
Remarks	



T.D. M. Reddy
21/9/20

For **Serene Constructions LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Karunakar Reddy****Draft PO for Approval**

Name : _____

Name : _____

Date : __/__/__

Purchase Order



72273

16.11.20 11:21:50

Page(s) 1 Of 1

21-11-2020 12:18:50

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	72273	150421
Doc Date	21-11-2020	
Quote No	Nil	
Quote Date	30-12-2017	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	2,400.00	105.00	0.00	5.00	264,600.00
Total Order Value . . .					264,600.00

Rupees : Two Lakh(s) Sixty Four Thousand Six Hundred Only.

Terms and Conditions :-**Specification / Brand** All items shall be of 10mm to 14mm thickness, Terracotta color.**Payment Terms** 40% as advance and 60% after delivery of materials & completion of all works**Tax** All taxes included in above price.**Delivery Date** Within 7days

Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503
Phone. ..

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** Rs. 1,05,840/- vide cheque no. , dtd.**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/U/L included. Above order for elevation of vills no. 1,30 & 50. Laticrete & Laying charges included in above price.**Completion Date** Work to be completed in 5days. Penalty of 5% of order value per week shall be levied for delay**Measurment** Nil**Security** Nil**Remarks**For **Serene Constructions LLP**

Authorised Signatory

(Signature)
21/11/2020

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Name : _____

Date : ____/____/____

Serene farm wall cladding and roof tiles Estimation 18-11-20.xlsx

A) Wall cladding tiles estimation							
Sl no	Villa no	SUBA	Units	Quantity of materials	Add 5% for wastage	Materials to be order	Remarks
1	1	1200	sft	800	40	840	
2	50	1200	sft	800	40	840	
3	30	1000	sft	680	34	714	
4	Club house repair			250	12.5	262.5	
		Total		2,530	127	2,657	
B) Roof tiles estimation							
Sl no	Villa no	SUBA	Units	Quantity of materials	Add 5% for wastage	Materials to be order	Remarks
1	50	1200	sft	223	11.15	234.15	
2	27	1000	sft	223	11.15	234.15	
3	29	1000	sft	223	11.15	234.15	
4	42	1000	sft	223	11.15	234.15	
5	30	1000	sft	223	11.15	234.15	
		Total		1115	55.75	1170.75	

✓
 APPROVED BY
 19 NOV 2020
 SOHAM MODI
 MANAGING DIRECTOR

Estimate/Draft PO

Page(s) 1 Of 1

19-11-2020 13:17:55

Original / Office Copy / Purchase Div.Copy

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Draft PO for Approval**Supplier Details**

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

Doc No 72273 150421

Doc Date 19-11-2020

Quote No Nil

Quote Date 30-12-2017

SupplyType Supply

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Kind Attn : Mr. Karunakar Reddy

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	2,400.00	105.00	0.00	5.00	264,600.00
Total Order Value . . .					264,600.00

Rupees : Two Lakh(s) Sixty Four Thousand Six Hundred Only.

Terms and Conditions :-

Specification / Brand All items shall be of 10mm to 14mm thickness, Terracotta color.

Payment Terms 40% as advance and 60% after delivery of materials & completion of all works

Tax All taxes included in above price.

Delivery Date Within 7days

Delivery Location Serene Farms

Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503

Phone. ..

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Rs. 1,05,840/- vide cheque no. , dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/U/L included. Above order for elevation of vills no. 1,30 & 50. Laticrete & Laying charges included in above price.

Completion Date Work to be completed in 5days. Penalty of 5% of order value per week shall be levied for delay

Measurment Nil

Security Nil

Remarks

T.D. M. Puley
19/11/20

For **Serene Constructions LLP**

Authorised Signatory

Draft PO for Approval

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____


Name : _____

Date : __/__/__

Requisition Form

Company Name:		serene constructions llp		Date:		18/11/20	
Site & Phase :		Serene farms		Time:		14:30	
Supplier				Req. No.		150421	
Material required before date:			asap		ID No.		61656
No	Description	Size	Quantity	Units	Inward No	Date	
1	wall cladding tiles	9"x3"	2400	sft			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: The above material is required for villa no-1,30,50 elevation work							
Prepared By		syed golam sarwar		Approved by			
Sign.& Date		18.11.2020		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.



 APPROVED BY
 15 NOV 2020
 SOHAM MOOI
 MANAGING DIRECTOR

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
GSTIN/UID: 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

Purchase Voucher

10468
No. : PUR/~~10476~~
Ref.: 461 dt. 18-Jan-2021

31-Jan
Dated : ~~15-Feb~~ 2021

Party's Name: SUP-Sri Sai Rohit Marketing Company

GSTIN/UID : 36AMHPC9678H1ZM

Particulars		Amount
Doors, Door Franes & Hardware GST 18%	2,67,962.00	₹ 3,16,195.00
Input CGST	24,116.58	
Input SGST	24,116.58	
OIE-Roundoff	(-)0.16	
On Account of :		
Being amount credited to Sri Sai Rohit Marketing Company towards Purchase of Carpentry items vide invoice no:461,dt:18-01-2021 & PO no:72365,dt:30-11-2020		
Amount (in words) :		
Indian Rupees Three Lakh Sixteen Thousand One Hundred Ninety Five Only		

for SUP-Sri Sai Rohit Marketing Company

Scan 30: 64569

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	28/01/2021	Prepared by:	T.D. Murthy				
PO/WO no.	72365	PO / WO Date.	30/11/2020				
Supplier Name	Sri Sai Rohith Marketing Company	PO/WO amount	Rs. 5,61,116/-				
Firm/Company	Serene Constructions LLP	Project	Serene Farms				
Sl. No.	Bill No.	Bill Date	Bill amount				
1.	461	18/01/2021	Rs. 3,16,195/-				
2.	-	-	-				
3.	-	-	-				
4.			-				
Amount A – Bills total(Excluding Transport & Hamali Charges):			Rs. 3,16,195/-				
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	461	18/01/2021	87763	☒ Yes ☐ No			
2.	-	-	-	☐ Yes ☐ No			
3.	-	-	-	☐ Yes ☐ No			
4.	-	-	-	☐ Yes ☐ No			
Amount B –Other Credits :			-				
Amount C –Other Debits :			-				
Amount D (D=A+B-C) – Amount to be credited to the supplier:			Rs. 3,16,195/-				
Amount E – PO / WO value:			Rs. 5,61,116/-				
Amount F – Difference (A – E):			Rs. -2,44,921/-				
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)					
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)					
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)					
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)					
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No					
Payment – due date		30/01/2021					
Remarks: Final bill received. Please check advance and release the balance payment.							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	28/1/21	28/1/21	28/01/2021	23 JAN 2021	28/01/21	28/01/21	28/01/21

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,00,000/- Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

GSTIN NO. 36AMHPC9678H1ZM

TAX INVOICEOriginal for Recipient
Duplicate for Supplier/Transporter
Triplicate for Supplier**SRI SAI ROHIT MARKETING .CO**Dealers In: All Kinds of Aluminium Section Sheets, Glass, Plywood & Hardware Etc.,
New Narsimha Nagar Colony, Near Noma Kalyana Vedika, Mallapur, Hyderabad-76. T.S. CELL: 98665 12288

TAX IS PAYABLE ON REVERSE CHARGE (YES/NO)

INVOICE NO: ~~461~~ 461

INVOICE DATE: 18-01-2021

TRANSPORTATION NAME:

VEHICLE NO: AP29W0533 L/R NO:

DATE & TIME OF SUPPLY:

PLACE OF SUPPLY:

DETAILS OF RECEIVER (BILLED TO)

M/S Serene Constructions LLP
5-4-187/374, Ind Floor M.H. Road,
Sec-6, Badli

STATE CODE

GSTIN NO: 36ACVFS7909P1ZV

DETAILS OF CONSIGNEE (SHIPPED TO)

Site At Chevella

P.O. No. 72365

STATE CODE

GSTIN NO:

S.No.	HSN CODE	THICKNESS	DISCRIPTION	NO. OF PCS	QUANTITY IN.SQ.MTRS	RATE PER.SQ.MTR	Amount Rs.	Ps.
①	7610		Aluminium 3 Track Window 6x6	2 nos	108 sqm	280/-	30240	
②	7610		Aluminium 3 Track Window 4x6	7 nos	189 sqm	280/-	52920	
③	7610		" " " 3x3 1/2	1 no	10.5 sqm	310/-	3255	
④	7610		" " " 3x4 1/2	1 no	13.5 sqm	310/-	4185	
⑤	7610		Aluminium Fixed Frame 3x2 1/2	2 nos	17.5 sqm	215/-	3762	
⑥	7610		Aluminium Fixed Frame 1x6	4 nos	24 sqm	215/-	5160	
⑦	7610		" " " 1x6 1/2	20 nos	130 sqm	215/-	27950	
⑧	7610		Aluminium Operable Window 2x6	14 nos	168 sqm	330/-	55440	
⑨	7610		Aluminium Operable Window 2x4 1/2	15 nos	135 sqm	330/-	44550	
⑩	7610		Aluminium Ventilator 2x2 1/2	18 nos	90 sqm	450/-	40500	
TOTAL BEFORE TAX							267,962.50	
ADD:CGST							24116.60	
ADD:SGST							24116.60	
ADD:IGST								
TAX AMOUNT GST								
GRAND TOTAL							316,195.70	


INWARD

Inward No: 5653 Dt: 18/1/2021

MRN No: 87763 Dt: 21/01/21

Received By: M. King

Sign: M. King



BANK DETAILS: HDFC BANK, HABSGUDA BRANCH

SRI SAI ROHIT MARKETING.CO

A/C NO. 50200007478658 IFSC CODE: HDFC0000368

Rupees in Words:

- Once goods sold will not be taken back
- Interest @24% p.a. will be charged if payment is not made within 15 days from the date of the Bill.
- Subject to Secunderabad jurisdiction only.
- Our Responsibility ceases sooner the goods leave our premises E.&O.E

Receiver Stamp & Signature:

For SRI SAI ROHIT MARKETING.CO

Authorized Signature

Purchase Order

Page(s) 1 Of 2

30-11-2020 15:46:59



72365

16.11.20 11:23:59

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details

Sri Sai Rohith Marketing Company
New Narsimhanagar Colony, Near Noma Kalyana Vedika, Mallapur,
Hyderabad - 500 076.

GSTIN 36AMHPC9678H1ZM

9866512288

Doc No	72365	150424
Doc Date	30-11-2020	
Quote No	Nil	
Quote Date	10-02-2020	
SupplyType	Supply And Installation	

Kind Attn : Mr. C. Laxman Kumar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2214 - Carpentry - windows - Al. Sliding - other - sft 3 track - 6' x 6' - 19 nos <i>Bal. 3 ✓</i>	684.00	280.00	0.00	18.00	225,993.60
2 2214 - Carpentry - windows - Al. Sliding - other - sft 3 track - 6' x 4'6" - 07 nos <i>✓</i>	189.00	280.00	0.00	18.00	62,445.60
3 2214 - Carpentry - windows - Al. Sliding - other - sft 3 track - 3' x 3'6" - 07 nos <i>Bal. 1 ✓</i>	73.50	310.00	0.00	18.00	26,886.30
4 2214 - Carpentry - windows - Al. Sliding - other - sft 3 track - 3' x 4'6" - 07 nos <i>Bal. 2 ✓ Bal. 1</i>	94.50	310.00	0.00	18.00	34,568.10
5 2205 - Carpentry - windows - Al. Openable - other - sft 2' x 6' - 14 nos <i>✓</i>	168.00	330.00	0.00	18.00	65,419.20
6 2187 - Carpentry - windows - Al. Fixed - other - sft 1' x 6'6" - 04 nos <i>✓</i>	26.00	215.00	0.00	18.00	6,596.20
7 2205 - Carpentry - windows - Al. Openable - other - sft Wall hung ventilator - 2'6" x 2' - 18 nos <i>✓</i>	90.00	450.00	0.00	18.00	47,790.00
8 2205 - Carpentry - windows - Al. Openable - other - sft 2' x 4'6" - 17 nos <i>Bal. 3</i>	153.00	330.00	0.00	18.00	59,578.20
9 2187 - Carpentry - windows - Al. Fixed - other - sft 2'6" x 3'6" - 02 nos <i>✓</i>	17.50	215.00	0.00	18.00	4,439.75
10 2187 - Carpentry - windows - Al. Fixed - other - sft 1' x 6' - 18 nos <i>✓</i>	108.00	215.00	0.00	18.00	27,399.60
Total Order Value . . .					561,116.55

Rupees : Five Lakh(s) Sixty One Thousand One Hundred Sixteen and Paise Fifty Five Only.

Terms and Conditions :-

Specification / Brand Aluminium Sections shall be of 'Agarvanshi' brand specifications as per Cir.No. 565(a) . Brown colour.

Payment Terms 50% as advance & balance 50% on after delivery and completion of work.

Tax All taxes included in above price.

Delivery Date Within 7 days

Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503
Phone. ..

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

For **Serene Constructions LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Sri Sai Rohith Marketing Company**Name : 

Name : _____

Date : __/__/__

⇒ Part Bill received of Rs 2,38,069/-

B. no: 660 and Bal. Bill of
13/1/21
R. 3,23,069/- to be received
af
19/1/21

Purchase Order

Page(s) 2 Of 2

30-11-2020 15:46:59

Original / Office Copy / Purchase Div.Copy

Warranty

1 year on workmanship.

Advance Paid

Rs.2,80,558/- paid through cheque no dt.....

Other Terms

We reserve the right to reject items not conforming to quality and specifications. Above order for Villa no. 02,03,04,05,06,21,27 & 28.

Completion Date

Work to be completed in 4days. Penalty of 5% of order value per week shall be levied for delay.

Measurment

Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security

Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

For **Serene Constructions LLP**

Authorised Signatory

Name : 

Accepted the above Terms And Conditions

For **Sri Sai Rohith Marketing Company**

Name : _____

Date : __/__/__

Requisition Form - Al Windows (Semi Deluxe/Delux 'ats)										
Company		Serene constructions llp				Site & Phase		Serene farms		
Req. no.		150424				Req. Date		19.11.2020		
Material required before						ID no.		61687		
Prepared by:		syed golam sarwar				Approved by (sign):				
Flat / Block no:		02,03,04,05,06,21,27,28								
Type A 1200 Sft 3BHK Order Value:		1	Flats							
Type A 1000 Sft 3BHK Order Value:		7	Flats							
SL NO	Item Description	Units	Qty required for Type B 1000 Sft 2BHK flat	Qty required for Type A 1200 Sft 3BHK flat	Type B 1000 2BHK flats requirement	Type A 1200 Sft 3BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Quantity in sft
1	Sliding Windows 6'x6' /	nos	2	5	7	1	19	-	19	684.0
2	Sliding Windows 6'x4'6" /	nos	3	4	1	1	7	-	7	126.0
3	Openable Windows 2'X6" /	nos	2	-	7	1	14	-	14	168.0
4	Openable Windows 2'X4'6" /	nos	2	3	7	1	17	-	17	153.0
5	Sliding Windows 3'X3'6" /	nos	1	-	7	1	7	-	7	73.5
6	Sliding Windows 3'X4'6" /	nos	1	-	7	1	7	-	7	94.5
7	wallhang ventilator 2'6"X2' /	nos	6	-	3	1	18	-	18	90.0
8	Sliding Windows 2'6"X3'6" /	nos	2		1	1	2	-	2	17.5
9	Fixed Windows 1'X6'6" /	nos	4		1	1	4	-	4	26.0
10	Fixed Windows 1'X6' /	nos	18	-	1	1	18	-	18	216.0
Total									113	1,648.5

72365

APPROVED BY
26 NOV 2020
SOHAM MOJJI
MANAGING DIRECTOR

GRILLS ESTIMATION

SL NO	VILLA NO	SFT	UNITS	W(5'10"X 5'10")	W3(2'10"X4'4")	W4(1'10"X5'10")	W5(1'10"X4'4")	W6(10"X6'4")	W7(5'10" x 4'4")	KW(2'10"X3'4")	V(2'4"X1'10")	W9(2'4"X3'4")
1	1	1200	NOS	4		1	2	4			3	2
2	2	1200	NOS	4			3	4			3	2
3	3	1000	NOS	2	1		2	3	1	1	2	
4	4	1000	NOS	2	1	2	2	3	1	1	2	
5	5	1000	NOS	2	1	2	2	3	1	1	2	
6	6	1000	NOS	2	1	2	2	3	1	1	2	
7	13	1000	NOS	2	1	2	2	3	1	1	2	
8	14	1000	NOS	2	1	2	2	3	1	1	2	
9	15	1000	NOS	2	1	2	2	3	1	1	2	
10	21	1000	NOS	2	1	2	2	3	1	1	2	
11	25	1200	NOS	7	1					1	2	
12	27	1000	NOS	3	1	2	2		1	1	2	
13	28	1000	NOS	2	1	2	2	3	1	1	3	
14	29	1000	NOS	3	1	2	2		1	1	2	
15	30	1000	NOS	2	1	2	2	3	1	1	2	
16	42	1000	NOS	2		2		4	1	1	2	
17	50	1200	NOS	4		1	2	4			3	2
TOTAL				47	13	28	31	46	13	14	38	6

Aluminium windows Estimation				sliding	sliding	openable	openable	fixed	sliding	sliding	ventilator	sliding	Remarks
SL NO	VILLA NO	SFT	UNITS	W (6'X 6')	W3(3'X4'6")	W4(2'X 6')	W5(2'X4'6")	W6(1'X6'6")	W7(6' x 4'6")	KW(3'X3'6")	V(2'6"X2')	W9(2'6"X3'6")	
1	2	1200	NOS	4			3	4			3	2	Ordered
2	3	1000	NOS	2	1	2	2	3	1	1	2		
3	4	1000	NOS	2	1	2	2	3	1	1	2		
4	5	1000	NOS	2	1	2	2	3	1	1	2		
5	6	1000	NOS	2	1	2	2	3	1	1	2		
6	21	1000	NOS	2	1	2	2	3	1	1	2		
7	27	1000	NOS	3	1	2	2		1	1	2		
8	28	1000	NOS	2	1	2	2	3	1	1	3		
		Total		19	7	14	17	22	7	7	18	2	
9	1	1200	NOS	4		1	2	4			3	2	Will order later
10	13	1000	NOS	2	1	2	2	3	1	1	2		
11	14	1000	NOS	2	1	2	2	3	1	1	2		
12	15	1000	NOS	2	1	2	2	3	1	1	2		
13	25	1200	NOS	7	1					1	2		
14	29	1000	NOS	3	1	2	2		1	1	2		
15	30	1000	NOS	2	1	2	2	3	1	1	2		
16	50	1200	NOS	4		1	2	4			3	2	
		Total		26	6	12	14	20	5	6	18	4	

SL NO	VILLA NO	SFT	UNITS	W(5'10"X 5'10")	W3(2'10"X4'4")	W4(1'10"X5'10")	W5(1'10"X4'4")	W6(10"X6'4")	W7(4'4"X5'10")	W8(2'4"X5'10")	KW(2'10"X3'4")	V(2'4"X1'10")	W9(2'4"X3'4")
10	26	1000	NOS	2	1	2	2		2		1	2	
11	31	1000	NOS	2	1	1	2		1	2	2	2	
12	37	1000	NOS	3		2	2		1		1	2	
13	38	1000	NOS	3	1	2	2		1		1	2	
14	39	1000	NOS	2	1	2	2	3	1		1	2	
15	40	1000	NOS	2	1	2	2	3	1		1	2	
16	47	1000	NOS	2	1	2	2	3	1		1	2	
17	48	1000	NOS	2	1	2	2	3	1		1	2	
18	22	1000	NOS	3	1	2	2		1		1	2	
19	24	1000	NOS	3	1	2	2		1		1	2	
20	19	1200	NOS	4			5		1			2	1
21	42	1000	NOS	2		2		4	1		1	2	
22	44	1000	NOS	3		2	2				1	2	
23	45	1260	NOS	2	1	2	2	7				2	
24	46	1260	NOS	2	1	2	2	7				2	
TOTAL				37	11	27	31	30	13	2	13	30	1

SL NO	VILLA NO	SFT	UNITS	W(5'10"X 5'10")	W3(2'10"X4'4")	W4(1'10"X5'10")	W5(1'10"X4'4")	W6(10"X6'4")	W7(4'4"X5'10")	W8(2'4"X5'10")	KW(2'10"X3'4")	V(2'4"X1'10")	W9(2'4"X3'4")
25	1	1200	NOS	4			3	4				3	2
26	2	1200	NOS	4			3	4				3	2
27	3	1000	NOS	2	1	2	2	3	1		1	2	
28	4	1000	NOS	2	1	2	2	3	1		1	2	
29	5	1000	NOS	2	1	2	2	3	1		1	2	
30	6	1000	NOS	2	1	2	2	3	1		1	2	
31	8	1000	NOS	2	1	2	2	3	1		1	2	
32	9	1000	NOS	2	1	2	2	3	1		1	2	
33	10	1000	NOS	2	1	2	2	3	1		1	2	
34	11	1000	NOS	2	1	2	2	3	1		1	2	

Estimate/Draft PO

Page(s) 1 Of 2

25-11-2020 15:57:55

Original / Office Copy / Purchase Div.Copy

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Draft PO for Approval

Supplier Details			
Sri Sai Rohith Marketing Company New Narsimhanagar Colony, Near Noma Kalyana Vedika, Mallapur, Hyderabad - 500 076. GSTIN 36AMHPC9678H1ZM 9866512288	Doc No	72365	150424
	Doc Date	21-11-2020	
	Quote No	Nil	
	Quote Date	10-02-2020	
	SupplyType	Supply And Installation	

Kind Attn : **Mr. C. Laxman Kumar**

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2214 - Carpentry - windows - Al. Sliding - other - sft 3 track - 6' x 6' - 19 nos	684.00	280.00	0.00	18.00	225,993.60
2 2214 - Carpentry - windows - Al. Sliding - other - sft 3 track - 6' x 4'6" - 07 no	189.00	280.00	0.00	18.00	62,445.60
3 2214 - Carpentry - windows - Al. Sliding - other - sft 3 track - 3' x 3'6" - 07 no	73.50	310.00	0.00	18.00	26,886.30
4 2214 - Carpentry - windows - Al. Sliding - other - sft 3 track - 3' x 4'6" - 07 no	94.50	310.00	0.00	18.00	34,568.10
5 2205 - Carpentry - windows - Al. Openable - other - sft 2' x 6' - 14 nos	168.00	330.00	0.00	18.00	65,419.20
6 2187 - Carpentry - windows - Al. Fixed - other - sft 1' x 6'6" - 04 nos	26.00	215.00	0.00	18.00	6,596.20
7 2205 - Carpentry - windows - Al. Openable - other - sft Wall hung ventilator - 2'6" x 2' - 18 nos	90.00	450.00	0.00	18.00	47,790.00
8 2205 - Carpentry - windows - Al. Openable - other - sft 2' x 4'6" - 17 nos	153.00	330.00	0.00	18.00	59,578.20
9 2187 - Carpentry - windows - Al. Fixed - other - sft 2'6" x 3'6" - 02 nos	17.50	215.00	0.00	18.00	4,439.75
10 2187 - Carpentry - windows - Al. Fixed - other - sft 1' x 6' - 18 nos	108.00	215.00	0.00	18.00	27,399.60
Total Order Value . . .					561,116.55

Rupees : Five Lakh(s) Sixty One Thousand One Hundred Sixteen and Paise Fifty Five Only.

Terms and Conditions :-

Specification / Brand Aluminium Sections shall be of 'Agarvanshi' brand specifications as per Cir.No. 565(a) . Brown colour.

Payment Terms 50% as advance & balance 50% on after delivery and completion of work.

Tax All taxes included in above price.

Delivery Date Within 7 days

Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503
Phone. ..

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Draft PO for Approval

For **Serene Constructions LLP**

Authorised Signatory

T. D. S. Prasad

Name : _____

Accepted the above Terms And Conditions

For **Sri Sai Rohith Marketing Company**

Date : __/__/__

APPROVED BY
26 NOV 2020
SOHAM MOJI
MANAGING DIRECTOR

Estimate/Draft PO

Page(s) 2 Of 2

25-11-2020 15:57:55

Original / Office Copy / Purchase Div.Copy

Warranty

1 year on workmanship.

Advance Paid

Rs.2,80,558/- paid through cheque no dt.....

Other Terms

We reserve the right to reject items not conforming to quality and specifications. Above order for Villa no. 02,03,04,05,06,21,27 & 28.

Completion Date

Work to be completed in 4days. Penalty of 5% of order value per week shall be levied for delay.

Measurment

Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security

Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

For **Serene Constructions LLP**

Authorised Signatory



Name : _____

Accepted the above Terms And Conditions

For **Sri Sai Rohith Marketing Company**

Name : _____

Date : __/__/__