

Company Name		Modiproperties Pvt Ltd							
Project		May Flower Platinum							
Prepared By		S V Subba Reddy							
Last updated on		17-Jun-21							
Block No		Block - A (Flat No - 1 to 8)							
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks		
1	A-101	10.07.19	05.11.19	11.02.2020	24.12.2020				
2	A-102	10.07.19	05.11.19	24.02.2020					
3	A-103	10.07.19	05.11.19	24.02.2020					
4	A-104	10.07.19	30.10.19	11.02.2020	24.12.2020				
5	A-105	10.07.19	30.10.19	01.02.2020	21.01.2021				
6	A-106	15.07.19	30.10.19	01.02.2020	21.01.2021				
7	A-107	15.07.19	30.10.19	11.02.2020	03.06.2021				
8	A-108	15.07.19	30.10.19	11.02.2020	03.06.2021				
9	A-201	10.07.19	30.11.19	24.02.2020					
10	A-202	10.07.19	30.11.19	06.03.2020					
11	A-203	10.07.19	30.11.19	24.02.2020					
12	A-204	10.07.19	23.11.19	02.03.2020					
13	A-205	10.07.19	23.11.19	02.03.2020					
14	A-206	15.07.19	23.11.19	24.02.2020					
15	A-207	15.07.19	23.11.19	02.03.2020					
16	A-208	15.07.19	30.11.19	06.03.2020					
17	A-301	10.07.19	27.12.19	16.03.2020	17.12.2020				
18	A-302	10.07.19	27.12.19	16.03.2020	17.12.2020				
19	A-303	10.07.19	21.12.19	28.04.2020	17.12.2020				
20	A-304	10.07.19	21.12.19	28.04.2020	17.12.2020				
21	A-305	10.07.19	21.12.19	09.03.2020	17.12.2020				
22	A-306	15.07.19	21.12.19	28.04.2020	15.01.2021				
23	A-307	15.07.19	21.12.19	28.04.2020	15.01.2021				
24	A-308	15.07.19	21.12.19	11.05.2020	17.12.2020				
25	A-401	10.07.19	20.01.2020	18.05.2020	17.12.2020				
26	A-402	10.07.19	20.01.2020	26.05.2020	17.12.2020				
27	A-403	10.07.19	18.01.2020	11.05.2020	17.12.2020				
28	A-404	10.07.19	18.01.2020	11.05.2020	17.12.2020				
29	A-405	10.07.19	18.01.2020	26.05.2020	17.12.2020				
30	A-406	15.07.19	18.01.2020	26.05.2020	15.01.2021				
31	A-407	15.07.19	18.01.2020	26.05.2020	15.01.2021				
32	A-408	15.07.19	25.01.2020	18.05.2020	31.12.2020				
33	A-501	10.07.19	16.02.2020	01.06.2020	04.02.2021				
34	A-502	10.07.19	16.02.2020	01.06.2020	04.02.2021				
35	A-503	10.07.19	09.02.2020	07.06.2020	04.02.2021				
36	A-504	10.07.19	09.02.2020	15.06.2020	04.02.2021				
37	A-505	10.07.19	09.02.2020	15.06.2020	04.02.2021				
38	A-506	15.07.19	09.02.2020	07.06.2020	04.02.2021				
39	A-507	15.07.19	09.02.2020	29.06.2020	04.02.2021				
40	A-508	15.07.19	16.02.2020	21.06.2020	18.02.2021				
41	A-601	10.07.19	08.05.2020	20.06.2020	18.02.2021				
42	A-602	10.07.19	08.05.2020	03.06.2020	18.02.2021				
43	A-603	10.07.19	08.05.2020	10.06.2020	18.02.2021				
44	A-604	10.07.19	09.05.2020	20.06.2020	04.03.2021				
45	A-605	10.07.19	09.05.2020	06.06.2020	04.03.2021				
46	A-606	15.07.19	11.03.2020	23.07.2020	25.02.2021				
47	A-607	15.07.19	11.03.2020	06.06.2020	25.02.2021				
48	A-608	15.07.19	11.03.2020	10.06.2020	11.03.2021				
49	A-701	10.07.19	14.07.2020	08.10.2020	11.03.2021				
50	A-702	10.07.19	14.07.2020	01.10.2020	11.03.2021				
51	A-703	10.07.19	14.07.2020	08.10.2020	18.03.2021				
52	A-704	10.07.19	14.07.2020	01.10.2020	18.03.2021				
53	A-705	10.07.19	29.06.2020	08.10.2020	18.03.2021				
54	A-706	15.07.19	29.06.2020	08.10.2020	25.03.2021				
55	A-707	15.07.19	29.06.2020	29.10.2020	25.03.2021				
56	A-708	15.07.19	29.06.2020	26.11.2020	01.04.2021				
57	A-801	10.07.19	27.06.2020	26.11.2020	15.04.2021				
58	A-802	10.07.19	27.06.2020	10.12.2020	01.04.2021				
59	A-803	10.07.19	28.06.2020	03.12.2020	15.04.2021				
60	A-804	10.07.19	28.06.2020	03.12.2020	01.04.2021				
61	A-805	10.07.19	28.06.2020	31.12.2020	10.06.2021				
62	A-806	15.07.19	28.06.2020	17.12.2020	15.04.2021				
63	A-807	15.07.19	03.09.2020	07.01.2021	22.04.2021				
64	A-808	15.07.19	03.09.2020	15.01.2021	06.05.2021				
65	A-901	10.07.19	10.10.2020	21.01.2021	06.05.2021				
66	A-902	10.07.19	10.10.2020	26.01.2021	06.05.2021				
67	A-903	10.07.19	05.10.2020	15.01.2021	03.06.2021				
68	A-904	10.07.19	05.10.2020	15.01.2021	27.05.2021				
69	A-905	10.07.19	05.10.2020	21.01.2021	27.05.2021				
70	A-906	15.07.19	05.10.2020	28.01.2021	03.06.2021				
71	A-907	15.07.19	05.10.2020	21.01.2021					
72	A-908	15.07.19	10.10.2020	04.03.2021					
73	A-1001	10.07.19	18.11.2020	18.02.2021					
74	A-1002	10.07.19	18.11.2020	18.02.2021					
75	A-1003	10.07.19	18.11.2020	18.02.2021					
76	A-1004	10.07.19	05.11.2020	11.02.2021					
77	A-1005	10.07.19	05.11.2020	11.02.2021					
78	A-1006	15.07.19	05.11.2020	11.03.2021					
79	A-1007	15.07.19	05.11.2020	11.03.2021					
80	A-1008	15.07.19	05.11.2020	11.03.2021					

APPROVED BY
17 JUN 2021
S. V. Subba Reddy
Project Manager

Company Name		Modiproperties Pvt Ltd					
Project		May Flower Platinum					
Prepared By		S V Subba Reddy					
Last updated on		17-Jun-21					
Block No		Block - B (Flat No - 1 to 5)					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	B - 101	10.07.19	04.11.19	11.02.2020			
2	B - 102	31.12.19	26.06.2020	01.10.2020	10.12.2020		
3	B - 103	31.12.19	26.06.2020	01.10.2020			
4	B - 104	31.12.19	xx-xx-xxxx	xx-xx-xxxx			
5	B - 105	10.07.19	04.11.19	11.02.2020	18.02.2021		
6	B - 201	10.07.19	30.11.19	24.02.2020			
7	B - 202	31.12.19	10.08.2020	05.11.2020			
8	B - 203	31.12.19	10.08.2020	26.11.2020			
9	B - 204	31.12.19	10.08.2020	05.11.2020			
10	B - 205	10.07.19	30.11.19	24.02.2020			
11	B - 301	10.07.19	27.12.19	09.03.2020	24.12.2020		
12	B - 302	31.12.19	15.09.2020	03.12.2020			
13	B - 303	31.12.19	15.09.2020	31.12.2020			
14	B - 304	31.12.19	15.09.2020	17.12.2020			
15	B - 305	10.07.19	27.12.19	16.03.2020	24.12.2020		
16	B - 401	10.07.19	25.01.2020	17.12.2020	24.12.2020		
17	B - 402	31.12.19	15.10.2020	07.01.2021			
18	B - 403	31.12.19	15.10.2020	04.02.2021			
19	B - 404	31.12.19	14.10.2020	04.02.2021			
20	B - 405	10.07.19	25.01.2020	11.05.2020	24.12.2020		
21	B - 501	10.07.19	16.02.2020	26.05.2020	18.02.2021		
22	B - 502	31.12.19	19.11.2020	25.02.2021			
23	B - 503	31.12.19	19.11.2020	25.02.2021			
24	B - 504	31.12.19	19.11.2020	11.02.2021			
25	B - 505	10.07.19	16.02.2020	01.06.2020	18.02.2021		
26	B - 601	10.07.19	11.03.2020	10.09.2020	04.03.2021		
27	B - 602	31.12.19	19.12.2020	18.03.2021			
28	B - 603	31.12.19	19.12.2020	25.03.2021			
29	B - 604	31.12.19	19.12.2020	25.02.2021			
30	B - 605	10.07.19	11.03.2020	10.09.2020	25.02.2021		
31	B - 701	10.07.19	21.07.2020	20.10.2020	25.03.2021		
32	B - 702	31.12.19	25.01.2021	15.04.2021			
33	B - 703	31.12.19	30.01.2021	22.04.2021			
34	B - 704	31.12.19	25.01.2021	15.04.2021			
35	B - 705	10.07.19	21.07.2020	20.10.2020	25.03.2021		
36	B - 801	10.07.19	03.09.2020	31.12.2020	15.04.2021		
37	B - 802	31.12.19	25.02.2021	17.05.2021			
38	B - 803	31.12.19	25.02.2021	19.05.2021			
39	B - 804	31.12.19	25.02.2021	06.05.2021			
40	B - 805	10.07.19	03.09.2020	03.12.2020	03.06.2021		
41	B - 901	10.07.19	10.10.2020	28.01.2021	10.06.2021		
42	B - 902	31.12.19	26.03.2021				
43	B - 903	31.12.19	26.03.2021				
44	B - 904	31.12.19	26.03.2021				
45	B - 905	10.07.19	10.10.2020	21.01.2021	10.06.2021		
46	B - 1001	10.07.19	18.11.2020	18.02.2021			
47	B - 1002	31.12.19	16.05.2021				
48	B - 1003	31.12.19	16.05.2021				
49	B - 1004	31.12.19	16.05.2021				
50	B - 1005	10.07.19	18.11.2020	25.02.2021			

S.V. Subba Reddy

APPROVED BY

17 JUN 2021

S. V. Subba Reddy
Project Manager

Company Name		Modiproperties.Pvt Ltd					
Project		May Flower Platinum					
Prepared By		S.V.Subba Reddy					
Last updated on		17-Jun-21					
Block No		Block - C (Flat No - 1 to 6)					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	C - 101	31.12.19	17.06.2020	10.09.2020	10.06.2021		
2	C - 102	04.12.19	17.06.2020	10.09.2020			
3	C - 103	04.12.19	17.06.2020	16.09.2020	17.06.2021		
4	C - 104	28.12.19	17.06.2020	01.10.2020			
5	C - 105	28.12.19	18.06.2020	24.09.2020			
6	C - 106	31.12.19	18.06.2020	01.10.2020			
7	C - 201	31.12.19	04.08.2020	12.11.2020			
8	C - 202	04.12.19	04.08.2020	12.11.2020			
9	C - 203	04.12.19	04.08.2020	12.11.2020			
10	C - 204	28.12.19	04.08.2020	15.10.2020			
11	C - 205	28.12.19	04.08.2020	03.12.2020			
12	C - 206	31.12.19	04.08.2020	12.11.2020			
13	C - 301	31.12.19	21.09.2020	17.12.2020			
14	C - 302	04.12.19	21.09.2020	17.12.2020			
15	C - 303	04.12.19	21.09.2020	17.12.2020			
16	C - 304	28.12.19	21.09.2020	17.12.2020			
17	C - 305	28.12.19	15.09.2020	10.12.2020			
18	C - 306	31.12.19	15.09.2020	31.12.2020			
19	C - 401	31.12.19	22.10.2020	28.01.2021			
20	C - 402	04.12.19	22.10.2020	28.01.2021			
21	C - 403	04.12.19	22.10.2020	28.01.2021			
22	C - 404	28.12.19	22.10.2020	21.01.2021			
23	C - 405	28.12.19	14.10.2020	04.02.2021			
24	C - 406	31.12.19	14.10.2020	11.02.2021			
25	C - 501	31.12.19	26.11.2020	11.02.2021			
26	C - 502	04.12.19	26.11.2020	11.02.2021			
27	C - 503	04.12.19	26.11.2020	11.02.2021			
28	C - 504	28.12.19	26.11.2020	04.02.2021			
29	C - 505	28.12.19	19.11.2020	18.02.2021			
30	C - 506	31.12.19	19.11.2020	11.02.2021			
31	C - 601	31.12.19	05.01.2021	11.03.2021			
32	C - 602	04.12.19	05.01.2021	11.03.2021			
33	C - 603	04.12.19	05.01.2021	11.03.2021			
34	C - 604	28.12.19	05.01.2021	18.03.2021			
35	C - 605	28.12.19	19.12.2020	25.03.2021			
36	C - 606	31.12.19	19.12.2020	18.03.2021			
37	C - 701	31.12.19	30.01.2021	08.04.2021			
38	C - 702	04.12.19	30.01.2021	08.04.2021			
39	C - 703	04.12.19	30.01.2021	08.04.2021			
40	C - 704	28.12.19	30.01.2021	15.04.2021			
41	C - 705	28.12.19	31.01.2021	15.04.2021			
42	C - 706	31.12.19	31.01.2021	15.04.2021			
43	C - 801	31.12.19	04.03.2021	14.05.2021			
44	C - 802	04.12.19	04.03.2021	14.05.2021			
45	C - 803	04.12.19	04.03.2021	14.05.2021			
46	C - 804	28.12.19	04.03.2021	06.05.2021			
47	C - 805	28.12.19	25.02.2021	06.05.2021			
48	C - 806	31.12.19	25.02.2021	19.05.2021			
49	C - 901	31.12.19	31.03.2021				
50	C - 902	04.12.19	31.03.2021				
51	C - 903	04.12.19	31.03.2021				
52	C - 904	28.12.19	31.03.2021				
53	C - 905	28.12.19	26.03.2021				
54	C - 906	31.12.19	26.03.2021				
55	C - 1001	31.12.19	23.05.2021				
56	C - 1002	04.12.19	23.05.2021				
57	C - 1003	04.12.19	23.05.2021				
58	C - 1004	28.12.19	23.05.2021				
59	C - 1005	28.12.19	16.05.2021				
60	C - 1006	31.12.19	16.05.2021				

S.V. Subba Reddy

APPROVED BY

17 JUN 2021

S. V. Subba Reddy
Project Manager