

Prepared by:		T.D. Murthy			
Report Date		15-06-2021			
Site		Serene Constructions LLP			
List of requisitions Where PO/WO not prepared 3 working days after requisition:					
Requisition No	Requisition Date	Material Description	Purchase Officer - Remarks	Material delivered?	If material is not delivered - is delay justified?
150521	21-04-2021	Telescopic Poles for Street Light	Estimate to be prepare		
150523	23-04-2021	Sanitizers	PO to be issue		
List of requisitions Where PO/WO is prepared and items have not received at site					
150514	31-03-21	Tanbrown Granite	Delivered		
150518	19-04-21	CP Materials	Extension nipple pending - Next week delivery		
150524	26-04-21	PPC Cement	Part delivered, balance next week		
150527	26-04-21	MS Round pipes	This week delivery		
150533	10-05-21	PVC Pipes & Round covers	Next week delivery		
150534	31-05-21	Earth pipe and copper plate	Next week delivery		
150535	01-06-21	CP Materials	Next week delivery		
150536	01-06-21	Sanitary materials	Next week delivery		
150537	01-06-21	PVC Pipes, bends and insulation tapes	Next week delivery		
150538	01-06-21	Ceiling Fans	Next week delivery		
150539	01-06-21	Bulk head lights	Next week delivery		
150540	02-06-21	Rubberized waterproof tapes	Next week delivery		
150541	02-06-21	Road blockers	Next week delivery		

T.D. Murthy
15/6/21.

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Serene constructions llp	Date:	05-06-2021
Site:	Serene farms	Prepared by:	G.siva prasad
Report From / To	29-05-2021 to 05-06-2021	Approved by:	Syed golam sarwar
Report Date	05-06-2021		

List of requisitions numbers missing in the report:

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Sl. Of requisition	Item Description	Reason for not preparing PO/WO#
150521	21-04-21	1	Telescopic poles for street light	27583
150523	23-04-21	2	sanitizers	

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
150514	31-03-21	2	Tan brown granite	Supplier is arranging materials
150518	19-04-21	10	Cp extension nipple	Supplier is arranging materials
150524	26-04-21	1	Ppc cement	Supplier is arranging materials
150527	26-04-21	1	Ms round pipe	Supplier is arranging materials
150533	10-05-21	1,2	Pvc pipes and round covers	Supplier is arranging materials
150534	31-05-21	1,2	Earth pipe, copper plate	Supplier is arranging materials
150535	01-06-21	1,2,4,5,6,9,10, 15 to 18	Cp material	Supplier is arranging materials
150536	01-06-21	1 to 3	Sanitary material	Supplier is arranging materials
150537	01-06-21	1 to 3	Pvc pipes, bends, insulation tapes	Supplier is arranging materials
150538	01-06-21	1	Ceiling fans	Supplier is arranging materials
150539	01-06-21	1	Bulk head lights	Supplier is arranging materials
150540	02-06-21	1	Rubberized waterproof tape	Supplier is arranging materials
150541	02-06-21	1	Road blocker	Supplier is arranging materials

No. of gate passes issued this week: Nil From No. - To No. -

Delivery van site visit on: 09/05/21

Inward report (MRN/other) & stock report emailed in pdf format to purchase? Yes / No

Items not ordered but received:

Other corrections & remarks:


Details of steel & cement stock


Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	-	-	-
2.	10mm	.617	7.404	-	-	-
3.	12mm	.89	10.68	-	-	-
4.	16mm	1.58	18.96	-	-	-
5.	20mm	2.47	29.64	-	-	-
6.	25mm	3.86	46.32	-	-	-
7.	32mm	6.32	75.84	-	-	-
8.	Binding wire					
OPC stock	nil	OPC last weeks stock	nil	PPC/PSC stock	2 bags	PPC/PSC last weeks stock 8 bags

Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign			
Date	05-06-2021	05-06-2021	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and raikumar@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow up. **DO NOT CALL PURCHASE!**

Page 1 of 1

Certified by:

Project Manager
Farm House (Hyd) LLP

Certified by:

Admin Officer
Modi Farm House (Hyd) LLP