

Prepared by:	T.D. Murthy			
Report Date	15-06-2021			
Site	Modi Housing PVT LTD			
List of requisitions Where PO/WO not prepared 3 working days after requisition:				
Requisition No	Requisition Date	Material Description	Purchase Officer - Remarks	If material is not delivered - is delay justified?
185001	23-04-2021	Binding Wire	PO issued 07691	
185007	01-06-2021	Sim based landline Telephone	Online purchase	
List of requisitions Where PO/WO is prepared and items have not received at site				
185004	21-05-2021	Hume Pipe	Delivered	

T.D. Murthy
15/6/21

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MHPLSOV	Date:	05-06-2021			
Site:	Silver Oak Villas part-III	Prepared by:	B.Meenakshi			
Report From / To	28-05-21 to 05-06-21(fri to sat)	Approved by:	K Purshotham			
Report Date	05-06-2021					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req	Reason for not preparing PO/WO*			
185001	23.04.21	1	Binding wire			
185007	01.06.21	1	Sim based Landline Telephone			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req	Details of discussion with supplier ^s			
185004	21.05.21	1	Hume pipe pending			
			Material ready with supplier delivery by Monday			
No. of gate passes issued this week:		Nil / 5	From No. Nil To No. Nil			
Delivery van site visit on:1		Nil				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes / No			
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	450	2025	2025
2.	10mm	.617	7.404	420	3150	3150
3.	12mm	.89	10.68	105	1120	1120
4.	16mm	1.58	18.96	-	-	
5.	20mm	2.47	29.64	-	-	
6.	25mm	3.86	46.32	-	-	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	Nil	PPC/PSC last weeks stock
Details	Project Manager			Admin Officer/Manager		Admin Audit
Sign	<i>[Signature]</i>			<i>[Signature]</i>		
Date	05-06-2021			05-06-2021		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumar@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Prepared by:	T.D. Murthy			
Report Date	15-06-2021			
Site	Silver Oak Villas - III			
List of requisitions Where PO/WO not prepared 3 working days after requisition:				
Requisition No	Requisition Date	Material Descsription	Purchase Officer - Remarks	If material is not delivered - is delay justified?
-	-	-	-	-
List of requisitions Where PO/WO is prepared and items have not received at site				
183563	30-03-2021	WPC Door frames	Partly delivered, Bal. next week	
183577	14-04-2021	Coffee Powder	Pick it up from supplier	
183582	15-04-2021	Tandoor Stones	Delivered	

T.D. Murthy
15/6/21

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak Villas part-III	Date:	05-06-2021			
Site:	Silver Oak Villas part-III	Prepared by:	B.Meenakshi			
Report From / To	29-05-21 to 05-06-21(fri to sat)	Approved by:	K Purshotham			
Report Date	05-06-2021					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
183563	30-03-2021	1 to 5	WPC door frames 7'X3'	Stock Not available at SSLLP.		
183577	14-04-2021	1	Coffee powder pending	Supplier said that payment issue.		
183582	15-04-2021	1	Tandoor stone	Supplier arranging for material		
No. of gate passes issued this week:		Nil / 5	From No.	Nil	To No.	Nil
Delivery van site visit on: 1		28.05.21, 29.05.21, 04.05.21				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes / No		
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	-	-	
2.	10mm	.617	7.404	-	-	
3.	12mm	.89	10.68	-	-	
4.	16mm	1.58	18.96	-	-	
5.	20mm	2.47	29.64	-	-	
6.	25mm	3.86	46.32	-	-	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	413	PPC/PSC last weeks stock 303
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign						
Date		05-06-2021		05-06-2021		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashriva@modiproperties.com and rajikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!